

Proposition O – Clean Water Bond Program

September 2010 Monthly Report



Westside Park Rainwater Irrigation Project Site Installing Subsurface Irrigation System

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Gerry Miller, Chief Legislative Analyst Austin Beutner, Department of Water and Power Romel Pascual, Office of the Mayor Cynthia Ruiz, Board of Public Works

Citizens Oversight Advisory Committee

Adi Liberman, Chair Gideon Kracov, Vice Chair Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM





Distribution List

Miguel Santana, City Administrative Officer Gerry F. Miller. Chief Legislative Analyst Austin Beutner, Interim General Manager

Romel Pascual, Deputy Mayor Cvnthia M. Ruiz. President

Adi Liberman, Chair

Gideon Kracov, Vice Chair

Francine Diamond

Mark Gold Tiger Kang Miguel Luna

Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

Andrea A. Alarcón, Vice President Paula A. Daniels, Commissioner Steve Nutter, Commissioner

Valerie Lynne Shaw, Commissioner Gary Lee Moore, City Engineer John L. Reamer, Jr., Director William A. Robertson, Director Enrique C. Zaldivar, Director Victoria Santiago, Director Jon Kirk Mukri, General Manager

Acting Deputy City Engineer

Adel H. Hagekhalil, Assistant Director Edward Jordan, Assistant City Attorney

David H. Hirano Rafael E. Prieto Charles E. Modica

Michael E. Mullin

Thomas Erb David Pettiiohn Shahram Kharaghani Kendrick K. Okuda

Office of the City Administrative Officer (CAO) Office of the Chief Legislative Analyst (CLA) Department of Water and Power (DWP)

Mayor's Office

Board of Public Works

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Board of Public Works **Board of Public Works** Board of Public Works Board of Public Works

Bureau of Engineering (BOE) Bureau of Contract Administration

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office

CAO CLA CLA

Mayor's Office

DWP **DWP** BOS **BOE**

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop o/report2010.htm




TABLE OF CONTENTS

| <u>Sec</u> | <u>tion</u> | | | | <u>Page</u> |
|------------|--------------|-------------|------------|--|-------------|
| 1.0 | Evec | ıtiva Sı | mmary | | |
| 1.0 | 1.1 | | | ary | 4 |
| | 1.1 | 1 1 1 1 | | AOC, and Other Highlights | |
| | | 1.1.2 | | les | |
| | | 1.1.2 | | Community Meetings Schedule | |
| | 1.2 | | | | |
| | 1.2 | | | | |
| | 1.3 | 1.3.1 | | Summary | |
| | | 1.3.1 | 1.3.1.1 | · · · · · · · · · · · · · · · · · · · | |
| | | 400 | | · · · · · · · · · · · · · · · · · · | |
| | | 1.3.2 | | in Implementation | |
| | | 1.3.3 | | and Program Budget Summary | |
| | | | 1.3.3.1 | Project Budget Summary | |
| | | | 1.3.3.2 | Program Budget Summary | |
| | | | 1.3.3.3 | Project Funding Summary | 12 |
| 2.0 | <u>Sche</u> | | | | |
| | 2.1 | | | es | |
| | 2.2 | Progra | am Master | r Schedule | 14 |
| 3.0 | <u>Budg</u> | | | | |
| | 3.1 | Budge | t vs. Actu | al Expenditure | 15 |
| 4.0 | <u>Proje</u> | ct Statu | <u>s</u> | | |
| | 4.1 | Projec | t Status R | Report | 19 |
| 5.0 | <u>Appe</u> | <u>ndix</u> | | | |
| | 5.1 | Мар о | f Proposit | tion O Projects Approved for Implementation | 29 |
| | 5.2 | Table | of Catch I | Basin Retrofits Screen Covers and Inserts by Council Districts | 29 |
| | | | | | |

1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for September 2010.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights</u>

- At the September 15 COAC meeting, the following issues were discussed:
 - COAC took a tour of the projects around Sun Valley and the future project site of the Strathern Pit Multi-use project.
 - COAC heard updates for the Westchester Stormwater BMP project, Temescal Canyon Park project, Santa Monica Bay Low Flow Diversion Upgrades projects, and South Los Angeles Wetlands Park project.
- At the September 29 AOC meeting, the following issues and actions were discussed:
 - AOC approved a two phase move-out plan whereby MTA vacates all buildings on the north side of the South Los Angeles Wetlands Park Project Site located at 5413 Avalon Boulevard by September 30, 2010, but remain in Building 71 and southeast corner of Project Site. By January 11, 2010, MTA will vacate Building 71 and the entire Project Site. They requested RAP to complete a new lease agreement with MTA in accordance with the aforementioned move-out dates in consultation with BOE and the City Attorney.

1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - Issue: Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - Status: Proposition O team has identified applicable ARRA requirements.
 - Action: Various City entities involved with the projects are working to comply with the requirements.

South Los Angeles Wetlands Park Project

- Issue: On 7/20/10, the Metropolitan Transportation Authority (MTA) requested to extend their lease on the project site from September 2010 through February 2011, due to delays in completing a new MTA facility.
- Status: Meetings were held with MTA, Council District 9, CLA, and the City Attorney's
 Office to mitigate the cost and schedule impacts of allowing MTA to remain on site during
 construction of the wetlands park.
- Action: Prop O is working with MTA and the wetlands contractor to allow MTA to remain on a smaller portion of the site while MTA's new facility is being completed.

Temescal Canyon Park Stormwater BMP Project

- o **Issue:** Community stakeholders are withholding their support of the project. They requested the City to provide additional environmental studies, clarification of geologic slope analysis, details on sewer operations, explanation of maintenance funding, review of traffic study, explanation of project effectiveness, and additional project details.
- o **Status:** In March 2010, the Proposition O team addressed the remaining community concerns with the assistance of Council District 11.
- Action: A public hearing was held on 7/15/10 at the Palisades Public Library for the Local Coastal Development Permit. The Notice of Determination regarding the Local Coastal Development Permit was issued on 8/5/10. One appeal to the decision was received. BOE is preparing a report to submit to the Board of Public Works (BPW) in response to the appeal. BPW will hold a hearing regarding the appeal at an upcoming BPW meeting.

Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

1.1.3 <u>Project Community Meetings Schedule</u>

The following is a list of Proposition O project meetings with the public that occurred in September and are planned for the month of October:

| | COMMUNITY MEETINGS | | | | | | | | | | | |
|-----------|--------------------|---|---|--|--|--|--|--|--|--|--|--|
| Date | Time | Project | Group | Location | | | | | | | | |
| 9/14/2010 | 7:00 PM | Santa Monica Bay Low Flow Diversion Upgrades Package 3 | Santa Monica Civic Canyon Association | Rustic Canyon Park Clubhouse 601 Latimer Road Santa Monica, CA 90402 | | | | | | | | |
| 9/23/2010 | 5:45 PM | Santa Monica Bay Low Flow Diversion Upgrades Package 3 | Community Meeting for the condominium residents of 270 Pacific Coast Highway Santa Monica, CA 90402 | 270 Pacific Coast Highway Santa Monica, CA 90402 | | | | | | | | |

1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

| PROPOSITION O I | BOND SALE SUI | MMARY | |
|--|--------------------|---------------|---------------|
| General Obligation Bonds Approved by Voters | | | \$500,000,000 |
| Total Bond Sales to Date | | | \$322,500,000 |
| July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408) | | \$37,000,000 | |
| Bond Interest Earnings (As of September 2010) | \$3,022,765 | | |
| July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37) | | \$8,000,000 | |
| Bond Interest Earnings (As of September 2010) | \$834,869 | | |
| July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706) | | \$101,000,000 | |
| Bond Interest Earnings (As of September 2010) | \$4,536,721 | | |
| July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674) | | \$176,500,000 | |
| Bond Interest Earnings (As of September 2010) | <u>\$3,107,480</u> | | |
| Total Bond Interest Earnings to Date | \$11,501,835 | | |
| General Obligation Bonds Remaining to be So | old | | \$177,500,000 |



1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

| | PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC | | | | | | | | | | | |
|--|--|------------------------------|--------------------------------|---|---------------------------------------|---------|----------------------|--|--|--|--|--|
| | | Prop O Funding Request | Prop O Set Aside Funds Request | Funds From Other Sources (if applicable) | Total Project Funding Needed | | Funding endations | Month/Year Recommended by COAC & AOC | | | | |
| | | | · | , | | COAC | AOC | | | | | |
| | | NO I | PROJECTS PEND | ING CITY COUNC | IL AND MAYOR A | PPROVAL | | | | | | |
| | | | | TOTALS | | | | | | | | |
| | | - | - | - | - | - | - | | | | | |

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability of Proposition O funds.

| | PROJECTS RECOMMENDED BY COAC AND AOC | | | | | | | | | | | | |
|--|--|------------------------------|--------------------------------------|--|------------------------------------|--|--|--|--|--|--|--|--|
| Project Title | Applicant | Prop O Funding Request | Prop O Set Aside Funds Request | Funds From Other Sources (if applicable) | Total Project Funding Needed | Month/Year Recommended by COAC & AOC | | | | | | | |
| Aliso Creek & Limekiln Creek Restoration | Mountains Recreation and Conservation Authority | \$7,842,042* | \$0 | \$0 | \$7,842,042 | July 2007 | | | | | | | |
| Fremont High School Garden Stormwater Improvement** | chool Garden tormwater Neighborhood | | \$0 | \$5,300,000 | \$0 | September 2007 | | | | | | | |
| Boyle Heights Joint Use Community Center | City of LA, Council District 14 | \$2,291,000* | \$0 | \$528,000 | \$2,819,000 | January 2008 | | | | | | | |
| | | | TOTALS | 8 | | | | | | | | | |
| | | \$10,133,042* | \$0 | \$5,828,000 | \$10,661,042 | | | | | | | | |

^{*} No Proposition O funding is available to fund this project at this time.

^{**} LA Neighborhood Land Trust withdrew the application for Proposition O funding in January 2009.

1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

| PRO | PROJECTS IN IMPLEMENTATION | | | | | | | | | |
|--|----------------------------|------------------------------|-------------------------|---------------------------------------|--|--|--|--|--|--|
| Project Title | Prop O Funding Approved | Prop O Set Aside Approved | Total Project Budget | Potential Funds From Other Sources | | | | | | |
| Projects in Pre-Design | | | | | | | | | | |
| Albion Dairy Park – Demolition & Remediation | \$3,956,400 | \$0 | \$3,956,400 | \$3,000,000 | | | | | | |
| Cabrito Paseo Walkway/Bike Path (ON HOLD) | \$1,337,696 | \$0 | \$4,463,009 | \$3,125,313 | | | | | | |
| Penmar Water Quality Improvement Phase II | \$2,830,200 | \$0 | \$2,830,200 | \$0 | | | | | | |
| Temescal Canyon Park Stormwater BMP Phase II | \$3,698,565 | \$0 | \$3,698,564 | \$0 | | | | | | |
| Land Acquisition Projects | | | | | | | | | | |
| Strathern Pit Multiuse | \$17,800,000 | \$0 | \$22,505,000 | \$4,705,000 | | | | | | |
| Taylor Yard River Park – Parcel G2 Land Acquisition | \$0 | \$12,440,000 | TBD | TBD | | | | | | |
| Projects in Design | | | | | | | | | | |
| Echo Park Lake Rehabilitation | \$84,263,313 | \$0 | \$84,263,313 | \$600,000 | | | | | | |
| La Cienega/Fairfax Stormwater BMP (CANCELED) | \$668,159 | \$0 | \$668,159 | \$0 | | | | | | |
| Machado Lake Ecosystem Rehabilitation | \$99,523,897 | \$0 | \$99,523,897 | \$1,000,000 | | | | | | |
| Machado Lake Phase I (Wilmington Drain) | \$17,942,534 | \$0 | \$17,942,534 | \$4,387,500* | | | | | | |
| Temescal Canyon Park Stormwater BMP Phase I | \$14,947,435 | \$0 | \$14,947,436 | \$0 | | | | | | |
| Rosecrans Recreation Center Stormwater Enhancements | \$4,829,119 | \$0 | \$6,754,033 | \$1,924,914 | | | | | | |
| Westchester Stormwater BMP | \$32,722,000 | \$0 | \$32,722,000 | \$0 | | | | | | |
| Projects in Bid & Award | | | | | | | | | | |
| Hansen Dam Wetlands Restoration | \$2,220,702 | \$0 | \$2,517,702 | \$297,000 | | | | | | |
| Projects in Construction | | | | | | | | | | |
| Catch Basin Opening Screen Covers Phase III | \$44,500,000 | \$0 | \$44,500,000 | \$0 | | | | | | |
| Los Angeles Zoo Parking Lot | \$13,904,243 | \$0 | \$13,904,243 | \$0 | | | | | | |
| Mar Vista Recreation Center Stormwater BMP | \$4,556,186 | \$0 | \$4,556,186 | \$2,077,838* | | | | | | |
| Peck Park Canyon Enhancement | \$6,190,000 | \$0 | \$8,231,118 | \$2,041,118* | | | | | | |
| Penmar Water Quality Improvement Phase I | \$20,754,800 | \$0 | \$20,754,800 | \$0 | | | | | | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 | \$6,814,377 | \$0 | \$6,814,377 | \$5,131,497** | | | | | | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 | \$3,380,111 | \$0 | \$3,380,111 | ** | | | | | | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 | \$20,634,036 | \$0 | \$20,634,036 | \$7,000,000 | | | | | | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4 | \$6,290,504 | \$0 | \$6,290,504 | ** | | | | | | |
| South Los Angeles Wetlands Park (includes Site Readiness) | \$16,678,202 | \$0 | \$26,374,067 | \$12,995,865* | | | | | | |
| Westside Park Rainwater Irrigation | \$6,904,589 | \$0 | \$8,304,589 | \$3,400,000* | | | | | | |
| Projects in Post Construction | | | | | | | | | | |
| Imperial Highway Sunken Median Stormwater BMP | \$2,723,403 | \$0 | \$2,723,403 | \$0 | | | | | | |
| Projects Completed | | | | | | | | | | |
| Albion Dairy Park – Land Acquisition | \$17,560,000 | \$0 | TBD | TBD | | | | | | |
| Catch Basin Inserts and Coverings Phase I | \$14,702,886 | \$0 | \$14,702,886 | \$600,000* | | | | | | |
| Catch Basin Opening Screen Covers Phase II | \$9,362,404 | \$0 | \$9,362,404 | \$0 | | | | | | |
| Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta) | \$3,040,000 | \$0 | \$9,841,230 | \$6,801,230 | | | | | | |
| Grand Blvd. Tree Wells | \$1,075,927 | \$0 | \$1,075,927 | \$350,000* | | | | | | |
| Inner Cabrillo Beach Bacterial Water Quality Improvement | \$8,000,000 | \$0 | \$16,000,000 | \$8,000,000 | | | | | | |
| Oros Green Street | \$197,600 | \$0 | \$784,251 | \$586,651 | | | | | | |
| Westminster Dog Park Stormwater BMP | \$1,438,755 | \$0 | \$1,438,755 | \$0 | | | | | | |
| | TOTALS | | | | | | | | | |
| | \$495,448,043 | \$12,440,000 | \$516,465,134 | \$68,023,926* | | | | | | |
| *Estimated grant funda/raimhuraamanta that may be available | 1 | · | | 1 | | | | | | |

^{*}Estimated grant funds/reimbursements that may be available

^{**}American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

| PROJECT BUDGET SUMMARY | | | | | | | | | | |
|--|----------------|---------------------|---|-------------------------|--|--|--|--|--|--|
| Description | Prop O Funding | Prop O Set Aside | Potential Funds From Other Sources* | Total Project Budget | | | | | | |
| Projects In Planning– Prop O Funding Request | \$0 | \$0 | \$0 | \$0 | | | | | | |
| Projects Recommended by AOC | \$0 | \$0 | \$0 | \$0 | | | | | | |
| Projects In Implementation | \$495,448,043 | \$12,440,000 | \$68,023,926* | \$516,465,134 | | | | | | |
| | | тот | ALS | | | | | | | |
| | \$495,448,043 | \$12,440,000 | \$68,023,926* | \$516,465,134 | | | | | | |
| Prop O Total Project Obligation | \$507,8 | 88,043 | | | | | | | | |

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

| Project Title | Council / Mayor Approved | Approved Set-Asides | Future Needs | Cost Reductions | Pro | op O Budget & Funding |
|--|--|---|---|--------------------------------|--|---|
| Albion Dairy Park - Demolition & Remediation | \$ 3,956,400 | | | | \$ | 3,956,400 |
| Albion Dairy Park - Land Acquisition - COMPLETED | \$ 17,560,000 | | | | \$ | 17,560,000 |
| Aliso Wash - Limekiln Creek Confluence Restoration | \$ - | | | | \$ | = |
| Boyle Heights Joint Use Community Center Improvements | \$ - | | | | \$ | - |
| Cabrito Paseo Walkway/Bike Path - ON HOLD Catch Basin Inserts and Coverings Phase I - COMPLETED | \$ 1,337,696 \$ 17,000,000 | | | \$ (2,297,114) | \$ | 1,337,696 14,702,886 |
| Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED | \$ 17,000,000 | | | \$ (2,297,114) \$ (637,596) | \$ | 9,362,404 |
| Catch Basin Opening Screen Covers Phase III | \$ 44,500,000 | | | (66.,666) | \$ | 44,500,000 |
| Cesar Chavez Ground Water Improvement | \$ 3,040,000 | | | | \$ | 3,040,000 |
| Echo Park Lake Rehabilitation | \$ 84,263,313 | | | | \$ | 84,263,313 |
| Grand Blvd. Tree Wells - COMPLETED Hansen Dam Wetlands Restoration | \$ 1,075,927 \$ 2,220,702 | | | | \$ | 1,075,927 2,220,702 |
| Imperial Highway Sunken Median Stormwater BMP | \$ 2,723,403 | | | | \$ | 2,723,403 |
| Inner Cabrillo Beach Bacterial Water Quality Improvement | \$ 8,000,000 | | | | \$ | 8,000,000 |
| La Cienega/Fairfax Stormwater BMP - CANCELED | \$ 7,667,887 | | | \$ (6,999,728) | \$ | 668,159 |
| Los Angeles Zoo Parking Lot | \$ 13,904,243 | | | | \$ | 13,904,243 |
| Machado Lake-Phase I (Wilmington Drain) | \$ 17,942,534 | | | | \$ | 17,942,534 |
| Machado Lake Ecosystem Rehabilitation Mar Vista Recreation Center Stormwater BMP | \$ 99,523,897 \$ 4,556,186 | | | | \$ | 99,523,897 4,556,186 |
| Oros Green Street - COMPLETED | \$ 386,000 | | | \$ (188,400) | \$ | 197,600 |
| Peck Park Canyon Enhancement | \$ 6,190,000 | | | | \$ | 6,190,000 |
| Penmar Water Quality Improvement Phase I | \$ 20,754,800 | | | | \$ | 20,754,800 |
| Penmar Water Quality Improvement Phase II | \$ 2,830,200 | | | | \$ | 2,830,200 |
| Rosecrans Recreation Center Stormwater Enhancements | \$ 4,829,119 \$ 6.814.377 | | | | \$ | 4,829,119 |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 | \$ 3,380,111 | | | | \$ | 6,814,377 3,380,111 |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 | \$ 20,634,036 | | | | \$ | 20,634,036 |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 | \$ 6,290,504 | | | | \$ | 6,290,504 |
| South Los Angeles Wetlands Park (includes Site Readiness) | \$ 16,678,202 | | | | \$ | 16,678,202 |
| Strathern Pit Multiuse | \$ 17,800,000 | | | | \$ | 17,800,000 |
| Taylor Yard River Park - Parcel G2 Land Acquisition | \$ 14,947,435 | \$ 12,440,000 | | | \$ | 12,440,000 14,947,435 |
| Temescal Canyon Park Stormwater Phase I Temescal Canyon Park Stormwater Phase II | \$ 14,947,435 \$ 3,698,565 | | | | \$ | 3,698,565 |
| Westchester Stormwater BMP | \$ 32,722,000 | | | | \$ | 32,722,000 |
| Westminster Dog Park Stormwater BMP | \$ 1,438,755 | | | | \$ | 1,438,755 |
| Westside Park Rainwater Irrigation | \$ 6,904,589 | | | | \$ | 6,904,589 |
| Total - Project Budget | \$ 505,570,881 | \$ 12,440,000 | \$ - | \$ (10,122,838) | \$ | 507,888,043 |
| City Staff - Program Related Budget Office of Accounting | | | 1 - | I I | | 895,696 |
| | ₾ 217 COC | | | | ¢. | 090,090 |
| ŭ | \$ 217,696 \$ - | | \$ 678,000 \$ - | | \$ | _ |
| Bureau of Contract Administration Bureau of Engineering | \$ 217,696 \$ - \$ 1,149,275 | | \$ - | | \$ \$ | 4,057,743 |
| Bureau of Contract Administration | \$ - | | \$ - \$ 2,908,467 \$ 3,527,979 | | \$ | 4,057,743 5,344,625 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs | \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 | | \$ \$ \$ | 5,344,625 3,629,458 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal | \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 | | \$ 2,908,467 \$ 3,527,979 | | \$ \$ | 5,344,625 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 | | \$ \$ \$ | 5,344,625 3,629,458 13,927,522 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 | | \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 | | \$ \$ \$ | 5,344,625 3,629,458 13,927,522 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10.122,838) | \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 | | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 910,878,432 \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 910,878,432 \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 | \$ (10,122,838) | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 | \$ (10,122,838) | \$\ \text{\$\sigma\$} \ \$\s | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 | \$ (10,122,838) | \$\ \text{\$\sigma\$} \$\sig | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 | \$ (10,122,838) | \$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 19,987,500 3,000,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Fiture Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 | \$ (10,122,838) | \$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ \\$\\ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 19,987,500 3,000,000 (100,000) |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 | | \$\\ \text{\$\tinx{\$\text{\$\}\$}}}\text{\$\texi\}\$}\\ \$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\ | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 19,987,500 3,000,000 (100,000) 7,000,000 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Fiture Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 | \$ - | 999999999999999999 | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,540 3,000,000 (100,000) 7,000,000 534,999,636 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000 | \$ 12,440,000 | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000 | \$ - | 99999999999999999999999999999999999999 | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 950,000 19,987,500 3,000,000 (100,000) 7,000,000 534,999,636 |
| Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtotal Consultants - Program Related Budget Program Development/Implementation Full Proposal Development Subtotal Total - Prop O Budget FUNI Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM) | \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 960,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000 | \$ 12,440,000 \$ (100,000) \$ (100,000) | \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000 Total- | \$ - | | 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,500 19,987,500 3,000,000 (100,000) 7,000,000 534,999,636 |

| | | | Pr | op O Funding | | Other Direct | | Potential | | |
|--|-----|--------------------------|----|--------------------------|----|--------------|-----|--------------|--|---|
| Project Title | | Budget | (w | ith set asides) | | Funding | Rei | imbursements | Source | Status |
| Albion Dairy Park - Demolition & Remediation | \$ | 3,956,400 | \$ | 3,956,400 | \$ | - | \$ | 3,000,000 | N/A | N/A |
| Albion Dairy Park - Land Acquisition -COMPLETED | \$ | - | \$ | 17,560,000 | \$ | - | \$ | - | N/A | N/A |
| Cabrito Paseo Walkway/Bike Path - ON HOLD | \$ | 4,463,009 | \$ | 1,337,696 | \$ | | \$ | - | Kaiser Foundation | Secured |
| , , , , , , , , , , , , , , , , , , , | Ľ | | | | \$ | | \$ | - | TBD | LANLT to find funding or down scope project |
| Catch Basin Inserts and Coverings Phase I - COMPLETED | \$ | 14,702,886 | \$ | 14,702,886 | \$ | - | \$ | 600,000 | Prop 40 | Grant funding of \$600,000 received |
| Catch Basin Opening Screen Covers Phase II - COMPLETED | \$ | 9,362,404 | | 9,362,404 | \$ | | \$ | = | N/A | N/A |
| Catch Basin Opening Screen Covers Phase III | \$ | 44,500,000 | \$ | 44,500,000 | \$ | | \$ | - | N/A | N/A |
| | | | | | \$ | | \$ | - | DWP | Secured |
| Cesar Chavez Ground Water Improvement | \$ | 9,841,230 | \$ | 3,040,000 | \$ | , | \$ | - | CIWMB | Secured |
| | | | | | Φ | | \$ | | UDAG CIEP | Secured Secured |
| Echo Park Lake Rehabilitation | \$ | 84,263,313 | \$ | 84,263,313 | \$ | | \$ | | Prop K | Secured |
| Grand Blvd. Tree Wells - COMPLETED | \$ | 1,075,927 | | 1,075,927 | \$ | | \$ | 350.000 | Prop 50-SMBRP | Secured. \$350,000 of grant funding received |
| Hansen Dam Wetlands Restoration | \$ | 2,517,702 | | 2,220,702 | \$ | | \$ | | Caltrans - FTIP | Secured by MRCA for Design |
| Imperial Highway Sunken Median Stormwater BMP | \$ | 2,723,403 | | 2,723,403 | \$ | | \$ | - | N/A | N/A |
| Inner Cabrillo Beach Bacterial Water Quality Improvement | \$ | 16,000,000 | \$ | 8,000,000 | \$ | 8,000,000 | \$ | - | Port of Los Angeles | Secured |
| La Cienega Fairfax Stormwater BMP - CANCELED | \$ | 668,159 | \$ | 668,159 | \$ | - | \$ | - | N/A | Project canceled |
| Los Angeles Zoo Parking Lot | \$ | 13,904,243 | \$ | 13,904,243 | \$ | - | \$ | - | N/A | N/A |
| Machado Lake-Phase I (Wilmington Drain) | \$ | 17,942,534 | | 17,942,534 | \$ | | \$ | 4,387,500 | Prop 50-IRWMP | Secured |
| Machado Lake Ecosystem Rehabilitation | \$ | 99,523,897 | \$ | 99,523,897 | \$ | 1,000,000 | \$ | - | Prop K | TBD |
| | | | _ | | L | | \$ | 1,777,838 | American Recovery & Reinvestment Act | |
| Mar Vista Recreation Center Stormwater BMP | \$ | 4,556,186 | \$ | 4,556,186 | \$ | - | | <u> </u> | (ARRA) | Grant funding of \$1,170,455 received |
| O O O O O O O O | | 704.054 | | 107.000 | _ | 500.054 | \$ | 300,000 | Prop 50-SMBRP | Grant funding of \$300,000 received |
| Oros Green Street - COMPLETED | \$ | 784,251 | \$ | 197,600 | \$ | , | \$ | - | Prop 13 & CWA 319th | Secured |
| Peck Park Canyon Enhancement | \$ | 8,231,118 | \$ | 6,190,000 | \$ | ,- , - | \$ | | Prop 50 Rec & Trails Grant | Grant funding of \$64,974 received Secured |
| Penmar Water Quality Improvement (Phase I & II) | \$ | 23,585,000 | \$ | 23,585,000 | \$ | | \$ | | N/A | N/A |
| | Ť | | | | \$ | | \$ | - | Prop K | Secured |
| Rosecrans Recreation Center Stormwater Enhancements | \$ | 6,754,033 | \$ | 4,829,119 | \$ | | \$ | - | TBD | Prop K to find funding or down scope project |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 | \$ | 6,814,377 | \$ | 6,814,377 | \$ | - | \$ | 4,364,420 | American Recovery & Reinvestment Act (ARRA) | \$2,727,654 of grant funding received; ARRA funding for Pkg. 2 is bundled with Pkg. 1 |
| | | | | | \$ | - | \$ | 767,077 | Prop 50-CBI | Grant funding of \$767,077 received |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 | \$ | 3,380,111 | \$ | 3,380,111 | \$ | - | \$ | - | American Recovery & Reinvestment Act (ARRA) | ARRA funding for Pkg. 2 is bundled with Pkg. 1 |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 | \$ | 20,634,036 | \$ | 20,634,036 | \$ | | \$ | 7,000,000 | SCM Fund | Secured |
| Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 | \$ | 6,290,504 | \$ | 6,290,504 | \$ | - | \$ | - | Prop 50-CBI | Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1 |
| | | | | | \$ | | \$ | | Prop 50-IRWMP | Grant reimbursement of \$1,316,250 received |
| | | | | | \$ | | \$ | 2,011,937 | Prop 12 (RZH) - for Land Acquisition | Grant reimbursement of \$2,011,937 received |
| | | | | | \$ | 1,344,221 | \$ | - | Prop 40 (RZH) | Secured |
| South Los Angeles Wetlands Park (includes Site Readiness) | \$ | 26,374,067 | \$ | 16,678,202 | \$ | , , | \$ | - | Collection System Settlement Agreement - Supplemental Environmental Project | Secured |
| | | | | | \$ | | \$ | | Prop K - for Land Acquisition | Secured |
| | | | | | \$ | 500,000 | | | Prop K | Pending |
| | | | | | \$ | | \$ | 900,000 | MTA - max potential reimbursement | Secured; \$194,523 of reimbursement received |
| | | | | | \$ | | \$ | | EPA - Brownfields grant | Awarded |
| Strathern Pit Multiuse | \$ | 22,505,000 | | 17,800,000 | \$ | , , | \$ | | LA County Flood Control District | Secured |
| Taylor Yard River Park - Parcel G2 Land Acquisition | TBI | | \$ | 12,440,000 | - | | TBD | | TBD | TBD |
| Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP | \$ | 18,646,000 32,722,000 | | 18,646,000 32,722,000 | | | \$ | | N/A N/A | N/A N/A |
| Westminster Dog Park Stormwater BMP | \$ | 1,438,755 | | 1,438,755 | | | \$ | - | N/A | N/A |
| Westimister bog Park Stoffiwater bivin | Ψ | 1,430,733 | φ | 1,436,733 | \$ | | \$ | 2,000,000 | | The deviation and scope change are being negotiated |
| Westside Park Rainwater Irrigation | \$ | 8,304,589 | \$ | 6,904,589 | \$ | 900,000 | \$ | | Prop 50-SMBRP Quimby | with State Secured |
| | | | | | \$ | | | | Prop K | Secured |
| | | TOTALS | • | | Ψ | 200,000 | Ť | | | |
| | \$ | 516,465,134 | \$ | 507,888,043 | \$ | 37,065,154 | \$ | 30,958,772 | | |
| | Ψ. | , | ۳_ | 30.,000,043 | ۳_ | 5.,550,104 | Ψ | 00,000,112 | | 1 |



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

| Pagarintian | Sch | edule Sta | itus |
|--|------------|-----------|--------|
| Description | Ahead | On | Behind |
| Projects in Pre-Design | | | |
| Albion Dairy Park – Demolition & Remediation | | ✓ | |
| Cabrito Paseo Walkway/Bike Path* | | N/A | • |
| Penmar Water Quality Improvement Phase II | | ✓ | |
| Temescal Canyon Park Stormwater BMP Phase II | | ✓ | |
| Land Acquisition Projects | <u> </u> | | |
| Strathern Pit Multiuse* | | √* | |
| Taylor Yard River Park-Parcel G2 Land Acquisition* | | √* | |
| Projects in Design | <u>.</u> | | |
| Echo Park Lake Rehabilitation | | √ | |
| Machado Lake Ecosystem Rehabilitation | | ✓ | |
| Machado Lake Phase I (Wilmington Drain) | | ✓ | |
| Temescal Canyon Park Stormwater BMP Phase I | | ✓ | |
| Rosecrans Recreation Center Stormwater Enhancements* | | √* | |
| Westchester Stormwater BMP | | ✓ | |
| Projects in Bid & Award | | | |
| Hansen Dam Wetlands Restoration | √ * | | |
| Projects in Construction | <u>.</u> | | |
| Catch Basin Opening Screen Covers Phase III* | | √* | |
| Los Angeles Zoo Parking Lot | ✓ | | |
| Mar Vista Recreation Center Stormwater BMP | | | ✓ |
| Peck Park Canyon Enhancement | | ✓ | |
| Penmar Water Quality Improvement Phase I | | ✓ | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 | | | ✓ |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 | | ✓ | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 | | ✓ | |
| Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4 | ✓ | | |
| South Los Angeles Wetlands Park | | ✓ | |
| Westside Park Rainwater Irrigation | | ✓ | |
| Projects in Post Construction | | | |
| Imperial Highway Sunken Median Stormwater BMP | ✓ | | |
| Projects Completed | | | |
| Albion Dairy Park – Land Acquisition* | | | |
| Catch Basin Inserts and Coverings Phase I | | | |
| Catch Basin Opening Screen Covers Phase II | | | |
| Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta) | | | |
| Grand Blvd. Tree Wells | | | |
| Inner Cabrillo Beach Bacterial Water Quality Improvement* | | | |
| Oros Green Street | | | |
| Westminster Dog Park Stormwater BMP | | | |

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached





3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

| Project | | Prop O Budget | Prop O Appropriation | Prop O Expenditures for September | Prop O Total Expenditures |
|---|---|-----------------------------|-------------------------|---|------------------------------|
| Albion Dairy Park Demolition & | | | | | |
| Remediation | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 2: Water Conservation, Drinking Water | Pre-Design/Design Construction Cost | \$485,313 \$3,140,000 | | \$0 \$0 | \$0 \$0 |
| And Source Protection Projects | Construction Management | \$3,140,000 | | \$0 \$0 | \$0 |
| , | Sub-total | \$3,956,400 | \$3,956,400 | \$0 | \$0 |
| | | | | | |
| Albion Dairy Park Land Acquisition | Land Acquisition | \$17,560,000 | | \$0 | \$17,474,154 |
| Funding Category 2: | Pre-Design/Design | \$0 | | \$0 | \$47,604 |
| Water Conservation, Drinking Water And Source Protection Projects | Construction Cost Construction Management | \$0 \$0 | | \$0 \$0 | \$0 \$0 |
| And Source Protection Projects | Sub-total | \$17,560,000 | \$17,560,000 | \$0 | \$17,521,758 |
| | | | | | |
| Cabrito Paseo Walkway/ Bike Path | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design | \$221,674 | | \$0 | \$0 |
| Flood Water Reduction, River and Neighborhood Parks | Construction Cost Construction Management | \$1,007,558 \$108,464 | | \$0 \$0 | \$0 \$0 |
| | Sub-total | \$1,337,696 | \$0 | \$0 | \$0 |
| Catch Basin Inserts and Coverings | | | | | |
| Ph I | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design Cost | \$286,470 | | \$0 | \$286,470 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$14,202,869 | | \$0 | \$14,202,869 |
| Ocean Water Quality Projects | Construction Management | \$118,614 | _ | \$0 | \$118,614 |
| | Sub-total | \$14,607,953 | \$14,607,953 | \$0 | \$14,607,953 |
| Catch Basin Opening Screen Covers | | | | | |
| Ph II | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design Cost Construction Cost | \$0 | | \$0 | \$0 |
| River, Lakes, Beaches, Bays and Ocean Water Quality Projects | Construction Management | \$9,246,965 \$0 | | \$0 \$0 | \$9,246,965 \$0 |
| , , , , , , , , , , , , , , , , , , , | Sub-total | \$9,246,965 | \$9,246,965 | \$0 | \$9,246,965 |
| Catch Basin Opening Screen Covers | | | | | |
| Ph III | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1: | Pre-Design/Design | \$250,000 | | \$0 | \$0 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$42,025,000 | | \$0 | \$22,788,396 |
| Ocean Water Quality Projects | Construction Management | \$2,225,000 | | \$0 | \$0 |
| | Sub-total | \$44,500,000 | \$41,253,921 | \$0 | \$22,788,396 |
| Cesar Chavez Ground Water Improvement | Land Acquisition | \$212 | | \$0 | \$0 |
| Funding Category 2: | Pre-Design/Design Cost | \$663,238 | | \$0 | \$0 |
| Water Conservation, Drinking Water | Construction Cost | \$1,805,050 | | \$0 | \$1,815,625 |
| And Source Protection Projects | Construction Management | \$571,500 | | \$0 | \$0 |
| | Sub-total | \$3,040,000 | \$3,039,743 | \$0 | \$1,815,625 |
| | | | | | |
| Echo Park Lake Rehabilitation | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$10,997,899 | | \$1,091,292 | \$4,169,774 |
| River, Lakes, Beaches, Bays and Ocean Water Quality Projects | Construction Cost Construction Management | \$64,693,522 \$8,571,892 | | \$0 \$0 | \$0 \$0 |
| - , | Sub-total | \$84,263,313 | \$10,997,899 | \$1,091,292 | \$4,169,774 |



Proposition O- Clean Water Bond

| Project | | Prop O Budget | Prop O Appropriation | Prop O Expenditures for September | Prop O Total Expenditures |
|---|---|-----------------------------|-------------------------|---|------------------------------|
| Grand Blvd. Tree Wells | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design Cost | \$140,590 | | \$0 | \$196,021 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$827,000 | | \$0 | \$382,444 |
| Ocean Water Quality Projects | Construction Management | \$108,337 | | \$0 | \$0 |
| | Sub-total | \$1,075,927 | \$702,264 | \$0 | \$578,465 |
| Hansen Dam Wetland Restoration | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design | \$395,835 | | \$0 | \$0 |
| Flood Water Reduction, River and | Construction Cost | \$1,583,400 | | \$0 | \$0 |
| Neighborhood Parks | Construction Management | \$241,467 | | \$0 | \$0 |
| | Sub-total | \$2,220,702 | \$1,923,702 | \$0 | \$0 |
| Imperial Hwy Sunken Median | | | | | |
| Stormwater BMP | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$334,200 | | \$0 | \$315,289 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$2,217,703 | | \$0 | \$503,766 |
| Ocean Water Quality Projects | Construction Management | \$171,500 | | \$0 | \$12,724 |
| | Sub-total | \$2,723,403 | \$1,936,123 | \$0 | \$831,780 |
| Inner Cabrillo Beach Bacterial Water | | | | | |
| Quality Improvement | Land Acquisition | N/A | | N/A | N/A |
| Funding Category 1 : | Pre-Design/Design | \$347,826 | | \$0 | \$0 |
| River, Lakes, Beaches, Bays and Ocean Water Quality Projects | Construction Cost Construction Management | \$6,956,522 \$695,652 | | \$0 \$0 | \$6,906,550 \$0 |
| | Sub-total | \$8,000,000 | \$8,000,000 | \$0 | \$6,906,550 |
| La Ciana and Fainfan Chammanatan DMD | | | | | |
| La Cienega/Fairfax Stormwater BMP (Canceled) | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$668,159 | | \$0 | \$621,752 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$0 | | \$0 | \$021,732 |
| Ocean Water Quality Projects | Construction Management | \$0 | | \$0 | \$0 |
| | Sub-total | \$668,159 | \$621,752 | \$0 | \$621,752 |
| LA Zoo Parking Lot | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1: | Pre-Design/Design | \$1,743,743 | | \$0 | \$861,586 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$11,129,500 | | \$192,299 | \$2,046,309 |
| Ocean Water Quality Projects | Construction Management | \$1,031,000 | | \$10,717 | \$90,286 |
| | Sub-total | \$13,904,243 | \$9,605,000 | \$203,017 | \$2,998,182 |
| Machado Lake - Phase I (Wilmington | | | | | |
| Drain) | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$2,200,613 | | \$0 | \$1,814,661 |
| River, Lakes, Beaches, Bays and Ocean Water Quality Projects | Construction Cost Construction Management | \$14,383,863 \$1,358,058 | | \$0 \$0 | \$0 \$0 |
| , | Sub-total | \$17,942,534 | \$17,942,534 | \$0 | \$1,814,661 |
| Machado Lake Ecosystem | | | | | |
| Rehabilitation | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$12,989,683 | | \$0 | \$5,964,319 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$76,409,901 | | \$0 | \$0 |
| Ocean Water Quality Projects | Construction Management | \$10,124,313 | | \$0 | \$0 |
| | Sub-total | \$99,523,897 | \$10,124,312 | \$0 | \$5,964,319 |
| Mar Vista Recreation Center | | | | | |
| Stormwater BMP | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$753,655 | | \$21 | \$733,853 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$3,425,704 | | \$122,376 | \$2,317,146 |
| Ocean Water Quality Projects | Construction Management | \$376,827 | | \$8,815 | \$252,712 |
| | Sub-total | \$4,556,186 | \$4,467,642 | \$131,212 | \$3,303,711 |



Proposition O- Clean Water Bond

| Project | | Prop O Budget | Prop O Appropriation | Prop O Expenditures for September | Prop O Total Expenditures |
|---|------------------------------------|------------------------------------|-------------------------|---|------------------------------|
| Oros Green Street | Land Acquisition | \$0 | | \$0 | \$ |
| Funding Category 4: | Pre-Design/Design | \$0 | | \$0 | \$(|
| Stormwater Capture, Clean-Up and | Construction Cost | \$117,600 | | \$0 | \$ |
| Re-Use Projects | Construction Management | \$80,000 | | \$0 | \$197,60 |
| | Sub-total | \$197,600 | \$197,600 | \$0 | \$197,600 |
| Peck Park Canyon Enhancement | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design | \$477,551 | | \$11,813 | \$1,188,736 |
| Flood Water Reduction, River and | Construction Cost | \$5,475,338 | | \$0 | \$1,086,329 |
| Neighborhood Parks | Construction Management | \$237,111 | | \$21,148 | \$171,61 |
| | Sub-total | \$6,190,000 | \$6,190,000 | \$32,960 | \$2,446,67 |
| Penmar Water Quality Improvement | | | | | |
| Phase I | Land Acquisition | \$0 | | \$0 | \$(|
| Funding Category 2: | Pre-Design/Design | \$2,395,140 | | \$0 | \$1,761,31 |
| Water Conservation, Drinking Water | Construction Cost | \$16,808,000 | | \$0 | \$(|
| And Source Protection Projects | Construction Management | \$1,551,660 | | \$0 | \$ |
| | Sub-total | \$20,754,800 | \$20,754,800 | \$0 | \$1,761,311 |
| Penmar Water Quality Improvement Phase II | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 2: | Pre-Design/Design | \$326,600 | | \$0 | \$(|
| Water Conservation, Drinking Water | Construction Cost | \$2,292,000 | | \$0 \$0 | \$(|
| And Source Protection Projects | Construction Management | \$211,600 | | \$0 | \$(|
| | Sub-total | \$2,830,200 | \$2,830,200 | \$0 | \$ |
| Rosecrans Recreation Center | | | | | |
| Stormwater Enhancements | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design | \$767,095 | | \$0 | \$41 |
| Flood Water Reduction, River and | Construction Cost | \$3,722,692 | | \$0 | \$(|
| Neighborhood Parks | Construction Management | \$339,332 | _ | \$0 | \$0 |
| | Sub-total | \$4,829,119 | \$4,233,107 | \$0 | \$415 |
| Santa Monica Bay Low Flow Diversion | Land Acquisition | | | 20 | |
| Upgrades P 1 Funding Category 1 : | Pre-Design/Design | \$0 | | \$0 | \$(|
| River, Lakes, Beaches, Bays and | Construction Cost | \$1,097,819 \$4,949,401 | | \$0 \$345.461 | \$494,048 |
| Ocean Water Quality Projects | Construction Management | \$4,949,401 \$767,157 | | \$345,461 \$11,547 | \$3,046,975 \$396,308 |
| Coodii Wator Quality i Tojooto | Sub-total | \$6,814,377 | \$6,328,981 | \$357,008 | \$3,937,331 |
| Santa Monica Bay Low Flow Diversion | | | . , , | | |
| Upgrades P 2 | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$544,547 | | \$1,344 | \$397,514 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$2,455,034 | | \$353,440 | \$1,043,475 |
| Ocean Water Quality Projects | Construction Management | \$380,530 | _ | \$0 | \$139,959 |
| | Sub-total | \$3,380,111 | \$2,091,218 | \$354,784 | \$1,580,948 |
| Santa Monica Bay Low Flow Diversion | | | | | |
| Upgrades P 3 | Land Acquisition | \$2,000,000 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$3,324,213 | | \$440,680 | \$2,175,915 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$13,255,258 | | \$0 | \$0 |
| Ocean Water Quality Projects | Construction Management Sub-total | \$2,054,565 \$20,634,036 | \$18,534,428 | \$0 \$440,680 | \$38,711 \$2,214,626 |
| Santa Monica Pou Lour Flour Diversion | | + ==,00+,000 | ¥10,00+,+20 | ψ-1-0,00 0 | Ψ=,= 1-7,020 |
| Santa Monica Bay Low Flow Diversion Upgrades P 4 | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1 : | Pre-Design/Design | \$1,013,421 | | \$83 | \$576,596 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$4,568,903 | | \$0 | \$2,164,776 |
| Ocean Water Quality Projects | Construction Management | \$708,180 | | \$110 | \$266,344 |
| | Sub-total | \$6,290,504 | \$5,134,245 | \$193 | \$3,007,716 |



| Project | | Brown C Browlerst | Prop O | Prop O | Prop O Total |
|--|---|-----------------------------|----------------------------|-------------------------------|----------------------------|
| Project | | Prop O Budget | Appropriation | Expenditures for September | Expenditures |
| South Los Angeles Wetlands Park | | | | · | |
| (includes Site Readiness) | Land Acquisition | \$2,011,937 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design Cost | \$1,638,000 | | \$11,613 | \$2,288,854 |
| Flood Water Reduction, River and | Construction Cost | \$11,722,602 | | \$218,340 | \$993,535 |
| Neighborhood Parks | Construction Management | \$1,305,663 | | \$49,341 | \$90,515 |
| | Sub-total | \$16,678,202 | \$16,674,782 | \$279,294 | \$3,372,904 |
| Strathern Pit Multiuse | Land Acquisition | \$10,000,000 | | \$0 | \$0 |
| Funding Category 3: | Pre-Design/Design | \$0 | | \$0 | \$0 |
| Flood Water Reduction, River and | Construction Cost | \$7,800,000 | | \$0 | \$0 |
| Neighborhood Parks | Construction Management | \$0 | | \$0 | \$0 |
| | Sub-total | \$17,800,000 | \$10,000,000 | \$0 | \$0 |
| Taylor Yard River Park - Parcel G2 | | | | | |
| Land Acquisition | Land Acquisition | \$12,440,000 | | \$0 | \$0 |
| Funding Category 1: | Pre-Design/Design | \$0 | | \$0 | \$0 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$0 | | \$0 | \$0 |
| Ocean Water Quality Projects | Construction Management | \$0 | | \$0 | \$0 |
| | Sub-total | \$12,440,000 | \$0 | \$0 | \$0 |
| Temescal Canyon Park Stormwater | | | | | |
| BMP Phase I | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 4: | Pre-Design/Design | \$1,725,352 | | \$0 | \$2,002,046 |
| Stormwater Capture, Clean-Up and | Construction Cost | \$12,104,809 | | \$113,731 | \$126,472 |
| Re-Use Projects | Construction Management | \$1,117,274 | | \$0 | \$0 |
| | Sub-total | \$14,947,435 | \$14,947,435 | \$113,731 | \$2,128,518 |
| Temescal Canyon Park Stormwater | | | | | |
| BMP Phase II | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 4: | Pre-Design/Design Construction Cost | \$426,918 | | \$0 | \$0 |
| Stormwater Capture, Clean-Up and Re-Use Projects | Construction Management | \$2,995,191 \$276,456 | | \$0 \$0 | \$0 \$0 |
| | Sub-total | \$3,698,565 | \$3,698,565 | \$0 | \$0 |
| Wastellands Orange at a DMD | | | ,,,,,,, | | |
| Westchester Stormwater BMP | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 2: | Pre-Design/Design | \$3,776,050 | | \$0 | \$2,104,615 |
| Water Conservation, Drinking Water And Source Protection Projects | Construction Cost Construction Management | \$26,500,000 \$2,445,950 | | \$0 \$0 | \$0 \$0 |
| 7 ilia Godioc i Totocilon i Tojocio | Sub-total | \$32,722,000 | \$32,722,000 | \$0 | \$2,104,615 |
| | ous total | 402,122,000 | ψοΣ,7 ΣΣ,000 | 4 0 | Ψ2,104,010 |
| Westminster Dog Park Stormwater BMP | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 4: | Pre-Design/Design | \$169,577 | | \$0 | \$224,005 |
| Stormwater Capture, Clean-Up and | Construction Cost | \$1,159,000 | | \$0 | \$251,811 |
| Re-Use Projects | Construction Management | \$110,178 | _ | \$0 | \$45,723 |
| | Sub-total | \$1,438,755 | \$927,922 | \$0 | \$521,539 |
| Westside Park Rainwater Irrigation | | | | | |
| Project | Land Acquisition | \$0 | | \$0 | \$0 |
| Funding Category 1: | Pre-Design/Design | \$747,945 | | \$0 | \$755,437 |
| River, Lakes, Beaches, Bays and | Construction Cost | \$5,756,644 | | \$498,601 | \$498,601 |
| Ocean Water Quality Projects | Construction Management | \$400,000 | | \$26,206 | \$44,127 |
| | Sub-total | \$6,904,589 | \$6,904,589 | \$524,807 | \$1,298,165 |
| PROJECTS SUBTOTAL | | \$503,721,271 | \$308,156,082 | \$3,528,978 | \$117,742,252 |
| Consultant Cost – Program Related B | Budget | | | | |
| Program Development | | \$600,000 | \$599,684 | \$0 | \$599,864 |
| Full Proposal Development | | \$360,000 | \$360,000 | \$0 | \$360,000 |
| City Staff - Program Related Budget* | | | | | |
| | | \$895,696 | \$366,235 | \$0 | \$320,355* |
| Office of Accounting | | | <u> </u> | Φ0 | A . = a . a a a a |
| Bureau of Engineering | | \$4,057,743 | \$6,064,944 | \$0 | \$4,724,906* |
| Bureau of Engineering Bureau of Contract Administration | | ** | \$2,382,676 | \$0 | \$710,218* |
| Bureau of Engineering Bureau of Contract Administration Bureau of Sanitation | | \$5,344,625 | \$2,382,676 \$4,487,421 | \$0 \$0 | \$710,218* \$4,123,184* |
| Bureau of Engineering Bureau of Contract Administration | | ** | \$2,382,676 | \$0 | \$710,218* |

^{*}Appropriations and expenditures represent Program and Project related City Staff Cost
**No Program related Budget

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | COST | PERCENT COMPLETE |
|--|--------------------------------|---|---|--------------------------------------|------------------|---|
| Albion Dairy Park - Demolition & Remediation | | | | Est. Prop O Constr. | | |
| 1739 N. Albion Street | CD 1 - Ed P. Reyes | Demolition of the buildings and improvements of an industrial | The project was approved by the City Council on 8/13/10 and | Cost: | \$3,140,000 | |
| 1759 N. Albioti Street | Designer: N/A | facility, remediation and | approved by the Mayor on | Orig. Const. Contr.: | N/A | |
| T | Contractor: N/A | abatement of all hazardous materials and soils onsite, and | 8/24/10. The project is currently in the pre-design phase. | CO's to date: | N/A | |
| | Proj. Mgr.: Kendrick Okuda | the importation of clean soil, as | in the pre design phase. | | | |
| | Contact #: 213-485-1165 | required, to leave the property in a level, graded condition. | | Rev. Constr. Contr.: | N/A | |
| | | a level, graded contaition. | | Payment to date: | N/A 9 | |
| The state of the s | Photo of Project Site | Funding: Prop O | | Master Sch. Constr. Completion Date: | JAN 2013 | Land Design Bid & Const Post Award Const |
| Albion Dairy Park - Land | Thore of Project Che | . a.i.a.i.g i.op o | | | 07114 2010 | |
| Acquisition | 004 510 0 | Acquire a parcel of land adjacent | The Purchase and Sale | Est. Prop O Constr. | | |
| 1739 N. Albion Street | CD 1 - Ed P. Reyes | Acquire a parcel of land adjacent to the LA River as part of LA | Agreement was executed on | Cost: | TBD | |
| 3 // · · · · · · · · · · · · · · · · · · | Designer: N/A | River Revitalization Master Plan. | 10/2/09. Escrow closed on | Orig. Const. Contr.: | N/A | |
| | Contractor: N/A | \bigcirc | 10/23/09. Park land acquisition is | CO's to date: | N/A | |
| | Proj. Mgr.: Kendrick Okuda | | | | | |
| | Contact #: 213-485-1165 | | | Rev. Constr. Contr.: | N/A | |
| | | $(\cup)(\cup)()()()()()()$ | | Payment to date: | N/A Pre | 100% Land Design Bid & Const Post |
| | Photo of Project Site | Funding: Prop O & TBD | | Master Sch. Constr. Completion Date: | Desi N/A | |
| Cabrito Paseo Walkway/Bike | <u>.</u> | | | | | |
| Path | 00.0 7 0/ 1 | Implement stormwater best | Project is on hold due to funding | Est. Prop O Constr. | | |
| btwn Marson St. and Raymer St. | CD 6 - Tony Cárdenas | management practices including: | issues. The Los Angeles | Cost: | \$1,007,558 | |
| 16.1.6.1.8.1.1.0 | Designer: TBD | installation of bioswales, trash capture devices, tree wells to aid | Neighborhood Land Trust (LANLT) is unable to secure | Orig. Const. Contr.: | N/A | |
| 16/ 1 V 1 16/ | Contractor: TBD | in filtration, and a "SMART" | additional \$3 million in funds | CO's to date: | N/A | |
| | Proj. Mgr.: Iftekhar Ahmed | irrigation system. | needed to complete the project. ANCT requested to withdraw | | | |
| | Contact #: 213-485-5875 | | their request for project funding. | Rev. Constr. Contr.: | N/A | |
| | | | $ \setminus \cup \setminus \cup \cup $ | Payment to date: | N/A | 0% Land Design Bid & Const Post |
| \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow | Proposed Project Site Plan | Funding:\Prop\O[K]ai\sel | | Master Sch. Constr. Completion Date: | Desi N/A | ign Acquire Design Bid & Const Post Const |
| Catch Basin Inserts and | · · | | | | | |
| Covers Phase I | OD: All | Install 8,000 inserts and 6,000 | This project is complete. | Prop O Constr. | | |
| Citywide | CD: All | screens in the high trash | | Cost: | \$14,900,000 | |
| | Designer: Bureau of Sanitation | generation areas, in the City, to achieve 20% trash reduction in | | | | |
| | Contractor: Various | the Ballona Creek and Los | | | | |
| | Proj. Mgr.: Alfredo Magallanes | Arrigeties River Watersheds. | | | | |
| | Contact #: 213-485-3958 | - V = V = V = V = V = V = V = V = V = V = V = V = V = | | | | |
| | | | - - - - - - - | Payment to date: | \$14,202,869 | Land Design Bid & Const Post |
| 3 | Photo of Catch Basin Insert | Funding: Prop O & Prop 40 | | Construction Completion Date: | Desi SEP 2007 | ign Acquire Design Bid & Const Post Award Const |



| ED: All esigner: Bureau of Sanitation ontractor: Various roj. Mgr.: Alfredo Magallanes ontact #: 213-485-3958 hoto of Catch Basin Screen Cover ED: All esigner: Bureau of Sanitation ontractor: West Coast Construction | Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from 20% (accomplished in Phase 1) to 30% trash reductiprim Baltona Greek and LA River Watersheds. Funding: Prop O Retrofit of approximately 34,000 catch basins with opening screen | MONTHLY UPDATE This project is complete. | Prop O Constr. Cost: Payment to date: Construction Completion Date: | \$9,400,000 \$9,246,965 OCT 2007 | PERCENT COMPLETE Land Land Acquire Acquire Acquire Acquire |
|---|---|---|--|--|---|
| roj. Mgr.: Alfredo Magallanes ontact #: 213-485-3958 hoto of Catch Basin Screen Cover ED: All esigner: Bureau of Sanitation | to 80% trash reduction mallone dreek and A River Watersheds. Funding: Prop O Retrofit of approximately 34,000 | | Construction | Pre Desig | Land Design Bid & Const F |
| esigner: Bureau of Sanitation | | | | | |
| | covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as | 22,645 screen covers have been installed. | Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: | \$42,025,000 \$42,025,000 0 | |
| roj. Mgr.: Alfredo Magallanes ontact #: 213-485-3958 hoto of Catch Basin Screen Cover | well as all State and County catch basins within the City. Funding: Prop O | | Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date: | \$42,025,000 \$22,788,396 FEB 2012 | Land Acquire Design Bid & Const F |
| ED 6 - Tony Cárdenas esigner: Kleinfelder/Geosyntec ontractor: Environmental Construction roj. Mgr.: Fang Chang ontact #: 213-978-1896 hoto of Project Site | Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system. Punding: Prop O DWP C WMB Grant, UDA Grant, & CIEP | The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared. | Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Construction Completion Date: | \$1,805,050 \$7,471,676 \$727,278 \$8,198,954 \$7,131,597 OCT 2009 | Land Acquire Design Bid & Const Award |
| ED 13 - Eric Garcetti esigner: Black & Veatch ontractor: TBD roj. Mgr.: Alfred Mata | Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices. | The public review period for the Draft Environmental Impact Report (EIR) closed on 8/30/10. The Final Environmental Impact Report (FEIR) is being prepared and will likely be submitted to the Board of Public Works in October 2010. | Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: | \$64,693,522 N/A N/A N/A N/A | 78% Land Design Bid & Const F |
| D 1 esigr | 3 - Eric Garcetti ner: Black & Veatch actor: TBD | 3 - Eric Garcetti Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices. Agr.: Alfred Mata ct #: 213-847-0346 | 3 - Eric Garcetti ner: Black & Veatch ner: TBD Alfred Mata Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices. Grant, UDA Grant, & CIEP The public review period for the Draft Environmental Impact Report (EIR) closed on 8/30/10. The Final Environmental Impact Report (FEIR) is being prepared and will likely be submitted to the Board of Public Works in | Completion Date: Cost: Corja Const. Contr.: The Final Environmental Impact Report (FEIR) is being prepared and will likely be submitted to the Board of Public Works in October 2010. Rev. Constr. Contr.: Payment to date: Master Sch. Constr. | 3 - Eric Garcetti |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | COST | PERCENT COMPLETE |
|--|---|---|---|---------------------------------------|------------------|---|
| Grand Blvd. Tree Wells | | | | | | |
| ntersection Grand & Riviera | CD 11 - Bill Rosendahl | Install seven stormwater bioretention filters in a high- | This project is complete. | Prop O Constr. Cost: | \$501,797 | |
| Tour white | Designer: PSOMAS | density residential and commercial corridor in the | | Orig. Const. Contr.: | \$401,797 | |
| Direction that France | Contractor: Andrew Papac & Sons | Venice area to treat runoff from | | CO's to date: | (\$19,353) | |
| | Proj. Mgr.: Andy Flores | 6.8 axres | | | | |
| Stars Water Inflow (Text Final*) | Contact #: 213-485-4496 | (V(Y),V(Y),V(Y),V(Y),V(Y),V(Y),V(Y),V(Y) | | Rev. Constr. Contr.: | \$382,444 | |
| | | | $ \subseteq $ | Payment to date: | \$382,444 | 100 |
| Beadury Pathing Lie | Conceptual Drawing of Tree Well | Funding: Prop O & Prop 50 | | Constrution Completion Date: | JUL 2009 | Land Design Bid & Const Post Award Cons |
| Hansen Dam Wetlands | | 3 4 4 4 4 4 | | | | |
| Restoration | | Stormwater runoff from three | The project is currently in the bid | Est. Prop O Constr. | | |
| Osborne Street @ Foothill Blvd. | CD 7 - Richard Alarcón | existing parking lots will be sent | and award phase. The low bidder | Cost: | \$1,583,388 | |
| | Designer: MRCA | through newly constructed sediment forebays for removal of | requested to withdraw their bid. The second low bid is \$955,257. | Orig. Const. Contr.: | N/A | |
| | Contractor: TBD | trash & sediments prior to | Bids are currently under review. | CO's to date: | N/A | |
| | Proj. Mgr.: Iftekhar Ahmed | wetlands discharge. | | | | |
| Parking Area Detention Area | Contact #: 213-485-5875 | | | Rev. Constr. Contr.: | N/A | |
| Upper Pasking | | | | Payment to date: | N/A | 52% Land Design Bid & Const Post |
| Ares | Proposed Project Layout | Funding: Prop O & Caltrans-FTIP | | Master Sch. Constr. Completion Date: | FEB 2012 | Acquire Award Cons |
| mperial Hwy Sunken Median | | | | | | |
| Stormwater BMP | CD 11 - Bill Rosendahl | Includes one 200-feet long grass | Ongoing construction to eliminate | Prop O Constr. | 0500 704 | |
| Pershing Drive to California Street | Designer: PSOMAS | swale, one 250-feet long | ponding at the Main Street | Cost: | \$589,794 | |
| T Fine | • | infiltration trench (7'D x 10'W) with native vegetation along the | median in progress. | Orig. Const. Contr.: | \$512,864 | |
| | Contractor: Park West Landscape Inc. | full length of the median, & local regrading to reduce ponding in | | CO's to date: | (\$9,098) | |
| | Proj. Mgr.: Iftekhar Ahmed | the median at Main St. | | Dec. Occusio Occito | | |
| ANTERNA | Contact #: 213-485-5875 | | | Rev. Constr. Contr.: | \$503,766 | 0.0 |
| | | | | Payment to date: Master Sch. Constr. | \$503,766 Pre | 92 Land Design Bid & Const Post |
| | Photo of Existing Median | Funding: Prop O | | Completion Date: | JUL 2010 Design | Award Cons |
| Inner Cabrillo Beach Bacterial | | | | | | |
| Water Quality Improvement | CD 15 - Janice Hahn | Recontour recreational beach | The sand-replacement project is | Prop O Constr. Cost: | \$6,956,522 | |
| San Pedro Shore/W. Harbor | Designer: DMJM (Port of Los Angeles) | and replace beach sand to prevent flooding, promote | complete. | Orig. Const. Contr.: | \$16,000,000 | |
| | Contractor: L.A. Deepening Constructors | drainage and sand flushing to | | CO's to date: | 0 | |
| 4 | Proj. Mgr.: John Saldin | improve water quality. Project is being constructed by the Harbon | | | Ü | |
| 19.01 | Contact #: 213-485-1411 | Dept. Prop Ois\fund\ngubto\ | | Rev. Constr. Contr.: | \$16,000,000 | |
| The state of the s | 55dot # 210 100 1711 | \$8.0 M. | | Payment to date: | \$6,906,550 | 100 |
| Cal Ce | | | | Master Sch. Constr. | Pre | Land Design Bid & Const Post |
| | Photo of New Sand Placement | Funding: Prop O & Port of LA | | Completion Date: | JUL 2009 | Award Cons |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | I COST | PERCENT COMPLETE |
|--|------------------------------------|--|--|---------------------------------------|----------------------|---|
| a Cienega/Fairfax Stormwater BMP | | | | Fot Bron C County | | |
| tormwater blviP | CD 10 - Herb J. Wesson, Jr. | Construct flow diversion, lift- station, hydrodynamic separator, | On 4/1/09, City Council canceled this project. The Westside Park | Est. Prop O Constr. Cost: | \$5,617,500 | |
| 00 S. Fairfax Avenue | Designer: PSOMAS | underground tank, bio-retention | Rainwater Irrigation project was | Orig. Const. Contr.: | N/A | |
| | Contractor: TBD | area, storage tank, effluent pump station, recirculation pump | approved to replace it. | CO's to date: | N/A | |
| The state of the s | Proj. Mgr.: Iftekhar Ahmed | system and an overflow system. | | | | |
| | Contact #: 213-485-5875 | $(\sim / \sim) \sim (\sim $ | 1 <u> </u> | Rev. Constr. Contr.: | N/A | |
| 18 日本 | | | 기리다리까 | Payment to date: | N/A | |
| | | | | Master Sch. Constr. | Pre Desi | Land Design Bid & Const F gn Acquire Award (|
| AUSAPIDA PURININGAS—ON O | Proposed Project Layout | Funding: Prop O | | Completion Date: | APR 2010 | |
| A Zoo Parking Lot | | | | Est. Prop O Constr. | | |
| | CD 4 - Tom LaBonge | Construct stormwater best management practices including | Construction on Sequence 2, which is the south half of the | Cost: | \$4,650,096 | |
| 333 Zoo Drive | Designer: Tetra Tech | trash capture devices, porous | project, is in progress. The entire | Orig. Const. Contr.: | \$4,227,360 | |
| | Contractor: Pima Co. | pavement and bioswales at the Zoo Parking Lot. | parking lot is scheduled to be available to zoo visitors by mid- | CO's to date: | \$47,094 | |
| Part I I I I I I I I I I I I I I I I I I I | Proj. Mgr.: Iftekhar Ahmed | J | December 2010. The portion of | | | |
| A CONTROLL OF THE CONTROLL OF THE CONTROL OF THE CO | Contact #: 213-485-5875 | | the parking lot completed with Sequence 1, which is the north | Rev. Constr. Contr.: | \$4,274,454 | |
| TENNESS AND THE PARTY OF THE PA | | | half of the project, has been open | Payment to date: | \$2,046,310 | 44% |
| | Proposed Project Site Plan | Funding: Prop O | to the public since August 2010. | Master Sch. Constr. Completion Date: | Pre Desi | gn Acquire Design Bid & Const Award |
| lachado Lake-Phase I | 1 Toposed Froject Oite Fram | r unumg. r rop o | | Completion Bate. | 3LF1 2011 | |
| Wilmington Drain) | | Install trash netting systems, | The Final Environmental Impact | Est. Prop O Constr. | | |
| CH & Vermont Avenue | CD 15 - Janice Hahn | install smart irrigation in | Report (FEIR) and related | Cost: | \$14,383,863 | |
| STA VOIMORE AVOIDE | Designer: CDM | landscaped areas, use biofilters or similar vegetated BMPs, and | documents were approved by the City Council Energy and | Orig. Const. Contr.: | N/A | |
| | Contractor: TBD | recontour and align the channel. | Environmental Committee on | CO's to date: | N/A | |
| | Proj. Mgr.: Alfred Mata | | 9/21/10 and by the City Council on 9/28/10. | | | |
| | Contact #: 213-847-0346 | | | Rev. Constr. Contr.: | N/A | |
| | | | | Payment to date: | N/A Pre | 54% 99% Land Design Bid & Const li |
| | Photo of Existing Conditions | Funding: Prop O & Prop 50 | | Master Sch. Constr. Completion Date: | OCT 2012 | gn Acquire Bosigir Bid d. Award Const |
| achado Lake Ecosystem | | | | | | |
| ehabilitation | CD 15 - Janice Hohn | In-lake rehabilitation techniques, | The Final Environmental Impact | Est. Prop O Constr. | Φ 7 0.400.004 | |
| CH & Vermont Avenue | CD 15 - Janice Hahn Designer: CDM | riparian system enhancements, | Report (FEIR) and related | Cost: | \$76,409,901 | |
| | · · | and treatment best management practices. | documents were approved by the City Council Energy and | | N/A | |
| | Contractor: TBD | | Environmental Committee on 9/21/10 and by the City Council | CO's to date: | N/A | |
| | Proj. Mgr.: Alfred Mata | | on 9/28/10. | Dec Occident Control | | |
| | Contact #: 213-847-0346 | | | Rev. Constr. Contr.: | N/A | |
| | | | | Payment to date: Master Sch. Constr. | N/A Pre | 71% Land Design Bid & Const P |
| 40 | Photo of Existing Lake | Funding: Prop O & Prop K | | Completion Date: | JULY 2014 | gn Acquire Award C |



| Mar Vista Recreation Context Stormward FMP CD 11 - Bill Rosendahi Designar: IPSOMAS Construction of a stormwarter in testion, hydrodynamic separator, underground deteration task. Construct is: 213-66-4486 Prog. Andy. Faces Construct is: 213-66-4486 Prog. Construction of a stormwarter in testion, hydrodynamic separator, underground deteration task. Construct is: 213-66-4486 Prog. Construct is: 213-67-442 Construct is: 213-67-442 Photo of New Sidewalk & Stormwarter inferted or stormwarter inferted in stored inferted in stored inferted | PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | COST | PERCENT COMPLETE |
|---|--|---|---------------------------------------|---------------------------|----------------------|-------------------------|-------------------------|
| 1430 W. Woodlane Contractor: LA Engineering Inc. Contractor: State La River Contractor: State La River Contractor: State Seatces Contractor: State Seatces Contractor: Contractor: State | Mar Vista Recreation Center | | | | | | |
| Desgrer. PSCMAS Contractor. La Engineering Inc. Contractor. Street Contractor. La Engineering Inc. Contractor. Street Contractor. Street CD 13 - Enic Garcetti Contractor. Street CD 13 - Enic Garcetti Contractor. Street CD 13 - Enic Garcetti Contractor. Street CD 14 - Enic Garcetti Contractor. Street Services Contractor. Street Services Contractor. Street Services Contractor. Street Services Contractor. | tormwater BMP | CD 11 - Bill Rosendahl | | • | • | \$2,790,120 | |
| Contact #: 213-485-4486 Proposed Project Site Plan Proj. May: Endy Rose Prop. O Prop. 50 & ARRA ARRA Contact #: 213-485-4486 Prop. O Contact | 430 W. Woodbine | Designer: PSOMAS | | continues. | Orig. Const. Contr.: | \$2,340,120 | |
| And y Force Contact # 213-485-4498 Proposed Project Site Plan ARRA CD 13 - Eric Garcetti Designer: North Esat Trees (NET) Polyment Site Services Proj. Mgr: John sides Stevens A LA River Prop of New Sidewalk & Stormwater Cardens CD 15 - Janice Hahn Designer: Tart Tech Contractor: Site at Seath Contact # 213-485-4141 CD 15 - Janice Hahn Designer: Tart Tech Contractor: Site at Seath Contact # 213-485-4141 Con | The second second | Contractor: LA Engineering Inc. | • | | CO's to date: | \$106,461 | |
| Contact #: 213-485-496 Froposed Project Size Plan Funding- Prop O, Prop 50 & ARRA Contraction Date: Proposed Project Size Plan Funding- Prop O, Prop 50 & ARRA Contraction Date: Contraction: Street Services Prop. Mgr: Dean-Harding Contact #: 213-473-4212 Photo of New Sidewalk & Stormwater Prop. Mgr: Dean-Harding Contact #: 213-473-4212 Photo of New Sidewalk & Stormwater Cardens Contraction: CS Legacy Construction. Inc. Cardens CON 15 - Janice Hahn Designer: Telan Tech Contraction: CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Prop. Mgr: John Salids Contract CS Legacy Construction. Inc. Con | 1 1 1 | Proj. Mgr.: Andy Flores | and overflow piping at Mar Vista | | | | |
| Funding: Prop O, Prop 50 & ARRA Competition Date: WAY 2010 Proposed Project Site Plan ARRA Construct five curb side stormwater gardens' in street parkway and a large infiltration galley beneath Steehead Park. Proj Mgr.: Dean Hurding Contact #: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens Contractor: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens Contractor: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens Contractor: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens Contractor: 213-473-4242 Contractor: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens Contractor: 213-473-4242 C | | Contact #: 213-485-4496 | Park. | | Rev. Constr. Contr.: | \$2,446,581 | |
| Proposed Project Site Plan ARRA Construct five curb side Stormwater gardens in street parkway and a large infiltration strips, stormwater Gardens Construct five curb side Stormwater gardens in street parkway and a large infiltration strips, stormwater Gardens Construct five curb side Stormwater gardens in street parkway and a large infiltration galloy beneath Stoelhead Park. Photo of New Sidewalk & Stormwater Gardens Construction continues with trail Designer. Tetra Tech Contractor: C.S. Legacy Construction, inc Proj. Mgr.: John Saldin Contact 8: 213-485-1411 Contractor: 213-485-1411 Contractor: Paginer Prop O, Prop 50 & Rec and Trails Garden Contractor: Stormwater contractor. Proposed Project Layout Contractor: Paginer Prop O, Prop 50 & Rec and Trails Garden Contractor: Stormwater contractor. Contractor: C.S. Legacy Construction, inc Proj. Mgr.: John Saldin Contact 8: 213-485-1411 Contractor: Paginer Prop O, Prop 50 & Rec and Trails Garden Contractor: C.S. Legacy Construction, inc Proj. Mgr.: John Saldin Contact 8: 213-485-1411 Contractor: Paginer Prop O, Prop 50 & Rec and Trails Garden Contractor: Stormwater contractor contractor. Contractor: Stormwater contractor. Contractor: S | | | | | Payment to date: | \$2,317,146 | 99% |
| CD 13 - Eric Garcetti Designer: North East Trees (NET) Designer: North East Trees (NET) Contractor: Street Services Proposed Project Hayout CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, no. Contractor: S.3.695.464 Designer: Brown & Califwell Contractor: Prop. Mgr.: John Saldin Contractor: Pro | | Proposed Project Site Plan | • | | | Pre Desi MAY 2010 | |
| Stormwater Bake Avenue & LA River Designer: North East Trees (NET) Contractor: Street Services Proj. Mgr.: Dean Harding Contact #: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, inc. Contractor: C.S. Legacy Construction, and a step pool channel in Peck Proj. Mgr.: 213-485-1411 CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, inc. And 2007 Contractor: C.S. Legacy Construction, and a step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 2007 Contractor: C.S. Legacy Construction, inc. And 2007 Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: C.S. Legacy Construction, inc. And 3 step pool channel in Peck Park. Contractor: 213-485-1411 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Project Leyout CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech be diverted to the underground storage tank for discharge to sanitary sewer. The Board of Public Works awarded construction contract to be diverted to the underground storage tank for discharge to sanitary sewer. The Board of Public Works awarded construction contract to be diverted to the underground storage tank for discharge to sanitary sewer. The Board of Public Works awarded construction contract to be diverted to the underground storage tank for discharge to sanitary sewer. The Board of Public Works awarded construction contract to be diverted to the underground storage tank for discharge to be sanitary sewer. | os Green Street | | | | Prop O Constr. | | |
| Designer: North East (riess (NET) parkway and a large infiltration gallery beneath Steelhead Park. Cortractor: Street Services gallery beneath Steelhead Park. Cortractor: Mary Services gallery beneath Steelhead Park. Cortractor: Street Services gallery beneath Steelhead Park. Cortractor: Mary Services gallery beneath Steelhead Park. Cortractor: Mary Services gallery beneath Steelhead Park. Cortractor: Street Services gallery beneath Steelhead Park. Cortractor: Street Services gallery beneath Steelhead Park. Cortractor: Street Services gallery beneath Steelhead Park. Cortra | veen Blake Avenue & I A River | | | This project is complete. | Cost: | \$300,000 | |
| Proj. Mgr.: Dean Harding Contact #: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411 Contact #: 213-485-1411 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Paging Prop O, Prop 50 & Rec and Trails Grant CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Paging Prop O, Prop 50 & Rec and Trails Grant Contact #: 213-485-4496 Contractor: Proj. Mgr.: Andy Prores Contact #: 213-485-4496 Contact #: 213- | veen blake Avenue & EA River | Designer: North East Trees (NET) | parkway and a large infiltration | | _ | N/A | |
| Contact #: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens CWA CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. and a step pool channel in Peck Proj. Mgr.: John Saldin Proposed Project Layout CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific hydrotech Proj. Mgr.: Andy Flores Contract #: 213-485-4496 Contract #: 213-485-4496 Contract #: 213-485-4496 Photo of New Sidewalk & Stormwater CWA Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and reversabilization, and step pool channel in Peck Proj. Mgr.: John Saldin Contract #: 213-485-1411 Contract #: 213-485-1411 Contract #: 213-485-4496 Contract #: 213-485-4496 Photo of New Sidewalk & Stormwater CWA Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and reversabilization, and step pool channel in Peck Proj. Mgr.: John Saldin Contract #: 213-485-1411 Contract #: 213-485-1411 Contract #: 213-485-1411 Contract #: 213-485-1496 | | Contractor: Street Services | gallery beneath Steelhead Park. | | | 0 | |
| Photo of New Sidewalk & Stormwater Gardens CNA CNA CNA Construction Completion Date: COMPaletion Date: COMPaletion Date: MAY 2010 Completion Date: MAY 2010 Completion Date: MAY 2010 Completion Date: MAY 2010 Construction continues with trail work, bioswales, infiltration strips, stormwater catch basins, armoring and recatch basins, stempools, channel lining, irrigation, and bridges. Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411 Contact #: 213-485-1411 Capture & treat dry/wet weather runoff. Dry weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Capture & treat dry/wet weather runoff to be diverted to the underground of \$11,360,700 on 9/29/10. The Board of Public Works awarded construction contract to payment to date: Solution Date: AUG 2007 Master Sch. Constr. Constr. Contr.: \$2,560,641 Orig. Const. Contr.: \$3,689,426 Payment to date: \$1,893,383 Solution Date: \$4,480 Orig. Const. Contr.: \$3,689,426 Payment to date: \$1,893,383 Solution Date: \$4,480 Orig. Const. Contr.: \$3,689,426 Payment to date: \$4,480 Orig. Const. Contr.: \$3,689,426 Payment to date: \$1,893,383 Solution Date: \$4,480 Orig. Const. Contr.: \$3,689,426 Payment to date: \$4,480 Orig. Const. Contr.: \$3,689,426 Payment to date: \$4,480 Orig. Const. Contr.: \$4,480 Orig. Const. Contr.: \$4,480 Orig. Const. Contr.: \$4,480 Orig. Const. Contr.: \$4,480 Ori | | Proj. Mgr.: Dean Harding | | | | \$300,000 | |
| Photo of New Sidewalk & Stormwater Gardens Ck Park Canyon hancement N. Western Avenue CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Proposed Project Layout CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Designe | | Contact #: 213-473-4242 | | | • | \$117,600 | |
| Photo of New Sidewalk & Stormwater Gardens CWA CWA CWA CWA CWA CWA CWA CW | 1 | | | | Completion Date: | AUG 2007 | Land Design Bid & Const |
| Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and revegetation for bank stabilization, and a step pool channel in Peck Park. Contractor: C.S. Legacy Construction, Inc. Contract #: 213-485-1411 Contact #: 213-485-1411 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Proj. Mgr.: Andy Flores Contract #: 213-485-4496 Contract #: 213-485-4496 Contract #: 213-485-4496 Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and revegetation for bank stabilization, and as step pool channel in Peck Park. Contractor: Cost: \$2,560,641 Orig. Constr. Contr.: \$3,636,946 Co's to date: \$44,480 Co's to date: \$44,480 Rev. Constr. Contr.: \$3,681,426 Payment to date: \$1,893,383 Find Install vegetated bio-swales, infiltration strips, stormwater catch basins, storm drains, step pools, channel lining, irrigation, and bridges. Co's to date: \$44,480 Cortact #: 213-485-1411 Rev. Constr. Contr.: \$3,681,426 Payment to date: \$1,893,383 Find Install vegetated bio-swales, infiltration strips, stormwater catch basins, storm drains, step pools, channel lining, irrigation, and bridges. Co's to date: \$44,480 Cortactor: \$1,893,383 Cor | | | | | | Desi MAY 2010 | |
| CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411 Contact #: 213-485-1411 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CO 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Contact #: 213-485-4496 Contact #: 213-485-4496 Contact #: 213-485-4496 Cost: \$2,560,641 Orig. Const. Contr.: \$3,693,946 Cost: \$2,560,641 Orig. Const. Contr.: \$3,693,946 CO's to date: \$44,480 Cost: \$44, | ck Park Canyon | | | | | | |
| Designer: Tetra Tech catch basins, armoring and revegetation for bank stabilization, and a step pool channel in Peck Park. Contact #: 213-485-1411 Contact #: 213-485-1411 Contact #: 213-485-496 Contractor: Proposed Project Layout Proposed Project Layout Proposed Project Layout Proj. Mgr.: Andy Flores Sanitary sewer. Contact #: 213-485-4496 Designer: Tetra Tech catch basins, armoring and revegetation for bank stabilization, and a step pool channel in Peck Park. Coritact #: 213-485-4496 Coritact #: 21 | hancement | CD 15 - Janice Hahn | • | | | \$2,560,641 | |
| Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Proposed Project Layout Proposed Project Layout Proposed Project Layout Proposed Project Layout Provement Phase I Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Rev. Constr. Contr.: \$3,681,426 Payment to date: \$44,480 Payment to date: \$1,893,383 Freq. Constr. Contr.: \$3,681,426 Payment to date: \$1,893,383 Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Contractor: Pacific Hydrotech in the amount of \$11,360,700 on 9/29/10. Prop. O Constr. Cost: \$12,500,700 Orig. Constr. Contr.: \$11,360,700 Orig. Constr. Contr.: \$11,360,700 Payment to date: \$0 Orig. Constr. Contr.: \$11,360,700 Orig. Contractor. \$11,360,700 Orig. Constr. Contr.: \$11,360,700 Orig. Contractor. \$11,360,700 Orig. Contractor. \$11,360,700 Orig. Contractor. \$11,360,700 Orig. Contractor. \$11,360,700 Orig. Cont | N. Western Avenue | Designer: Tetra Tech | · · · · · · · · · · · · · · · · · · · | | | | |
| Proj. Mgr.: John Saldin Contact #: 213-485-1411 Proposed Project Layout Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Completion Date: Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Payment to date: Sa.681,426 Payment to date: Sa.681, | | Contractor: C.S. Legacy Construction, Inc | | | CO's to date: | | |
| Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Funding: Prop O, Prop 50 & Rec and Trails Grant Capture & treat dry/wet weather runoff to be diverted to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Frop O Constr. Cost: \$12,500,700 Orig. Const. Contr.: \$11,360,700 Payment to date: \$0 Fig. Land Design Bid & Const Cost: \$11,360,700 Payment to date: \$0 Fig. Land Design Bid & Const Award Orig. Constr. Contr.: \$11,360,700 Payment to date: \$0 Fig. Land Design Bid & Const Fig. Land Design Bid & Const Cost: \$11,360,700 Payment to date: \$0 Fig. Land Design Bid & Const | | Proj. Mgr.: John Saldin | | blidges. | | | |
| Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant Funding: Prop O, Prop 50 & Rec and Trails Grant From Design Rec and Trails Grant Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Funding: Prop O, Prop 50 & Rec and Trails Grant Master Sch. Constr. Completion Date: May 2011 From D Constr. Cost: \$12,500,700 Prop O Constr. Cost: \$12,500,700 Orig. Const. Contr.: \$11,360,700 on 9/29/10. CO's to date: \$0 From O Constr. Cost: \$12,500,700 Corig. Const. Contr.: \$11,360,700 Payment to date: \$0 From D Constr. Cost: \$12,500,700 Prop O Constr. Cost: \$11,360,700 Payment to date: \$0 From D Constr. Cost: \$11,360,700 Payment to date: \$0 From D Constr. Cost: \$12,500,700 Prop O Constr. Cost: \$11,360,700 Prop O Constr. Cost: \$12,500,700 Prop O Constr. Cost. Solve In | and confined | Contact #: 213-485-1411 | | | Rev. Constr. Contr.: | \$3,681,426 | |
| Proposed Project Layout and Trails Grant Completion Date: May 2011 Capture & treat dry/wet weather runoff to be diverted to sanitary sewer. Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Capture & treat dry/wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Capture & treat dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Rev. Constr. Contr.: \$11,360,700 Payment to date: \$0 Contractor: \$11,360,700 Payment to date: \$1 Contractor: \$11,360,700 Contractor: \$11, | | | | | Payment to date: | \$1,893,383 | 53% |
| Prop O Constr. CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Designer: Strate dry/wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. CO's to date: Rev. Constr. Contr.: \$11,360,700 Payment to date: Master Sch. Constr. Prop O Constr. Cost: \$12,500,700 Cost: \$11,360,700 C | | Proposed Project Layout | • | | | Pre Desi | Doolgii Did di Gonot |
| CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Contact #: 213-485-4496 Cost: \$12,500,700 Pacific Hydrotech in the amount of \$11,360,700 on 9/29/10. Cost: \$12,500,700 Pacific Hydrotech in the amount of \$11,360,700 on 9/29/10. Cost: \$12,500,700 Cost: \$12,500,700 Cost: \$11,360,700 Pacific Hydrotech in the amount of \$11,360,700 on 9/29/10. Cost: \$12,500,700 Pacific Hydrotech in the amount of \$11,360,700 on 9/29/10. Cost: \$12,500,700 Pacific Hydrotech in the amount of \$11,360,700 Cost: \$11,360,700 Pagment to date: \$0 Master Sch Constr. Pre Land Design Bid & Constr. | nmar Water Quality | | | | | | |
| Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Designer: Brown & Caldwell diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Designer: Brown & Caldwell diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to sanitary sewer. Co's to date: So Go's to date: S | provement Phase I | CD 11 - Bill Rosendahl | | The Board of Public Works | • | \$12 500 700 | |
| Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496 treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 CO's to date: \$0 CO's to date: \$0 Master Sch. Constr. Pre Land Design Bid & Constr. | 1 Lake Street | | , | | | | |
| Proj. Mgr.: Andy Flores storage tank for discharge to sanitary sewer. Contact #: 213-485-4496 Proj. Mgr.: Andy Flores storage tank for discharge to sanitary sewer. Rev. Constr. Contr.: \$11,360,700 Payment to date: \$0 60 Master Sch. Constr. Master Sch. Constr. | The state of the s | | treatment. Wet weather runoff to | | _ | | |
| sanitary sewer. Contact #: 213-485-4496 Rev. Constr. Contr.: \$11,360,700 Payment to date: \$0 60 Master Sch. Constr. Pre Land Design Bid & Constr. | SCHOOLSTON USET AND STATES | · | · · | | | Ψ | |
| Payment to date: \$0 66 Master Sch Constr Pre Land Design Bid & Const | PARACIDATER INSTALLATOR | , , , | | | Rev. Constr. Contr.: | \$11,360.700 | |
| Master Sch Constr | COTER OF | | | | | | 6% |
| Proposed Project Layout Funding: Prop O Completion Date: JUL 2012 Design Avaid | | | | | Master Sch. Constr. | Pre | Land Design Bid & Const |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | I COST | PERCENT COMPLETE |
|--|--|---|--|--------------------------------------|-------------|--|
| Penmar Water Quality Improvement Phase II | | | | Est. Prop O Constr. | | |
| | CD 11 - Bill Rosendahl | Install a water treatment system for the purpose of reusing | The project continues in the pre- design phase. | Cost: | \$2,292,000 | |
| 341 Lake Street | Designer: Brown & Caldwell | collected stormwater for | doorgii pridoo. | Orig. Const. Contr.: | N/A | |
| | Contractor: TBD | irrigation. | | CO's to date: | N/A | |
| DISPEDINANE DATES | Proj. Mgr.: Andy Flores | | | | | |
| Bridgade Statistical SCAMPATE | Contact #: 213-485-4496 | | | Rev. Constr. Contr.: | N/A | |
| | | | | Payment to date: | N/A 6 | 3% |
| | December of Decimal Lawrence | Funding Dran O | | Master Sch. Constr. | Pre Des | Land Design Bid & Const Posign Acquire Award Const No. |
| | Proposed Project Layout | Funding: Prop O | | Completion Date: | OCT 2013 | |
| Rosecrans Rec. Center Stormwater Enhancements | | | | Est. Prop O Constr. | | |
| | CD 15 - Janice Hahn | Install "SMART" irrigation system, bioswales, vegetated | The project continues in the design phase. | Cost: | \$3,722,692 | |
| 5000 S. Vermont Avenue | Designer: Withers & Sandgren | retention basins, infiltration | | Orig. Const. Contr.: | N/A | |
| | Contractor: TBD | basins, synthetic soccer field, decomposed granite pathway, | | CO's to date: | N/A | |
| STEP STEEL S | Proj. Mgr.: Ray Araujo | and landscaping. | | | | |
| MISSIA HELE HILLIANTHA | Contact #: 213-473-9717 | | | Rev. Constr. Contr.: | N/A | |
| The same of the sa | | | | Payment to date: | N/A | 75% |
| | Proposed Project Layout | Funding: Prop O, Prop K & TBD | | Master Sch. Constr. Completion Date: | JAN 2013 | Land Design Bid & Const Posign Acquire Award Co |
| anta Monica Bay Low Flow | r roposed r roject Layout | Tunding. 1 Top 0, 1 Top R & TBB | | Completion Bate. | JAIN 2013 | |
| Diversion Upgrades Pkg 1 | | Upgrade Marquez, Bay Club, | The project continues in the | Prop O Constr. | | |
| CH Several Locations | CD 11 - Bill Rosendahl | Thornton, Venice Pavilion, and | construction phase. | Cost: | \$3,327,000 | |
| CH Several Locations | Designer: PSOMAS | Imperial Low Flow Diversion systems to divert both summer | | Orig. Const. Contr.: | \$3,024,545 | |
| | Contractor: LA Engineering, Inc. | and winter dry-weather flows, in | | CO's to date: | \$157,104 | |
| | Proj. Mgr.: Andy Flores | order to comply with the bacteria TMDL winter dry-weather | | | | |
| | Contact #: 213-485-4496 | regulations. | | Rev. Constr. Contr.: | \$3,181,649 | |
| 19-19 | | | | Payment to date: | \$3,046,975 | 99% |
| | Photo of Marquez Ave. LFD | Funding: Prop O, Prop 50 & ARRA | | Master Sch. Constr. Completion Date: | JUL 2010 | Land Design Bid & Const Posign Award |
| Santa Monica Bay Low Flow | | | | | | |
| Diversion Upgrades Pkg 2 | | Upgrade the existing Temescal | The project continues in the | Prop O Constr. | | |
| t Temescal Canyon Park | CD 11 - Bill Rosendahl | Canyon Low Flow Diversion | construction phase. | Cost: | \$1,327,440 | |
| Tremescal CarlyOn Fark | Designer: PSOMAS | System to comply with the bacteria TMDL winter dry | | Orig. Const. Contr.: | \$1,207,440 | |
| | Contractor: LA Engineering, Inc. | weather regulations. | | CO's to date: | \$13,211 | |
| | Proj. Mgr.: Andy Flores | | | | | |
| / j | Contact #: 213-485-4496 | | | Rev. Constr. Contr.: | \$1,220,651 | |
| Marosso Marosso | | | | Payment to date: | \$1,043,475 | 98% Land Design Bid & Const Po |
| The state of the s | Proposed Improvements at Temescal Cnyn LFD | Funding: Prop O & ARRA | | Master Sch. Constr. Completion Date: | OCT 2010 | sign Acquire Design Bid & Const Po |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | COST | PERCENT COMPLETE |
|--|------------------------------------|--|---|---|---------------------|--|
| Santa Monica Bay Low Flow | | | | | | |
| Diversion Upgrades Pkg 3 | | Construct a relief sewer (CIRS) | The Board of Public Works | Prop O Constr. | | |
| ong PCH | CD 11 - Bill Rosendahl | to the Coastal Interceptor Sewer | awarded construction contract to | Cost: | \$9,315,451 | |
| ong i on | Designer: PSOMAS | in order to comply with the bacteria TMDL winter dry- | Blois Construction in the amount of \$8,468,451 on 9/15/10. | Orig. Const. Contr.: | \$8,648,000 | |
| | Contractor: Blois Construction | weather regulations. | οι φο, 400, 401 οπ οπ 10. | CO's to date: | \$0 | |
| | Proj. Mgr.: Andy Flores | | | | | |
| ROPOSED COASTAL TERCEPTOR RELEF | Contact #: 213-485-4496 | | | Rev. Constr. Contr.: | \$8,648,000 | |
| THE POSITION | | | | Payment to date: | \$0 | 4% |
| The state of the s | Photo of Relief Sewer Location | Funding: Prop O & SCM | | Master Sch. Constr. Completion Date: | OCT 2012 | Land Design Bid & Const Post Award Con |
| | Thoto of Relief Sewer Escation | r unung. r rop o a com | | Completion Bate. | 001 2012 | |
| anta Monica Bay Low Flow Diversion Upgrades Pkg 4 | | | | Prop O Constr. | | |
| | CD 11 - Bill Rosendahl | This project will upgrade the existing Low Flow Diversion | The project continues in the construction phase. | Cost: | \$2,507,000 | |
| /ill Rogers Beach Parking Lot | Designer: PSOMAS | System at Santa Monica Canyon | | Orig. Const. Contr.: | \$2,279,000 | |
| 10 | Contractor: Griffith Company | and Palisades Park Low Flow Diversion System. Upgrades | | CO's to date: | \$64,533 | |
| | Proj. Mgr.: Andy Flores | include pump and electrical | | | | |
| | Contact #: 213-485-4496 | upgrades and automatic control from Venice Pump Plant. | | Rev. Constr. Contr.: | \$2,343,533 | |
| | | , , , , , , , , , , , , , , , , , , , | | Payment to date: | \$2,164,776 | 93% |
| | Photo of Channel at Diversion Cite | Fundings Bron O & Bron FO | | Master Sch. Constr. | Pre Desig | Land Design Bid & Const Post Award Const |
| | Photo of Channel at Diversion Site | Funding: Prop O & Prop 50 | | Completion Date: | APR 2011 | |
| outh Los Angeles Wetlands ark | | | | Prop O Constr. | | |
| | CD 9 - Jan Perry | Construct a wetlands park at 54th St. and Avalon Blvd to improve | Construction continues with the underground utilities, pump | Cost: | \$3,252,000 | |
| 4th St & Avalon Boulevard | Designer: PSOMAS | area stormwater quality, and | station, and grading for the | Orig. Const. Contr.: | \$6,370,000 | |
| | Contractor: Ford E.C., Inc. | provide recreational space for the surrounding community. | pocket park and the third wetland cell. Electrical conduit work has | CO's to date: | \$16,795 | |
| | Proj. Mgr.: John Saldin | , | been started to provide | | | |
| | Contact #: 213-485-1411 | | temporary power. | Rev. Constr. Contr.: | \$6,386,795 | |
| | | Funding: Prop O, Prop K, Prop | | Decimand to date. | | 240/ |
| WY CHEET | | 12, Prop 50, Prop 40, CSSA(SEP), Brownfields Grant, | | Payment to date: Master Sch. Constr. | \$993,535 Pre | 34% Land Design Bid & Const Post |
| | Rendering of Proposed Project | & MTA | | Completion Date: | DEC 2011 | Award Cons |
| Strathern Pit Multiuse | | | | | | |
| | CD 6 - Tony Cárdenas | Acquire the land necessary to | Los Angeles County Department | Est. Prop O Acquisition Cost: | \$10,000,000 | |
| 175 & 8216 Fair Avenue | Designer: LA County | convert a 30-acre gravel pit site into a multipurpose facility | of Public Works continues to pursue land acquisition. The Los | Orig. Const. Contr.: | \$10,000,000 N/A | |
| | Contractor: TBD | dedicated to stormwater retention | Angeles County Board of | CO's to date: | | |
| t brane onesion | | and reuse. | Supervisors authorized the land acquisition on 3/16/10. | COS IO dale. | N/A | |
| Service Servic | Proj. Mgr.: Alfred Mata | | acquisition on 5/10/10. | Day Canada Carda | | |
| to large with the same of the | Contact #: 213-847-0346 | | | Rev. Constr. Contr.: | N/A | |
| Mary Land | | | | Payment to date: Expected | N/A Pre | 94% Land Design Bid & Const Post |
| | Proposed Project Site Plan | Funding: Prop O & LA County | | Acquisition Date: | TBD Desig | n Acquire Award Cons |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION | COST | PERCENT COMPLETE |
|--|-------------------------------|---|---|---------------------------------------|---------------------|-------------------------------------|
| Taylor Yard River Park - | | | | | | |
| Parcel G2 Land Acquisition | CD 1 - Ed P. Reyes | Acquire a parcel of land adjacent | Land acquisition is in negotiation. | Est. Prop O Acquisition Cost: | \$12,440,000 | |
| 850 Kerr Street | Designer: N/A | to the LA River as part of Revitalization Master Plan. \$25M | | Orig. Const. Contr.: | N/A | |
| Manustrustate Steven | Contractor: N/A | in Prop O funds must be | | CO's to date: | N/A | |
| | | augmented. CD 1 leads purchase negotiations | | cos to date. | N/A | |
| The state of the s | Proj. Mgr.: Alfred Mata | (coordination with Trust for Public | | Day Carata Casta | | |
| | Contact #: 213-847-0346 | Land). | | Rev. Constr. Contr.: | N/A | 0.407 |
| | | | | Payment to date: Expected | N/A Pre | 84% Land Design Bid & Const Pos |
| | Photo of G2 Parcel & LA River | Funding: Prop O & TBD | | Acquisition Date: | Desig TBD | gn <mark>Acquire</mark> Award Coi |
| emescal Canyon Park | | | | | | |
| Stormwater BMP Ph I | CD 11 - Bill Rosendahl | Divert stormwater from an | The Draft Board Report to the | Est. Prop O Constr. Cost: | \$12,104,809 | |
| 5900 Pacific Coast Highway | Designer: AECOM | existing storm drain to Temescal Canyon Park for treatment by a | Board of Public Works for the Local Coastal Permit is currently | Orig. Const. Contr.: | \$12,104,809 N/A | |
| | Contractor: TBD | hydrodynamic separator, | in review. The Cultural Affairs | CO's to date: | | |
| | | underground detention tank and diversion to a sanitary sewer for | Commission has reviewed the restroom upgrade plan and | CO's to date. | N/A | |
| | Proj. Mgr.: Iftekhar Ahmed | treatment at treatment plant. | provided comments. The revised | 5 0 . 0 . | | |
| | Contact #: 213-485-5875 | | plan will be presented to the Commission for final approval. | Rev. Constr. Contr.: | N/A | |
| | | | Commission for final approval. | Payment to date: Master Sch. Constr. | N/A Pre | 50% 99% Land Design Bid & Const Po |
| | Proposed Project Layout | Funding: Prop O | | Completion Date: | JUL 2013 Desig | n Acquire Award Co |
| Temescal Canyon Park | | | | | | |
| Stormwater BMP Ph II | CD 11 - Bill Rosendahl | Phase II of the Temescal Canyon | The project continues in the pre- | Est. Prop O Constr. Cost: | \$2,995,191 | |
| 5900 Pacific Coast Highway | Designer: AECOM | Park Stormwater BMP Project proposes the construction of an | design phase. | Orig. Const. Contr.: | | |
| | _ | onsite stormwater treatment / | | CO's to date: | N/A | |
| | Contractor: TBD | disinfection system. The treated stormwater is to be used for | | CO's to date: | N/A | |
| | Proj. Mgr.: Iftekhar Ahmed | landscape irrigation. | | | | |
| | Contact #: 213-485-5875 | | | Rev. Constr. Contr.: | N/A | |
| | | | | Payment to date: Master Sch. Constr. | N/A 63 | % Land Design Bid & Const Po |
| | Proposed Project Layout | Funding: Prop O | | Completion Date: | OCT 2013 Desig | Acquire Award Co |
| Westchester Stormwater | | | | | | |
| BMP | CD 11 - Bill Rosendahl | Capture and treat stormwater | BOS staff continues to work with | Est. Prop O Constr. | \$20 F00 000 | |
| os Angeles World Airport | Designer: AECOM | runoff from three existing | LAWA to finalize the lease | Cost: | \$26,500,000 | |
| | _ | stormdrains through the project BMP elements, including Trash Net System, Underground | agreement of the project site. | Orig. Const. Contr.: | N/A | |
| The state of the s | Contractor: TBD | | | CO's to date: | N/A | |
| The part of the pa | Proj. Mgr.: Salem Garawi | Detention Tank and Underground Infiltration Facility. | | | | |
| Special Control Contro | Contact #: 213-847-0345 | | | Rev. Constr. Contr.: | N/A | |
| Sign | | | | Payment to date: | N/A Pre | 61% Land Design Bid & Const Po |
| processors have from 40% compagitions. James 45 and 6 and grade for compagitions. James 45 and 6 and grade for compagitions. James 45 and 6 a | Proposed Project Layout | Funding: Prop O | | Master Sch. Constr. Completion Date: | OCT 2014 | |



| PROJECT | CONTACTS | PLANNED SCOPE | MONTHLY UPDATE | CONSTRUCTION CO | ST | PERCENT COMPLETE |
|--|---|---|---|--------------------------------------|---------------------------|--|
| Westminster Dog Park Stormwater BMP | CD 11 - Bill Rosendahl | Includes installation of a modular | The post-construction phase has | Prop O Constr. | # 005.000 | |
| 1203 South Main Street | Designer: PSOMAS | constructed wetland (bioremediation filter), so that on- | ended and BOS and RAP are in charge of the project site | Cost: Orig. Const. Contr.: | \$385,330 | |
| | Contractor: Fleming Environmental, Inc. | site runoff will be captured and treated prior to discharging into | maintenance. | CO's to date: | \$285,330 \$5,769 | |
| | Proj. Mgr.: Salem Garawi | the storm grain system | | | | |
| | Contact #: 213-847-0345 | | | Rev. Constr. Contr.: | \$291,099 | |
| | | | | Payment to date: | \$251,811 | 100% |
| | Photo of Existing Dog Park | Funding: Prop O | | Master Sch. Constr. Completion Date: | FEB 2010 | Land Acquire Design Bid & Const Post Const |
| Westside Park Rainwater | | | | | | |
| Irrigation | CD 10 - Herb J. Wesson, Jr. | Treat pollutants from on-site and off-site stormwater by installing a | The project continues in the construction phase. The | Prop O Constr. Cost: | \$3,042,559 | |
| | Designer: PSOMAS | stormwater lift station, a subsurface irrigation system, and | contractor is preparing sub- grades for the subsurface | Orig. Const. Contr.: | \$2,675,964 | |
| | Contractor: PPC Construction, Inc. | a dry creek with a perforated pipe for collecting and returning | irrigation system. | CO's to date: | \$118,339 | |
| 自由 | Proj. Mgr.: Iftekhar Ahmed | excess irrigation water to the existing stormdrain. | | | | |
| 自由或 | Contact #: 213-485-5875 | existing stormuram. | | Rev. Constr. Contr.: | \$2,794,303 | |
| | | | | Payment to date: | \$498,601 | 28% |
| | Proposed Project Layout | Funding: Prop O, Prop 50, Prop K, Quimby | | Master Sch. Constr. Completion Date: | Pre Desigr JUL 2011 | Land Design Bid & Const Post Const |

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

| | CATCH BASIN RETROFITS | | | | | | | | |
|------------------|-----------------------|-----------|-----------|--------------|---------------|-----------|--|--|--|
| | | Inserts | | | Screen Covers | | | | |
| Council District | Phase I | Phase III | Phase III | Phase I & II | Pha | se III | | | |
| | | | | | | | | | |
| | (COMPLETED) | 2000 | | (COMPLETED) | | | | | |
| | Installed | Planned | Installed | Installed | Planned | Installed | | | |
| 1 | 1,174 | 200 | 0 | 960 | 1,300 | 1,696 | | | |
| 2 | 0 | 10 | 0 | 505 | 2,750 | 954 | | | |
| 3 | 0 | 10 | 0 | 1,230 | 3,650 | 1,237 | | | |
| 4 | 580 | 500 | 0 | 890 | 1,870 | 1,844 | | | |
| 5 | 98 | 20 | 0 | 1,186 | 5,530 | 2,238 | | | |
| 6 | 0 | 0 | 0 | 380 | 1,730 | 567 | | | |
| 7 | 0 | 0 | 0 | 960 | 1,650 | 900 | | | |
| 8 | 1,370 | 50 | 0 | 1,526 | 1,550 | 1,829 | | | |
| 9 | 1,300 | 500 | 0 | 1,936 | 1,000 | 1,542 | | | |
| 10 | 809 | 100 | 0 | 1,200 | 2,050 | 1,423 | | | |
| 11 | 71 | 10 | 0 | 399 | 2,340 | 1,476 | | | |
| 12 | 0 | 20 | 0 | 985 | 4,050 | 2,621 | | | |
| 13 | 570 | 320 | 0 | 790 | 1,260 | 1,241 | | | |
| 14 | 1,480 | 220 | 0 | 1,125 | 2,600 | 1,938 | | | |
| 15 | 168 | 40 | 0 | 228 | 550 | 1,139 | | | |
| | | | тс | TALS | | | | | |
| | 7,620 | 2,000 | 0 | 14,300 | 33,880 | 22,645 | | | |

