

## **December 2011 Monthly Report**



## PENMAR WATER QUALITY IMPROVEMENT PHASE I PROJECT

#### Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Andrea A. Alarcón, Board of Public Works Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

#### **Citizens Oversight Advisory Committee**

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY BUREAU OF ENGINEERING PROP O - CLEAN WATER BOND TEAM





#### **Distribution List**

Miguel Santana, City Administrative Officer Andrea A. Alarcón, President Gerry F. Miller, Chief Legislative Analyst Ronald Nichols, General Manager Romel Pascual, Deputy Mayor Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas Jerilyn Lopez Mendoza, Vice President John J. Choi, Commissioner Steven T. Nutter, Commissioner Valerie Lynne Shaw, Commissioner Gary Lee Moore, City Engineer John L. Reamer, Jr., Director Nazario Sauceda, Interim Director Enrique C. Zaldivar, Director Victoria Santiago, Director Jon Kirk Mukri, General Manager Kenneth R. Redd, Deputy City Engineer Adel H. Hagekhalil, Assistant Director Edward Jordan, Assistant City Attorney David H. Hirano Rafael E. Prieto Charles E. Modica Michael E. Mullin David Pettijohn Shahram Kharaghani Kendrick K. Okuda

Office of the City Administrative Officer (CAO) Board of Public Works Office of the Chief Legislative Analyst (CLA) Department of Water and Power (DWP) Mavor's Office Citizens Oversight Advisory Committee **Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee** Citizens Oversight Advisory Committee **Board of Public Works Board of Public Works Board of Public Works** Board of Public Works Bureau of Engineering (BOE) Bureau of Contract Administration **Bureau of Street Services** Bureau of Sanitation (BOS) Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP) BOE BOS City Attorney's Office CAO CLA CLA Mayor's Office DWP BOS BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: <a href="http://eng.lacity.org/projects/prop\_o/report2011.htm">http://eng.lacity.org/projects/prop\_o/report2011.htm</a>



## TABLE OF CONTENTS

## Section

## Page

1.0	Execu	utive Su	mmary		
	1.1	Progra	im Summa	ry	4
		1.1.1	COAC, A	OC, and Other Highlights	4
		1.1.2	Key Issue	9S	5
		1.1.3	Project Co	ommunity Meetings Schedule	6
	1.2	Bond S	Sales		7
	1.3	Projec		Immary	8
		1.3.1	COAC & /	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects in	n Implementation	9
		1.3.3	Project ar	nd Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	11
			1.3.3.3	Project Funding Summary	12
2.0	<u>Scheo</u>				
	2.1			S	13
	2.2	Progra	m Master S	Schedule	14
3.0	<u>Budg</u>				
	3.1	-		I Expenditure	15
4.0	<u>Proje</u>	ct Statu	<u>s</u>		
	4.1	Projec	t Status Re	eport	19
5.0	<u>Apper</u>	<u>ndix</u>			
	5.1	Map o	f Propositic	on O Projects Approved for Implementation	29
	5.2	Table	of Catch Ba	asin Retrofits Screen Covers and Inserts by Council Districts	30



## **1.0 EXECUTIVE SUMMARY**

### 1.1 Program Summary


In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for December 2011.

#### 1.1.1 <u>Citizens Oversight Advisory Committee (COAC)</u>, <u>Administrative Oversight</u> <u>Committee (AOC)</u>, and <u>Other highlights</u>

- At the Special COAC meeting on December 14<sup>th</sup>, the COAC approved the Master Schedule Update that removed the Cabrito Paseo Walkway/Bike Path project, added the Elmer Paseo Green Alley project, added the Glenoaks-Sunland project, and modified 5 project schedules. The 5 projects with modified schedules were: Penmar Water Quality Improvement Phase II, Temescal Canyon Park Stormwater Best Management Practices (BMP) Phase II, Machado Lake Phase I (Wilmington Drain), Machado Lake Ecosystem Rehabilitation, and Penmar Water Quality Improvement Phase I.
- At the Special AOC meeting on December 22<sup>nd</sup>, the AOC approved the Master Schedule Update that removed the Cabrito Paseo Walkway/Bike Path project, added the Elmer Paseo Green Alley project, added the Glenoaks-Sunland project, and modified 5 project schedules. The 5 projects with modified schedules were: Penmar Water Quality Improvement Phase II, Temescal Canyon Park Stormwater BMP Phase II, Machado Lake Phase I (Wilmington Drain), Machado Lake Ecosystem Rehabilitation, and Penmar Water Quality Improvement Phase I.

#### 1.1.2 Key Issues



#### Projects with American Recovery and Reinvestment Act (ARRA) funding

- Mar Vista Recreation Center Storm Water BMP (Mar Vista)
- Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
- Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
  - **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
  - **Status:** To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
  - Action: Bureau of Sanitation will prepare and submit the necessary reports to the grantor.

#### Albion Dairy Demolition and Remediation Project

- **Issue:** Unforeseen soil contamination was discovered under the foundations of two buildings that were demolished.
- **Status:** The project team is requesting additional construction contingency to address disposal of the contaminated soil. The Bureau of Contract Administration has approved the proposed contaminated soil hauler.
- Action: The contractor will continue to make progress on the original scope of work, awaiting authorization of increased project contingency to address the unforeseen conditions.

#### • Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- Status: BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

#### • Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project

- Issue: Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
- Status: A design revision to re-align the sewer away from the conflicting utility has been completed. California Department of Transportation (Caltrans) encroachment permit amendment was issued. BOE is working with the contractor in identifying project cost and schedule impacts.
- **Action:** Project team will work with the contractor to schedule other work outside the affected area in the interim until the change order has been issued.

#### Westchester Stormwater BMP Project


- **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- **Status:** Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

#### 1.1.3 Project Community Meetings Schedule



The following is a list of Proposition O project meetings with the public that occurred in December and are planned for the month of January.

	COMMUNITY MEETINGS										
Date	Time	Project	Group	Location							
1/17/12	6:30 PM	Echo Park Lake Rehabilitation	Neighborhood Odor Monitoring Committee	Cathedral Center of St. Paul 840 Echo Park Avenue Los Angeles, CA 90026							
1/19/12	10:00 AM	Elmer Avenue Phase II: Elmer Paseo	Sun Valley Watershed Stakeholders Group	Sun Valley Park Recreation Center 8133 Vineland Avenue Sun Valley, CA 91352							
TBD	TBD	Hansen Dam Wetlands Restoration	Grand Opening Event	Osborne Street and Dronfield Avenue Los Angeles, CA 91331							



## 1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

General Obligation Bonds Approved by Voters			\$500,000,000
Total Bond Sales to Date			\$439,500,000
Fund 16F July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of November 2011)	\$3,049,459		
Fund 16M July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of November 2011)	\$860,537		
Fund 16Q July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of November 2011)	\$5,351,921		
Fund 16T July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of November 2011)	\$6,836,330		
Fund 16V July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)		\$117,000,000	
Bond Interest Earnings (As of November 2011)	<u>\$ 134,056</u>		
Total Bond Interest Earnings to Date	\$16,232,304		

## 1.3 Project Status Summary

#### 1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		O Funding mendations	Month/Year Recommended by COAC & AOC			
						COAC	AOC				
N/A	N/A	\$0	\$0	\$0	\$0	\$0	\$0	N/A			
				TOTALS							
		\$0	\$0	\$0	\$0	\$0	\$0				

### 1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

PROJECTS RECOMMENDED BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC					
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007					
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007					
			TOTALS								
	\$10,133,042 \$0 \$528,000 \$10,661,042										

\* No Proposition O funding is available to fund this project at this time.



#### 1.3.2 Projects in Implementation (Approved by City Council & Mayor)

#### The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJEC				
	Prop O Funding Approved	Prop O Set Aside Approved	Total Project	Potential Funds Fror Other Sources*
Project Title Projects in Pre-Design	Approved	Approved	Budget	Other Sources
imer Avenue Phase II: Elmer Paseo	\$829,000	\$0	\$1,275,000	\$446,000
Blenoaks/Sunland Stormwater Capture	\$508,696	\$0	\$508,696	\$0
enmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
emescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0 \$0	\$3,698,564	\$0
and Acquisition Projects	\$3,090,303	φU	\$3,090,304	φU
aylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
	φυ	\$12,440,000		ТЫ
Projects in Design	¢00 500 807	0.1	¢00 500 807	¢056.007
Achado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Strathern Wetlands Park	\$7,800,000	\$0	\$22,000,000	\$14,200,000
Vestchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award			<u>.</u>	
Aachado Lake Phase I (Wilmington Drain)	\$21,049,911	\$0	\$21,049,911	\$4,397,500*
Projects in Construction				
Ibion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
atch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
cho Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
lansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
enmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
osecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
anta Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
outh Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
emescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Post Construction				
os Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
lar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
anta Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
anta Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Vestside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,192,038*
Projects Completed				
Ibion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
atch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
atch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
esar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
irand Blvd. Tree Wells	\$780,282	\$0 \$0	\$780,282	\$350,000*
nperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0 \$0	\$2,723,403	\$0
ner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0 \$0	\$16,000,000	\$8,000,000
a Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0 \$0	\$668,159	\$0
Pros Green Street	\$197,600	\$0 \$0	\$784,251	\$586,651
anta Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0 \$0	\$6,290,504	**
		\$0 \$0	\$8,290,504	
Strathern Pit Multiuse - Land Acquisition	\$10,000,000			\$18,000,000
Vestminster Dog Park Stormwater BMP	\$1,438,755 <b>TOTALS</b>	\$0	\$1,438,755	\$0
	\$498,259,775	\$12,440,000	\$544,092,553	\$78,943,732



#### 1.3.3 Project and Program Budget Summary

#### 1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

	PROJECT BUDGET SUMMARY										
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget							
Projects In Planning– Prop O Funding Request	\$0	\$0	\$0	\$0							
Projects Recommended by AOC	\$0	\$0	\$0	\$0							
Projects In Implementation	\$498,259,775	\$12,440,000	\$78,943,732	\$544,092,553							
		тот	ALS								
	\$498,259,775	\$12,440,000	\$78,943,732	\$544,092,553							
Prop O Total Project Obligation	\$510,6	<b>699,775</b>									

\*Estimated grant funds/reimbursements that may be available

#### 1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

#### 1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

#### Prop O - Program Budget Summary

Project Title		cil / Mayor proved	Approved Set-Asides	Future Needs	Cost Reductions		op O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$	3,956,400				\$	3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED	<u> </u>	7,560,000				э \$	17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$	-				\$	
Boyle Heights Joint Use Community Center Improvements	\$	-				\$	
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$ 1	7,000,000			\$ (2,297,114)	\$	14,702,886
Catch Basin Opening Screen Covers Phase II - COMPLETED		0,000,000			\$ (637,596)		9,362,404
Catch Basin Opening Screen Covers Phase III		4,500,000				\$	44,500,000
Cesar Chavez Ground Water Improvement	+	3,040,000				\$	3,040,000
Echo Park Lake Rehabilitation Elmer Avenue Phase II: Elmer Paseo	\$8 \$	4,263,313 829,000				\$ \$	84,263,313 829,000
Glenoaks/Sunland Stormwater Capture	э \$	508,696				э \$	508,696
Grand Blvd. Tree Wells - COMPLETED		1,075,927			\$ (295,645)		780,282
Hansen Dam Wetlands Restoration		2,220,702			· · · (,,/	\$	2,220,702
Imperial Highway Sunken Median Stormwater BMP		2,723,403				\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	8,000,000				\$	8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED		7,667,887			\$ (6,999,728)	\$	668,159
Los Angeles Zoo Parking Lot		3,904,243				\$	13,904,243
Machado Lake-Phase I (Wilmington Drain)		21,049,911				\$	21,049,91
Machado Lake Ecosystem Rehabilitation		9,523,897				\$	99,523,897
Mar Vista Recreation Center Stormwater BMP Oros Green Street - COMPLETED	\$ \$	4,556,186 386,000			\$ (188,400)	\$ \$	4,556,186
Peck Park Canyon Enhancement		6,190,000			ψ (100,400)	э \$	6,190,000
Penmar Water Quality Improvement Phase I		20,754,800				φ \$	20.754.80
Penmar Water Quality Improvement Phase II		2,830,200				\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements		4,829,119				\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377				\$	6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2		3,380,111				\$	3,380,111
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3		20,634,036				\$	20,634,036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4		6,290,504				\$	6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)		6,678,202				\$	16,678,202
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park		0,000,000 7,800,000				\$ \$	10,000,000
Taylor Yard River Park - Parcel G2 Land Acquisition	Ф	7,800,000	\$ 12,440,000			э \$	7,800,000
Temescal Canyon Park Stormwater Phase I	\$ 1	4,947,435	φ 12,440,000			Ψ \$	14,947,435
Temescal Canyon Park Stormwater Phase II		3,698,565				\$	3,698,565
Westchester Stormwater BMP		32,722,000				\$	32,722,000
Westminster Dog Park Stormwater BMP	\$	1,438,755				\$	1,438,755
Westside Park Rainwater Irrigation	\$	6,904,589				\$	6,904,589
Total - Project Budget	t\$ 50	8,678,258	\$ 12,440,000	\$ -	\$ (10,418,483)	\$	510,699,775
City Staff - Program Related Budget (as of June 30, 2011)			r		r		
Office of Accounting	\$	587,723		\$ 491,450		\$	1,079,173
Bureau of Contract Administration	<b>^</b>	0 000 700		<b>•</b> • • • • • • • • • • • • • • • • • •		\$	4 500 400
Bureau of Engineering Bureau of Sanitation		2,003,796		\$ 2,504,606 \$ 2,586,746		\$ \$	4,508,402
Related Costs		2,333,524		\$ 1,746,497		φ \$	4,080,021
Subtotal		9,006,882		\$ 7,329,299		\$	16,336,181
Consultants - Program Related Budget (as of as of June 30, 2011)		0,000,002		÷ .,•=•,=••			
Program Development/Implementation	\$	600,000			\$ (136)	\$	599,864
Program Development/Implementation Full Proposal Development	\$ \$	600,000 360,000			\$ (136)	\$ \$	
	\$				\$ (136) \$ (136)	\$	360,000
Full Proposal Development	\$ I <b>\$</b>	360,000 <b>960,000</b>	\$ 12,440,000	\$ 7,329,299	. , ,	\$ <b>\$</b>	360,000 <b>959,86</b> 4
Full Proposal Development Subtotal Total - Prop O Budget	\$   \$ t \$ 51	360,000 960,000 8,645,140	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ <b>\$</b>	360,000 <b>959,86</b> 4
Full Proposal Development Subtotal Total - Prop O Budget	\$   \$ t \$ 51	360,000 <b>960,000</b>	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ <b>\$</b>	360,000 <b>959,86</b> 4
Full Proposal Development Subtotal Total - Prop O Budget FUND	\$   \$ t \$ 51  NG SO	360,000 960,000 8,645,140	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ <b>\$</b>	360,000 959,864 527,995,820
Full Proposal Development Subtotal Total - Prop O Budget FUND Funding Sources (as of September, 30, 2011)	\$   \$   \$   \$   \$   \$   \$   \$   3	360,000 960,000 8,645,140 URCES	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ \$	360,000 959,864 527,995,820 37,000,000
Full Proposal Development Subtotal Total - Prop O Budget FUND Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale	\$ <b>\$</b> <b>1 \$</b> <b>1 \$</b> <b>1 \$</b> <b>1 1 1 1 1 1 1 1 1 1</b>	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000
Full Proposal Development Subtotal Total - Prop O Budget FUND Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Interest	\$ 1 \$ 1 \$ 51 1NG SO \$ 3 \$ 5 5	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249	\$ 12,440,000 	\$ 7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,243
Full Proposal Development Subtotal Total - Prop O Budget FUND Funding Sources (as of September, 30, 2011) Bond Proceeds - First Sale Bond Proceeds - First Sale Interest Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale	\$ <b>\$</b> <b>1</b> <b>\$</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b>	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000	\$ 12,440,000 	\$ 7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,249 101,000,000
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Third Sale	\$ <b>\$</b> <b>1</b> <b>\$</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b>	360,000 960,000 8,645,140 URCES 77,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889	\$ 12,440,000 	\$ 7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,245 101,000,000 5,142,885
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Third Sale         Bond Proceeds - Fourth Sale       Second Sale	\$ <b>\$</b> <b>\$</b> <b>1</b> <b>\$</b> <b>5</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b> <b>1</b>	360,000 960,000 8,645,140 URCES 77,000,000 3,042,656 8,000,000 854,249 1,000,000 5,142,889 76,500,000	\$ 12,440,000 	\$ 7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,822 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale Interest         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,243 101,000,000 5,142,889 176,500,000 5,858,814
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 960,000 8,645,140 URCES 77,000,000 3,042,656 8,000,000 854,249 1,000,000 5,142,889 76,500,000	\$ 12,440,000	\$ 7,329,299	\$ (136)	\$\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,243 101,000,000 5,142,889 176,500,000 5,858,814
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale Interest         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale Interest       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fourth Sale Interest         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814	\$ 12,440,000		\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,821 37,000,000 3,042,650 8,000,000 854,244 101,000,000 5,142,888 176,500,000 5,858,811 117,000,000
Full Proposal Development         Subtotal         Total - Prop O Budget         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale Interest         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale Interest         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale	\$ \$ \$ 18 5 5 5 5 5 10 5 10 5 10 5 11 5 5 11 5 5 5 11 5 11 11	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814	\$ 12,440,000		\$ (136)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,00 959,86 527,995,32 37,000,00 3,042,65 8,000,00 854,24 101,000,00 5,142,88 176,500,00 5,858,81 117,000,00
Full Proposal Development         Subtotal         Total - Prop O Budget         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Third Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale	\$ \$ \$ 18 5 5 5 5 5 10 5 10 5 10 5 11 5 5 11 5 5 5 11 5 11 11	360,000 960,000 8,645,140 URCES 37,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 6,500,000 5,858,814 7,000,000	\$ 12,440,000		\$ (136)	**         **           **         **	360,000 959,864 527,995,822 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,811 117,000,000 60,500,000 13,412,911
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale         Bond Proceeds - Future Sales       Bond Proceeds - Secured Grants Received	\$ \$ \$ 18 5 5 5 5 5 10 5 10 5 10 5 11 5 5 11 5 5 5 11 5 11 11	360,000 960,000 8,645,140 URCES 37,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 6,500,000 5,858,814 7,000,000			\$ (136)	\$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$           \$         \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,889 176,500,000 5,858,814 117,000,000 60,500,000 13,412,918 (100,000
Full Proposal Development         Subtotal         Total - Prop O Budget         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale Interest       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Fifth Sale         Bond Proceeds - Future Sales       Bond Proceeds - Secured Grants Received         Less Set-Aside for Future Arbitrage Payments       Set-Aside for Future Arbitrage Payments	\$ <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b>	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814 7,000,000 - 3,412,918	\$ (100,000)	\$ 60,500,000 \$ 7,000,000.00	\$ (136) \$ (10,418,619) 	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,820 37,000,000 3,042,656 8,000,000 5,142,889 176,500,000 5,858,814 117,000,000 5,858,814 117,000,000 13,412,918 (100,000 7,000,000
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Future Sales         Bond Proceeds - Future Sales       Bond Proceeds - Future Sales         Bond Proceeds - Secured Grants Received       Less Set-Aside for Future Arbitrage Payments         Sewer Construction and Maintenance (SCM)       Sch	\$ <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b>	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814 7,000,000 - 3,412,918	\$ (100,000)	\$ 60,500,000 \$ 7,000,000.00 \$ 67,500,000	\$ (136) \$ (10,418,619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,000 959,864 527,995,822 37,000,000 3,042,650 8,000,000 854,244 101,000,000 5,142,883 176,500,000 5,858,811 117,000,000 60,500,000 13,412,911 (100,000 7,000,000 535,211,52
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fourth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Futth Sale         Bond Proceeds - Future Sales       Bond Proceeds - Future Sales         Bond Proceeds - Secured Grants Received       Less Set-Aside for Future Arbitrage Payments         Sewer Construction and Maintenance (SCM)       Sch Partition and Maintenance (SCM)	\$ <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b> <b>5</b>	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814 7,000,000 - 3,412,918	\$ (100,000) \$ (100,000)	\$ 60,500,000 \$ 7,000,000.00 \$ 67,500,000 Tota	\$ (10,418,619) \$ (10,418,619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	360,00 959,86 527,995,82 37,000,00 3,042,65 8,000,00 854,24 101,000,00 5,142,88 176,500,00 5,858,81 117,000,00 60,500,00 13,412,91 (100,00 7,000,00 535,211,52 (527,995,82
Full Proposal Development         Subtotal         Total - Prop O Budget         FUND         Funding Sources (as of September, 30, 2011)         Bond Proceeds - First Sale       Bond Proceeds - First Sale         Bond Proceeds - First Sale Interest       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale       Bond Proceeds - Second Sale         Bond Proceeds - Second Sale Interest       Bond Proceeds - Third Sale         Bond Proceeds - Third Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale       Bond Proceeds - Fourth Sale         Bond Proceeds - Fourth Sale Interest       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale Interest       Bond Proceeds - Fifth Sale         Bond Proceeds - Fifth Sale       Bond Proceeds - Future Sales         Bond Proceeds - Future Sales       Bond Proceeds - Future Sales         Bond Proceeds - Secured Grants Received       Less Set-Aside for Future Arbitrage Payments         Sewer Construction and Maintenance (SCM)       Sch Pay S	\$ \$ 5 5 5 5 5 5 5 5 5 5 5 5 5	360,000 960,000 8,645,140 URCES 7,000,000 3,042,656 8,000,000 854,249 11,000,000 5,142,889 76,500,000 5,858,814 7,000,000 - 3,412,918	\$ (100,000) \$ (100,000)	\$ 60,500,000 \$ 7,000,000.00 \$ 67,500,000 Tota	\$ (136) \$ (10,418,619)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	37,000,000 3,042,656 8,000,000 854,249 101,000,000 5,142,880 176,500,000 5,858,814 117,000,000 13,412,918 (100,000 7,000,000 535,211,520

Project Title		Budget		rop O Funding vith set asides)		Other Direct Funding	Potential Reimbursements	Source	Status
	1				\$	-	\$ 3,000,000	Demolition escrow account	N/A
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$	540,640	\$ -	Sprint Nextel and Swiss II lease payment	Lease payment of \$540,640 received
					\$	-	\$ 20,952	City Clerk	Rental reimbursement of \$20,952 received
Albion Dairy Park - Land Acquisition - COMPLETED	\$	-	\$	17,560,000	\$	-	\$-	N/A	N/A
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$		\$ 600,000		Grant reimbursement of \$600,000 received; grant
Catch Basin Insens and Covenings Phase I - COMPLETED	φ	14,702,000	φ	14,702,880	φ		\$ 000,000	Prop 40	completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$-		
								N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000		-	\$ -	N/A	N/A
					\$		\$ -	DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$	750,000 387,230	\$ -	CIWMB UDAG	Secured Secured
					э \$		<del>5</del> -	CIEP	Secured
Echo Park Lake Rehabilitation	\$	84.263.313	\$	84,263,313	\$	599,875	\$-	Prop K	Secured
Eono Farre Earlo Hondomanon	Ť	01,200,010	Ŷ	01,200,010	Ŷ	000,010	\$ 294,395		Secured
Elmer Avenue Phase II: Elmer Paseo	\$	1,275,000	¢	820.000	\$	446.000		State of CA Santa Monica Mountains	
Elmer Avenue Phase II. Elmer Paseo	φ	1,275,000	φ	829,000	Ф	446,000	\$ 127,411	Conservancy	Secured
							\$ 25,000	Bureau of Reclamation	Funding in negotiation
Glenoaks/Sunland Stormwater Capture	\$	508,696	\$	508,696	\$	-	\$-	N/A	N/A
Grand Blvd. Tree Wells - COMPLETED	\$	780,282	\$	780,282	\$	-	\$ 350,000		Grant reimbursement of \$350,000 received; grant
								Prop 50-SMBRP	completed
Hansen Dam Wetlands Restoration	\$	2,517,702	\$	2,220,702		297,000	\$ -	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403	\$	2,723,403		-	\$ -	N/A Port of Los Angeles	N/A Secured
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000			\$ -	-	
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159	\$	668,159			<u>\$</u> - \$-	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243	э \$	-	\$ 4,387,500	N/A Prop 50-IRWMP	N/A Secured
Machado Lake-Phase I (Wilmington Drain)	\$	21.049.911	\$	21,049,911		-	\$ 4,387,500	LA County Flood Control District	Final Agreement Pending
Machado Eale Fridoe F (Willinington Drain)	Ŷ	21,040,011	Ψ	21,040,011	\$		\$ -	Lawsuit Settlement	Secured
					\$	660,000	\$ -	Prop K	Secured
Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897	\$		Ť		
					\$	296,997		Coastal Conservancy	Grant reimbursement of \$296,997 paid; grant completed
							\$ 1,777,838	American Recovery & Reinvestment Act	
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$		φ 1, <i>111</i> ,030	(ARRA)	Grant reimbursement of \$1,600,054 received
Mai vista recreation center Stonnwater Dim	Ψ	4,550,100	Ψ	4,550,100	Ψ	-	\$ 300,000		Grant reimbursement of \$300,000 received; grant
								Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	+		\$ -	Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$	1,921,118		Prop 50	\$1,586,193 in grant funding authorized for payment
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$ \$	120,000	<u>\$</u> -	Rec & Trails Grant N/A	\$120,000 in grant funding received; grant completed N/A
	Ť				۰ \$	568,690		Prop K	Secured
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$		\$ -	TBD	Prop K to find funding or down scope project
					÷	1,000,221		American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
	•	0.044.077	•	0.044.077	\$	-	\$ 4,364,420	(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377	\$		\$ 767,077		Grant reimbursement of \$767,077 received; grant
					φ	-	\$ 767,077	Prop 50-CBI	completed
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$		\$-	American Recovery & Reinvestment Act	
								(ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036		-	\$ 7,000,000		Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504		-	\$ -	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
	1		1		\$	-	\$ 3,300,000	Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
					\$	-	\$ 2,011,937		Grant reimbursement of \$2,011,937 received; grant
					\$	4 000 704		Prop 12 (RZH) - for Land Acquisition Prop 40 (RZH)	completed Grant funding of \$620,169 paid
					\$	1,282,721		Collection System Settlement Agreement -	Grant funding of \$620, 169 paid
1					\$	3,739,707	\$ -		
							Ψ =	Supplemental Environmental Project	Grant funding of \$2,475,255 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1 000 000	\$ -	Supplemental Environmental Project	Grant funding of \$2,475,255 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1,000,000	\$ - \$ -	Prop K - for Land Acquisition	Secured
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1,000,000 500,000	\$ - \$ -	Prop K - for Land Acquisition Prop K	
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202			\$ - \$ - \$ 900,000	Prop K - for Land Acquisition	Secured
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	500,000 -	\$ - \$ - \$ 900,000	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	500,000 - 67,501	\$ - \$ - \$ 900,000 \$ -	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for	Secured Grant funding of \$346,774 paid
South Los Angeles Wetlands Park (includes Site Readiness) Strathern Pit Multiuse - Land Acquisition	\$	26,374,067		16,678,202	\$ \$ \$	500,000 - 67,501 -	\$ - \$ - \$ 900,000 \$ -	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received
					\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000	\$ - \$ 900,000 \$ - \$ 200,000	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received
Strathern Pit Multiuse - Land Acquisition	\$	28,000,000 22,000,000		10,000,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000	\$ - \$ 900,000 \$ - \$ 200,000	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownlields grant LA County Flood Control District	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park	\$	28,000,000 22,000,000	\$ \$ \$	10,000,000 7,800,000	\$ \$ \$ \$ \$ \$ TB	500,000 - 67,501 - 18,000,000 14,200,000 3D	\$	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant LA County Flood Control District LA County Flood Control District	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP	\$ \$ TBI	28,000,000 22,000,000	\$	10,000,000 7,800,000 12,440,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D	\$ - \$ 900,000 \$ - \$ 200,000 \$ - TBD	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant LA County Flood Control District LA County Flood Control District TBD	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II)	\$ \$ TBL \$	28,000,000 22,000,000 18,646,000	<u>ର</u> ଜ ଜ ଜ ଜ ଜ	10,000,000 7,800,000 12,440,000 18,646,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D - -	\$ - \$ 900,000 \$ - \$ 200,000 \$ - TBD \$ -	Prop K - for Land Acquisition         Prop K         MTA - max potential reimbursement for remediation         MTA - lease payment         EPA - Brownfields grant         LA County Flood Control District         LA County Flood Control District         TBD         N/A	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A N/A
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP	\$ \$ TBI \$ \$	28,000,000 22,000,000 18,646,000 32,722,000	<u>ର</u> ଜ ଜ ଜ ଜ ଜ	10,000,000 7,800,000 12,440,000 18,646,000 32,722,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D - - -	\$ - 5 \$ 900,000 \$ - 5 \$ 200,000 \$ - 5 \$ - 7 \$	Prop K - for Land Acquisition         Prop K         MTA - max potential reimbursement for remediation         MTA - lease payment         EPA - Brownfields grant         LA County Flood Control District         LA County Flood Control District         TBD         N/A         N/A	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A Grant reimbursement of \$2,000,000 received; grant
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP Westminster Dog Park Stormwater BMP	\$ \$ TBI \$ \$	28,000,000 22,000,000 ) 18,646,000 32,722,000 1,438,755	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	10,000,000 7,800,000 12,440,000 18,646,000 32,722,000 1,438,755	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D - - - -	\$ - \$ 900,000 \$ - \$ 200,000 \$ - TBD \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant LA County Flood Control District LA County Flood Control District TBD N/A N/A N/A Prop 50-SMBRP	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A N/A Grant reimbursement of \$2,000,000 received; grant completed
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP	\$ \$ TBI \$ \$	28,000,000 22,000,000 18,646,000 32,722,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	10,000,000 7,800,000 12,440,000 18,646,000 32,722,000	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D - - - - - - - - - - 900,000	\$ - \$ 900,000 \$ - \$ 200,000 \$ - TBD \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant LA County Flood Control District LA County Flood Control District TBD N/A N/A N/A Prop 50-SMBRP Quimby	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A N/A N/A Secured to \$2,000,000 received; grant completed Secured
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP Westminster Dog Park Stormwater BMP	\$ \$ TBI \$ \$	28,000,000 22,000,000 18,646,000 32,722,000 1,438,755 8,304,589	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	10,000,000 7,800,000 12,440,000 18,646,000 32,722,000 1,438,755	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 3D - - - -	\$ - \$ 900,000 \$ - \$ 200,000 \$ - TBD \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Prop K - for Land Acquisition Prop K MTA - max potential reimbursement for remediation MTA - lease payment EPA - Brownfields grant LA County Flood Control District LA County Flood Control District TBD N/A N/A N/A Prop 50-SMBRP	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A N/A Grant reimbursement of \$2,000,000 received; grant completed
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP Westminster Dog Park Stormwater BMP	\$ \$ TBI \$ \$ \$	28,000,000 22,000,000 ) 18,646,000 32,722,000 1,438,755	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	10,000,000 7,800,000 12,440,000 18,646,000 32,722,000 1,438,755	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	500,000 - 67,501 - 18,000,000 14,200,000 D - - - - - - - - - - - - - - - - -	\$ - \$ 900,000 \$ - \$ 200,000 \$ - \$ 200,000 \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Prop K - for Land Acquisition         Prop K         MTA - max potential reimbursement for remediation         MTA - lease payment         EPA - Brownfields grant         LA County Flood Control District         LA County Flood Control District         TBD         N/A         N/A         N/A         Prop 50-SMBRP         Quimby         Prop K	Secured Grant funding of \$346,774 paid Reimbursement of \$749,319 received Lease payment of \$67,501 received Grant reimbursement of \$134,877 received Secured Secured TBD N/A N/A N/A N/A N/A Secured to \$2,000,000 received; grant completed Secured



## 2.0 SCHEDULE

## 2.1 Project Schedules

The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

	Sci	Schedule Sta	
Description	Ahead	On	Behind
Projects in Pre-Design			
Elmer Avenue Phase II: Elmer Paseo		~	
Glenoaks/Sunland Stormwater Capure		$\checkmark$	
Penmar Water Quality Improvement Phase II		$\checkmark$	
Temescal Canyon Park Stormwater BMP Phase II		$\checkmark$	
Land Acquisition Projects			
Taylor Yard River Park-Parcel G2 Land Acquisition*		INACTIV	E
Projects in Design			
Machado Lake Ecosystem Rehabilitation		$\checkmark$	
Strathern Wetlands Park		$\checkmark$	
Westchester Stormwater BMP		NACTIV	
Projects in Bid & Award	I		
Machado Lake Phase I (Wilmington Drain)		$\checkmark$	
Projects in Construction			<u> </u>
Albion Dairy Park – Demolition & Remediation	√		
Catch Basin Opening Screen Covers Phase III*		√*	
Echo Park Lake Rehabilitation		$\checkmark$	
Hansen Dam Wetlands Restoration	√		
Penmar Water Quality Improvement Phase I		$\checkmark$	
Rosecrans Recreation Center Stormwater Enhancements*			√*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3			$\checkmark$
South Los Angeles Wetlands Park		$\checkmark$	
Temescal Canyon Park Stormwater BMP Phase I		$\checkmark$	
Projects in Post Construction			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Peck Park Canyon Enhancement			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Westside Park Rainwater Irrigation			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Strathern Pit Multiuse – Land Acquisition*			
Westminster Dog Park Stormwater BMP			

\*Schedule not controlled by Prop O

CD		PROJECT TITLE	Half 2, 2010	Half 1, 2011	Half 2, 2011	Half 1, 2012	Half 2, 2012	Half 1, 2013	Half 2, 2013	Half 1, 2014
VR	Catch Basin Opening S	Screen Covers Ph III								
11	Westminster Dog Park	Stormwater BMP*								
11	Mar Vista Recreation C	Center Stormwater BMP (ARRA)								
15	Rosecrans Recreation	Center Stormwater Enhancements								
11		Flow Diversion Upgrades 1* (ARRA)								
6	Strathern Pit Multiuse	•								
11		Flow Diversion Upgrades 2* (ARRA)								
11		ken Median Stormwater BMP*								
9	South LA Wetlands Sit									
11		Plow Diversion Upgrades 4*								
9	South LA Wetlands Re									
15	Peck Park Canyon Enh									
9 10	South Los Angeles We Westside Park Rainwa									
10	Penmar Water Quality									
11		Flow Diversion Upgrades 3*								
4	LA Zoo Parking Lot									
7	Hansen Dam Wetlands	Restoration								
13	Echo Park Lake Rehab									
1	Albion Dairy-Demolitio									
11	Temescal Canyon Stor									
15	Machado Lake Phase I	(Wilmington Drain) (Const. ends 12/18/14)								
15	Machado Lake Ecosystem Re	ehabilitation (Const Ends 9/13/15, PC Ends 3/16/16)								
11	Westchester Stormwat	er BMP*								
1	Albion Dairy Park - Lar	nd Acquisition								
1	Taylor Yard River Park	- Parcel G2 Land Acquisition								
6	Elmer Paseo Green All	ey								
2,6	Glenoaks-Sunland Sto	rmwater Capture							O	
6	Strathern Wetlands Park (	County Public Works)(B&A Ends 12/20/13, Const Ends 7/12/19	)							\$ <u>7////////////////////////////////////</u>
11	Temescal Canyon Park SW B	MP Ph II (Const Ends 3/16/15, PC ends 9/14/15)								
11	Penmar WQ Improvement Ph	II (Const Ends 3/16/15, PC ends 9/14/15)								
		Project Inactive	R/	W & Approval						
		Progress	Bio	d & Award						
		Project by Others(Schedule not controlled by Prop O	Pr	oject Award / Construct	ion	$\bigcirc$				
		Pre Design	Po	est Construction						
		Design								



## 3.0 PROP O PROGRAM BUDGET

## 3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for December	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$0	\$258,896
	Construction Cost	\$3,140,000		\$0	\$619,966
	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$4,056,400	\$0	\$878,862
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
Catch Basin Inserts and Coverings					
	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost Construction Management	\$14,607,953 \$94,933		\$0 \$0	\$14,607,953 \$0
	Sub-total		\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers					
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$9,246,965		\$0	\$9,246,965
	Construction Management	\$115,439		\$0	\$0
	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers					
Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 4	Pre-Design/Design	\$250,000		\$0	\$0
	Construction Cost	\$42,025,000		\$1,033,156	\$37,516,454
	Construction Management	\$2,225,000		\$0	\$24,542
	Sub-total	\$44,500,000	\$41,258,368	\$1,033,156	\$37,540,996
Cesar Chavez Ground Water Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2	Pre-Design/Design Cost	\$663,238		\$0 \$0	\$0 \$0
	Construction Cost	\$1,805,050		\$0 \$0	\$0 \$1,815,625
	Construction Management	\$571,500		\$0 \$0	\$0
	Sub-total	\$3,040,000	\$1,815,625	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0 \$0	\$0
Funding Category 1, 2, 3, & 4	Pre-Design/Design Construction Cost	\$10,997,899		\$0 \$740 507	\$5,052,388
	Construction Management	\$64,693,522 \$8,571,892		\$742,567 \$0	\$2,403,686 \$0
	Sub-total		\$59,413,140	\$742,567	\$7,456,074
Elmer Avenue Phase II: Elmer Paseo	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$206,000		\$0	\$0
	Construction Cost Construction Management	\$510,100 \$112,900		\$0 \$0	\$0 \$0
	Sub-total	<u>_</u>	\$829,000	\$0	\$0
Glenoak/Sunland Stormwater Capture					
Funding Category 3	Land Acquisition	\$0 \$106.436		\$0 \$0	\$0 \$0
Funding Category 3	Pre-Design/Design Construction Cost	\$106,436 \$340,000		\$0 \$0	\$0 \$0
	Construction Cost	\$340,000 \$62,260		\$0 \$0	\$0 \$0
	-	\$508,696	\$508,696	\$0	\$0
	Sub-total	\$200,090	\$200,030	\$0	\$0

Proposition O - Clean	Water Bond		Monthly F	rogress Report - Dec	ember 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for December	Prop O Total Expenditures
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$270,308		\$0	\$196,02
	Construction Cost	\$382,444		\$0	\$382,444
	Construction Management	\$127,530		\$0	\$0
	Sub-total	\$780,282	\$578,465	\$0	\$578,465
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design Construction Cost	\$395,835 \$1,583,400		\$0 \$242,695	\$0 \$708,756
	Construction Management	\$1,585,400		\$242,095 \$0	\$34,555
	Sub-total	\$2,220,702	\$1,923,702	\$242,695	\$743,311
mperial Hwy Sunken Median					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$334,200		\$0	\$315,288
	Construction Cost	\$2,217,703		\$0	\$764,536
	Construction Management	\$171,500		\$0	\$12,724
	Sub-total	\$2,723,403	\$1,251,144	\$0	\$1,092,548
Inner Cabrillo Beach Bacterial Water					
Quality Improvement	Land Acquisition	N/A		N/A	N//
Funding Category 1	Pre-Design/Design	\$347,826		\$0	\$0
	Construction Cost	\$6,956,522		\$0	\$6,906,550
	Construction Management Sub-total	\$695,652	\$6.000 EE0	\$0 <b>\$0</b>	\$0
	Sub-total	\$8,000,000	\$6,906,550	φu	\$6,906,550
La Cienega/Fairfax Stormwater BMP (Canceled)	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$0 \$668,159		\$0 \$0	\$0 \$621,752
	Construction Cost	\$0		\$0 \$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$668,159	\$621,752	\$0	\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$1,743,743		\$0	\$861,586
	Construction Cost	\$11,129,500		\$0	\$4,514,172
	Construction Management	\$1,031,000		\$0	\$316,288
	Sub-total	\$13,904,243	\$6,129,609	\$0	\$5,692,046
Machado Lake - Phase I (Wilmington	Land Acquisition	•		00	<b>A</b> 0
Drain) Funding Category 1 & 3	Pre-Design/Design	\$0 \$3,250,959		\$0 \$10,849	\$0 \$3,116,251
	Construction Cost	\$15,751,285		\$0	\$0,110,291
	Construction Management	\$2,047,667		\$0	\$0
	Sub-total	\$21,049,911	\$21,049,911	\$10,849	\$3,116,251
Machado Lake Ecosystem					
Rehabilitation	Land Acquisition	\$0		\$0	
Rehabilitation	Pre-Design/Design	\$12,989,683		\$83,789	\$6,775,543
Machado Lake Ecosystem Rehabilitation Funding Category 1 & 3	Pre-Design/Design Construction Cost	\$12,989,683 \$76,409,901		\$83,789 \$0	\$6,775,543 \$0
Rehabilitation	Pre-Design/Design Construction Cost Construction Management	\$12,989,683 \$76,409,901 \$10,124,313	\$95.249.121	\$83,789 \$0 \$0	\$6,775,543 \$0 \$0
Rehabilitation Funding Category 1 & 3	Pre-Design/Design Construction Cost	\$12,989,683 \$76,409,901	\$95,249,121	\$83,789 \$0	\$6,775,543 \$0 \$0
Rehabilitation	Pre-Design/Design Construction Cost Construction Management	\$12,989,683 \$76,409,901 \$10,124,313	\$95,249,121	\$83,789 \$0 \$0	\$0 \$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP	Pre-Design/Design Construction Cost Construction Management Sub-total	\$12,989,683 \$76,409,901 \$10,124,313 <b>\$99,523,897</b>	\$95,249,121	\$83,789 \$0 \$0 <b>\$83,789</b>	\$6,775,543 \$0 \$0 <b>\$6,775,543</b>
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost	\$12,989,683 \$76,409,901 \$10,124,313 <b>\$99,523,897</b> \$0	\$95,249,121	\$83,789 \$0 \$0 <b>\$83,789</b> \$0	\$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost Construction Management	\$12,989,683 \$76,409,901 \$10,124,313 <b>\$99,523,897</b> \$0 \$753,655 \$3,425,704 \$376,827		\$83,789 \$0 \$0 <b>\$83,789</b> \$0 \$0 \$0 \$0 \$0 \$0	\$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0 \$734,160 \$2,405,822 \$282,513
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost	\$12,989,683 \$76,409,901 \$10,124,313 <b>\$99,523,897</b> \$0 \$753,655 \$3,425,704	\$95,249,121 \$4,467,642	\$83,789 \$0 \$0 <b>\$83,789</b> \$0 \$0 \$0 \$0	\$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0 \$734,160 \$2,405,822 \$282,513
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP Funding Category 1 Oros Green Street	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition	\$12,989,683 \$76,409,901 \$10,124,313 \$99,523,897 \$0 \$753,655 \$3,425,704 \$376,827 \$4,556,186 \$0		\$83,789 \$0 \$0 \$83,789 \$83,789 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0 \$734,160 \$2,405,822 \$282,513 <b>\$3,422,495</b> \$0
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design	\$12,989,683 \$76,409,901 \$10,124,313 \$99,523,897 \$0 \$753,655 \$3,425,704 \$376,827 \$4,556,186 \$0 \$0 \$0		\$83,789 \$0 \$0 \$83,789 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,775,543 \$0 \$0 \$6,775,543 \$0 \$734,160 \$2,405,822 \$282,513 \$3,422,495 \$0 \$0 \$0 \$0
Rehabilitation Funding Category 1 & 3 Mar Vista Recreation Center Stormwater BMP Funding Category 1 Oros Green Street	Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition Pre-Design/Design Construction Cost Construction Management Sub-total Land Acquisition	\$12,989,683 \$76,409,901 \$10,124,313 \$99,523,897 \$0 \$753,655 \$3,425,704 \$376,827 \$4,556,186 \$0		\$83,789 \$0 \$0 \$83,789 \$83,789 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$6,775,543 \$0 \$0 <b>\$6,775,543</b> \$0 \$734,160 \$2,405,822 \$282,513 <b>\$3,422,495</b> \$0

Due is at			Prop O	Prop O	Prop O Total
Project		Prop O Budget	Appropriation	Expenditures for December	Expenditures
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$
Funding Category 3	Pre-Design/Design	\$477,551		\$1,565	\$1,245,23
	Construction Cost	\$5,475,338		\$0	\$2,560,87
	Construction Management	\$237,111		\$0	\$457,48
	Sub-total	\$6,190,000	\$6,190,000	\$1,565	\$4,263,59
Penmar Water Quality Improvement					
Phase I	Land Acquisition	\$0		\$0	\$1
unding Category 2 & 4	Pre-Design/Design Construction Cost	\$2,395,140		\$0 \$001.011	\$1,836,76
	Construction Management	\$16,808,000 \$1,551,660		\$621,244 \$0	\$5,265,79 \$187,06
	Sub-total	\$20,754,800	\$20,754,800	\$621,244	\$7,289,62
Conmor Water Quality Improvement		·	·	····	+-,,
Penmar Water Quality Improvement Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 4	Pre-Design/Design	\$326,600		\$0	\$
	Construction Cost	\$2,292,000		\$0	\$(
	Construction Management	\$211,600		\$0	\$
	Sub-total	\$2,830,200	\$2,630,200	\$0	\$(
Rosecrans Recreation Center					
Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,03
	Construction Cost	\$3,722,692		\$0	\$0
	Construction Management	\$339,332		\$0	\$
	Sub-total	\$4,829,119	\$4,829,119	\$0	\$8,03
Santa Monica Bay Low Flow Diversion Upgrades P 1	on Land Acquisition	\$0		¢0	\$(
Funding Category 1	Pre-Design/Design			\$0 ©	
anding category i	Construction Cost	\$1,097,819 \$4,949,401		\$0 \$0	\$577,52 \$3,146,51
	Construction Management	\$767,157		\$0 \$0	\$452,92
	Sub-total	\$6,814,377	\$6,562,066	\$0	\$4,176,95
Santa Monica Bay Low Flow Diversi	on				
Upgrades P 2	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$544,547		\$0	\$396,20
	Construction Cost	\$2,455,034		\$0	\$1,176,78
	Construction Management	\$380,530		\$0	\$178,19
	Sub-total	\$3,380,111	\$2,257,710	\$0	\$1,751,18
Santa Monica Bay Low Flow Diversion	on Land Acquisition				• · · · · ·
Upgrades P 3 Funding Category 1	Pre-Design/Design	\$2,000,000		\$0 \$0	\$440,68
Funding Category 1	Construction Cost	\$3,324,213 \$13,255,258		\$0 \$755,679	\$1,741,16 \$3,523,58
	Construction Management	\$2,054,565		\$133,879 \$0	\$319,79
	Sub-total	\$20,634,036	\$12,780,718	\$755,679	\$6,025,21
Santa Monica Bay Low Flow Diversion					
Upgrades P 4	Land Acquisition	\$0		\$0	\$0
unding Category 1	Pre-Design/Design	\$1,013,421		\$0	\$574,05
	Construction Cost Construction Management	\$4,568,903 \$708,180		\$0 \$0	\$2,457,04 \$363,82
	Sub-total	\$6,290,504	\$5,003,055	\$0	\$3,394,92
South Los Angeles Wetlands Park					
includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$(
Funding Category 3	Pre-Design/Design Cost	\$1,638,000		\$0	\$2,898,09
	Construction Cost	\$11,722,602		\$435,544	\$3,471,25
	Construction Management	\$1,305,663		\$0	\$518,78
	Sub-total	\$16,678,202	\$16,674,782	\$435,544	\$6,888,13

CT-052 7.00

			Bron O	Prop O	Bron O Total
Project		Prop O Budget	Prop O Appropriation	Expenditures for December	Prop O Total Expenditures
Strathern Pit Multiuse -Land					
Acquisition	Land Acquisition	\$10,000,000		\$0	\$
Funding Category 2	Pre-Design/Design	\$0		\$0	\$
	Construction Cost	\$0		\$0	\$
	Construction Management	\$0		\$0	\$
	Sub-total	\$10,000,000	\$10,000,000	\$0	\$
Strathern Wetlands Park	Land Acquisition	\$0		\$0	\$
Funding Category 2	Pre-Design/Design	\$0		\$0	\$
	Construction Cost	\$7,800,000		\$0	\$
	Construction Management	\$0		\$0	\$
	Sub-total	\$7,800,000	\$7,800,000	\$0	\$
Taylor Yard River Park - Parcel G2 Land	Land Acquisition	\$12,440,000		\$0	\$
Acquisition	Pre-Design/Design	\$0		\$0	\$
Funding Category 3 & 4	Construction Cost	\$0		\$0	\$
	Construction Management	\$0		\$0	\$
	Sub-total	\$12,440,000	\$0	\$0	\$
BMP Phase I	Land Acquisition	\$0		\$0	\$
Funding Category 3 & 4	Pre-Design/Design	\$1,725,352		\$0	\$2,310,44
	Construction Cost	\$12,104,809		\$0	\$141,36
	Construction Management	\$1,117,274		\$0	\$5,64
	Sub-total	\$14,947,435	\$14,974,353	\$0	\$2,457,44
Temescal Canyon Park Stormwater					
BMP Phase II	Land Acquisition	\$0		\$0	\$
Funding Category 3 & 4	Pre-Design/Design Construction Cost	\$426,918		\$0	\$
	Construction Management	\$2,995,191 \$276,456		\$0 \$0	\$
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$
Westchester Stormwater BMP					
Funding Category 1, 2, & 4	Land Acquisition Pre-Design/Design	\$0 \$3,776,050		\$0 \$0	\$ \$2,167,80
	Construction Cost	\$26,500,000		\$0 \$0	\$
	Construction Management	\$2,445,950		\$0	\$
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,167,80
Westminster Dog Park Stormwater					
BMP	Land Acquisition	\$0		\$0	\$
Funding Category 4	Pre-Design/Design	\$169,577		\$0	\$224,00
	Construction Cost	\$1,159,000		\$0	\$254,96
	Construction Management	\$110,178		\$0	\$46,34
	Sub-total	\$1,438,755	\$558,649	\$0	\$525,31
Westside Park Rainwater Irrigation	Land Acquisition	\$0		\$0	\$
Project	Pre-Design/Design	\$747,945		\$0	\$784,82
Funding Category 1	Construction Cost Construction Management	\$5,756,644 \$400,000		\$0 \$0	\$2,750,79 \$231,49
	Sub-total	\$6,904,589	\$4,302,563	\$0	\$3,767,12
PROJECTS SUBTOTAL		\$510,699,775	\$410,817,263	\$3,927,089	\$160,924,15
Consultant Cost – Program Related Bu	ıdget				
Program Development Full Proposal Development		\$599,684 \$360,000	\$599,684 \$360,000	\$0 \$0	\$599,86 \$360,00
City Staff - Program Related Budget*		ψυυυ,υυυ	ψ000,000	ΨΟ	φ300,00
		<b><b>#005 000</b></b>	<b>#070 005</b>	<b>^</b> ^	@ 400 0T
Office of Accounting Bureau of Engineering		\$895,696 \$4,057,743	\$670,265 \$10,441,634	\$0 \$0	\$430,97 \$6,636,62
Bureau of Contract Administratior		\$4,057,743 **	\$3,988,428	\$0 \$0	\$0,030,02 \$1,346,80
Bureau of Sanitation		\$5,344,625	\$3,960,426 \$7,431,598	\$0 \$0	\$5,779,22
Indirect Cost		\$3,629,458	\$7,000,123	\$0 \$0	\$4,573,62
Arbitrage					
Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,34
PROGRAM TOTAL		\$525,594,321	\$441,316,335	\$3,927,089	\$180,658,61

\*Appropriations and expenditures represent Program and Project related City Staff Cost "No Program related Budget



## 4.0 PROJECT STATUS REPORT

## 4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise	Pre-Design
Yellow	Right of Way Acquisition/ Land Acquisition
Red	Design
Violet	Bid and Award
Green	Construction
Blue	Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.

# Proposition O - Clean Water Bond Program

## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Albion Dairy Park - Demolition						
& Remediation	CD 1 - Ed P. Reyes	Demolition of the buildings and	Demolition of above-ground	Prop O Constr. Cost:	\$1,523,466	
1739 N. Albion Street	Designer: Malcolm Pirnie	improvements of an industrial	structures is nearly complete.	Orig. Const. Contr.:	\$1,296,555	
T T	Contractor: National Demolition	facility, remediation and	Soils are being tested for	CO's to date:	\$0	
H L	Proj. Mgr.: Iftekhar Ahmed	abatement of all hazardous materials and soils onsite, and	contamination.		φo	
	Contact #: 213-485-5875	the importation of clean soil to		Rev. Constr. Contr.:	\$1,296,555	
	Contact #. 213-403-3073	leave the property in a level, graded condition.		Payment to date:	\$619,966	61%
		graded condition.		Master Sch. Constr.	Pre	Land Design Bid & Const Post Const
And a second sec	Photo of Project Site	Funding: Prop O		Completion Date:	JAN 2013	Acquire Award
Albion Dairy Park - Land						
Acquisition		Acquire a parcel of land adjacent	The Purchase and Sale	Prop O Acquisition		
1739 N. Albion Street	CD 1 - Ed P. Reyes	to the LA River as part of LA	Agreement was executed on	Cost:	\$17,474,154	
1739 N. Albion Street	Designer: N/A	River Revitalization Master Plan.	10/2/09. Escrow closed on	Orig. Const. Contr.:	N/A	
T	Contractor: N/A	$\sim$ $\sim$ $\sim$ $\sim$ $\sim$ $\sim$	10/23/09. Park land acquisition	CO's to date:	N/A	
	Proj. Mgr.: Kendrick Okuda					
	Contact #: 213-485-1165			Rev. Constr. Contr.:	N/A	
and the second s				Payment to date:	\$17,474,154	100%
2000	Photo of Project Site	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design N/A	Land Design Bid & Const Post Const Acquire Award
Cabrito Paseo Walkway/Bike				Completion Date.	N/A	
Path			Dreiset is on held due to funding	Est. Prop O Constr.		
	CD 6 - Tony Cárdenas	Implement stormwater best management practices	Project is on hold due to funding issues. The Los Angeles	Cost:	\$1,007,558	
btwn Marson St. and Raymer St.	Designer: TBD	including: installation of	Neighborhood Land Trust	Orig. Const. Contr.:	N/A	
1.01.1.91.1.10.1.1.1.92	Contractor: TBD	bioswales, trash capture	(LANLT) is unable to secure	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	devices, tree wells to aid in filtration, and a "SMART"	additional \$3 million in funds			
	Contact #: 213-485-5875	irrigation system.	ANLT requested to withdraw	Rev. Constr. Contr.:	N/A	
	Condet#. 210 400 0010		their request for project funding.	Payment to date:		
• • • • • • • •		Funding: Prop-Q, Kaisen	/ )  └  └  └ / .	Master Sch. Constr.	N/A Pre	Land Design Bid & Const Post Const
$\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow$	Proposed Project Site Plan	Foundation, & LANLT		Completion Date:	Design N/A	Acquire Award
Catch Basin Inserts and						
Covers Phase I		Install 8,000 inserts and 6,000	This project is complete.	Prop O Constr.		
Citywide	CD: All	screens in the high trash		Cost:	\$14,900,000	
	Designer: Bureau of Sanitation	generation areas, in the City, to				
	Contractor: Various	achieve 20% trash reduction in the Ballona Creek and Los				
	Proj. Mgr.: Alfredo Magallanes	Angeles River Watersheds.				
	Contact #: 213-485-3958					
				Payment to date:	\$14,202,869	Land Design Bid & Const Post Const
	Photo of Catch Basin Insert	Funding: Prop O & Prop 40		Construction Completion Date:	SEP 2007	Acquire Award
	Those of Outon Busin insolt	·		- inplotion Bator	0L1 2007	

# Proposition O - Clean Water Bond Program

## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation	Install approximately 6,400 screens in medium trash generation areas, in the City, to	This project is complete.	Prop O Constr. Cost:	\$9,400,000	
	Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958	increase trash reduction from 20% (accomplished in Phase 1) to 36% trash reduction in Ballona Creek and L4 River D Watersheds.		Payment to date: Construction	\$9,246,965	100%
	Photo of Catch Basin Screen Cover	Funding: Prop O		Completion Date:	OCT 2007	Acquire Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation	Retrofit of approximately 24,219 catch basins with opening screen covers and 2,000 inserts.	24,219 screen covers have been installed.	Prop O Constr. Cost: Orig. Const. Contr.:	\$42,025,000 \$42,025,000	
	Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes	Includes City-owned catch basins not covered in Phases I & II, as well as all State and		CO's to date:	\$0	
P /	Contact #: 213-485-3958	County catch basins within the City.		Rev. Constr. Contr.: Payment to date: Master Sch. Constr.	\$42,025,000 \$37,516,454 Pre	95% Land Design Bid & Const Post Const
	Photo of Catch Basin Screen Cover	Funding: Prop O		Completion Date:	FEB 2012	Acquire Award
Cesar Chavez Ground Water Improvement	CD 6 - Tony Cárdenas	Retrofit existing gas collection	The board report to the Board of	Prop O Constr. Cost:	\$1,805,050	
12455 Wicks Street	Designer: Kleinfelder/Geosyntec	system, install new flare & restore capacity in adjacent	Public Works (BPW) to accept the construction contract is	Orig. Const. Contr.:	\$7,471,676	
	Contractor: Environmental Construction Proj. Mgr.: Fang Chang	Tujunga Spreading Grounds through renovation of closed collection system	being prepared.	CO's to date:	\$727,278	
The car	Contact #: 213-978-1896	(C(0))		Rev. Constr. Contr.: Payment to date:	\$8,198,954 \$7,131,597	100%
San a state of the	Photo of Project Site	Funding: Prop OL DWP, CWMB [ Grant, UDA Grant, & CIEP		Construction Completion Date:	Pre Design OCT 2009	Land Design Bid & Const Post Const Acquire Award
Echo Park Lake Rehabilitation		la lalla immerianante in lalla	Storm drain work in the street st	Notice to Proceed:	7/11/2011	
754 Fals Dark August	CD 13 - Eric Garcetti	In-lake improvements, in-lake vegetation (wetlands) and	Storm drain work in the street at the intersection of Echo Park	Contract Duration: City Engineer's Est.	600 Days	
751 Echo Park Avenue	Designer: Black & Veatch	habitat improvements, and parkland structural best	Ave and Park Ave continues. Demolishing lake edging and	(Class A): Contract Award	\$49,580,000	
States and the states	Contractor: Ford E.C.	management practices (swales),	excavating for the new lake	Amount: Contract Award +	\$24,485,000	
	Proj. Mgr.: Alfred Mata	lake re-circulation system, lake aeration system, relocate	edging in the lotus bed area. Started draining lake water from	Contingency (10%)	\$26,933,500	
and the second	Contact #: 213-847-0346	fountain pump house.	recent rains. Constructing the dry weather diversion on the storm drain on the east side of	CO's to date (7, 0.38%): Award Amount + CO's Issued	\$92,543 \$24,577,543	35%
	Photo of Existing Lake	Funding: Prop O & Prop K	the lake.	Master Sch. Constr. Completion Date:	MAR 2013 Pre Design	Land Design Bid & Const Post Const Award



## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	соѕт	PERCENT COMPLETE
Elmer Avenue Phase II:						
Elmer Paseo	CD 6 - Tony Cárdenas	Convert a paved 20' x 270' alley	This project is in the pre-design	Est. Prop O Constr. Cost:	\$829,000	
7702 North Elmer Avenue	Designer: Tetra Tech	into a pocket park with water	phase.	Orig. Const. Contr.:	\$829,000 N/A	
	Contractor: TBD	quality improvements, including a pervious pedestrian pathway		CO's to date:	N/A	
A CONTRACT OF M	Proj. Mgr.: Iftekhar Ahmed	and a vegetated swale.			N/A	
1/1-	Contact #: 213-485-5875	Sedimentation removal devices will also be installed.		Rev. Constr. Contr.:	N/A	
	Contact #. 213-405-5075	win also be instance.		Payment to date:	\$0 7 <sup>2</sup>	1%
1 - Carlos				Master Sch. Constr.	Pre	Land Design Bid & Const Post Const
	Photo of Existing Paseo	Funding: Prop O		Completion Date:	JUL 2013	gn Acquire Award
Glenoaks-Sunland						
Stormwater Capture	CD 6 - Tony Cárdenas	This project will install infiltration	This project is in the pre-design	Est. Prop O Constr. Cost:	\$475,000	
Intersection of Sunland & Glenoaks	Designer: Bureau of Sanitation	•	phase.	Orig. Const. Contr.:		
Alara Alera	- Daroda or Carnadori	Management Practices (BMPs) m to help alleviate flooding at the		CO's to date:	N/A N/A	
	Proj. Mgr.: Iftekhar Ahmed	subject intersection during storm			N/A	
	Contact #: 213-485-5875	events.		Rev. Constr. Contr.:	N/A	
	Contact #. 213-405-5075			Payment to date:		6%
All all a	Photo of Flooding at Subject			Master Sch. Constr.	Pre	Land Design Bid & Const Post Const
	Intersection	Funding: Prop O		Completion Date:	NOV 2013	gn Acquire Award
Grand Blvd. Tree Wells						
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Prop O Constr. Cost:	\$501,797	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high-		Orig. Const. Contr.:	\$401,797	
A most single and the second	Contractor: Andrew Papac & Sons	density residential and commercial corridor in the		CO's to date:	(\$19,353)	
X S S DOLL	Proj. Mgr.: Andy Flores	Venice area to treat runoff from			(\$19,555)	
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$382,444	
Them Window Constraints	Contact #. 213-405-4450			Payment to date:	\$382,444	100%
BustangPadang Lat			$ \neg  \neg   \neg  '/$	Constrution	Pre	Land Design Bid & Const Post Const
	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Completion Date:	JUL 2009	gn Acquire Award
Hansen Dam Wetlands						
Restoration	CD 7 - Richard Alarcón	Stormwater runoff from three	Construction is complete. The	Prop O Constr. Cost:	\$1,050,257	
Osborne Street @ Foothill Blvd.	_ Designer: MRCA	existing parking lots will be sent	post-construction phase begins.	Orig. Const. Contr.:	\$955,257	
	Contractor: Lee Construction	through newly constructed sediment forebays for removal of		CO's to date:	\$955,257	
1-12-24	Proj. Mgr.: Iftekhar Ahmed	trash & sediments prior to			ψ200,400	
Lower	Contact #: 213-485-5875	wetlands discharge.		Rev. Constr. Contr.:	\$993,225	
Patking Area Detention Area	Sondor #. 210 +00-0010			Payment to date:	\$993,225 \$708,756	100%
Upper- Parking Area		Funding: Prop O & Caltrans-		Master Sch. Constr.	Pre	Land Design Bid & Const Post Const
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Proposed Project Layout	FTIP		Completion Date:	FEB 2012	gn Acquire Award

# Proposition O - Clean Water Bond Program

## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLET	E
Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street	CD 11 - Bill Rosendahl Designer: PSOMAS	Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7'D x 10'W)	This project is complete.	Prop O Constr. Cost: Orig. Const. Contr.:	\$814,794 \$512,864		
The second	Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed	with native vegetation along the full length of the median. & local regrading to requee ponding in		CO's to date:	(\$9,099)		
	Contact #: 213-485-5875	the median at Main St		Rev. Constr. Contr.: Payment to date: Constrution	\$728,765 \$626,781 Pre	Land Design Bid & Const	100% Post Const
	Photo of Existing Median	Funding: Prop O		Completion Date:	AUG 2011	Acquire Award	
Inner Cabrillo Beach Bacterial Water Quality Improvement San Pedro Shore/W. Harbor	CD 15 - Designer: DMJM (Port of Los Angeles)	Recontour recreational beach and replace beach sand to	The sand-replacement project is complete.	Prop O Constr. Cost: Orig. Const. Contr.:	\$6,956,522 \$16,000,000		
-	Contractor: L.A. Deepening Constructors Proj. Mgr.: John Saldin	prevent flooding, promote drainage and sand flushing to improve water quality. Project is		CO's to date:	\$10,000,000		
	Contact #: 213-485-1411	béing dor/structed by the Harbor Peft: PropOis funding up to \$80 M.		Rev. Constr. Contr.: Payment to date: Constrution	\$16,000,000 \$6,906,550 Pre Desian	Land Design Bid & Const Acquire Award	100% Post Const
	Photo of New Sand Placement	Funding: Prop O & Port of LA		Completion Date:	JUL 2009		
La Cienega/Fairfax Stormwater BMP 2800 S. Fairfax Avenue	CD 10 - Herb J. Wesson, Jr. Designer: PSOMAS Contractor: TBD	Construct flow diversion, lift- station, hydrodynamic separator, underground tank, bio-retention area, storage tank, effluent	On 4/1/09, City Council canceled this project. The Westside Park Rainwater Irrigation project was approved to replace it.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date:	\$5,617,500 N/A N/A		
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	pump station, recirculation pump system and an overflow system	ELED	Rev. Constr. Contr.: Payment to date: Master Sch. Constr.	N/A N/A Pre Design	Land Design Bid & Const Acquire Award	Post Const
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010		
LA Zoo Parking Lot	CD 4 - Tom LaBonge Designer: Tetra Tech	Construct stormwater best management practices including trash capture devices, porous	Post-construction phase continues.	Est. Prop O Constr. Cost: Orig. Const. Contr.:	\$4,650,096 \$4,227,360		1
	Contractor: Pima Co. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	pavement and bioswales at the Zoo Parking Lot.		CO's to date: Rev. Constr. Contr.:	\$251,853 \$4,458,864		
				Payment to date:	\$4,514,172		96%
	Proposed Project Site Plan	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design SEPT 2011	Land Design Bid & Const Acquire Award	Post Const



## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST F	PERCENT COMPLETE	
Machado Lake-Phase I (Wilmington Drain)				Est. Prop O Constr.			
,	CD 15 -	Install trash netting systems, install smart irrigation in	Continued to coordinate with the CA Dept of Fish and Game for	Cost:	\$15,751,285		
PCH & Vermont Avenue	Designer: CDM	landscaped areas, use biofilters	the permit to proceed with the	Orig. Const. Contr.:	N/A		
	Contractor: TBD	or similar vegetated BMPs, and recontour and align the channel.	project. Obtained the permit from the US Army Corps of Engineers.	CO's to date:	N/A		
	Proj. Mgr.: Alfred Mata						
THE STORES	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A		
				Payment to date: Master Sch. Constr.	N/A	96% Tre Land Design Bid & Const	Post Const
B.L.	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	OCT 2012	Acquire Award	
Machado Lake Ecosystem							
Rehabilitation	CD 15 -	In-lake rehabilitation techniques,	Finalizing the design and	Est. Prop O Constr. Cost:	\$76,409,901		
PCH & Vermont Avenue	Designer: CDM	riparian system enhancements, and treatment best management	preparing applications to US Army Corps of Engineers and	Orig. Const. Contr.:	\$70,403,301 N/A		
STATIS	Contractor: TBD	practices.	California Dept of Fish and Game	CO's to date:	N/A		
A line I de maine	Proj. Mgr.: Alfred Mata		for permits to proceed with construction.				
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A		
				Payment to date:	N/A	84%	
	Dhote of Evicting Lobe	Funding: Prop O & Prop K		Master Sch. Constr. Completion Date:	P	Pre Land Design Bid & Const Acquire Avard	Post Const
Man Minta Danastian Osatan	Photo of Existing Lake	Funding. Prop C & Prop K		Completion Date:	JULY 2014		
Mar Vista Recreation Center Stormwater BMP				Prop O Constr.			
	CD 11 - Bill Rosendahl	Construction of a stormwater lift station, hydrodynamic separator,	Post-construction phase continues.	Cost:	\$2,790,120		
11430 W. Woodbine	Designer: PSOMAS	underground detention tank,		Orig. Const. Contr.:	\$2,340,120		
	Contractor: LA Engineering Inc.	chlorination facility, final effluent pump station, recirculation pump,		CO's to date:	\$65,702		
	Proj. Mgr.: Andy Flores	and overflow piping at Mar Vista					
	Contact #: 213-485-4496	Park.		Rev. Constr. Contr.:	\$2,405,822		
		Funding: Prop O, Prop 50 &		Payment to date: Master Sch. Constr.	\$2,405,822 P	re Land Design Bid & Const	99% Post Const
	Proposed Project Site Plan	ARRA		Completion Date:	MAY 2010	Design Acquire Award	
Oros Green Street							
	CD 13 - Eric Garcetti	Construct five curb side	This project is complete.	Prop O Constr. Cost:	\$300,000		
between Blake Avenue & LA River	Designer: North East Trees (NET)	"stormwater gardens" in street parkway and a large infiltration		Orig. Const. Contr.:	\$000,000 N/A		
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0		
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000		
	Contact #: 213-473-4242	$( \cap ( \cap )                                    $		Payment to date:	\$0		
				Completion Date:	AUG 2007		100%
	Photo of New Sidewalk & Stormwater	Aunding: Prop O Prop 13 & CWA		Construction	P	re Land Design Bid & Const Acquire Acquire Award	Post Const
	Gardens	CWA		Completion Date:	MAY 2010		



## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Peck Park Canyon Enhancement				Prop O Constr.		
	CD 15 -	Install vegetated bio-swales, infiltration strips, stormwater	The project is in the post- construction phase.	Cost:	\$2,560,641	
560 N. Western Avenue	Designer: Tetra Tech	catch basins, armoring and re-	construction phase.	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc	vegetation for bank stabilization, and a step pool channel in Peck		CO's to date:	\$301,760	
	Proj. Mgr.: John Saldin	Park.				
	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$3,783,529	
				Payment to date:	\$3,896,157	17% Pre Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O, Prop 50 & Rec and Trails Grant		Master Sch. Constr. Completion Date:	MAY 2011	Design Acquire Award
Penmar Water Quality						
Improvement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	Project construction phase	Prop O Constr. Cost:	\$12,500,700	
1216 E. Rose Ave	Designer: Brown & Caldwell	runoff. Dry weather runoff to be diverted to sanitary sewer for	continues. Ongoing construction activities include construction of the underground tank at Penmar	Orig. Const. Contr.:	\$11,360,700	
	Contractor: Pacific Hydrotech	treatment. Wet weather runoff to		CO's to date:	(\$20,164)	
	Proj. Mgr.: Andy Flores	be diverted to the underground storage tank for discharge to	Park and of the pump station at Frederick Street, and sewer		(+,,	
	Contact #: 213-485-4496	sanitary sewer.	upgrades at Rialto Court.	Rev. Constr. Contr.:	\$11,360,700	)
				Payment to date:	\$5,265,796	58%
				Master Sch. Constr.		Pre Land Design Bid & Const Post Const Design Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	JAN 2013	3
Penmar Water Quality Improvement Phase II				Est. Prop O Constr.		
	CD 11 - Bill Rosendahl	Install a water treatment system	The project will start the pre- design phase in January.	Cost:	\$2,292,000	)
1216 E. Rose Ave	Designer: TBD	for the purpose of reusing collected stormwater for		Orig. Const. Contr.:	N/A	
	Contractor: TBD	irrigation.		CO's to date:	N/A	
	Proj. Mgr.: Andy Flores					
	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	λ
				Payment to date:	N/A	Pre Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	MAR 2015	Design Acquire Award
Rosecrans Rec. Center						
Stormwater Enhancements	CD 15 -	Install "SMART" irrigation system,	Project is in the construction	Est. Prop O Constr. Cost:	¢0 700 000	
15000 S. Vermont Avenue	Designer: Withers & Sandgren	bioswales, vegetated retention	phase.	Orig. Const. Contr.:	\$3,722,692 \$3,195,540	
	Contractor: Horizon Construction Intl.	basins, infiltration basins, synthetic soccer field,		CO's to date:	\$3,195,540 N/A	
	Proj. Mgr.: Ray Araujo	decomposed granite pathway,			14/2	
	Contact #: 213-473-9717	and landscaping.		Rev. Constr. Contr.:	N/A	A
				Payment to date:	N/A	
LE COLLEGE				Master Sch. Constr.		Pre Land Design Bid & Const Post Const Design Acquire Award
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013	

# Proposition O - Clean Water Bond Program

## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	<b>CONSTRUCTION C</b>	OST	PERCENT COMPLETE	
Santa Monica Bay Low Flow							
Diversion Upgrades Pkg 1	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club,	Project continues in the post-	Prop O Constr. Cost:	\$3,327,000		
PCH Several Locations	Designer: PSOMAS	Thornton, Venice Pavilion, and Imperial Low Flow Diversion	construction phase.	Orig. Const. Contr.:	\$3,024,545		
	Contractor: LA Engineering, Inc.	systems to divert both summer		CO's to date:	\$190,854		
	Proj. Mgr.: Andy Flores	and winter dry-weather flows, in			¢100,001		
	Contact #: 213-485-4496	order to comply with the bacteria TMDL winter dry-weather		Rev. Constr. Contr.:	\$3,215,399		
		regulations.		Payment to date:	\$3,146,514		99%
		Funding: Prop O, Prop 50 &		Master Sch. Constr.		Pre Land Design Bid & Const F Design Acquire Award	Post Const
	Photo of Marquez Ave. LFD	ARRA		Completion Date:	JUL 2010	Design Avenue	
Santa Monica Bay Low Flow							
Diversion Upgrades Pkg 2	CD 11 - Bill Rosendahl	Upgrade the existing Temescal	Project continues in the post-	Prop O Constr. Cost:	\$1,327,440		
At Temescal Canyon Park	Designer: PSOMAS	Canyon Low Flow Diversion System to comply with the	construction phase.	Orig. Const. Contr.:	\$1,207,440		
and the state of the	Contractor: LA Engineering, Inc.	bacteria TMDL winter dry		CO's to date:	\$42,074		
	Proj. Mgr.: Andy Flores	weather regulations.					
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514		
				Payment to date:	\$1,176,789		99%
	Proposed Improvements at Temescal			Master Sch. Constr.		Pre Land Design Bid & Const F Design Acquire Award	Post Const
	Cyn LFD	Funding: Prop O & ARRA		Completion Date:	OCT 2010		
Santa Monica Bay Low Flow				<b>D</b>			
Diversion Upgrades Pkg 3	CD 11 - Bill Rosendahl	Construct a relief sewer (CIRS)	Work will continue in the beach	Prop O Constr. Cost:	\$9,315,451		
Along PCH	Designer: PSOMAS	to the Coastal Interceptor Sewer in order to comply with the	parking lots through May 2012.	Orig. Const. Contr.:	\$8,648,000		
	Contractor: Blois Construction	bacteria TMDL winter dry-		CO's to date:	\$580,141		
	Proj. Mgr.: Andy Flores	weather regulations.					
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000		
				Payment to date:	\$3,523,581	53%	
				Master Sch. Constr.		Pre Land Design Bid & Const F Design Acquire A	Post Const
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Completion Date:	OCT 2012		
Santa Monica Bay Low Flow Diversion Upgrades Pkg 4				Prop O Constr.			
Diversion opgrades Fkg 4	CD 11 - Bill Rosendahl	This project will upgrade the	The project is complete.	Cost:	\$2,507,000		
Will Rogers Beach Parking Lot	Designer: PSOMAS	existing Low Flow Diversion System at Santa Monica Canyon		Orig. Const. Contr.:	\$2,279,000		
Contraction of the	Contractor: Griffith Company	and Palisades Park Low Flow		CO's to date:	\$185,210		
	Proj. Mgr.: Andy Flores	Diversion System. Upgrades					
and the first	Contact #: 213-485-4496	include øume and electrical upgrades and automatic control trom/venide Pump Plant.		Rev. Constr. Contr.:	\$2,464,210		
			$\Box \Box $	Payment to date:	\$2,457,041		100%
	Dhote of Channel at Diversion Office	Funding: Prop O & Prop 50		Master Sch. Constr.	100	Pre Land Design Bid & Const F Design Acquire Award	Post Const
	Photo of Channel at Diversion Site	Funding. Prop O & Prop 50		Completion Date:	APR 2011		

# Proposition O - Clean Water Bond Program


## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST PE		ETE	
South Los Angeles Wetlands								
Park	CD 9 - Jan Perry	Construct a wetlands park at 54th	Construction continued with	Prop O Constr. Cost:	\$3,252,000			
54th St & Avalon Boulevard	Designer: PSOMAS	St. and Avalon Blvd to improve area stormwater quality, and	landscaping, walkways, bridges, and DWP power service.	Orig. Const. Contr.:	\$6,370,000			
	Contractor: Ford E.C.	provide recreational space for the	and DWI power service.	CO's to date:	\$594,271			
L. San Martin	Proj. Mgr.: John Saldin	surrounding community.						
A REAL PROPERTY OF	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$7,077,234			
States The		Funding: Prop O, Prop K, Prop 12, Prop 50, Prop 40,		Payment to date:	\$6,060,718		100%	6
		CSSA(SEP), Brownfields Grant,		Master Sch. Constr.	Pre Des		Bid & Const Award	Post Const
	Rendering of Proposed Project	& MTA		Completion Date:	DEC 2011			
Strathern Pit Multiuse - Land Acquisition				Est. Prop O				
·	CD 6 - Tony Cárdenas	Acquire the land necessary to convert a 30-acre gravel pit site	This project is complete.	Acquisition Cost:	\$10,000,000			
8175 & 8216 Fair Avenue	Designer: LA County	into a multipurpose facility		Orig. Const. Contr.:	N/A			
I DESCRIPTION OF THE OWNER	Contractor: N/A	dedicated to stormwater retention		CO's to date:	N/A			
Names Personal Patients of the Second	Proj. Mgr.: Andy Flores		│ │┌─┘└╮┌┘│┌─┘│╭╮ <i>∖</i>					
the second se	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	100%		
Ar brune				Payment to date: Expected Acquisition	N/A Pre		Const	Post Const
	Proposed Project Site Plan	Funding: Prop O & LA County		Date:	Des TBD	sign Acquire		
Strathern Wetlands Park								
	CD 6 - Tony Cárdenas	The Strathern Pit Multiuse	The project is in design phase.	Est. Prop O Construction Cost:	\$7,800,000			
8175 & 8216 Fair Avenue	Designer: LA County	Project will convert a 30-acre landfill to a wetlands park facility		Orig. Const. Contr.:	N/A			
	Contractor: N/A	to provide enhanced water		CO's to date:	N/A			
Ter Smare Research Professori Professori Find	Proj. Mgr.: Andy Flores	quality, flood protection, habitat creation, groundwater recharge,						
there are a second and the second area and the	Contact #: 213-485-4496	recreational and water reuse.		Rev. Constr. Contr.:	N/A			
To theme				Payment to date:	N/A 3			
a a and	Proposed Project Site Plan	Funding: Prop O & LA County		Master Sch. Constr. Completion Date:	Pre Des JUL 2019	Land Design Acquire	Const	Post Const
Taylor Yard River Park -					002 2013		1	11
Parcel G2 Land Acquisition		Acquire a parcel of land adjacent	Land acquisition is in negotiation.	Est. Prop O				
2850 Kerr Street	CD 1 - Ed P. Reyes	to the LA River as part of		Acquisition Cost:	\$12,440,000			
	Designer: N/A	Revitalization Master Plan. \$25M in Prop O funds must be		Orig. Const. Contr.:	N/A	$\int$		
	Contractor: N/A Proj. Mgr.: Alfred Mata	augmented. CD 1 leads purchase		CO's to date:	N/A			
The second of	Contact #: 213-847-0346	negotiations (coordination with Trust for Public Land).		Rev. Constr. Contr.:	N/A			
A DECEMBER OF THE PARTY OF THE				Payment to date:	N/A			
A A A A A A A A A A A A A A A A A A A				Expected Acquisition	Pre Des		Bid & Const	Post Const
	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Date:	TBD			



## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST PERCENT COMPLETE
Temescal Canyon Park					
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an	Project is in the construction	Est. Prop O Constr. Cost:	\$7,721,780
15900 Pacific Coast Highway	Designer: AECOM	existing storm drain to Temescal Canyon Park for treatment by a hydrodynamic separator, underground detention tank and diversion to a sanitary sewer for treatment at treatment plant.	phase. Contractor will mobilize in January.	Orig. Const. Contr.:	\$7,019,800
	Contractor: LA Engineering, Inc.			CO's to date:	\$0
	Proj. Mgr.: Iftekhar Ahmed				40
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$0
				Payment to date:	\$141,362 24%
				Master Sch. Constr.	Pre Land Design Bid & Const Post Const Design Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	DEC 2014
Temescal Canyon Park					
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal Canyon Park Stormwater BMP Project proposes the construction of an onsite stormwater treatment /	The project will start the pre- design phase in January.	Est. Prop O Constr. Cost:	\$2,995,191
15900 Pacific Coast Highway	Designer: TBD			Orig. Const. Contr.:	N/A
	Contractor: TBD			CO's to date:	N/A
1000 Notest	Proj. Mgr.: Iftekhar Ahmed	disinfection system. The treated			
	Contact #: 213-485-5875	stormwater is to be used for landscape irrigation.		Rev. Constr. Contr.:	N/A
				Payment to date:	N/A 0%
				Master Sch. Constr.	Pre Land Design Bid & Const Post Const Design Acquire Award
MARKEN	Proposed Project Layout	Funding: Prop O		Completion Date:	MAR 2015
Westchester Stormwater					
BMP	CD 11 - Bill Rosendahl	Capture and treat stormwater runoff from three existing stormdrains through the project BMP elements, including Trash	Bureau of Sanitation (BOS) staff continues to work with LAWA to finalize the lease agreement of the project site.	Est. Prop O Constr. Cost:	\$26,500,000
Los Angeles World Airport	Designer: AECOM			Orig. Const. Contr.:	N/A
	Contractor: TBD			CO's to date:	N/A
	Proj. Mgr.: Salem Garawi	Net System, Underground Detention Tank and Underground			
	Contact #: 213-847-0345	Infiltration Facility.		Rev. Constr. Contr.:	N/A
The final stands in bisers at a				Payment to date:	N/A
In the second seco	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Land Bid & Const Post Const Design Acquire Award OCT 2014
Westminster Deg Derk	Tiposed Tiojeot Layout	r unung. r top o		Completion Date.	0012017
Westminster Dog Park Stormwater BMP				Prop O Constr.	
	CD 11 - Bill Rosendahl	Includes installation of a modular constructed wetland	This project is complete.	Cost:	\$385,330
1203 South Main Street	Designer: PSOMAS	(bioremediation filter), so that on-		Orig. Const. Contr.:	\$285,330
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and treated prior to discharging into		CO's to date:	(\$30,370)
	Proj. Mgr.: Salem Garawi	the storm drain system			
	Contact #: 213-847-0345			Rev. Constr. Contr.:	\$254,960
				Payment to date:	\$254,585 100% Pre Land Design Bid & Const Post Const
	Photo of Existing Dog Park	Funding: Prop O		Master Sch. Constr. Completion Date:	FEB 2010 Design Acquire Award Award



## PROJECT STATUS REPORT

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST I	PERCENT COMPLETE	
Westside Park Rainwater							
Irrigation 2785 Clyde Avenue	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a stormwater lift station, a subsurface irrigation system, and a dry creek with a perforated pipe for collecting and returning excess irrigation water to the existing stormdrain. Funding: Prop O, Prop 50, Prop K, Quimby	Construction is complete. The project is in the post-construction phase.	Prop O Constr. Cost:	\$3,300,000		
	Designer: PSOMAS			Orig. Const. Contr.:	\$2,675,964		
	Contractor: PPC Construction, Inc.			CO's to date:	\$553,299		
	Proj. Mgr.: Iftekhar Ahmed						
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$3,122,501		
				Payment to date:	\$2,750,798		83
	Photo of Completed Park			Construction Completion Date:	P AUG 2011	Design Acquire Design Bid & Award	Const Post Co



## 5.0 APPENDIX

#### 5.1 Map of Proposition O Projects Approved for Implementation

See attached

## 5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

CATCH BASIN RETROFITS							
		Inserts		Screen Covers			
Council District	Phase I	Phase III		Phase I & II	Phase III		
	(COMPLETED)			(COMPLETED)			
	Installed	Planned	Installed	Installed	Planned	Installed*	
1	1,174	200	0	960	960	960	
2	0	10	0	505	1,436	1,436	
3	0	10	0	1,230	1,790	1,790	
4	580	500	0	890	1,454	1,454	
5	98	20	0	1,186	2,673	2,673	
6	0	0	0	380	1,162	1,162	
7	0	0	0	960	1,306	1,306	
8	1,370	50	0	1,526	1,611	1,611	
9	1,300	500	0	1,936	1,040	1,040	
10	809	100	0	1,200	1,716	1,716	
11	71	10	0	399	2,581	2,581	
12	0	20	0	985	2,294	2,294	
13	570	320	0	790	941	941	
14	1,480	220	0	1,125	1,642	1,642	
15	168	40	0	228	1,581	1,581	
TOTALS	7,620	2,000	0	14,300	24,219	24,219	

# **Proposition O Projects Approved for Implementation**

