

Proposition O – Clean Water Bond Program

January 2011 Monthly Report



The completed Package 2 LFD Upgrade at Temescal Canyon Road

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Gerry Miller, Chief Legislative Analyst Austin Beutner, Department of Water and Power Romel Pascual, Office of the Mayor Cynthia Ruiz, Board of Public Works

Citizens Oversight Advisory Committee

Adi Liberman, Chair Vice Chair Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM





Distribution List

Miguel Santana, City Administrative Officer Gerry F. Miller. Chief Legislative Analyst Austin Beutner, Interim General Manager

Romel Pascual, Deputy Mayor Cynthia M. Ruiz, President

Adi Liberman, Chair

Vice Chair

Francine Diamond

Mark Gold Tiger Kang Miguel Luna

Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

Andrea A. Alarcón, Vice President Paula A. Daniels, Commissioner Steve Nutter, Commissioner Valerie Lynne Shaw, Commissioner Gary Lee Moore, City Engineer

Director

Enrique C. Zaldivar, Director Victoria Santiago, Director Jon Kirk Mukri, General Manager Kenneth R. Redd, Deputy City Engineer Adel H. Hagekhalil, Assistant Director

John L. Reamer, Jr., Director

Edward Jordan, Assistant City Attorney

David H. Hirano Rafael E. Prieto Charles E. Modica

Michael E. Mullin

Thomas Erb David Pettiiohn Shahram Kharaghani Kendrick K. Okuda

Office of the City Administrative Officer (CAO) Office of the Chief Legislative Analyst (CLA) Department of Water and Power (DWP)

Mayor's Office

Board of Public Works

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Board of Public Works **Board of Public Works Board of Public Works** Board of Public Works

Bureau of Engineering (BOE) Bureau of Contract Administration

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office

CAO CLA CLA

Mayor's Office

DWP **DWP** BOS **BOE**

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop o/report2011.htm



TABLE OF CONTENTS

<u>Sec</u>	<u>tion</u>				<u>Page</u>
4.0	_	0			_
1.0			mmary		
	1.1	Progra		ary	
		1.1.1		AOC, and Other Highlights	
		1.1.2	Key Issu	les	
		1.1.3	Project 0	Community Meetings Schedule	6
	1.2	Bond :	Sales		7
	1.3	Projec	t Status S	Summary	8
		1.3.1	COAC &	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3	Project a	and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	11
			1.3.3.3	Project Funding Summary	12
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedul	es	13
	2.2			r Schedule	
3.0	Budg	<u>et</u>			
	3.1	Budge	t vs. Actu	al Expenditure	15
4.0	<u>Proje</u>	ct Statu	<u>s</u>		
	4.1	Projec	t Status R	Report	19
5.0	<u>Appe</u>	<u>ndix</u>			
	5.1	Map o	f Proposit	tion O Projects Approved for Implementation	29
	5.2	Table	of Catch I	Basin Retrofits Screen Covers and Inserts by Council Districts	29

1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for January 2011.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight</u> Committee (AOC), and Other highlights

- At the COAC meeting of January 19, 2011, Gideon Kracov announced his resignation as a COAC member. Mr. Kracov thanked fellow COAC members and City staff for their hard work and commitment to the success of Proposition O. COAC members praised and thanked Mr. Kracov for his attention to project details and his contribution to the COAC Quadrennial Report.
- The AOC meeting of January 27, 2011 was canceled



1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - o **Status:** Proposition O team has identified applicable ARRA requirements.
 - Action: Various City entities involved with the projects are working to comply with the requirements.

Temescal Canyon Park Stormwater BMP Project

- o **Issue:** Community stakeholders are withholding their support of the project. They requested the City to provide additional environmental studies, clarification of geologic slope analysis, details on sewer operations, explanation of maintenance funding, review of traffic study, explanation of project effectiveness, and additional project details.
- o **Status:** In March 2010, the Proposition O team addressed the remaining community concerns with the assistance of Council District 11.
- Action: A public hearing was held on 7/15/10 at the Palisades Public Library for the Local Coastal Development Permit. The Notice of Determination regarding the Local Coastal Development Permit was issued on 8/5/10. On 11/5/10, the Board of Public Works denied an appeal and approved issuance of Local Coastal Development Permit for the project. An application has been sent to Coastal Commission for a State Coastal permit. Coastal Commission scheduled to consider the application for coastal development permit on February 9, 2011 meeting in Chula Vista, CA.

Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.



1.1.3 **Project Community Meetings Schedule**

The following is a list of Proposition O project meetings with the public that are planned for February. No meetings occurred in the month of January.

	COMMUNITY MEETINGS									
Date	Time	Project	Group	Location						
2/9/2011	9:00 AM	Temescal Canyon Park Stormwater BMP Project	California Coastal Commission	Chula Vista City Council Chambers 276 Fourth Avenue Chula Vista, CA 91910						



1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION O	BOND SALE SU	MMARY	
General Obligation Bonds Approved by Voters			\$500,000,000
Total Bond Sales to Date			\$322,500,000
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of December 2010)	\$3,027,089		
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of December 2010)	\$839,588		
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of December 2010)	\$4,643,355		
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of December 2010)	<u>\$3,587,787</u>		
Total Bond Interest Earnings to Date	\$12,097,819		
General Obligation Bonds Remaining to be So	old		\$177,500,000



1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC												
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)			Funding endations	Month/Year Recommended by COAC & AOC				
				, ,		COAC	AOC					
	NO PROJECTS PENDING CITY COUNCIL AND MAYOR APPROVAL											
				TOTALS								
		-	-	-	-	-	-					

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability of Proposition O funds.

PROJECTS RECOMMENDED BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC					
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007					
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	January 2008					
			TOTALS	5							
		\$10,133,042*	\$0	\$528,000	\$10,661,042						

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

3,337,696 2,830,200 3,698,565 7,800,000 \$0 9,523,897 4,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,754,800 0,634,036 5,290,504 6,678,202	\$0 \$0 \$0 \$0 \$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$4,463,009 \$2,830,200 \$3,698,564 \$22,505,000 TBD \$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118 \$20,754,800	\$3,125,313 \$0 \$0 \$0 \$4,705,000 TBD \$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$297,000 \$0 \$2,041,118*
2,830,200 3,698,565 7,800,000 \$0 9,523,897 1,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,634,036 5,290,504	\$0 \$0 \$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$2,830,200 \$3,698,564 \$22,505,000 TBD \$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$0 \$0 \$4,705,000 TBD \$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
7,800,000 \$0 9,523,897 1,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 3,190,000 0,754,800 0,634,036 3,290,504	\$0 \$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$3,698,564 \$22,505,000 TBD \$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$0 \$4,705,000 TBD \$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
7,800,000 \$0 9,523,897 4,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$22,505,000 TBD \$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$4,705,000 TBD \$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
\$0 9,523,897 1,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,634,036 5,290,504	\$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$297,000 \$0 \$2,041,118*
\$0 9,523,897 1,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,634,036 5,290,504	\$12,440,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$297,000 \$0 \$2,041,118*
9,523,897 1,829,119 2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$99,523,897 \$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$1,000,000 \$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$297,000 \$0 \$2,041,118*
4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$6,754,033 \$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$1,924,914 \$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$297,000 \$0 \$2,041,118*
2,722,000 3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,634,036 5,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$32,722,000 \$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$0 \$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
3,956,400 4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$3,956,400 \$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$3,000,000 \$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
4,263,313 7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$84,263,313 \$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$600,000 \$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
7,942,534 4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0	\$17,942,534 \$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$4,397,500* \$0 \$0 \$297,000 \$0 \$2,041,118*
4,947,435 4,500,000 2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0 \$0	\$14,947,436 \$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$0 \$0 \$297,000 \$0 \$2,041,118*
4,500,000 2,220,702 3,904,243 5,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0 \$0 \$0	\$44,500,000 \$2,517,702 \$13,904,243 \$8,231,118	\$0 \$297,000 \$0 \$2,041,118*
2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0	\$2,517,702 \$13,904,243 \$8,231,118	\$297,000 \$0 \$2,041,118*
2,220,702 3,904,243 6,190,000 0,754,800 0,634,036 6,290,504	\$0 \$0 \$0 \$0	\$2,517,702 \$13,904,243 \$8,231,118	\$297,000 \$0 \$2,041,118*
3,904,243 5,190,000 0,754,800 0,634,036 5,290,504	\$0 \$0 \$0	\$13,904,243 \$8,231,118	\$0 \$2,041,118*
5,190,000 0,754,800 0,634,036 5,290,504	\$0 \$0	\$8,231,118	\$2,041,118*
0,754,800 0,634,036 5,290,504	\$0		· · · · · ·
0,634,036 5,290,504		\$20,754,800	\$0
5,290,504	\$0		ΨΟ
		\$20,634,036	\$7,000,000
6.678.202	\$0	\$6,290,504	**
-,,	\$0	\$26,374,067	\$12,995,865*
5,904,589	\$0	\$8,304,589	\$3,400,000*
2,723,403	\$0	\$2,723,403	\$0
1,556,186	\$0	\$4,556,186	\$2,077,838*
5,814,377	\$0	\$6,814,377	\$5,131,497**
3,380,111	\$0	\$3,380,111	**
7,560,000	\$0	TBD	TBD
4,702,886	\$0	\$14,702,886	\$600,000*
9,362,404	\$0	\$9,362,404	\$0
3,040,000	\$0	\$9,841,230	\$6,801,230
,075,927	\$0	\$1,075,927	\$350,000*
3,000,000	\$0	\$16,000,000	\$8,000,000
668,159	\$0	\$668,159	\$0
197,600	\$0	\$784,251	\$586,651
	ΦO	¢4 420 755	\$0
,438,755	\$0	φ1,438,755	
\$	14,702,886 9,362,404 3,040,000 1,075,927 8,000,000 \$668,159 \$197,600	9,362,404 \$0 3,040,000 \$0 1,075,927 \$0 8,000,000 \$0 \$668,159 \$0 \$197,600 \$0	9,362,404 \$0 \$9,362,404 3,040,000 \$0 \$9,841,230 1,075,927 \$0 \$1,075,927 8,000,000 \$0 \$16,000,000 \$668,159 \$0 \$668,159

^{*}Estimated grant funds/reimbursements that may be available

^{**}American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PROJECT BUDGET SUMMARY										
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget						
Projects In Planning– Prop O Funding Request	\$0	\$0	\$0	\$0						
Projects Recommended by AOC	\$0	\$0	\$0	\$0						
Projects In Implementation	\$495,448,043	\$12,440,000	\$68,033,926*	\$516,465,134						
		тот	ALS							
	\$495,448,043	\$12,440,000	\$68,033,926*	\$516,465,134						
Prop O Total Project Obligation	\$507,8	88,043								

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Project Title	Council / Mayor Approved	Approved Set-Asides	Future Needs	Cost Reductions	Pro	p O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$ 3,956,400				\$	3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED	\$ 17,560,000				\$	17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$ -				\$	-
Boyle Heights Joint Use Community Center Improvements	\$ -				\$	-
Cabrito Paseo Walkway/Bike Path - ON HOLD Catch Basin Inserts and Coverings Phase I - COMPLETED	\$ 1,337,696 \$ 17,000,000			\$ (2,297,114)	\$	1,337,696 14,702,886
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$ 10,000,000			\$ (637,596)	\$	9,362,404
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000				\$	44,500,000
Cesar Chavez Ground Water Improvement	\$ 3,040,000				\$	3,040,000
Echo Park Lake Rehabilitation	\$ 84,263,313				\$	84,263,313
Grand Blvd. Tree Wells - COMPLETED Hansen Dam Wetlands Restoration	\$ 1,075,927 \$ 2,220,702				\$	1,075,927 2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$ 2,723,403				\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 8,000,000				\$	8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$ 7,667,887			\$ (6,999,728)	\$	668,159
Los Angeles Zoo Parking Lot	\$ 13,904,243				\$	13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$ 17,942,534				\$	17,942,534
Machado Lake Ecosystem Rehabilitation Mar Vista Recreation Center Stormwater BMP	\$ 99,523,897 \$ 4,556,186				\$	99,523,897 4,556,186
Oros Green Street - COMPLETED	\$ 386,000			\$ (188,400)	\$	197,600
Peck Park Canyon Enhancement	\$ 6,190,000			. (122,130)	\$	6,190,000
Penmar Water Quality Improvement Phase I	\$ 20,754,800				\$	20,754,800
Penmar Water Quality Improvement Phase II	\$ 2,830,200				\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$ 4,829,119				\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 6,814,377 \$ 3,380,111				\$	6,814,377 3,380,111
Santa Monica Bay Low Flow Diversion Opgrades, Fkg. 2 Santa Monica Bay Low Flow Diversion Upgrades. Pkg. 3	\$ 20,634,036				\$	20.634.036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504				\$	6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 16,678,202				\$	16,678,202
Strathern Pit Multiuse	\$ 17,800,000				\$	17,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition		\$ 12,440,000			\$	12,440,000
Temescal Canyon Park Stormwater Phase I Temescal Canyon Park Stormwater Phase II	\$ 14,947,435 \$ 3,698,565				\$	14,947,435
,					\$	3,698,565
Westchester Stormwater RMP	\$ 32,722,000				Φ.	32 722 000
Westchester Stormwater BMP Westminster Dog Park Stormwater BMP	\$ 32,722,000 \$ 1.438.755				\$	32,722,000 1.438,755
Westchester Stormwater BMP Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation	\$ 32,722,000 \$ 1,438,755 \$ 6,904,589				\$ \$	32,722,000 1,438,755 6,904,589
Westminster Dog Park Stormwater BMP	\$ 1,438,755 \$ 6,904,589		\$ -	\$ (10,122,838)	\$	1,438,755
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budget City Staff - Program Related Budget (as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881			\$ (10,122,838)	\$	1,438,755 6,904,589 507,888,043
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budget City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696		\$ 678,000	\$ (10,122,838)	\$	1,438,755 6,904,589
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ -	\$ 12,440,000	\$ 678,000 \$ -	\$ (10,122,838)	\$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467	\$ (10,122,838)	\$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275	\$ 12,440,000	\$ 678,000 \$ -	\$ (10,122,838)	\$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979	\$ (10,122,838)	\$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525	\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525	\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525	\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budger City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972	\$ (10,122,838) \$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budget FUN	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000	\$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 510,878,432 DING SOURCES	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budget City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budget FUN Funding Sources	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ \$ 510,878,432 DING SOURCES	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696 - 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budger FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$\ \$	1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budger FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$\$\text{\$\tinx{\$\text{\$\exititt{\$\text{\$\exititt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\texititt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\tex{	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budget FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$ \$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$\$ \$\text{\$\sigma\$}\$\$ \$\$\sigma	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budget FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972		\$\\ \operatorname{\sigma} \sig	1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - First Sale Bond Proceeds - First Sale Bond Proceeds - Third Sale Bond Proceeds - Second Sale Bond Proceeds - First Sale Bond Proceeds - Third Sale Bond Proceeds - First Sale Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972		\$\\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Fiture Sales (as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500	\$ 12,440,000 \$ 12,440,000	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972			1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000)
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - First Sale Bond Proceeds - First Sale Bond Proceeds - Third Sale Bond Proceeds - Second Sale Bond Proceeds - First Sale Bond Proceeds - Third Sale Bond Proceeds - First Sale Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 360,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500	\$ 12,440,000 \$ 12,440,000 \$ (100,000)	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000	\$ (10,122,838)		1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 733,359 101,000,000 559,542 354,000,000 19,987,500 3,000,000 (100,000) 7,000,000
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Fiture Sales (as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ 12,440,000 \$ 12,440,000 \$ (100,000)	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972	\$ (10,122,838)		1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000)
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ 12,440,000 \$ 12,440,000 \$ (100,000)	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000	\$ (10,122,838)		1,438,755 6,904,589 507,888,043 895,696
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ 12,440,000 \$ 12,440,000 \$ (100,000)	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 361,000,000 Total -	\$ (10,122,838) \$ - Funding Sources	\$\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 950,000 19,987,500 3,000,000 (100,000) 7,000,000 534,999,636 534,999,636
Westminster Dog Park Stormwater BMP Westside Park Rainwater Irrigation Total - Project Budge City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting Bureau of Contract Administration Bureau of Engineering Bureau of Sanitation Related Costs Subtota Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtota Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 1,438,755 \$ 6,904,589 \$ 505,570,881 \$ 217,696 \$ - \$ 1,149,275 \$ 1,816,646 \$ 1,163,933 \$ 4,347,551 \$ 600,000 \$ 960,000 \$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ 12,440,000 \$ 12,440,000 \$ (100,000) \$ (100,000)	\$ 678,000 \$ - \$ 2,908,467 \$ 3,527,979 \$ 2,465,525 \$ 9,579,972 \$ 9,579,972 \$ 9,579,972 \$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000 Total-	\$ (10,122,838)	\$\$\text{\$\exitt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\exitt{\$\text{\$\exitt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\exititt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\texititt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\tex{	1,438,755 6,904,589 507,888,043 895,696 4,057,743 5,344,625 3,629,458 13,927,522 600,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,500 19,987,500 3,000,000 (100,000) 7,000,000 534,999,636

Design Title		Dudant		op O Funding		her Direct	Dei	Potential	Course	Chabus
Project Title	•	Budget	_	th set asides)		unding		mbursements	Source	Status
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$, ,	\$	-	\$	3,000,000	N/A N/A	N/A N/A
Albion Dairy Park - Land Acquisition -COMPLETED	Ť		Ť	17,560,000	\$	15,000	\$		Kaiser Foundation	Secured
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$	4,463,009	\$	1,337,696	\$		\$		TBD	LANLT to find funding or down scope project
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$		\$	600,000		Grant reimbursement of \$600,000 received
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$	-	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$	-	\$	-	N/A	N/A
, , , , , , , , , , , , , , , , , , ,		, ,	·	, ,	\$	5,250,000	\$	-	DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$,	\$	-	CIWMB	Secured
Ocsai Ghavez Ground Water Improvement	ΙΨ	3,041,230	Ψ	3,040,000	\$,	\$	-	UDAG	Secured
Esha Bada Laka Bahak Wadan	_	0.4.000.040	•	04.000.040	\$	414,000		-	CIEP	Secured
Echo Park Lake Rehabilitation	\$	84,263,313	\$	84,263,313	\$	600,000	\$	-	Prop K	Secured Grant reimbursement of \$350,000 of grant funding
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927			\$		\$	350,000	Prop 50-SMBRP	received
Hansen Dam Wetlands Restoration	\$	2,517,702	_	2,220,702	\$	297,000	\$	-	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403		2,723,403	\$		\$	-	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000	\$	8,000,000	\$	-	Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159		668,159	\$	-	\$	-	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243 17,942,534	\$		\$		N/A Prop 50-IRWMP	N/A Secured
Machado Lake-Phase I (Wilmington Drain)	\$	17,942,534	Φ	17,942,554	TBD	-	Ф	4,367,500	LA County Flood Control District	Final Agreement Pending
Wachado Lake i Hase i (Williamgton Brain)	Ι Ψ	17,542,554			\$	10,000			Lawsuit Settlement	Secured
	1_				\$	1,000,000	\$	_	Prop K	TBD
Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897	\$		\$	300,000	Coastal Conservancy	Grant reimbursement of \$281,997 received
							•	· · · · · · · · · · · · · · · · · · ·	American Recovery & Reinvestment Act	, , , , , , , , , , , , , , , , , , , ,
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$	-	\$	1,777,838	(ARRA)	Grant reimbursement of \$1,600,054 received
							\$	300,000	Prop 50-SMBRP	Grant reimbursement of \$300,000 received
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	\$	586,651	\$	-	Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$		\$	-	Prop 50	\$900,623 in Grant Funding Authorized for payment
,	Ţ				\$	120,000	\$	-	Rec & Trails Grant	\$54,830 in Grant Funding Authorized for payment
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$	-	\$	-	N/A	N/A
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$		\$	-	Prop K TBD	Secured Prop K to find funding or down scope project
					Ф				American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377	\$	-	\$	4,364,420	(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1
3	'	-,-	·	-,- ,-	\$	-	\$	767,077	Prop 50-CBI	Grant reimbursement of \$767,077 received
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	-	\$	-	American Recovery & Reinvestment Act (ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	\$	_	\$	7,000,000		Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504		6,290,504	\$		\$		Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
Carta Monica Bay Low Flow Biversion opgrades, Fkg. 4	Ψ	0,230,304	Ψ	0,230,304	\$		\$		Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
					\$		\$		Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received
					\$		\$	-	Prop 40 (RZH)	Grant funding of \$110,731 received
					œ.		\$		Collection System Settlement Agreement -	<u> </u>
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	Ф	3,739,707	Ф	-	Supplemental Environmental Project	Grant funding of \$1,256,577 received
					\$	1,000,000	\$	-	Prop K - for Land Acquisition	Secured
					\$	500,000	\$	-	Prop K	Secured
					\$	-	\$,	MTA - max potential reimbursement	Grant reimbursement of \$343,487 received
					\$		\$	200,000	EPA - Brownfields grant	Grant reimbursement of \$9,437 received
Strathern Pit Multiuse	\$	22,505,000	\$	17,800,000	\$		\$	-	LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD		\$		TBD		TBD		TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$	18,646,000		18,646,000	\$		\$		N/A	N/A
Westchester Stormwater BMP	\$	32,722,000		32,722,000	\$		\$		N/A	N/A
Westminster Dog Park Stormwater BMP	\$	1,438,755	Ф	1,438,755	Ф		\$		N/A Prop 50-SMBRP	N/A Grant reimbursement of \$ 498,600
Westside Park Rainwater Irrigation	\$	8,304,589	s	6,904,589	\$		\$		Quimby	Secured
WOOLGIGG FAIR RAILIWALET HITGALIOTT	Ψ	0,304,369	Ψ	0,304,303	\$	500,000			Prop K	Secured
		TOTALS			Ψ	555,000	Ψ		10p 1	
	\$	516,465,134	¢	507,888,043	\$	37,075,154	¢	31,258,772		
	Ψ	J 10,400, 134	Ð	301,088,043	Ψ	31,013,134	Þ	31,238,772		12



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule Sta	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Cabrito Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II		✓	
Temescal Canyon Park Stormwater BMP Phase II		✓	
Land Acquisition Projects			
Strathern Pit Multiuse*		√ *	
Taylor Yard River Park-Parcel G2 Land Acquisition*			√ *
Projects in Design	<u> </u>		<u> </u>
Machado Lake Ecosystem Rehabilitation		✓	
Rosecrans Recreation Center Stormwater Enhancements*			√ *
Westchester Stormwater BMP			√
Projects in Bid & Award	L L		l
Albion Dairy Park – Demolition & Remediation		✓	
Echo Park Lake Rehabilitation			✓
Machado Lake Phase I (Wilmington Drain)			✓
Temescal Canyon Park Stormwater BMP Phase I		✓	
Projects in Construction	<u>'</u>		L
Catch Basin Opening Screen Covers Phase III*		√ *	
Hansen Dam Wetlands Restoration	✓		
Los Angeles Zoo Parking Lot	✓		
Peck Park Canyon Enhancement		✓	
Penmar Water Quality Improvement Phase I		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4		✓	
South Los Angeles Wetlands Park		✓	
Westside Park Rainwater Irrigation	✓		
Projects in Post Construction			
Imperial Highway Sunken Median Stormwater BMP		✓	
Mar Vista Recreation Center Stormwater BMP			✓
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			✓
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			✓
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			<u></u>
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Westminster Dog Park Stormwater BMP *Schedule not controlled by Prop O			

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached



3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for January	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 2: Water Conservation, Drinking Water	Pre-Design/Design Construction Cost	\$485,313 \$3,140,000		\$0 \$0	\$0 \$0
And Source Protection Projects	Construction Management	\$3,140,000		\$0 \$0	\$0 \$0
,,	Sub-total		\$3,956,400	\$0	\$0
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2:	Pre-Design/Design	\$0		\$0	\$47,604
Water Conservation, Drinking Water	Construction Cost	\$0		\$0	\$0
And Source Protection Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,560,000	\$0	\$17,515,758
Cabrito Paseo Walkway/ Bike Path	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$221,674		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$1,007,558		\$0	\$0
Neighborhood Parks	Construction Management	\$108,464		\$0	\$0
	Sub-total	\$1,337,696	\$0	\$0	\$0
Catch Basin Inserts and Coverings					
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$14,607,953		\$0	\$14,607,953
Ocean Water Quality Projects	Construction Management	\$94,933		\$0	\$0
	Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers	Land Association				•
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1 : River, Lakes, Beaches, Bays and	Pre-Design/Design Cost Construction Cost	\$0 \$9,246,965		\$0 \$0	\$0 \$9,246,965
Ocean Water Quality Projects	Construction Management	\$9,246,965 \$115,439		\$0 \$0	\$9,240,963
	Sub-total		\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers					
Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$250,000		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$42,025,000		\$0	\$26,656,752
Ocean Water Quality Projects	Construction Management	\$2,225,000		\$0	\$0
	Sub-total	\$44,500,000	\$41,253,921	\$0	\$26,656,752
Cesar Chavez Ground Water	Land Acquisition	#040		* **	*
Improvement	Land Acquisition Pre-Design/Design Cost	\$212		\$0	\$0
Funding Category 2: Water Conservation, Drinking Water	Construction Cost	\$663,238		\$0 \$0	\$0 \$1.915.635
And Source Protection Projects	Construction Management	\$1,805,050 \$571,500		\$0 \$0	\$1,815,625 \$0
	Sub-total		\$3,039,743	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$10,997,899		\$6,951	\$4,176,724
River, Lakes, Beaches, Bays and	Construction Cost	\$64,693,522		\$0 \$0	\$0
Ocean Water Quality Projects	Construction Management	\$8,571,892		\$0	\$0
	Sub-total	\$84,263,313	\$10,997,899	\$6,951	\$4,176,724

Monthly Progress Report - January 2011

Proposition O - Clean Water Bo	na		ivionthly Pi	ogress Report - Janua	ary 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for January	Prop O Total Expenditures
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$140,590		\$0 \$0	\$196,021
River, Lakes, Beaches, Bays and	Construction Cost	\$827,000		\$0 \$0	\$382,444
Ocean Water Quality Projects	Construction Management	\$108,337		\$0	\$0
	Sub-total		\$702,264	\$0	\$578,465
Hannan Dam Watland Destaurtion	Land Acquisition	(*0		00	# 0
Hansen Dam Wetland Restoration Funding Category 3:	Land Acquisition Pre-Design/Design	\$0		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$395,835 \$1,583,400		\$0 \$0	\$0 \$0
Neighborhood Parks	Construction Management	\$241,467		\$0 \$0	\$0
	Sub-total		\$1,923,702	\$0	\$0
Imperial Hwy Sunken Median					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$334,200		\$0	\$315,288
River, Lakes, Beaches, Bays and	Construction Cost	\$2,217,703		\$0	\$626,781
Ocean Water Quality Projects	Construction Management	\$171,500		\$0	\$12,724
	Sub-total	\$2,723,403	\$1,936,123	\$0	\$954,794
Inner Cabrillo Beach Bacterial Water					
Quality Improvement	Land Acquisition	N/A		N/A	N/A
Funding Category 1 :	Pre-Design/Design	\$347,826		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$6,956,522		\$0	\$6,906,550
Ocean Water Quality Projects	Construction Management	\$695,652		\$0	\$0
	Sub-total	\$8,000,000	\$8,000,000	\$0	\$6,906,550
La Cienega/Fairfax Stormwater BMP					
(Canceled)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$668,159		\$0	\$621,752
River, Lakes, Beaches, Bays and	Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$668,159	\$621,752	\$0	\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$1,743,743		\$0	\$861,586
River, Lakes, Beaches, Bays and	Construction Cost	\$11,129,500		\$542,676	\$4,193,184
Ocean Water Quality Projects	Construction Management	\$1,031,000		\$10,510	\$158,909
	Sub-total	\$13,904,243	\$9,605,000	\$553,186	\$5,213,679
Machado Lake - Phase I (Wilmington	Land Association	•			
Drain)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 : River, Lakes, Beaches, Bays and	Pre-Design/Design Construction Cost	\$2,200,613		\$1,584	\$2,191,859
Ocean Water Quality Projects	Construction Management	\$14,383,863 \$1,358,058		\$0 \$0	\$0 \$0
, ,,	Sub-total		\$17,942,534	\$1,584	\$2,191,859
Machado Lake Ecosystem					
Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$12,989,683		\$0	\$6,260,199
River, Lakes, Beaches, Bays and	Construction Cost	\$76,409,901		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$10,124,313		\$0	\$0
	Sub-total	\$99,523,897	\$10,124,312	\$0	\$6,260,199
Mar Vista Recreation Center					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$753,655		\$15	\$733,914
River, Lakes, Beaches, Bays and	Construction Cost	\$3,425,704		\$0	\$2,317,146
Ocean Water Quality Projects	Construction Management	\$376,827		\$2,981	\$258,918
	Sub-total	\$4,556,186	\$4,467,642	\$2,996	\$3,309,978

Monthly Progress Report - January 2011

Proposition O - Clean water Bo	Monthly Progress Report - January 2011					
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for January	Prop O Total Expenditures	
Oros Green Street	Land Acquisition	\$0		\$0	\$0	
Funding Category 4:	Pre-Design/Design	\$0		\$0	\$0	
Stormwater Capture, Clean-Up and	Construction Cost	\$197,600		\$0	\$197,600	
Re-Use Projects	Construction Management	\$0		\$0	\$0	
	Sub-total	\$197,600	\$197,600	\$0	\$197,600	
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0	
Funding Category 3:	Pre-Design/Design	\$477,551		\$15,740	\$1,204,475	
Flood Water Reduction, River and	Construction Cost	\$5,475,338		\$172,729	\$1,669,099	
Neighborhood Parks	Construction Management	\$237,111		\$0	\$227,159	
	Sub-total	\$6,190,000	\$6,190,000	\$188,469	\$3,100,733	
Penmar Water Quality Improvement Phase I	Land Acquisition	\$0		\$0	\$0	
Finase i Funding Category 2:	Pre-Design/Design	\$2,395,140		\$0 \$0	\$1,761,310	
Water Conservation, Drinking Water	Construction Cost	\$16,808,000		\$0	\$0	
And Source Protection Projects	Construction Management	\$1,551,660		\$0	\$0	
	Sub-total	\$20,754,800	\$20,754,800	\$0	\$1,761,310	
Penmar Water Quality Improvement						
Phase II	Land Acquisition	\$0		\$0	\$0	
Funding Category 2:	Pre-Design/Design	\$326,600		\$0	\$0	
Water Conservation, Drinking Water	Construction Cost	\$2,292,000		\$0	\$0	
And Source Protection Projects	Construction Management	\$211,600		\$0	\$0	
	Sub-total	\$2,830,200	\$2,830,200	\$0	\$0	
Rosecrans Recreation Center						
Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0	
Funding Category 3:	Pre-Design/Design	\$767,095		\$0	\$415	
Flood Water Reduction, River and Neighborhood Parks	Construction Cost Construction Management	\$3,722,692 \$339,332		\$0 \$0	\$0 \$0	
reignberrieda i arke	Sub-total	\$4,829,119	\$4,233,107	\$0 \$0	\$415	
Conta Manica Day Law Flaw		V 1,020,110	ψ·,,=σσ,.σ.		****	
Santa Monica Bay Low Flow Diversion Upgrades P 1	Land Acquisition	\$0		\$0	\$0	
Funding Category 1 :	Pre-Design/Design	\$1,097,819		\$0	\$506,072	
River, Lakes, Beaches, Bays and	Construction Cost	\$4,949,401		\$0	\$3,069,337	
Ocean Water Quality Projects	Construction Management	\$767,157		\$13,456	\$269,824	
	Sub-total	\$6,814,377	\$6,328,981	\$13,456	\$3,845,233	
Santa Monica Bay Low Flow Diversion Upgrades P 2	Land Acquisition	\$0		\$0	\$0	
Funding Category 1 :	Pre-Design/Design	\$544,547		\$0	\$396,247	
River, Lakes, Beaches, Bays and	Construction Cost	\$2,455,034		\$0	\$1,110,636	
Ocean Water Quality Projects	Construction Management	\$380,530		\$0	\$147,836	
	Sub-total	\$3,380,111	\$2,091,218	\$0	\$1,654,719	
Santa Monica Bay Low Flow						
Diversion Upgrades P 3	Land Acquisition	\$2,000,000		\$0	\$440,680	
Funding Category 1 :	Pre-Design/Design	\$3,324,213		\$0	\$1,732,117	
River, Lakes, Beaches, Bays and	Construction Cost	\$13,255,258		\$0	\$0	
Ocean Water Quality Projects	Construction Management	\$2,054,565	\$40.524.420	\$4,621	\$39,660	
	Sub-total	\$20,634,036	\$18,534,428	\$4,621	\$2,212,457	
Santa Monica Bay Low Flow Diversion Upgrades P 4	Land Acquisition	\$0		\$0	\$0	
Funding Category 1 :	Pre-Design/Design	\$1,013,421		\$0	\$574,057	
River, Lakes, Beaches, Bays and	Construction Cost	\$4,568,903		\$0	\$2,276,456	
Ocean Water Quality Projects	Construction Management	\$708,180		\$8,666	\$281,482	
	Sub-total	\$6,290,504	\$5,134,245	\$8,666	\$3,131,995	

Monthly Progress Report - January 2011

Proposition O - Clean Water Bo	ona		Monthly Pr	ogress Report - Janua	ary 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for January	Prop O Total Expenditures
South Los Angeles Wetlands Park					
(includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$0
Funding Category 3:	Pre-Design/Design Cost	\$1,638,000		\$220,733	\$2,550,979
Flood Water Reduction, River and	Construction Cost	\$11,722,602		\$269,797	\$1,538,875
Neighborhood Parks	Construction Management	\$1,305,663		\$17,160	\$140,846
	Sub-total	\$16,678,202	\$16,674,782	\$507,690	\$4,230,700
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0
Funding Category 3:	Pre-Design/Design Construction Cost	\$0		\$0	\$0
Flood Water Reduction, River and Neighborhood Parks	Construction Cost Construction Management	\$7,800,000 \$0		\$0 \$0	\$0 \$0
Neighborhood Fallo	Sub-total	\$17,800,000	\$10,000,000	\$0	\$0
Toulon Vand Biron Bardy Barrel CO	Out total	417,000,000	\$10,000,000	Ψ0	
Taylor Yard River Park - Parcel G2 Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$0		<u>\$0</u>	\$0
	Sub-total	\$12,440,000	\$0	\$0	\$0
Temescal Canyon Park Stormwater	Land Asquisition	# 0		Ф0	# 0
BMP Phase I	Land Acquisition Pre-Design/Design	\$0		\$0	\$0
Funding Category 4: Stormwater Capture, Clean-Up and	Construction Cost	\$1,725,352 \$12,104,809		\$0 \$0	\$2,040,066 \$141,362
Re-Use Projects	Construction Management	\$1,117,274		\$0	\$141,302
	Sub-total	\$14,947,435	\$14,947,435	\$0	\$2,181,428
Temescal Canyon Park Stormwater					
BMP Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$426,918		\$0	\$0
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost Construction Management	\$2,995,191		\$0 \$0	\$0 \$0
Ne-ose i lojects	Sub-total	\$276,456 \$3,698,565	\$3,698,565	\$0	\$0
Wastahastar Starmustar PMD	Land Acquisition		\$0,000,000		
Westchester Stormwater BMP Funding Category 2:	Pre-Design/Design	\$0 \$3,776,050		\$0 \$0	\$0 \$2,167,808
Water Conservation, Drinking Water	Construction Cost	\$26,500,000		\$0 \$0	\$2,107,808
And Source Protection Projects	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$24,200,200	\$0	\$2,167,808
Westminster Dog Park Stormwater					
ВМР	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$169,577		\$0	\$224,005
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost Construction Management	\$1,159,000		\$0	\$254,585
Ne-Ose Flojecis	Sub-total	\$110,178 \$1,438,755	\$927,922	\$623 \$ 623	\$46,346 \$524,936
Mastaida Dauls Daimusetas Ississatian	Out total	ψ1, 1 00,700	Ψ021,022	4020	Ψ0Σ+,300
Westside Park Rainwater Irrigation Project	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$747,945		\$0	\$763,815
River, Lakes, Beaches, Bays and	Construction Cost	\$5,756,644		\$772,295	\$2,161,647
Ocean Water Quality Projects	Construction Management Sub-total	\$400,000 \$6,904,589	<u>\$6,904,589</u>	\$25,979 \$798,274	\$82,506 \$3,007,969
PROJECTS SUBTOTAL	Sub-total	\$503,931,643	\$299,634,282	\$2,086,517	\$128,074,354
Consultant Cost – Program Related Bu	ıdaet	\$303, 9 31,043	\$299,034,2 0 2	\$2,000,317	φ120,074,334
Program Development	9	\$600,000	\$599,684	\$0	\$599,864
Full Proposal Development		\$360,000	\$360,000	\$0	\$360,000
City Staff - Program Related Budget*					
		\$895,696	\$366,235	\$0	\$320,355
Office of Accounting				1	
Bureau of Engineering		\$4,057,743	\$6,064,944	\$0	\$4,724,906*
Bureau of Engineering Bureau of Contract Administration		**	\$2,382,676	\$7,046	\$717,264*
Bureau of Engineering Bureau of Contract Administration Bureau of Sanitation		** \$5,344,625	\$2,382,676 \$4,487,421	\$7,046 \$56,265	\$717,264° \$4,179,449°
Bureau of Engineering Bureau of Contract Administration Bureau of Sanitation Indirect Cost		**	\$2,382,676	\$7,046	\$717,264 [*] \$4,179,449 [*]
Bureau of Engineering Bureau of Contract Administration Bureau of Sanitation		** \$5,344,625	\$2,382,676 \$4,487,421	\$7,046 \$56,265	\$4,724,906* \$717,264* \$4,179,449* \$3,310,768*



4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Project Site	Demolition of the buildings and improvements of an industrial facility, remediation and abatement of all hazardous materials and soils onsite, and the importation of clean soil, as required, to leave the property in a level, graded condition. Funding: Prop O	The project is currently in the environmental assessment phase.	Est. Prop O Constr. Cost: \$3,140, Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date: JAN:	N/A N/A N/A N/A Pre Land Design Bid & Const Post Const Design Acquire
Albion Dairy Park - Land Acquisition 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165 Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan.	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition	Prop O Acquisition Cost: \$17,474, Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: \$17,474 Master Sch. Constr. Completion Date:	N/A N/A
Cabrito Paseo Walkway/Bike Path btwn Marson St. and Raymer St.	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "\$MART" irrigation system.	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds hedded to complete the project.	Est. Prop O Constr. Cost: \$1,007, Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	N/A N/A N/A N/A N/A N/A Pre Land Design Bid & Const Post Const Award N/A N/A Pre Land Design Award N/A
Catch Basin Inserts and Covers Phase I Citywide	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los Angeles River Watersheds.	This project is complete.	Prop O Constr. Cost: \$14,900 Payment to date: \$14,202 Construction Completion Date: SEP:	,869 100% Pre Land Design Bid & Const Post Const Award Award Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation	Install approximately 6,400 screens in medium trash generation areas, in the City, to	This project is complete.	Prop O Constr. Cost: \$9,400	,000
The last	Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	increase trash reduction from 20% (accomplished in Phase 1) to 30% trash reduction in Ballona Creek and LA River Watersheds.		Payment to date: \$9,246 Construction Completion Date: OCT 2	Pre Land Design Bid & Const Post Const Design Acquire Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and	30,523 screen covers have been installed.	Prop O Constr. Cost: \$42,025 Orig. Const. Contr.: \$42,025 CO's to date:	,000
	Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	County catch basins within the City. Funding: Prop O		Rev. Constr. Contr.: \$42,025 Payment to date: \$26,656 Master Sch. Constr. Completion Date: FEB 2	,752 70% Pre Land Design Bid & Const Post Const Award Award
Cesar Chavez Ground Water Improvement 12455 Wicks Street	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction Proj. Mgr.: Fang Chang Contact #: 213-978-1896	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system.	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Prop O Constr. Cost: \$1,805 Orig. Const. Contr.: \$7,471 CO's to date: \$727 Rev. Constr. Contr.: \$8,198 Payment to date: \$7,131 Construction	,676 ,278 ,954 ,597
Echo Park Lake Rehabilitation 751 Echo Park Avenue	Photo of Project Site CD 13 - Eric Garcetti Designer: Black & Veatch Contractor: TBD	Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland	This project will be advertised for bidding in February.	Est. Prop O Constr. Cost: \$64,693 Orig. Const. Contr.:	Design Acquire Award Award
	Proj. Mgr.: Alfred Mata Contact #: 213-847-0346 Photo of Existing Lake	structural best management practices. Funding: Prop O & Prop K		Rev. Constr. Contr.:	N/A N/A Pre Land Design Bid & Const Post Const Award Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION (COST	PERCENT COMPLETE
Grand Blvd. Tree Wells						
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Prop O Constr. Cost:	\$501,797	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high- density residential and		Orig. Const. Contr.:	\$401,797	
Officer's Edgler Linetin del Egypt	Contractor: Andrew Papac & Sons	commercial corridor in the		CO's to date:	(\$19,353)	
	Proj. Mgr.: Andy Flores	Venice area to treat runoff from 6/8 acres/			(, ,,,,,,	
Sam Reich Idens (Ferring)	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$382,444	
The same of the sa			└-, └-, └-, <i>U </i>	Payment to date:	\$382,444	100 Land Design Bid & Const Post Co
Bankery Pysting Lift	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Constrution Completion Date:	JUL 2009 Design	Acquire Design Bid & Const Post Co
Hansen Dam Wetlands						
Restoration	CD 7 - Richard Alarcón	Stormwater runoff from three	Contract awarded to Adjul	Est. Prop O Constr.	¢4 500 000	
Osborne Street @ Foothill Blvd.	Designer: MRCA	existing parking lots will be sent	Corporation for \$955,257.	Cost:	\$1,583,388	
V Y X O	,	through newly constructed sediment forebays for removal of	Contractor is expected to mobilize in March.	Orig. Const. Contr.:	N/A	
Lower Parking Area Desention Area Upose Parking Area	Contractor: Adjul Corporation	trash & sediments prior to wetlands discharge.		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	wellands discharge.		Rev. Constr. Contr.:	N/A	
	Contact #. 213-403-3075					4000/
		Funding: Prop O & Caltrans-		Payment to date: Master Sch. Constr.	N/A Pre	100% Land Design Bid & Const Post Co
San	Proposed Project Layout	FTIP		Completion Date:	FEB 2012	Acquire Award
Imperial Hwy Sunken Median						
Stormwater BMP	CD 11 - Bill Rosendahl	Includes one 200-feet long grass	Construction to eliminate	Prop O Constr. Cost:	\$589,794	
Pershing Drive to California Street	Designer: PSOMAS	swale, one 250-feet long infiltration trench (7'D x 10'W)	ponding at the Main Street median is in progress.	Orig. Const. Contr.:	\$512,864	
THE STATE OF THE S	Contractor: Park West Landscape Inc.	with native vegetation along the		CO's to date:	(\$9,098)	
111111111111111111111111111111111111111	Proj. Mgr.: Iftekhar Ahmed	full length of the median, & local regrading to reduce ponding in				
and the same of th	Contact #: 213-485-5875	the median at Main St.		Rev. Constr. Contr.:	\$503,766	
成为				Payment to date:	\$626,781	99
	DI 4 (516 M.)	For the sur Days O		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Co
	Photo of Existing Median	Funding: Prop O		Completion Date:	JUL 2010	
Inner Cabrillo Beach Bacterial Water Quality Improvement				Prop O Constr.		
, ,	CD 15 - Janice Hahn	Recontour recreational beach and replace beach sand to	The sand-replacement project is complete.	Cost:	\$6,956,522	
San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	prevent flooding, promote	complete.	Orig. Const. Contr.:	\$16,000,000	
	Contractor: L.A. Deepening Constructors	drainage and sand flushing to improve water quality. Project is		CO's to date:	\$0	
1	Proj. Mgr.: John Saldin	being constructed by the Harbon				
The state of the s	Contact #: 213-485-1411	Dept. Prop Ois funding up to \$8.0 M.		Rev. Constr. Contr.:	\$16,000,000	
				Payment to date:	\$6,906,550	100
		\ /\ /		Master Sch. Constr.	Pre	Land Design Bid & Const Post Co



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	\$5,617,500 N/A	
- There are the second of the	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
and the state of t		pump station, recirculation pump system and an overflow system.		CO's to date.	IVA	
田書	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	system and an overnow system.	기디! 디 / / / /	Rev. Constr. Contr.:	N/A	
证	Contact #. 213-463-3673			Payment to date:	N/A	
				Master Sch. Constr.	Pre	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010 Design	Acquire Award
LA Zoo Parking Lot						
	CD 4 - Tom LaBonge	Construct stormwater best	Construction complete.	Est. Prop O Constr. Cost:	\$4,650,096	
5333 Zoo Drive	Designer: Tetra Tech	management practices including trash capture devices, porous	Contractor working on final punch list items.	Orig. Const. Contr.:	\$4,227,360	
	Contractor: Pima Co.	pavement and bioswales at the	purion list items.	CO's to date:	\$166,333	
	Proj. Mgr.: Iftekhar Ahmed	Zoo Parking Lot.		oo o to date.	ψ100,333	
SUSMORBAUI	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,393,693	
THE REAL PROPERTY.	Contact #. 213-463-3673			Payment to date:		99%
				Master Sch. Constr.	\$4,193,184 Pre	Land Design Bid & Const Post Const
	Proposed Project Site Plan	Funding: Prop O		Completion Date:	SEPT 2011	Acquire Award
Machado Lake-Phase I						
(Wilmington Drain)	CD 15 - Janice Hahn	Install trash netting systems,	Plans have been signed. Bid	Est. Prop O Constr. Cost:	\$14,383,863	
PCH & Vermont Avenue	Designer: CDM	install smart irrigation in landscaped areas, use biofilters	documents are currently being prepared to advertise this project	Orig. Const. Contr.:	N/A	
	Contractor: TBD	or similar vegetated BMPs, and	for bidding.	CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata	recontour and align the channel.				
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	15%
	Director of Estation Occulations	Funding Drag O & Drag 50		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	OCT 2012	
Machado Lake Ecosystem Rehabilitation		In Jalia askah Wadan taskahara	Declaration and the second	Est. Prop O Constr.		
	CD 15 - Janice Hahn	In-lake rehabilitation techniques, riparian system enhancements,	Design phase continues.	Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM	and treatment best management		Orig. Const. Contr.:	N/A	
A VALUE +	Contractor: TBD	practices.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata					
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
KAD .				Payment to date:	N/A	85% Land Design Bid & Const Post Const
B COLUMN TO THE STATE OF THE ST	Photo of Existing Lake	Funding: Prop O & Prop K		Master Sch. Constr. Completion Date:	JULY 2014	Land Design Bid & Const Post Const Award




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Mar Vista Recreation Center Stormwater BMP		Construction of a stormwater lift	Project construction was	Prop O Constr.		
11430 W. Woodbine	CD 11 - Bill Rosendahl	station, hydrodynamic separator,	completed on January 26, 2011.	Cost:	\$2,790,120	
	Designer: PSOMAS	underground detention tank, chlorination facility, final effluent		Orig. Const. Contr.:	\$2,340,120	
	Contractor: LA Engineering Inc.	pump station, recirculation		CO's to date:	\$106,461	
	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	pump, and overflow piping at Mar Vista Park.		Rev. Constr. Contr.:	\$2,446,581	
		Funding: Prop O, Prop 50 &		Payment to date:	\$2,317,146	100% Land Design Bid & Const Post Const
	Proposed Project Site Plan	ARRA		Master Sch. Constr. Completion Date:	MAY 2010	Acquire Design Bld & Const Post Const
Oros Green Street				Prop O Constr.		
between Blake Avenue & LA River	CD 13 - Eric Garcetti	Construct five curb side "stormwater gardens" in street	This project is complete.	Cost:	\$300,000	
between blake Avenue & LA River	Designer: North East Trees (NET)	parkway and a large infiltration		Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000	
	Contact #: 213-473-4242			Payment to date: Construction	\$0	
			$ \subseteq $	Completion Date:	AUG 2007	100% Land Design Bid & Const Post Const
	Photo of New Sidewalk & Stormwater Gardens	Funding: Rrop OLPhoplible L CWA		Master Sch. Constr. Completion Date:	Design MAY 2010	Acquire Award Fost Const
Peck Park Canyon	Cardono				W// 2010	
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales,	Construction continues with trail	Prop O Constr.	\$0.500.044	
560 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater	work, bioswales, bioretention basins, and irrigation.	Cost: Orig. Const. Contr.:	\$2,560,641	
4250	Contractor: C.S. Legacy Construction, Inc.	catch basins, armoring and revegetation for bank stabilization,		CO's to date:	\$3,636,946 \$68,030	
	Proj. Mgr.: John Saldin	and a step pool channel in Peck Park.		OO 3 to date.	\$00,030	
	Contact #: 213-485-1411	i dir.		Rev. Constr. Contr.:	\$3,681,426	
	Jonada #. 210 403 1411			Payment to date:	\$2,295,047	76%
主义。共主党对于		Funding: Prop O, Prop 50 & Rec		Master Sch. Constr.	Pre	Land Acquire Bid & Const Post Const Award
The state of the s	Proposed Project Layout	and Trails Grant		Completion Date:	MAY 2011	7Wald
Penmar Water Quality Improvement Phase I				Prop O Constr.		
•	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather runoff. Dry weather runoff to be	The project construction phase is underway.	Cost:	\$12,500,700	
1341 Lake Street	Designer: Brown & Caldwell	diverted to sanitary sewer for	•	Orig. Const. Contr.:	\$11,360,700	
	Contractor: Pacific Hydrotech	treatment. Wet weather runoff to be diverted to the underground		CO's to date:	\$0	
WIRACORAGO WIRACORAGO	Proj. Mgr.: Andy Flores	storage tank for discharge to				
1 Disposition Light Control of the C	Contact #: 213-485-4496	sanitary sewer.		Rev. Constr. Contr.:	\$11,360,700	
				Payment to date:	\$0	27% Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JUL 2012	Acquire Award Post Const




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	ST	PERCENT CO	MPLETE
Penmar Water Quality Improvement Phase II		Install a water treatment aveter	The project continues in the pro-	Est. Prop O Constr.			
341 Lake Street	CD 11 - Bill Rosendahl	Install a water treatment system for the purpose of reusing	The project continues in the pre- design phase.	Cost:	\$2,292,000		
341 Lake Street	Designer: Brown & Caldwell	collected stormwater for		Orig. Const. Contr.:	N/A		
	Contractor: TBD	irrigation.		CO's to date:	N/A		
PERCENTAGE STATES STATES	Proj. Mgr.: Andy Flores						
ENTROPIE THE CITAL THE CITAL STREET, THE CITAL S	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A		
				Payment to date:	N/A 76%		
AND DE MAN	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	OCT 2013	Land Design Bid Acquire Awa	& Const Post C
osecrans Rec. Center	. Toposou : Tojost Layout				001 2010		I I
Stormwater Enhancements		Install "SMART" irrigation	The project continues in the final	Est. Prop O Constr.			
5000 S. Vermont Avenue	CD 15 - Janice Hahn	system, bioswales, vegetated	design phase.		\$3,722,692		
	Designer: Withers & Sandgren	retention basins, infiltration basins, synthetic soccer field,		Orig. Const. Contr.:	N/A		
	Contractor: TBD	decomposed granite pathway,		CO's to date:	N/A		
	Proj. Mgr.: Ray Araujo	and landscaping.					
	Contact #: 213-473-9717			Rev. Constr. Contr.:	N/A		
The state of the s				Payment to date:	N/A	90% Land Design Bid	& Const Post (
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Master Sch. Constr. Completion Date:	JAN 2013	Acquire Design Bid Awa	ard Const Post C
Santa Monica Bay Low Flow				•			•
iversion Upgrades Pkg 1	00.44 0.110	Upgrade Marquez, Bay Club,	The project construction phase	Prop O Constr.			
CH Several Locations	CD 11 - Bill Rosendahl	Thornton, Venice Pavilion, and	was completed on January 31,	Cost:	\$3,327,000		
I 15	Designer: PSOMAS	Imperial Low Flow Diversion systems to divert both summer	2011.	Orig. Const. Contr.:	\$3,024,545		
1	Contractor: LA Engineering, Inc.	and winter dry-weather flows, in		CO's to date:	\$159,710		
	Proj. Mgr.: Andy Flores	order to comply with the bacteria TMDL winter dry-weather					
R	Contact #: 213-485-4496	regulations.		Rev. Constr. Contr.:	\$3,184,255		
TP 3		Funding: Prop O, Prop 50 &		Payment to date:	\$3,069,337	Land Design Bid	100% & Const Post 0
	Photo of Marquez Ave. LFD	ARRA		Master Sch. Constr. Completion Date:	JUL 2010 Design	Acquire Awa	
Santa Monica Bay Low Flow							
Diversion Upgrades Pkg 2	CD 11 - Bill Rosendahl	Upgrade the existing Temescal	The project construction phase	Prop O Constr.	0.1 0.07 1.15		
t Temescal Canyon Park	Designer: PSOMAS	Canyon Low Flow Diversion	was completed on January 31,	Cost:	\$1,327,440		
11/11/11/11	· ·	System to comply with the bacteria TMDL winter dry	2011.	Orig. Const. Contr.:	\$1,207,440		
	Contractor: LA Engineering, Inc.	weather regulations.		CO's to date:	\$13,211		
	Proj. Mgr.: Andy Flores						
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,220,651		
PRODUCESCO	Proposed Improvements at Temescal			Payment to date: Master Sch. Constr.	\$1,105,636 Pre	Land Design Bid	100% & Const Post 0
1 // 1/1/2019	Cyn LFD	Funding: Prop O & ARRA		Completion Date:	OCT 2010 Design	Acquire Awa	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
	CONTACTO	T EARNED GOOT E	MONTHET OF BATE	CONOTROCTION	0001	TEROENT COMPECTE
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3				Prop O Constr.		
, ,	CD 11 - Bill Rosendahl	Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer	The project continues in the construction phase. The physical	Cost:	\$9,315,451	
Along PCH	Designer: PSOMAS	in order to comply with the	construction within Pacific Coast	Orig. Const. Contr.:	\$8,648,000	
	Contractor: Blois Construction	bacteria TMDL winter dry- weather regulations.	Highway is expected to begin in February 2011 or early March	CO's to date:	\$0	
	Proj. Mgr.: Andy Flores	weather regulations.	2011.			
PROPOSED COASTAL	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000	
INTERCEPTOR RELEP				Payment to date:	\$0	21%
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Master Sch. Constr. Completion Date:	Pre Desig	Land Design Bid & Const Post Const Award
ANCA. * 991/200	Photo of Relief Sewer Location	Funding. Frop O & SCIVI		Completion Date.	OCT 2012	
Santa Monica Bay Low Flow Diversion Upgrades Pkg 4				Prop O Constr.		
, ,	CD 11 - Bill Rosendahl	This project will upgrade the existing Low Flow Diversion	The construction phase is almost complete. The	Cost:	\$2,507,000	
Will Rogers Beach Parking Lot	Designer: PSOMAS	System at Santa Monica Canyon	installation of a phone/data line	Orig. Const. Contr.:	\$2,279,000	
	Contractor: Griffith Company	and Palisades Park Low Flow Diversion System. Upgrades	to provide remote control capability is still pending at the	CO's to date:	\$64,533	
	Proj. Mgr.: Andy Flores	include pump and electrical	Santa Monica Canyon Low Flow			
	Contact #: 213-485-4496	upgrades and automatic control from Venice Pump Plant.	Diversion site.	Rev. Constr. Contr.:	\$2,343,533	
		nom vomoo ramp ram.		Payment to date:	\$2,276,456	95%
THE RESERVE THE PROPERTY OF THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Master Sch. Constr. Completion Date:	Pre Desig	Land Design Bid & Const Post Const Award
South Los Angeles Wetlands	Thota of Ghanner at Diversion Site	r unumg. r rop & a r rop oo		Completion Bate.	AFR 2011	
Park		Construct a wetlands park at	Construction continues with	Prop O Constr.		
54th St & Avalon Boulevard	CD 9 - Jan Perry	54th St. and Avalon Blvd to	demolition, landscaping,	Cost:	\$3,252,000	
54th St & Avaion Boulevard	Designer: PSOMAS	improve area stormwater quality,	irrigation, lighting, grading, and	Orig. Const. Contr.:	\$6,370,000	
	Contractor: Ford E.C., Inc.	and provide recreational space for the surrounding community.	the pump/pre-treatment station. The pocket park construction is	CO's to date:	\$28,297	
	Proj. Mgr.: John Saldin		nearly complete and a grand			
A WAR	Contact #: 213-485-1411		opening ceremony is being planned for the pocket park.	Rev. Constr. Contr.:	\$6,398,297	
		Funding: Prop O, Prop K, Prop 12, Prop 50, Prop 40,		Payment to date:	\$1,538,875	52%
AND THE REST		CSSA(SEP), Brownfields Grant,		Master Sch. Constr.	Pre	Land Design Bid & Const Post Const
	Rendering of Proposed Project	& MTA		Completion Date:	DEC 2011	7 Maid
Strathern Pit Multiuse				Ev. Book O		
	CD 6 - Tony Cárdenas	Acquire the land necessary to	The Los Angeles County	Est. Prop O Acquisition Cost:	\$10,000,000	
8175 & 8216 Fair Avenue	Designer: LA County	convert a 30-acre gravel pit site into a multipurpose facility	Department of Public Works has acquired the land and has	Orig. Const. Contr.:	N/A	
	Contractor: TBD	dedicated to stormwater retention and reuse.	started the design efforts for the	CO's to date:	N/A	
No brian Foreign Program Progr	Proj. Mgr.: Alfred Mata	retention and reuse.	project.			
10 Yangan Holland Holland Holland	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
Der bewere Berkere Sei bewere Berkere				Payment to date:	N/A	99%
Bergit 1		5 " B C C C C C		Expected Acquisition	Pre Desig	Land Design Const Post Cons n Acquire
	Proposed Project Site Plan	Funding: Prop O & LA County		Date:	TBD	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Taylor Yard River Park - Parcel G2 Land Acquisition				Est. Prop O		
•	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent to the LA River as part of	Land acquisition is in negotiation.	Acquisition Cost:	\$12,440,000	
2850 Kerr Street	Designer: N/A	Revitalization Master Plan.	v	Orig. Const. Contr.:	N/A	
The state of the s	Contractor: N/A	\$25M in Prop O funds must be augmented. CD 1 leads		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata	purchase negotiations (coordination with Trust for				
A SECOND SECOND	Contact #: 213-847-0346	Public Land).		Rev. Constr. Contr.:	N/A	
				Payment to date: Expected Acquisition	N/A Pre	87% Land Design Bid & Const Post Const
39	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Date:	TBD Design	
Temescal Canyon Park						
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an	The State coastal development	Est. Prop O Constr. Cost:	\$12,104,809	
15900 Pacific Coast Highway	Designer: AECOM	existing storm drain to Temescal Canyon Park for treatment by a	permitting process continues. Hearing is scheduled for	Orig. Const. Contr.:	Ψ12,104,009 N/A	
	Contractor: TBD	hydrodynamic separator,	February 9, 2011.	CO's to date:	N/A	
1019	Proj. Mgr.: Iftekhar Ahmed	underground detention tank and diversion to a sanitary sewer for				
	Contact #: 213-485-5875	treatment at treatment plant.		Rev. Constr. Contr.:	N/A	
				Payment to date:	\$141,362	15%
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Desigr JUL 2013	Land Design Bid & Const Post Const Award
Temescal Canyon Park	FTOPOSEG FTOJECT Layout	r unumg. r rop O		Completion Date.	JUL 2013	
Stormwater BMP Ph II		Phase II of the Temescal	The project continues in the pre-	Est. Prop O Constr.		
15900 Pacific Coast Highway	CD 11 - Bill Rosendahl Designer: AECOM	Canyon Park Stormwater BMP	design phase.	Cost:	\$2,995,191	
	· ·	Project proposes the construction of an onsite		Orig. Const. Contr.:	N/A	
	Contractor: TBD	stormwater treatment /		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	disinfection system. The treated stormwater is to be used for		Rev. Constr. Contr.:		
	Contact #: 213-485-5875	landscape irrigation.		Payment to date:	N/A N/A 75 9	<i>'</i>
				Master Sch. Constr.	Pre	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	Award
Westchester Stormwater BMP				Est. Prop O Constr.		
	CD 11 - Bill Rosendahl	Capture and treat stormwater runoff from three existing	BOS staff continues to work with LAWA to finalize the lease	Cost:	\$26,500,000	
Los Angeles World Airport	Designer: AECOM	stormdrains through the project	agreement of the project site.	Orig. Const. Contr.:	N/A	
To the control of the	Contractor: TBD	BMP elements, including Trash Net System, Underground		CO's to date:	N/A	
The second secon	Proj. Mgr.: Salem Garawi	Detention Tank and				
Committee of the Commit	Contact #: 213-847-0345	Underground Infiltration Facility.		Rev. Constr. Contr.:	N/A	
The state of the s				Payment to date:	N/A Pre	53% Land Design Bid & Const Post Const
The time on any of CP Wind I grand-times and the control of the co	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	OCT 2014	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST PERCENT COMPLETE
Westminster Dog Park Stormwater BMP	OD 44 Pill December	Includes installation of a modular	This project is complete.	Prop O Constr.	
1203 South Main Street	CD 11 - Bill Rosendahl Designer: PSOMAS	constructed wetland (bioremediation filter), so that on-	, ,,	Cost: Orig. Const. Contr.:	\$385,330 \$285,330
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and treated prior to discharging into		CO's to date:	(\$30,370)
	Proj. Mgr.: Salem Garawi Contact #: 213-847-0345	the storm drain system.		Rev. Constr. Contr.:	\$254,960
***	Photo of Existing Dog Park	Funding: Prop O		Payment to date: Master Sch. Constr. Completion Date:	\$251,811
Westside Park Rainwater	Thoto of Existing Dog Fark	T unumg. T Top O		Competion Bate.	PEB 2010
Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	The landscaping and playground equipment are being installed.	Prop O Constr. Cost:	\$3,300,000
	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system,	Soft opening of park scheduled for 3/5/2011.	Orig. Const. Contr.:	\$2,675,964
	Contractor: PPC Construction, Inc.	and a dry creek with a perforated pipe for collecting and returning		CO's to date:	\$328,514
	Proj. Mgr.: Iftekhar Ahmed	excess irrigation water to the existing stormdrain.			
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$3,004,477
		Funding: Prop O, Prop 50, Prop		Payment to date: Master Sch. Constr.	\$2,161,647 90% Pre
	Proposed Project Layout	K, Quimby		Completion Date:	JUL 2011 Design Acquire Award



5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	CATCH BASIN RETROFITS									
Council		Inserts			Screen Covers					
District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III				
	(COMPLETED)	2000	_	(COMPLETED)						
	Installed	Planned	Installed	Installed	Planned	Installed				
1	1,174	200	0	960	1,300	1,897				
2	0	10	0	505	2,750	1,475				
3	0	10	0	1,230	3,650	2,358				
4	580	500	0	890	1,870	1,985				
5	98	20	0	1,186	5,530	3,148				
6	0	0	0	380	1,730	1,019				
7	0	0	0	960	1,650	985				
8	1,370	50	0	1,526	1,550	2,823				
9	1,300	500	0	1,936	1,000	2,627				
10	809	100	0	1,200	2,050	2,279				
11	71	10	0	399	2,340	1,831				
12	0	20	0	985	4,050	2,857				
13	570	320	0	790	1,260	1,448				
14	1,480	220	0	1,125	2,600	2,652				
15	168	40	0	228	550	1,139				
	7,620	2,000	0	14,300	33,880	30,523				

