

Proposition O – Clean Water Bond Program

July 2011 Monthly Report

South Los Angeles Wetlands Park



Citizens Oversight Advisory
Committee Tour

Westside Park Rainwater Irrigation Project



Ribbon Cutting Ceremony

Administrative Oversight Committee


Miguel Santana, City Administrative Officer, Chair Andrea A. Alarcón, Board of Public Works Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

Citizens Oversight Advisory Committee

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM





Distribution List

Miguel Santana, City Administrative Officer Office of the City Administrative Officer (CAO)

Andrea A. Alarcón, President Board of Public Works

Gerry F. Miller, Chief Legislative Analyst

Office of the Chief Legislative Analyst (CLA)

Ronald Nichols, General Manager Department of Water and Power (DWP)
Romel Pascual. Deputy Mayor Mayor's Office

Romel Pascual, Deputy Mayor
Adi Liberman, Chair
Mayor's Office
Citizens Oversight Advisory Committee

Dayna Bochco Citizens Oversight Advisory Committee Francine Diamond Citizens Oversight Advisory Committee

Mark GoldCitizens Oversight Advisory CommitteeTiger KangCitizens Oversight Advisory CommitteeMiguel LunaCitizens Oversight Advisory CommitteeCynthia McClain-HillCitizens Oversight Advisory Committee

Craig A. Perkins

Citizens Oversight Advisory Committee

M. Teresa Villegas

Citizens Oversight Advisory Committee

Jerilyn Lopez Mendoza, Vice President

Paula A. Daniels, Commissioner

Steven T. Nutter, Commissioner

Board of Public Works
Board of Public Works
Board of Public Works

Valerie Lynne Shaw, Commissioner

Gary Lee Moore, City Engineer

John L. Reamer, Jr., Director

Board of Public Works

Bureau of Engineering (BOE)

Bureau of Contract Administration

Nazario Sauceda, Interim Director

Enrique C. Zaldivar, Director

Bureau of Street Services
Bureau of Sanitation (BOS)

Victoria Santiago, Director

Jon Kirk Mukri, General Manager

Board of Public Works, Office of Accounting
Department of Recreation & Parks (RAP)

Kenneth R. Redd, Deputy City Engineer BOE Adel H. Hagekhalil, Assistant Director BOS

Edward Jordan, Assistant City Attorney City Attorney's Office

David H. Hirano CAO
Rafael E. Prieto CLA
Charles E. Modica CLA

Michael E. Mullin Mayor's Office

Thomas Erb
DWP
David Pettijohn
Shahram Kharaghani
BOS
Kendrick K. Okuda
BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop_o/report2011.htm



TABLE OF CONTENTS

Sec	tion				Page
1.0	Evon	ıtivo Çı	mmor.		
1.0			mmary		
	1.1		am Summ	ary	
		1.1.1		AOC, and Other Highlights	4
		1.1.2		les	
		1.1.3	Project C	Community Meetings Schedule	6
	1.2				
	1.3	Projec	t Status S	Summary	8
		1.3.1	COAC &	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	
			1.3.3.3	Project Funding Summary	
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedul	es	13
	2.2	Progra	am Master	r Schedule	14
3.0	Budg				
	3.1	Budge	t vs. Actu	al Expenditure	15
4.0	Proje	ct Statu		·	
	4.1	Projec	t Status R	Report	19
5.0	Appe	-			
	5.1		f Propositi	ion O Projects Approved for Implementation	29
	5.2	-	-	Basin Retrofits Screen Covers and Inserts by Council Districts	
	J.2	· abio	o. Caton L	zaciii italiania dalaan dalaa indona by dadini bidinata	

1.0 EXECUTIVE SUMMARY


1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for July 2011.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight</u> Committee (AOC), and Other highlights

- At the COAC meeting of July 20, 2011, the following issues were discussed:
 - O BOE reported that the federally endangered Least Bell's Vireo (LBV) bird has been detected within the project boundaries of the Hansen Dam Wetland Restoration (Hansen) and the Machado Lake Phase I (Wilmington Drain) projects. To implement appropriate construction protection measures for the LBV, the construction phase for the Hansen project will be extended. For the Wilmington Drain project, the construction contract award may be deferred until specific LBV protection measures are identified.
 - O BOE reported that for the Santa Monica Bay Low Flow Diversion Upgrades Package 3 project, the Coastal Interceptor Relief Sewer installation requires a slight re-alignment in Pacific Coast Highway to avoid a conflicting underground utility. BOE is currently evaluating the cost and schedule impacts of this re-alignment.
 - BOE reported that the construction contract for the Temescal Canyon Park Stormwater Best Management Practices Phase I project was awarded to Los Angeles Engineering in July. This is a major milestone for this important project.
 - COAC discussed holding additional workshops to address issues regarding the performance of the Inner Cabrillo Beach Bacterial Water Quality Improvement project.
 - COAC discussed the potential for utilizing groundwater basins and infiltration for Prop O projects.
- The AOC meeting of July 28, 2011 was canceled.



1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - Status: To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
 - Action: Bureau of Sanitation will prepare and submit the necessary reports to the grantor.

Hansen Dam Wetland Restoration Project

- o **Issue:** The project site is close to Hansen Lake, which provides a valuable wetland habitat for wildlife, including Least Bell's Vireo (Vireo), a Federal and State-listed endangered avian species. Environmental mitigation measures require a biologist to perform weekly surveys to determine whether any nesting Vireos are present. If an active nest is present, a 250-ft buffer around the area shall be put in place until the area is no longer active.
- Status: On 5/24/11, project biologist observed three Vireo breeding territories along the habitat adjacent to the project site; two were in early stages of nesting. Vireo breeding season ends in mid-September.
- O **Action:** In compliance with the Federal Endangered Species Act and Migratory Bird Treaty Act, as well as recommendation by the project biologist, construction activity in the lower parking lot is on hold. Construction will resume in mid-September 2011, unless the Vireos leave the site earlier. Construction activity in the northern basin is complete.

Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- o Status: BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project

- Issue: Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
- Status: A design revision to re-align the sewer away from the conflicting utility has been completed. BOE is working with the contractor in identifying project cost and schedule impacts. California Department of Transportation (Caltrans) encroachment permit amendment is being processed in order to implement the new design alignment.
- Action: Project team will work with the contractor to schedule other work outside the affected area in the interim until the permit amendment is secured.

1.1.2 Key Issues (continued)


Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

1.1.3 Project Community Meetings Schedule

The following is a list of Proposition O project meetings with the public that occurred in July and are planned for the month of August.

		COMMUNIT	Y MEETINGS	
Date	Time	Project	Group	Location
7/20/2011	12:00	South Los Angeles Wetlands Park	Citizens Oversight Advisory Committee Project Site Tour	South LA Wetlands Project Site 5413 S. Avalon Boulevard Los Angeles, CA 90011
7/20/2011	6:00 PM	Echo Park Lake Rehabilitation	Community Meeting	Cathedral Center of St. Paul 840 Echo Park Avenue Los Angeles, CA 90026
7/23/2011	11:00 AM	Westside Park Rainwater Irrigation	Ribbon Cutting Ceremony	Westside Park 2785 Clyde Avenue Los Angeles, CA 90027
8/3/2011	10:00 AM	Santa Monica Bay Low Flow Upgrades Diversions Pkg 3	PCH Task Force	Malibu City Hall 23825 Stuart Ranch Road Zuma Room Malibu, CA 90625



1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION	O BOND SALE SUI	MMARY	
General Obligation Bonds Approved by Voters	S		\$500,000,000
Total Bond Sales to Date			\$439,500,000
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of July 2011)	\$3,042,656		
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of July 2011)	\$854,279		
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of July 2011)	\$5,142,889		
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of July 2011)	\$5,858,814		
July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)		\$117,000,000	
Bond Interest Earnings (As of July 2011)	<u>\$</u> 0		
Total Bond Interest Earnings to Date	\$14,898,638		
General Obligation Bonds Remaining to be	\$60,500,000		

1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC										
Project Title Applicant		Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		O Funding mendations	Month/Year Recommended by COAC & AOC February 2011 February 2011		
						COAC	AOC			
Cabrito Paseo Walkway/Bike Path (Cancellation)	Los Angeles Neighborhood Land Trust	(\$1,337,696)	\$0	(\$3,125,313)	(\$4,463,009)	(\$4,463,009)	(\$4,463,009)	February 2011		
Elmer Avenue Phase II: Elmer Paseo	City of LA, Council District 6	\$829,000	\$0	\$446,000	\$1,275,000	\$1,275,000	\$1,275,000	February 2011		
Glenoaks/ Sunland Stormwater Capture	City of LA, Council District 6	\$508,696	\$0	\$100,000	\$608,696	\$600,000	\$600,000	February 2011		
		0.2	0.2	(\$2.570.212)	(\$2.570.212)	(\$2.589.000)	(\$2.589.000)			
		\$0	\$0	(\$2,579,313)	(\$2,579,313)	(\$2,588,009)	(\$2,588,009)			

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

PROJECTS RECOMMENDED BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC					
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007					
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007					
			TOTALS								
		\$10,133,042	\$0	\$528,000	\$10,661,042						

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

Project Title	Prop O Funding			Potontial Funda
	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*
Projects in Pre-Design				
abrito Paseo Walkway/Bike Path (ON HOLD)	\$1,337,696	\$0	\$4,463,009	\$3,125,313
enmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
emescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
and Acquisition Projects				
aylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
lachado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
/estchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
lachado Lake Phase I (Wilmington Drain)	\$17,942,534	\$0	\$17,942,534	\$4,397,500*
osecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Projects in Construction				
Ibion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
atch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
cho Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
ansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
eck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
enmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
anta Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
outh Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
emescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Post Construction				
os Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
lar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
anta Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
anta Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
anta Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
/estside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,400,000*
Projects Completed				
Ibion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
atch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
atch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
esar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0 \$0	\$9,841,230	\$6,801,230
rand Blvd. Tree Wells	\$1,075,927	\$0	\$1,075,927	\$350,000*
nperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
nner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
a Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
tros Green Street	\$197,600	\$0 \$0	\$784,251	\$586,651
trathern Pit Multiuse	\$17,800,000	\$0 \$0	\$22,505,000	\$4,705,000
/estminster Dog Park Stormwater BMP	\$1,438,755 TOTALS	\$0	\$1,438,755	\$0
	TOTALS			

^{*}Estimated grant funds/reimbursements that may be available

^{**}American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.



1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

	PROJECT BUDGET SUMMARY										
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget							
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0							
Projects Recommended by AOC	(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)							
Projects In Implementation	\$495,448,043	\$12,440,000	\$68,536,007	\$516,465,134							
		тот	ALS								
	\$495,448,043	\$12,440,000	\$65,956,694	\$513,877,125							
Prop O Total Project Obligation	\$507,8	888,043									

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

PROP O BUDGET (DEFICIT)/ SURPLUS \$

Project Title		ncil / Mayor Approved		proved t-Asides	Fı	uture Needs	Red	Cost ductions		op O Budge & Funding
Albion Dairy Park - Demolition & Remediation	\$	3,956,400							\$	3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED		17,560,000							\$	17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$	-							\$	-
Boyle Heights Joint Use Community Center Improvements	\$	-							\$	
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$	1,337,696							\$	1,337,696
Catch Basin Inserts and Coverings Phase I - COMPLETED		17,000,000						(2,297,114)		14,702,886
Catch Basin Opening Screen Covers Phase II - COMPLETED		10,000,000					\$	(637,596)	-	9,362,404
Catch Basin Opening Screen Covers Phase III Cesar Chavez Ground Water Improvement	\$	44,500,000 3,040,000							\$	44,500,000 3,040,000
Echo Park Lake Rehabilitation		84,263,313							\$	84,263,313
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927							\$	1,075,927
Hansen Dam Wetlands Restoration	\$	2,220,702							\$	2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403							\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	8,000,000							\$	8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$	7,667,887					\$	(6,999,728)	-	668,159
Los Angeles Zoo Parking Lot		13,904,243							\$	13,904,243
Machado Lake-Phase I (Wilmington Drain)		17,942,534							\$	17,942,534
Machado Lake Ecosystem Rehabilitation	\$	99,523,897							\$	99,523,897
Mar Vista Recreation Center Stormwater BMP Oros Green Street - COMPLETED	\$	4,556,186 386,000					\$	(188,400)	_	4,556,186 197,600
Peck Park Canyon Enhancement	\$	6,190,000					Ψ	(100,700)	\$	6,190,000
Penmar Water Quality Improvement Phase I	\$	20,754,800							\$	20,754,800
Penmar Water Quality Improvement Phase II	\$	2,830,200							\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$	4,829,119							\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377							\$	6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111							\$	3,380,111
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3		20,634,036							\$	20,634,036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 South Los Angeles Wetlands Park (includes Site Readiness)	\$	6,290,504							\$	6,290,504
Strathern Pit Multiuse		16,678,202 17,800,000							\$	16,678,202 17,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition	Ψ	17,000,000	\$ -	12,440,000					\$	12,440,000
Temescal Canyon Park Stormwater Phase I	\$	14,947,435	Ψ	12,110,000					\$	14,947,435
Temescal Canyon Park Stormwater Phase II	\$	3,698,565							\$	3,698,565
Westchester Stormwater BMP	\$	32,722,000							\$	32,722,000
Westminster Dog Park Stormwater BMP	\$	1,438,755							\$	1,438,755
Westside Park Rainwater Irrigation	\$	6,904,589							\$	6,904,589
Total - Project Budg	et \$ 5	505,570,881	\$ 1	12,440,000	\$	-	\$ (1	0,122,838)	\$	507,888,043
City Staff - Program Related Budget (as of February 3, 2009)										
Office of Accounting	\$	217,696			\$	678,000			\$	895,696
Bureau of Contract Administration	\$	-			\$	-			\$	
B (F : :					Œ.	2,908,467				4,057,743
Bureau of Engineering	\$	1,149,275			_	2 527 070			\$	E 244 C2E
Bureau of Sanitation	\$	1,816,646			\$	3,527,979			\$	5,344,625
Bureau of Sanitation Related Costs	\$	1,816,646 1,163,933			\$	2,465,525			\$	3,629,458
Bureau of Sanitation Related Costs Subtot	\$	1,816,646			\$				\$	
Bureau of Sanitation Related Costs	\$	1,816,646 1,163,933			\$	2,465,525			\$	3,629,458
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009)	\$ \$ tal \$	1,816,646 1,163,933 4,347,551			\$	2,465,525			\$ \$	3,629,458 13,927,522
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation	\$ stal \$ \$	1,816,646 1,163,933 4,347,551 600,000			\$	2,465,525			\$ \$ \$	3,629,458 13,927,522 600,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development	\$ stal \$ stal \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	10,122,838)	\$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budget	\$ stal \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budget	\$ stal \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg	\$ stal \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources	\$ stal \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 SOURCES	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 SOURCES	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000	\$	12,440,000	\$ \$ \$	2,465,525 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359	\$	12,440,000	\$ \$	2,465,525 9,579,972 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budg FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 6OURCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542	\$	12,440,000	\$ \$	2,465,525 9,579,972	\$ (1	10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budgy FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542	\$	12,440,000	\$ \$	2,465,525 9,579,972 9,579,972	\$ (1	0,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budgy FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 950,000 19,987,500	\$	12,440,000	\$ \$	2,465,525 9,579,972 9,579,972	\$ (1	10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,356 101,000,000 559,542 354,000,000 950,000 19,987,500
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542	\$	(100,000)	\$ \$	2,465,525 9,579,972 9,579,972	\$ (1	10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budgy FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 60URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 950,000 19,987,500			\$ \$	2,465,525 9,579,972 9,579,972	\$ (1	10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budgy FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 80URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 950,000 19,987,500 3,000,000	\$	(100,000)	\$ \$ \$	2,465,525 9,579,972 9,579,972 354,000,000			\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 19,987,500 3,000,000 (100,000 7,000,000
Bureau of Sanitation Related Costs Subtot Consultants - Program Related Budget (as of February 3, 2009) Program Development/Implementation Full Proposal Development Subtot Total - Prop O Budge FUN Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,816,646 1,163,933 4,347,551 600,000 360,000 960,000 510,878,432 80URCES 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 950,000 19,987,500 3,000,000	\$	(100,000)	\$ \$ \$	2,465,525 9,579,972 9,579,972 354,000,000 7,000,000.00	\$		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	3,629,458 13,927,522 600,000 360,000 960,000 522,775,565 37,000,000 2,869,235 8,000,000 733,356 101,000,000 559,542 354,000,000 19,987,500 3,000,000 (100,000

Section Sect											
Abor Loay Park - Demillion & Manchador (1997) February Consulting Conference (1997) February Consulting Conference (1997) February Conference (1997) Februar	Project Title		Rudgot			C				Source	Status
Abort Lay in Fig Certainties & Service Center (Computer Computer Compu	Project fille	_	Buugei	(W	illi set asides)	¢		_			
Alternative Part Land Anguelles Comprehend S	Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$		7			
County C	Albion Dairy Park - Land Acquisition - COMPLETED	\$	_	\$	17.560.000	\$	-				
Cash bash posens and Covering Place I - COMPLETED \$ 14,702,898 \$ 14,702,898 \$ 1,800,000 \$ 0,00	'	6	4 462 000	Ť		\$	15,000	\$			
Cardio Beain Cowning General Cover Plane II	Cabillo Paseo Walkway/Bike Patil - ON HOLD	Φ	4,403,009	Φ	1,337,696	\$	3,110,313	\$	-	TBD	
Search S	Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$	-	\$	600,000	Prop 40	
Second S	Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$	-	N/A	N/A
Search Channel Ground Water Improvements	Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$				1 -	
Secretary Secr						\$		<u> </u>			
Corun Park Lake Relate/Billistion	Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$		-			
Source Common Section Sectio						\$		-			
Variable Private Variable Private Variable Vari	Echo Park Lake Rehabilitation	\$	84,263,313	\$	84,263,313	\$		\$			
Hasen Dan Welands Resonation	Grand Blvd Tree Wells - COMPLETED	\$	1 075 927	\$	1 075 927	\$	_	\$	350 000		
Impress Employees Section Se		ľ		l i		•				•	·
Internation Section						\$		-			
15,004.243 \$ 1,30						-		<u> </u>			·
Machado Lake-Phase (Winnigion Drain)	, ,	\$				\$		\$		Ÿ	Project canceled
Machado Lake-Phase I (Wimington Drain) \$ 17,942,534 \$ 17,942,534 \$ 17,942,534 \$ 180 \$ \$. L. A County, Flood Centrol District Sourced Source	Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243	\$	-	•			·
Secure	Markada Laka Bhasa LONGhaireatan Daria		47.040.504	•	47.040.504	\$	-	•			
Secure S	Machado Lake-Phase I (Wilmington Drain)	\$	17,942,534	\$	17,942,534			7			
Machado Lake Ecosystem Rehabilitation \$ 9.523.897 \$ 9.9.		+-				•		•			
Sample S	Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897	Ψ				Порк	
Mart Vista Recreation Center Stormwater BMP						\$	-	\$	296,997	Coastal Conservancy	
ARTA Claral remoursement of \$1,000.00		T						\$	1 777 838		
Samta Monica Bay Low Flow Diversion Upgrades, Pkg. 2 \$ 3,380,111 \$	Mar Vista Recreation Center Stormwater BMP	\$	4.556.186	\$	4.556.186	\$	-	Ψ	1,777,000	(ARRA)	
Peck Park Canyon Enhancement		1	,,	ľ	,,	Ť		\$	300,000	Bron FO SMBBB	
Peck Park Caryon Enhancement \$ 8.231.118 \$ 6.190,000 \$ 1.221.118 \$ - Prop 50 \$ 1.586.193 in grant funding authorized for payment payment water Quality Improvement (Phase I & II) \$ 23.585.000 \$ 23.585.000 \$ - \$ \$ N/A NA	Oros Groon Street - COMPLETED	-	79/1 251	•	107 600	Φ.	596 651	¢		•	
Pear Mark Carlyon Enhancement \$ 8,2,3118 \$ 2,3,685,000 \$ 120,000 \$ 1					-	\$		7			
Rosecrans Recreation Center Stormwater Enhancements	Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$					
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 \$ 6.814.377 \$	Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$		7			·
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4 Santa Monica Bay Low Flow Diversion Upgrades, Pk	Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$					
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 \$ 6,814,377 \$ 6,814,377 \$ 1,40,000 \$ 1,000,000 \$ 1,282,721 \$ 1,000,000 \$		+		<u> </u>		\$		-			
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 \$ 3,380,111 \$ 3,380,111 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6.814.377	\$	6.814.377	\$	-	\$	4,364,420		
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 \$ 3.380,111 \$ 3.380,111 \$ 5.5	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	-,- ,-	*	-,- ,-	\$	-	\$	767,077		
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3 \$ 20,634,036 \$ 20,634,036 \$ 5 , \$ 7,000,000 \$ CM Fund Secured Prop 50-CBI	Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	-	\$	-		ARRA funding for Pkg 2 is bundled with Pkg 1
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067 \$ 16,678,202 \$ 1,000,000 \$ - Prop 4 (RZH) Grant reimbursement of \$1,316,2520 received. \$ 1,000,000 \$ - Prop 4 (RZH) Grant reimbursement of \$2,011,937 received; grant completed completed completed completed completed. \$ 3,739,707 \$ Collection System Settlement Agreement - Supplemental Environmental Project Grant funding of \$620,169 paid \$ 1,000,000 \$ - Prop K - for Land Acquisition Secured \$ 5,000,000 \$ - Prop K - for Land Acquisition Secured \$ 5,000,000 \$ - Prop K - for Land Acquisition Secured \$ 5,000,000 \$ - Prop K	Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	\$	-	\$	7,000,000		
South Los Angeles Wetlands Park (includes Site Readiness) South Los Angeles Wetlands Stetement Lagrement Canneth Lord (includes Site Readiness) South Los Angeles Wetlands Stetement Lagrement South Los Angeles Park Stetement Lagrement Secured South Los Angeles Wetlands Stetement Lagrement Secured Secured South Los Angeles Wetlands Stetement Lagrement Secured Secured South Los Angeles Wetlands Stetement Lagrement Secured Secu		\$	6,290,504	\$	6,290,504	\$	-	\$			Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 17,800,000 \$ 18,000,000 \$ 18,00						\$	-	\$	3,300,000	Prop 50-IRWMP	
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067 \$ \$ 16,678,202 \$ 1,000,000 \$ - Prop K - for Land Acquisition Secured \$ 1,000,000 \$ - Prop K - for Land Acquisition Secured \$ 1,000,000 \$ - Prop K - for Land Acquisition Secured \$ 500,000 \$ - Prop K - for Land Acquisition Secured \$ 500,000 \$ - Prop K - for Land Acquisition Secured \$ 1,000,000 \$ - Prop K - for Land Acquisition S		1		1		\$	-	\$	2,011,937		
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067 \$						ď					
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067						•					Grant funding of \$620,109 paid
South Los Angeles Wetlands Park (includes Site Readiness) \$ 26,374,067 \$ \$ 16,678,207 \$ \$ 1,000,000 \$ - Prop K Secured \$ 500,000 \$ - Prop K Secured \$ 500,000 \$ - Prop K Secured \$ 67,501 \$ - MTA - lease payment of sembursement for remediation Reimbursement of sembursement of semburs						\$	3,739,707	\$	-		Grant funding of \$1,691,485 paid
\$ - \$ 900,000 MTA - max potential reimbursement for remediation Reimbursement of \$537,785 received \$ 67,501 \$ - MTA - lease payment Lease payment Lease payment of \$67,501 received \$ 67,501 \$ - MTA - lease payment Lease payment of \$67,501 received Strathern Pit Multiuse \$ 22,505,000 \$ 17,800,000 \$ 4,705,000 \$ EPA - Brownfields grant Grant reimbursement of \$134,877 received Taylor Yard River Park - Parcel G2 Land Acquisition TBD \$ 12,440,000 TBD TBD TBD TBD TBD TBD Temescal Canyon Park Stormwater BMP (Phase I & II) \$ 18,646,000 \$ 18,646,000 \$ - \$ N/A N/A Westchester Stormwater BMP \$ 32,722,000 \$ 32,722,000 \$ - \$ N/A N/A Westminster Dog Park Stormwater BMP \$ 1,438,755 \$ 1,438,755 \$ - \$ N/A N/A Westside Park Rainwater Irrigation TOTALS **TOTALS**	South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1,000,000	\$	-		
Strathern Pit Multiuse \$ 22,505,000 \$ 17,800,000 \$ 4,705,000 \$ 20,000 \$ 18,646,000 \$ 18,646,000 \$ 18,646,000 \$ 18,646,000 \$ 14,438,755						\$	500,000	\$			Secured
Strathern Pit Multiuse \$ 22,505,000 \$ 17,800,000 \$ 4,705,000 \$ - LA County Flood Control District Secured						\$	-	\$			Reimbursement of \$537,785 received
Strathern Pit Multiuse \$ 22,505,000 \$ 17,800,000 \$ 4,705,000 \$ - LA County Flood Control District Secured Taylor Yard River Park - Parcel G2 Land Acquisition TBD \$ 12,440,000 TBD N/A		1		1		\$	67,501	\$			
Taylor Yard River Park - Parcel G2 Land Acquisition TBD \$ 12,440,000 TBD TAD N/A N/A N/A		Щ		<u> </u>		-					
Temescal Canyon Park Stormwater BMP (Phase I & II) \$ 18,646,000 \$ 18,646,000 \$ - \$ - \$ N/A N/A N/A Westchester Stormwater BMP \$ 32,722,000 \$ 32,722,000 \$ - \$ - \$ N/A N/A N/A Westminster Dog Park Stormwater BMP \$ 1,438,755 \$ 1,438,755 \$ - \$ N/A N/A N/A Westside Park Rainwater Irrigation \$ 8,304,589 \$ 6,904,589 \$ 900,000 \$ - \$ Quimby Secured TOTALS	Strathern Pit Multiuse			\$							
Westschester Stormwater BMP \$ 32,722,000 \$ 32,722,000 \$ - \$ - N/A N/A N/A Westminster Dog Park Stormwater BMP \$ 1,438,755 \$ 1,438,755 \$ - \$ - N/A N/A N/A Westside Park Rainwater Irrigation \$ 8,304,589 \$ 6,904,589 \$ 900,000 \$ - Q000,000 Prop 50-SMBRP Grant reimbursement of \$1,389,352 received Secured \$ 500,000 \$ - Prop K Secured	.,	_		\$							
Westminster Dog Park Stormwater BMP \$ 1,438,755 \$ 1,438,755 \$ - \$ 2,000,000 Prop 50-SMBRP N/A Westside Park Rainwater Irrigation \$ 8,304,589 \$ 6,904,589 \$ 900,000 \$ - Quimby Secured TOTALS											
S								-			
Westside Park Rainwater Irrigation \$ 8,304,589 \$ 6,904,589 \$ 900,000 \$ - Quimby Secured TOTALS		†	.,.55,.50	Ť	.,,	\$					
TOTALS	Westside Park Rainwater Irrigation	\$	8,304,589	\$	6,904,589				-	Quimby	
						\$	500,000	\$	-	Prop K	Secured
\$ 516,465,134 \$ 507,888,043 \$ 37,280,238 \$ 31,255,769		45									
		\$	516,465,134	\$	507,888,043	\$	37,280,238	\$	31,255,769		



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Decaription	Sch	edule Sta	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Cabrito Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
Land Acquisition Projects	<u> </u>		
Taylor Yard River Park-Parcel G2 Land Acquisition*			√ *
Projects in Design			
Machado Lake Ecosystem Rehabilitation		✓	
Westchester Stormwater BMP			✓
Projects in Bid & Award			
Machado Lake Phase I (Wilmington Drain)		✓	
Rosecrans Recreation Center Stormwater Enhancements*		√*	
Projects in Construction			
Albion Dairy Park – Demolition & Remediation		✓	
Catch Basin Opening Screen Covers Phase III*		√ *	
Echo Park Lake Rehabilitation		✓	
Hansen Dam Wetlands Restoration		✓	
Peck Park Canyon Enhancement		✓	
Penmar Water Quality Improvement Phase I		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
South Los Angeles Wetlands Park		✓	
Temescal Canyon Park Stormwater BMP Phase I		✓	
Projects in Post Construction			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Westside Park Rainwater Irrigation			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)		-	
Grand Blvd. Tree Wells			·
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Strathern Pit Multiuse*			
Westminster Dog Park Stormwater BMP			

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached





3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for July	Prop O Total Expenditures
Albion Dairy Park Demolition &				,	
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$59,235	\$59,235
	Construction Cost	\$3,140,000		\$0	\$0
	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$3,956,400	\$59,235	\$59,235
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
randing outogory 2	Construction Cost	\$0		\$0 \$0	\$0,004
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
October Bosses Well wood Pile Both	Land Association	•		•	•
Cabrito Paseo Walkway/ Bike Path	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$221,674		\$0	\$0
	Construction Cost Construction Management	\$1,007,558 \$108,464		\$0 \$0	\$0 \$0
	Sub-total		\$0	\$0 \$0	\$0
Catch Basin Inserts and Coverings	oub-total	Ψ1,007,000	40		40
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
· analing category :	Construction Cost	\$14,607,953		\$0	\$14,607,953
	Construction Management	\$94,933		\$0	\$0
	Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers					
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$9,246,965		\$0	\$9,246,965
	Construction Management	\$115,439		<u>*0</u>	\$0
	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 4	Pre-Design/Design				\$0 \$0
Tunding Category 1 & 4	Construction Cost	\$250,000 \$42,025,000		\$0 \$0	\$32,169,041
	Construction Management	\$2,225,000		\$0 \$0	\$32,169,041
	Sub-total	\$44,500,000	\$41,258,368	\$0	\$32,169,041
Cesar Chavez Ground Water					
Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2	Pre-Design/Design Cost	\$663,238		\$0	\$0
	Construction Cost Construction Management	\$1,805,050		\$0	\$1,815,625
	Sub-total	\$571,500 \$3,040,000	\$1,815,625	\$0 \$0	\$0 \$1,815,625
	Sub-total	\$3,040,000	\$1,013,023	30	\$1,615,025
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, 3, & 4	Pre-Design/Design	\$10,997,899		\$0	\$4,935,943
	Construction Cost	\$64,693,522		\$0	\$3,483
	Construction Management	\$8,571,892		<u>*0</u>	\$0
	Sub-total	\$84,263,313	\$59,413,140	\$0	\$4,939,426
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$140,590		\$0	\$196,021
	Construction Cost	\$827,000		\$0	\$382,444
	Construction Management	\$108,337		\$0	\$0
	Sub-total	\$1,075,927	\$578,465	\$0	\$578,465




Proposition O - Clean Water Bond

Proposition O - Clean	Water Bond			Monthly Progress Rep	ort - July 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for July	Prop O Total Expenditures
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$395,835		\$0	\$0
	Construction Cost	\$1,583,400		\$92,713	\$262,185
	Construction Management	\$241,467		\$0	\$0
	Sub-total	\$2,220,702	\$1,923,702	\$92,713	\$262,185
Imperial Hwy Sunken Median					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$334,200		\$0	\$315,288
	Construction Cost	\$2,217,703		\$0	\$764,536
	Construction Management	\$171,500		\$0	\$12,724
	Sub-total	\$2,723,403	\$1,251,144	\$0	\$1,092,548
Inner Cabrillo Beach Bacterial Water					
Quality Improvement	Land Acquisition	N/A		N/A	N/A
Funding Category 1	Pre-Design/Design	\$347,826		\$0	\$0
	Construction Cost	\$6,956,522		\$0	\$6,906,550
	Construction Management	\$695,652		\$0	\$0
	Sub-total	\$8,000,000	\$6,906,550	\$0	\$6,906,550
La Cienega/Fairfax Stormwater BMP					
(Canceled)	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$668,159		\$0	\$621,752
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$668,159	\$621,752 	\$0	\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$1,743,743		\$0	\$861,586
	Construction Cost	\$11,129,500		\$55,308	\$4,514,172
	Construction Management	\$1,031,000		\$0	\$298,347
	Sub-total	\$13,904,243	\$6,129,609	\$55,308	\$5,674,105
Machado Lake - Phase I (Wilmington					
Drain)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$2,200,613		\$0	\$3,091,475
	Construction Cost	\$14,383,863		\$0	\$0
	Construction Management	\$1,358,058		\$0	\$0
	Sub-total	\$17,942,534	\$17,952,534	\$0	\$3,091,475
Machado Lake Ecosystem					
Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$12,989,683		\$566	\$6,319,541
	Construction Cost Construction Management	\$76,409,901 \$10,124,313		\$0 \$0	\$0 \$0
	Sub-total	\$99,523,897	\$10,124,312	\$566	\$6,319,541
Mar Vista Recreation Center			, , .	·	
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$753,655		\$0	\$734,160
anding outogory 1	Construction Cost	\$3,425,704		\$0	\$2,405,820
	Construction Management	\$376,827		\$0	\$282,513
	Sub-total	\$4,556,186	\$4,467,642	\$0	\$3,422,493
Oros Green Street	Land Acquisition	\$0		\$0	\$0
Funding Category 4	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$197,600		\$0	\$197,600
	Construction Management	\$0		\$0	\$0
	Sub-total	\$197,600	\$197,600	\$0	\$197,600



Proposition O - Clean Water Bond

Proposition O - Clean	Water Bond		I\	Monthly Progress Report - July 2011			
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for July	Prop O Total Expenditures		
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0		
Funding Category 3	Pre-Design/Design	\$477,551		\$5,385	\$1,234,872		
	Construction Cost	\$5,475,338		\$0	\$2,286,774		
	Construction Management	\$237,111		\$0	\$384,346		
	Sub-total	\$6,190,000	\$6,190,000	\$5,385	\$3,905,992		
Penmar Water Quality Improvement							
Phase I	Land Acquisition	\$0		\$0	\$0		
unding Category 2 & 4	Pre-Design/Design	\$2,395,140		\$0	\$1,781,780		
	Construction Cost	\$16,808,000		\$0	\$2,727,137		
	Construction Management	\$1,551,660		\$0	\$23,102		
	Sub-total	\$20,754,800	\$20,754,800	\$0	\$4,532,020		
Penmar Water Quality Improvement							
Phase II	Land Acquisition	\$0		\$0	\$0		
unding Category 4	Pre-Design/Design Construction Cost	\$326,600		\$0	\$0		
	Construction Management	\$2,292,000 \$211,600		\$0 \$0	\$0 \$0		
	Sub-total	\$2,830,200	\$2,630,200	\$0	\$0		
	- Cub total	V =,000,=00	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \				
Rosecrans Recreation Center Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,035		
	Construction Cost	\$3,722,692		\$0	\$0		
	Construction Management	\$339,332		\$0	\$0		
	Sub-total	\$4,829,119	\$4,233,107	\$0	\$8,035		
Santa Monica Bay Low Flow Diversion	on						
Jpgrades P 1	Land Acquisition	\$0		\$0	\$0		
unding Category 1	Pre-Design/Design	\$1,097,819		\$0	\$577,522		
	Construction Cost	\$4,949,401		\$0	\$3,134,080		
	Construction Management	\$767,157		\$0	\$380,805		
	Sub-total	\$6,814,377	\$6,562,066	\$0	\$4,092,407		
Santa Monica Bay Low Flow Diversio	on Land Acquisition	00		00			
Jpgrades P 2		\$0		\$0	\$0		
unding Category 1	Pre-Design/Design Construction Cost	\$544,547 \$2,455,034		\$0 \$0	\$396,202 \$1,176,789		
	Construction Management	\$380,530		\$0 \$0	\$170,553		
	Sub-total	\$3,380,111	\$2,257,710	\$0	\$1,743,544		
		ψ3,300,111	φ2,237,710		Ψ1,743,344		
Santa Monica Bay Low Flow Diversio Jpgrades P 3	Land Acquisition	\$2,000,000		\$0	\$440,680		
unding Category 1	Pre-Design/Design	\$3,324,213		\$0	\$1,732,117		
	Construction Cost	\$13,255,258		\$0	\$770,595		
	Construction Management	\$2,054,565		\$0	\$115,603		
	Sub-total	\$20,634,036	\$11,510,718	\$0	\$3,058,995		
Santa Monica Bay Low Flow Diversion							
Jpgrades P 4	Land Acquisition	\$0		\$0	\$0		
unding Category 1	Pre-Design/Design	\$1,013,421		\$0	\$574,057		
	Construction Cost	\$4,568,903		\$0	\$2,352,659		
	Construction Management	\$708,180		\$0	\$357,881		
	Sub-total	\$6,290,504	\$5,003,055	\$0	\$3,284,597		
South Lan Annulus Western to P. C.							
South Los Angeles Wetlands Park includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$0		
Funding Category 3	Pre-Design/Design Cost	\$1,638,000		\$27,595	\$2,805,970		
	Construction Cost	\$11,722,602		\$0	\$2,004,986		
	Construction Management	\$1,305,663		\$0	\$330,473		



Monthly Progress Report - July 2011

Proposition O - Clean	Water Bond		N		Progress Report - July 2011		
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for July	Prop O Total Expenditures		
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0		
Funding Category 2	Pre-Design/Design	\$0		\$0	\$0		
	Construction Cost	\$7,800,000		\$0	\$0		
	Construction Management	\$0		\$0	\$0		
	Sub-total	\$17,800,000	\$0	\$0	\$0		
Taylor Yard River Park - Parcel G2							
Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0		
	Pre-Design/Design	\$0		\$0	\$0		
	Construction Cost Construction Management	\$0 \$0		\$0 \$0	\$0 \$0		
	Sub-total	\$12,440,000	\$0	\$0	\$0		
Temescal Canyon Park Stormwater			·		<u> </u>		
BMP Phase I	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$1,725,352		\$75,282	\$2,289,815		
	Construction Cost	\$12,104,809		\$0	\$141,362		
	Construction Management	\$1,117,274		\$0	\$0		
	Sub-total	\$14,947,435	\$14,974,353	\$75,282	\$2,431,177		
Temescal Canyon Park Stormwater							
BMP Phase II	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$426,918		\$0	\$0		
	Construction Cost Construction Management	\$2,995,191 \$276,456		\$0 \$0	\$0 \$0		
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$0		
			.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0		
Funding Category 1, 2, & 4	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808		
	Construction Cost Construction Management	\$26,500,000		\$0 \$0	\$0		
		\$2,445,950	44.000.000	\$0	\$0		
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,167,808		
Westminster Dog Park Stormwater	Land Assulation	00					
BMP Funding Category 4	Land Acquisition Pre-Design/Design	\$0		\$0 \$0	\$0		
Funding Category 4	Construction Cost	\$169,577 \$1,159,000		\$0 \$0	\$224,005 \$254,585		
	Construction Management	\$110,178		\$0	\$46,346		
	Sub-total	\$1,438,755	\$558,649	\$0	\$524,936		
Westside Park Rainwater Irrigation							
Project	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$747,945		\$0	\$778,026		
	Construction Cost Construction Management	\$5,756,644		\$62,188	\$2,705,803		
	Sub-total	\$400,000 \$6,904,589	\$4,302,563	\$0 \$62,188	\$186,355 \$3,670,184		
PROJECTS SUBTOTAL	Cub total	\$507,888,043	\$301,491,370	\$378,270	\$143,081,839		
Consultant Cost – Program Related Bu	ıdaet	\$30 <i>1</i> ,888,043	\$301,491,370	\$376,270	\$143,001,039		
· ·	auger	Фооо ооо	#500.004	ФО.	# 500.004		
Program Development Full Proposal Development		\$600,000 \$360,000	\$599,684 \$360,000	\$0 \$0	\$599,864 \$360,000		
City Staff - Program Related Budget*							
Office of Accounting		\$895,696	\$538,599	\$0	\$426,057		
Bureau of Engineering		\$4,057,743	\$8,460,647	\$0	\$6,708,598		
Bureau of Contract Administration		**	\$3,737,676	\$0	\$1,328,916		
Bureau of Sanitation		\$5,344,625	\$5,783,867	\$0	\$5,706,436		
Indirect Cost		\$3,629,458	\$5,865,831	\$0	\$4,573,624		
Arbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340		
<u> </u>							
PROGRAM TOTAL		\$522,782,905	\$326,845,013	\$378,270	\$162,792,673		

^{*}Appropriations and expenditures represent Program and Project related City Staff Cost
**No Program related Budget

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.


Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design
Violet Bid and Award
Green Construction

Blue Post Construction


Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: Malcolm Pirnie Contractor: National Demolition Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	Demolition of the buildings and improvements of an industrial facility, remediation and abatement of all hazardous materials and soils onsite, and the importation of clean soil to leave the property in a level, graded condition.	Contractor to mobilize to the site in August.	Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.:	\$1,523,466 \$1,296,555 \$0 \$1,296,555	
The state of the s	Photo of Project Site	Funding: Prop O		Payment to date: Master Sch. Constr. Completion Date:	\$0 Pre Design	Land Design Bid & Const Award Post Cons
Albion Dairy Park - Land Acquisition 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165 Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan.	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition	Prop O Acquisition Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$17,474,154 N/A N/A N/A \$17,474,154 Pre Design	100% Land Acquire Design Bid & Const Post Cons Award
Cabrito Paseo Walkway/Bike Path btwn Marson St. and Raymer St.	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "SMART" irrigation system.	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds heeded to camplete the project. ANLT requested to withdraw their request for project funding.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$1,007,558 N/A N/A N/A Pre Pre Design	Land Design Bid & Const Post Cons Acquire Award Post Cons
Catch Basin Inserts and Covers Phase I Citywide	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los Angeles River Watersheds. Funding: Prop O & Prop 40	This project is complete.	Prop O Constr. Cost: Payment to date: Construction Completion Date:	\$14,900,000 \$14,202,869 \$EP 2007	Land Acquire Design Bid & Const Post Cons



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation	Install approximately 6,400 screens in medium trash generation areas, in the City, to	This project is complete.	Prop O Constr. Cost: \$9,400,00	
	Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	increase trash reduction from 20% (accomplished in Phase 1) to 30% trash reduction in Balfonal Creek and LA River Dwatersheds. Funding: Prop O		Payment to date: \$9,246,96 Construction Completion Date: OCT 200	Pre Land Design Bid & Const Post Const Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and County catch basins within the City.	23,255 screen covers have been installed. The previous month's figures were erroneously reported due to a tracking oversight in the project database. The corrected figures shown are as of the end of July 2011.	Prop O Constr. Cost: \$42,025,00 Orig. Const. Contr.: \$42,025,00 CO's to date: \$ Rev. Constr. Contr.: \$42,025,00 Payment to date: \$32,169,04	
Cesar Chavez Ground Water	Photo of Catch Basin Screen Cover	Funding: Prop O		Master Sch. Constr. Completion Date: FEB 201	Pre Land Design Bid & Const Post Const 2 Design Acquire Award
Improvement 12455 Wicks Street	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Prop O Constr. Cost: \$1,805,05 Orig. Const. Contr.: \$7,471,67 CO's to date: \$727,27	6
	Proj. Mgr.: Fang Chang Contact #: 213-978-1896 Photo of Project Site	collection system. Funding: Prop O DWP, CWMB Grant, UDA Grant, & CIEP		Rev. Constr. Contr.: \$8,198,95 Payment to date: \$7,131,59 Construction Completion Date: OCT 200	Pre Land Design Bid & Const Post Consl Award
Echo Park Lake Rehabilitation 751 Echo Park Avenue	CD 13 - Eric Garcetti Designer: Black & Veatch	Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland	The Notice to Proceed was issued to Ford E.C. on 7/11/11. Ford erected fencing around the park to secure the site and	Est. Prop O Constr. Cost: \$26,933,50 Orig. Const. Contr.: \$24,485,00	
	Contractor: Ford E.C. Proj. Mgr.: Alfred Mata Contact #: 213-847-0346	structural best management practices.	moved construction trailers on site. A town hall meeting was held for this project on 7/20/11 at St. Paul's Cathedral Center.	CO's to date: \$ Rev. Constr. Contr.: \$24,485,00 Payment to date: \$	0
	Photo of Existing Lake	Funding: Prop O & Prop K		Master Sch. Constr. Completion Date: MAR 201	Pre Land Design Bid & Const Post Const



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Grand Blvd. Tree Wells						
Intersection Grand & Riviera	CD 11 - Bill Rosendahl Designer: PSOMAS	Install seven stormwater bioretention filters in a high-density residential and	This project is complete.	Prop O Constr. Cost: Orig. Const. Contr.:	\$501,797 \$401,797	
There's tople throat bullyon	Contractor: Andrew Papac & Sons	commercial corridor in the Venice area to treat runoff from		CO's to date:	(\$19,353)	
Too Have being	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	66 acres		Rev. Constr. Contr.: Payment to date: Constrution	\$382,444 \$382,444	100% Land Design Bid & Const Post Const
.0	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Constitution Completion Date:	JUL 2009 Design	Award Award
Hansen Dam Wetlands Restoration Osborne Street @ Foothill Blvd.	CD 7 - Richard Alarcón	Stormwater runoff from three existing parking lots will be sent	Biologist observed three pairs of nesting Least Bell's Vireo near	Prop O Constr. Cost:	\$1,050,257	
Osbotne Street @ Pootinii Biva.	Designer: MRCA	through newly constructed sediment forebays for removal of	the project site. Due to the presence of this Federal and	Orig. Const. Contr.:	\$955,257	
	Contractor: Lee Construction Proj. Mgr.: Iftekhar Ahmed	trash & sediments prior to wetlands discharge.	State-listed as endangered avian species, all construction is	CO's to date:	\$37,968	
Lower Parking Area Detention	Contact #: 213-485-5875		on hold until 9/15/11.	Rev. Constr. Contr.:	\$993,225	
Upper Pulses				Payment to date:	\$169,473	34%
Arei	Proposed Project Layout	Funding: Prop O & Caltrans- FTIP		Master Sch. Constr. Completion Date:	Pre Design	Land Design Acquire Bid & Const Post Const Award
Imperial Hwy Sunken Median Stormwater BMP	CD 11 - Bill Rosendahl	Includes one 200-feet long grass	This project is complete.	Prop O Constr. Cost:	\$814,794	
Pershing Drive to California Street	Designer: PSOMAS	swale, one 250-feet long infiltration trench (7'D x 10'W)		Orig. Const. Contr.:	\$512,864	
	Contractor: Park West Landscape Inc.	with native vegetation along the full length of the median, & local		CO's to date:	\$215,901	
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	regrading to reduce pohding in the median an Main St.		Rev. Constr. Contr.:	\$728,765	
				Payment to date: Master Sch. Constr.	\$626,781 Pre	100% Land Design Bid & Const Post Const
The second second	Photo of Existing Median	Funding: Prop O		Completion Date:	JUL 2010 Design	Acquire Award
Inner Cabrillo Beach Bacterial Water Quality Improvement	CD 15 - Janice Hahn	Recontour recreational beach	The sand-replacement project is	Prop O Constr. Cost:	\$6,956,522	
San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	and replace beach sand to prevent flooding, promote	complete.		\$16,000,000	
	Contractor: L.A. Deepening Constructors	drainage and sand flushing to		CO's to date:	\$0	
in.	Proj. Mgr.: John Saldin Contact #: 213-485-1411	improve water quality. Project is being constructed by the Harbon Dept. Prop Ois funding up to		Rev. Constr. Contr.:	\$16,000,000	
THE DESIGNATION OF THE PARTY OF	Contact //. 210 100 1111	\$8,0 M.		Payment to date:	\$6,906,550	100%
	Photo of New Sand Placement	Funding: Prop O & Port of LA	كاكا لا كاكا	Master Sch. Constr. Completion Date:	JUL 2009	Land Acquire Design Bid & Const Award Post Const



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	N/A	
The state of the s	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
A CONTROL PRINCE PRINCE AND A PRINCE	Proj. Mgr.: Iftekhar Ahmed	pump station, recirculation pump system and an overflow system.		o o to date.	14//	
田澤	Contact #: 213-485-5875	3,000	기록[[[록] [/]	Rev. Constr. Contr.:	N/A	
建	210 400 0070			Payment to date:	N/A	
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010	
LA Zoo Parking Lot				F-1 P 0 0 1		
	CD 4 - Tom LaBonge	Construct stormwater best management practices including	Post-construction phase continues.	Est. Prop O Constr. Cost:	\$4,650,096	
5333 Zoo Drive	Designer: Tetra Tech	trash capture devices, porous	continues.	Orig. Const. Contr.:	\$4,227,360	
	Contractor: Pima Co.	pavement and bioswales at the Zoo Parking Lot.		CO's to date:	\$251,853	
9	Proj. Mgr.: Iftekhar Ahmed	200 Faiking Lot.				
SION DIE STORE	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,479,213	
territoria Criminalia				Payment to date:	\$4,458,864	26%
	Proposed Project Site Plan	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design	Land Design Bid & Const Post Const Award
Machado Lake-Phase I	. roposou r rojost ene r tair	· · · · · · · · · · · · · · · · · · ·			02112011	
(Wilmington Drain)	00.45	Install trash netting systems,	On 7/27/11, the Board of Public	Est. Prop O Constr.		
PCH & Vermont Avenue	CD 15 - Janice Hahn Designer: CDM	install smart irrigation in	Works rejected the bids received	Cost:	\$14,383,863	
	-	landscaped areas, use biofilters or similar vegetated BMPs, and	for this project due to the recently detected presence of a	Orig. Const. Contr.:	N/A	
	Contractor: TBD	recontour and align the channel.	least Bell's vireo (endangered	CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata		avian species) on the site. Additional time is needed for	David Carata Carata		
	Contact #: 213-847-0346		U.S. Fish & Wildlife Service to establish conditions to proceed	Rev. Constr. Contr.: Payment to date:	N/A	84%
			with construction.	Master Sch. Constr.	N/A Pre	Land Design Bid & Const Post Const
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	OCT 2012 Design	Award
Machado Lake Ecosystem						
Rehabilitation	CD 15 - Janice Hahn	In-lake rehabilitation techniques,	Design phase continues.	Est. Prop O Constr. Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM	riparian system enhancements, and treatment best management		Orig. Const. Contr.:	N/A	
A STEP STEP	Contractor: TBD	practices.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata					
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	95%
	Photo of Existing Lake	Funding: Prop O & Prop K		Master Sch. Constr. Completion Date:	JULY 2014	Land Design Bid & Const Post Const Award
	or Existing Lune			- 5p.o Bato.	00E1 2014	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Mar Vista Recreation Center Stormwater BMP	CD 11 - Bill Rosendahl	Construction of a stormwater lift station, hydrodynamic separator,	Post-construction phase continues.	Prop O Constr. Cost:	\$2,790,120	
11430 W. Woodbine	Designer: PSOMAS	underground detention tank,		Orig. Const. Contr.:	\$2,340,120	
	Contractor: LA Engineering Inc.	chlorination facility, final effluent pump station, recirculation		CO's to date:	\$132,990	
	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	pump, and overflow piping at Mar Vista Park.		Rev. Constr. Contr.:	\$2,473,110	
	Proposed Project Site Plan	Funding: Prop O, Prop 50 & ARRA		Payment to date: Master Sch. Constr. Completion Date:	\$2,405,820 Pre Design	99% Land Acquire Design Bid & Const Post Cons Award Post Cons
Oros Green Street				Prop O Constr.		
	CD 13 - Eric Garcetti	Construct five curb side	This project is complete.	Cost:	\$300,000	
between Blake Avenue & LA River	Designer: North East Trees (NET)	"stormwater gardens" in street parkway and a large infiltration		Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000	
	Contact #: 213-473-4242			Payment to date: Construction	\$0	
1				Completion Date:	AUG 2007	100%
	Photo of New Sidewalk & Stormwater Gardens	Funding: Prop OLPhoblish L CWA		Master Sch. Constr. Completion Date:	Design MAY 2010	Land Acquire Design Bid & Const Post Cons Award
Peck Park Canyon						
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales, infiltration strips, stormwater	Construction efforts continue. Due to the steep trail at	Prop O Constr. Cost:	\$2,560,641	
560 N. Western Avenue	Designer: Tetra Tech	catch basins, armoring and re-	Goldenrose Street, safety	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc	vegetation for bank stabilization, and a step pool channel in Peck	railings will be installed to assist park users.	CO's to date:	\$146,583	
Vancture 1	Proj. Mgr.: John Saldin	Park.	pain abord.			
	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$3,783,529	
		Funding: Prop O, Prop 50 & Rec		Payment to date:	\$3,536,364	99% Land Design Bid & Const Post Cons
	Proposed Project Layout	and Trails Grant		Master Sch. Constr. Completion Date:	MAY 2011	Acquire Award
Penmar Water Quality						
Improvement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	Project construction phase	Prop O Constr. Cost:	\$12.500.700	
1341 Lake Street	Designer: Brown & Caldwell	runoff. Dry weather runoff to be diverted to sanitary sewer for	continues. Ongoing construction activities include excavations for	Orig. Const. Contr.:	\$11,360,700	
	Contractor: Pacific Hydrotech	treatment. Wet weather runoff to	the underground tank at Penmar	CO's to date:	\$0	
**************************************	Proj. Mgr.: Andy Flores	be diverted to the underground storage tank for discharge to	Park, forming of the pump station walls at Frederick Street			
STATION STATIO	Contact #: 213-485-4496	sanitary sewer.	and installation of pipeline in Rose Avenue.	Rev. Constr. Contr.:	\$11,360,700	
				Payment to date:	\$2,927,137	48%
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JUL 2012	Land Design Bid & Const Post Cons Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE	
Penmar Water Quality							
mprovement Phase II	CD 11 - Bill Rosendahl	Install a water treatment system	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,292,000		
41 Lake Street	Designer: Brown & Caldwell	for the purpose of reusing collected stormwater for	design phase.	Orig. Const. Contr.:	N/A		
	Contractor: TBD	irrigation.		CO's to date:	N/A		
DOMPSTON ON A REPORT FOR STATON	Proj. Mgr.: Andy Flores						
PARTICIPATION MEASURED	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A		
THE PARTY OF THE P				Payment to date:	N/A 79	%	
				Master Sch. Constr.	Pre		Post C
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	Awaru	
osecrans Rec. Center				5.5.00			
tormwater Enhancements	CD 15 - Janice Hahn	Install "SMART" irrigation	Ten bids, ranging from	Est. Prop O Constr. Cost:	\$3,722,692		
5000 S. Vermont Avenue	Designer: Withers & Sandgren	system, bioswales, vegetated retention basins, infiltration	\$2,957,394 to \$4,485,000, were received. Five bids are below	Orig. Const. Contr.:	N/A		
	Contractor: TBD	basins, synthetic soccer field,	the City Engineer's estimate of	CO's to date:	N/A		
	Proj. Mgr.: Ray Araujo	decomposed granite pathway, and landscaping.	\$3,500,000.				
MOTORITORIAN MOCORITORIAN MOCORITORIA MOCORITORI	Contact #: 213-473-9717	. 0		Rev. Constr. Contr.:	N/A		
Tributed in the second				Payment to date:	N/A	84%	
				Master Sch. Constr.	Pre Desig	Land Design Bid & Const F Acquire Acquire	Post 0
MARKET THE STATE OF THE STATE O	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013		
Santa Monica Bay Low Flow				Prop O Constr.			
iversion Upgrades Pkg 1	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club, Thornton, Venice Pavilion, and	Awaiting Final Acceptance Board Report to be completed	Cost:	\$3,327,000		
CH Several Locations	Designer: PSOMAS	Imperial Low Flow Diversion	by the Bureau of Contract	Orig. Const. Contr.:	\$3,024,545		
	Contractor: LA Engineering, Inc.	systems to divert both summer and winter dry-weather flows, in	Administration.	CO's to date:	\$190,854		
	Proj. Mgr.: Andy Flores	order to comply with the bacteria					
	Contact #: 213-485-4496	TMDL winter dry-weather regulations.		Rev. Constr. Contr.:	\$3,215,399		
45		regulations.		Payment to date:	\$3,134,080		99
	District Manager Ave. LED	Funding: Prop O, Prop 50 &		Master Sch. Constr.	Pre Desig	Land Design Bid & Const F Acquire Award	Post C
	Photo of Marquez Ave. LFD	ARRA		Completion Date:	JUL 2010		
Santa Monica Bay Low Flow Diversion Upgrades Pkg 2				Prop O Constr.			
	CD 11 - Bill Rosendahl	Upgrade the existing Temescal Canyon Low Flow Diversion	Awaiting Final Acceptance Board Report to be completed	Cost:	\$1,327,440		
Temescal Canyon Park	Designer: PSOMAS	System to comply with the	by the Bureau of Contract	Orig. Const. Contr.:	\$1,207,440		
LI Miller	Contractor: LA Engineering, Inc.	bacteria TMDL winter dry weather regulations.	Administration.	CO's to date:	\$42,074		
	Proj. Mgr.: Andy Flores	Tourist regulations.					
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514		
				Payment to date:	\$1,176,789		99
MAIOVEMENTS	Proposed Improvements at Temescal	Funding Prop O & APPA		Master Sch. Constr.	Pre Desig	Land Design Bid & Const F Acquire Award	Post C
I HAMP TO STORE	Cyn LFD	Funding: Prop O & ARRA		Completion Date:	OCT 2010		



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMP	LETE
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3	00.44 0.110	Construct a relief sewer (CIRS)	Construction on the northern	Prop O Constr.			
Along PCH	CD 11 - Bill Rosendahl Designer: PSOMAS	to the Coastal Interceptor Sewer	section of the new sewer within	Cost:	\$9,315,451		
	· ·	in order to comply with the bacteria TMDL winter dry-	Pacific Coast Highway is expected to be completed in September 2011.	Orig. Const. Contr.:	\$8,648,000		
10000000000000000000000000000000000000	Contractor: Blois Construction	weather regulations.		CO's to date:	\$0		
THE RESERVE AND ADDRESS OF THE PARTY OF THE	Proj. Mgr.: Andy Flores			5 0 . 0 .			
PROPOSED COASTAL INTERCEPTOR RELEA	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000		4407
				Payment to date: Master Sch. Constr.	\$770,595 Pre	Land Design Bid & C	41% Const Post C
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Completion Date:	OCT 2012 Desig	n Acquire Award	
Santa Monica Bay Low Flow							
Diversion Upgrades Pkg 4	CD 11 - Bill Rosendahl	This project will upgrade the	The project continues in the post-	Prop O Constr. Cost:	\$2,507,000		
Vill Rogers Beach Parking Lot	Designer: PSOMAS	existing Low Flow Diversion System at Santa Monica Canyon	construction phase.	Orig. Const. Contr.:	\$2,279,000		
	Contractor: Griffith Company	and Palisades Park Low Flow		CO's to date:	\$185,210		
	Proj. Mgr.: Andy Flores	Diversion System. Upgrades include pump and electrical			ψ100,210		
	Contact #: 213-485-4496	upgrades and automatic control		Rev. Constr. Contr.:	\$2,464,210		
	210 100 1100	from Venice Pump Plant.		Payment to date:	\$2,352,659		59
THE RESERVE THE PROPERTY OF THE PARTY OF THE				Master Sch. Constr.	Pre	Land Design Bid & C	Const Post C
	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Completion Date:	APR 2011	Alliand	
South Los Angeles Wetlands Park				Prop O Constr.			
	CD 9 - Jan Perry	Construct a wetlands park at 54th St. and Avalon Blvd to	Sidewalk/parkway/curb/gutter improvements began.	Cost:	\$3,252,000		
4th St & Avalon Boulevard	Designer: PSOMAS	improve area stormwater quality,	Construction continued with	Orig. Const. Contr.:	\$6,370,000		
	Contractor: Ford E.C.	and provide recreational space for the surrounding community.	remediation, grading, electrical, pumps, valves, discharge piping,	CO's to date:	\$120,605		
	Proj. Mgr.: John Saldin	,	bridges, mothballing,				
	Contact #: 213-485-1411		landscaping, and fencing.	Rev. Constr. Contr.:	\$6,490,605		
		Funding: Prop O, Prop K, Prop 12, Prop 50, Prop 40,		Payment to date:	\$2,004,986		98%
		CSSA(SEP), Brownfields Grant,		Master Sch. Constr.	Pre Desig	Land Design Bid & C	Const Post C
	Rendering of Proposed Project	& MTA		Completion Date:	DEC 2011		
Strathern Pit Multiuse				Est. Prop O			
	CD 6 - Tony Cárdenas	Acquire the land necessary to convert a 30-acre gravel pit site	This project is complete.	Acquisition Cost:	\$10,000,000		
3175 & 8216 Fair Avenue	Designer: LA County	into a multipurpose facility		Orig. Const. Contr.:	N/A		
	Contractor: TBD	dedicated to stormwater retention and reuse.		CO's to date:	N/A		
Na brain Promise Programs Promise fair	Proj. Mgr.: Alfred Mata						
40 Yunan Harris Harris Harris Harris	Contact #: 213-847-0346	[[\ \ [\ \] \] \] \ \ [\ \] \ [\ \] \]		Rev. Constr. Contr.:	N/A		
bel Norma Printed			- -	Payment to date:	N/A	100%	In
		\setminus		Expected Acquisition	Pre Desig		Const Post C



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Taylor Yard River Park -						
Parcel G2 Land Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent	Land acquisition is in	Est. Prop O Acquisition Cost:	\$12,440,000	
2850 Kerr Street	Designer: N/A	to the LA River as part of Revitalization Master Plan.	negotiation.	Orig. Const. Contr.:	N/A	
	Contractor: N/A	\$25M in Prop O funds must be augmented. CD 1 leads		CO's to date:	N/A	
The state of the s	Proj. Mgr.: Alfred Mata	purchase negotiations				
CALL DE CONTRACTOR OF THE CONT	Contact #: 213-847-0346	(coordination with Trust for Public Land).		Rev. Constr. Contr.:	N/A	
		·		Payment to date:	N/A	87%
The Mark	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Expected Acquisition Date:	Pre Desig TBD	Land Design Bid & Const Post Const Award
Temescal Canyon Park						
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an existing storm drain to Temescal	Project awarded to LA Engineering on 7/15/11 for	Est. Prop O Constr. Cost:	\$7,721,780	
15900 Pacific Coast Highway	Designer: AECOM	Canyon Park for treatment by a	5 5	Orig. Const. Contr.:	\$7,019,800	
	Contractor: LA Engineering, Inc.	hydrodynamic separator, underground detention tank and		CO's to date:	\$0	
	Proj. Mgr.: Iftekhar Ahmed	diversion to a sanitary sewer for treatment at treatment plant.				
	Contact #: 213-485-5875	trodition at trodition plant.		Rev. Constr. Contr.:	\$0	
				Payment to date: Master Sch. Constr.	\$0 Pre	3% Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2013 Desig	Award Award
Temescal Canyon Park						
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,995,191	
15900 Pacific Coast Highway	Designer: AECOM	Canyon Park Stormwater BMP Project proposes the	design phase.	Orig. Const. Contr.:	Ψ2,330,101 N/A	
	Contractor: TBD	construction of an onsite		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	stormwater treatment / disinfection system. The treated		oo o to dato.	14/1	
	Contact #: 213-485-5875	stormwater is to be used for		Rev. Constr. Contr.:	N/A	
	Jonato #. 213 400 3073	landscape irrigation.		Payment to date:	N/A 80	2/6
				Master Sch. Constr.	Pre Posici	Land Design Bid & Const Post Const Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	Award
Westchester Stormwater						
BMP	CD 11 - Bill Rosendahl	Capture and treat stormwater	Bureau of Sanitation (BOS) staff	Est. Prop O Constr. Cost:	\$26,500,000	
Los Angeles World Airport	Designer: AECOM	runoff from three existing stormdrains through the project	continues to work with LAWA to finalize the lease agreement of	Orig. Const. Contr.:	N/A	
The state of the s	Contractor: TBD	BMP elements, including Trash Net System, Underground	the project site.	CO's to date:	N/A	
Implication of the Control of the Co	Proj. Mgr.: Salem Garawi	Detention Tank and				
Street 1 a la company de la co	Contact #: 213-847-0345	Underground Infiltration Facility.		Rev. Constr. Contr.:	N/A	
Note: 1 The sheet and early to be harder to come an experiment of the sheet to come and the sheet to come an experiment of the sheet to come and the sheet to come an experiment of the sheet t				Payment to date:	N/A	53%
1 Series the sear of CP Series in participant.				Master Sch. Constr.	Pre	Land Design Bid & Const Post Const Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	ST PERCENT COMPLETE
Westminster Dog Park Stormwater BMP	CD 11 - Bill Rosendahl	Includes installation of a modular	This project is complete.	Prop O Constr. Cost:	\$385,330
1203 South Main Street	Designer: PSOMAS	constructed wetland (bioremediation filter), so that on-		Orig. Const. Contr.:	\$285,330
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and treated prior to discharging into		CO's to date:	(\$30,370)
	Proj. Mgr.: Salem Garawi Contact #: 213-847-0345	the storm drain system.		Rev. Constr. Contr.:	\$254,960
W. T.				Payment to date: Master Sch. Constr.	\$254,585 100% Pre Land Design Bid & Const Post Const Award
	Photo of Existing Dog Park	Funding: Prop O		Completion Date:	FEB 2010 Design Acquire Award
Westside Park Rainwater Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	Construction is complete. The grand opening ceremony was	Prop O Constr. Cost:	\$3,300,000
(1)	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system,	held on 7/23/11. The park is now open to the public.	Orig. Const. Contr.:	\$2,675,964
7-11	Contractor: PPC Construction, Inc.	and a dry creek with a perforated pipe for collecting and returning	open to the passion	CO's to date:	\$446,537
出計画とと言	Proj. Mgr.: Iftekhar Ahmed	excess irrigation water to the existing stormdrain.			
一回	Contact #: 213-485-5875	owning communant		Rev. Constr. Contr.:	\$3,122,501
		For diagram David O. David 50 David		•	\$2,643,616 12% Pre Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O, Prop 50, Prop K, Quimby		Master Sch. Constr. Completion Date:	JUL 2011 JUL 2011

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	CATCH BASIN RETROFITS									
		Inserts		Screen Covers						
Council District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III				
	(COMPLETED)	2000	<u></u>	(COMPLETED)						
	Installed	Planned	Installed	Installed	Planned	Installed*				
1	1,174	200	0	960	1,300	941				
2	0	10	0	505	2,750	1,428				
3	0	10	0	1,230	3,650	1,788				
4	580	500	0	890	1,870	1,382				
5	98	20	0	1,186	5,530	2,592				
6	0	0	0	380	1,730	876				
7	0	0	0	960	1,650	1,294				
8	1,370	50	0	1,526	1,550	1,545				
9	1,300	500	0	1,936	1,000	1,032				
10	809	100	0	1,200	2,050	1,706				
11	71	10	0	399	2,340	2,471				
12	0	20	0	985	4,050	2,289				
13	570	320	0	790	1,260	924				
14	1,480	220	0	1,125	2,600	1,477				
15	168	40	0	228	550	1,510				
	7,620	2,000	0	14,300	33,880	23,255				

^{*} Previous month's figures were erroneously reported due to a tracking oversight in the project database. Correct figures are shown as of the end of July 2011.

