

Proposition O – Clean Water Bond Program

June 2011 Monthly Report



Hansen Dam Wetland Restoration Infiltration Basin

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

Citizens Oversight Advisory Committee

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM



Distribution List

Miguel Santana, City Administrative Officer Gerry F. Miller. Chief Legislative Analyst

Ronald Nichols, General Manager Romel Pascual, Deputy Mayor Andrea A. Alarcón, Acting President

Adi Liberman, Chair Dayna Bochco Francine Diamond

Mark Gold Tiger Kang Miguel Luna

Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

Paula A. Daniels, Commissioner Steven T. Nutter, Commissioner Valerie Lynne Shaw. Commissioner Gary Lee Moore, City Engineer John L. Reamer, Jr., Director

Nazario Sauceda, Interim Director Enrique C. Zaldivar, Director

Victoria Santiago, Director Jon Kirk Mukri, General Manager

Kenneth R. Redd, Deputy City Engineer Adel H. Hagekhalil, Assistant Director

Edward Jordan, Assistant City Attorney

David H. Hirano Rafael E. Prieto Charles E. Modica Michael E. Mullin

Thomas Erb David Pettiiohn Shahram Kharaghani Kendrick K. Okuda

Office of the City Administrative Officer (CAO) Office of the Chief Legislative Analyst (CLA) Department of Water and Power (DWP)

Mayor's Office

Board of Public Works

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Board of Public Works Board of Public Works Board of Public Works

Bureau of Engineering (BOE) **Bureau of Contract Administration**

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office

CAO CLA CLA

Mayor's Office

DWP DWP BOS BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop o/report2011.htm




TABLE OF CONTENTS

Sec	tion				Page
1.0	Evon	ıtivo Çı	mmor.		
1.0			mmary		
	1.1		am Summ	ary	
		1.1.1		AOC, and Other Highlights	4
		1.1.2		les	
		1.1.3	Project C	Community Meetings Schedule	6
	1.2				
	1.3	Projec	t Status S	Summary	8
		1.3.1	COAC &	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	
			1.3.3.3	Project Funding Summary	
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedul	es	13
	2.2	Progra	am Master	r Schedule	14
3.0	Budg				
	3.1	Budge	t vs. Actu	al Expenditure	15
4.0	Proje	ct Statu		·	
	4.1	Projec	t Status R	Report	19
5.0	Appe	-			
	5.1		f Propositi	ion O Projects Approved for Implementation	29
	5.2	-	-	Basin Retrofits Screen Covers and Inserts by Council Districts	
	J.2	· abio	o. Caton L	zaciii italiania dalaan dalaa indona by dadini bidinata iiiiiiiii	

1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for June 2011.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights</u>

- The COAC meeting of June 15, 2011 was canceled.
- The AOC meeting of June 30, 2011 was canceled.

1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - o **Status:** To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
 - Action: Bureau of Sanitation will prepare and submit the necessary reports to the grantor.

• Hansen Dam Wetland Restoration Project

- o **Issue:** The project site is close to Hansen Lake, which provides a valuable wetland habitat for wildlife, including Least Bell's Vireo (Vireo), a Federal and State-listed endangered avian species. Environmental mitigation measures require a biologist to perform weekly surveys to determine whether any nesting Vireos are present. If an active nest is present, a 250-ft buffer around the area shall be put in place until the area is no longer active.
- Status: On 5/24/11, project biologist observed three Vireo breeding territories along the habitat adjacent to the project site; two were in early stages of nesting. Vireo breeding season ends in mid-September.
- O Action: In compliance with the Federal Endangered Species Act and Migratory Bird Treaty Act, as well as recommendation by the project biologist, construction activity in the lower parking lot is on hold. Construction will resume in mid-September 2011, unless the Vireos leave the site earlier. Construction activity in the northern basin continues and is expected to be completed in mid-July 2011.

Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- Status: BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project

- Issue: Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
- Status: A design alternative to re-align the sewer away from the conflicting utility has been completed. BOE is working with the contractor in identifying project cost and schedule impacts. California Department of Transportation (Caltrans) encroachment permit amendment is being processed in order to implement the new design alignment.
- o **Action:** Project team will work with the contractor to schedule other work outside the affected area in the interim until the permit amendment is secured.

1.1.2 Key Issues (continued)

Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

1.1.3 Project Community Meetings Schedule

The following is a list of Proposition O project meetings with the public that occurred in June and are planned for the month of July.

		COMMUNIT	Y MEETINGS	
Date	Time	Project	Group	Location
6/11/2011	10:00 AM	Albion Dairy Park – Demolition & Remediation	Participation in public meeting	Downey Recreation Center 1772 North Spring Street Los Angeles, CA 90031
6/16/2011	2:00 PM	Westchester Stormwater BMP	Community Meeting	Council District 11 Field Office 7166 West Manchester Avenue Los Angeles, CA 90045
7/20/2011	6:00 PM	Echo Park Lake Rehabilitation	Community Meeting	Cathedral Center of St. Paul 840 Echo Park Avenue Los Angeles, CA 90026
7/23/2011	11:00 AM	Westside Park Rainwater Irrigation	Ribbon Cutting Ceremony	Westside Park 2785 Clyde Avenue Los Angeles, CA 90027

1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION	MMARY		
General Obligation Bonds Approved by Voters		\$500,000,000	
Total Bond Sales to Date		\$322,500,000	
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of June 2011)	\$3,040,305		
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of June 2011)	\$852,098		
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of June 2011)	\$5,066,333		
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of June 2011)	<u>\$5,506,246</u>		
Total Bond Interest Earnings to Date			
General Obligation Bonds Remaining to be		\$177,500,000	

1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

	PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC												
Project Title Applicant		Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		O Funding mendations	Month/Year Recommended by COAC & AOC					
						COAC	AOC						
Cabrito Paseo Walkway/Bike Path (Cancellation)	Los Angeles Neighborhood Land Trust	(\$1,337,696)	\$0	(\$3,125,313)	(\$4,463,009)	(\$4,463,009)	(\$4,463,009)	February 2011					
Elmer Avenue Phase II: Elmer Paseo	City of LA, Council District 6	\$829,000	\$0	\$446,000	\$1,275,000	\$1,275,000	\$1,275,000	February 2011					
Glenoaks/ Sunland City of LA, Council Stormwater District 6 \$5		\$500,000	\$0	\$100,000	\$600,000	\$600,000	\$600,000	February 2011					
		(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)	(\$2,588,009)	(\$2,588,009)						

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

	PROJECTS RECOMMENDED BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC						
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007						
Boyle Heights Joint Use Community Center City of LA, Council District 14		\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007						
			TOTALS									
		\$10,133,042	\$0	\$528,000	\$10,661,042							

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJECTS	S IN IMPLEMENTA	ATION		
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*
Projects in Pre-Design				
Cabrito Paseo Walkway/Bike Path (ON HOLD)	\$1,337,696	\$0	\$4,463,009	\$3,125,313
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects				
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Machado Lake Phase I (Wilmington Drain)	\$17,942,534	\$0	\$17,942,534	\$4,397,500*
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Construction				
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,400,000*
Projects in Post Construction				
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
Projects Completed				
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$1,075,927	\$0	\$1,075,927	\$350,000*
mperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
nner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651
Strathern Pit Multiuse	\$17,800,000	\$0	\$22,505,000	\$4,705,000
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
	TOTALS			
	\$495,448,043	\$12,440,000	\$516,465,134	\$68,536,007

^{*}Estimated grant funds/reimbursements that may be available

^{**}American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

	PROJECT BUDGET SUMMARY											
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget								
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0								
Projects Recommended by AOC	(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)								
Projects In Implementation	\$495,448,043	\$12,440,000	\$68,536,007	\$516,465,134								
		тот	ALS									
	\$495,448,043	\$12,440,000	\$65,956,694	\$513,877,125								
Prop O Total Project Obligation	\$507,8	88,043										

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.


1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

PROP O BUDGET (DEFICIT)/ SURPLUS \$ 12,224,070

Project Title	Council / Mayor Approved	Approved Set-Asides	Future Needs	Cost Reductions	Prop O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$ 3,956,400				\$ 3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED	\$ 17,560,000				\$ 17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$ -				\$ -
Boyle Heights Joint Use Community Center Improvements	\$ -				\$ -
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$ 1,337,696			(0.007.444)	\$ 1,337,696
Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED	\$ 17,000,000 \$ 10,000,000			\$ (2,297,114) \$ (637,596)	
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000			\$ (637,596)	\$ 44,500,000
Cesar Chavez Ground Water Improvement	\$ 3,040,000				\$ 3,040,000
Echo Park Lake Rehabilitation	\$ 84,263,313				\$ 84,263,313
Grand Blvd. Tree Wells - COMPLETED	\$ 1,075,927				\$ 1,075,927
Hansen Dam Wetlands Restoration	\$ 2,220,702				\$ 2,220,702
Imperial Highway Sunken Median Stormwater BMP Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 2,723,403 \$ 8,000,000				\$ 2,723,403 \$ 8.000.000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$ 8,000,000 \$ 7,667,887			\$ (6,999,728)	+ -//
Los Angeles Zoo Parking Lot	\$ 13,904,243			ψ (0,555,726)	\$ 13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$ 17,942,534				\$ 17,942,534
Machado Lake Ecosystem Rehabilitation	\$ 99,523,897				\$ 99,523,897
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186				\$ 4,556,186
Oros Green Street - COMPLETED	\$ 386,000			\$ (188,400)	
Peck Park Canyon Enhancement	\$ 6,190,000 \$ 20.754.800				\$ 6,190,000
Penmar Water Quality Improvement Phase I Penmar Water Quality Improvement Phase II	\$ 20,754,800 \$ 2,830,200				\$ 20,754,800 \$ 2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$ 2,830,200				\$ 4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377				\$ 6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111				\$ 3,380,111
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036				\$ 20,634,036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504				\$ 6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 16,678,202 \$ 17.800.000				\$ 16,678,202
Strathern Pit Multiuse Taylor Yard River Park - Parcel G2 Land Acquisition	\$ 17,800,000	\$ 12,440,000			\$ 17,800,000 \$ 12,440,000
Temescal Canyon Park Stormwater Phase I	\$ 14,947,435	Φ 12,440,000			\$ 14,947,435
Temescal Canyon Park Stormwater Phase II	\$ 3,698,565				\$ 3,698,565
Westchester Stormwater BMP	\$ 32,722,000				\$ 32,722,000
Westminster Dog Park Stormwater BMP	\$ 1,438,755				\$ 1,438,755
Westside Park Rainwater Irrigation	\$ 6,904,589	* 40.440.000	<u></u>	(40.400.000)	\$ 6,904,589
Total - Project Budget City Staff - Program Related Budget (as of February 3, 2009)	\$ 505,570,881	\$ 12,440,000	\$ -	\$ (10,122,838)	\$ 507,888,043
Office of Accounting	\$ 217,696		\$ 678,000		\$ 895,696
Bureau of Contract Administration	\$ -		\$ -		\$ -
Bureau of Engineering	\$ 1,149,275		\$ 2,908,467		\$ 4,057,743
Bureau of Sanitation	\$ 1,816,646		\$ 3,527,979		\$ 5,344,625
Related Costs	\$ 1,163,933 \$ 4,347,551		\$ 2,465,525 \$ 9,579,972		\$ 3,629,458 \$ 13,927,522
Subtotal Consultants - Program Related Budget (as of February 3, 2009)	\$ 4,347,551		\$ 9,579,972		\$ 13,927,522
Program Development/Implementation	\$ 600,000				\$ 600,000
Full Proposal Development	\$ 360,000				\$ 360,000
Subtotal	\$ 960,000				\$ 960,000
Total - Prop O Budget	\$ 510,878,432	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ 522,775,565
FUND	ING SOURCES				
Funding Sources	T				
Bond Proceeds - First Sale	\$ 37,000,000				\$ 37,000,000
Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale	\$ 2,869,235 \$ 8,000,000			-	\$ 2,869,235 \$ 8,000,000
Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)	\$ 8,000,000 \$ 733,359				\$ 8,000,000
Bond Proceeds - Second Sale (interest Earned as of February 3, 2009) Bond Proceeds - Third Sale	\$ 101,000,000				\$ 101,000,000
Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)	\$ 559,542				\$ 559,542
Bond Proceeds - Future Sales (as of February 3, 2009)			\$ 354,000,000		\$ 354,000,000
Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ 950,000				\$ 950,000
Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)	\$ 19,987,500				\$ 19,987,500
Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments	\$ 3,000,000	¢ (100,000)		-	\$ 3,000,000 \$ (100,000)
Sewer Construction and Maintenance (SCM)		\$ (100,000)	\$ 7,000,000.00		\$ (100,000) \$ 7,000,000
· · ·	\$ 174,000,000	¢ (400.000)		¢	, , , , , , , , , , , , , , , , , , , ,
Total - Funding Sources	\$ 174,099,636	a (100,000)	\$ 361,000,000		\$ 534,999,636
				Funding Sources	
			Tota	I - Prop O Budget	\$ (522,775,565)

Project Title		Budget		op O Funding ith set asides)	C	Other Direct Funding		otential oursements	Source	Status
Project Title		Buugei	(w	illi set asides)	¢.	Fullding	\$	3,000,000		N/A
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$	539,208	\$		Sprint Nextel and Swiss II lease payment	Lease payment of \$539,208 received
Albion Dairy Park - Land Acquisition - COMPLETED	\$	_	\$	17,560,000	\$	-	\$		N/A	N/A
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$	4,463,009	Ť	1,337,696	\$	15,000	\$		Kaiser Foundation	Secured
Cabillo Paseo Walkway/bike Patil - ON HOLD	ð	4,403,009	Φ	1,337,696	\$	3,110,313	\$	-	TBD	LANLT to find funding or down scope project
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$	-	\$	600,000	Prop 40	Grant reimbursement of \$600,000 received; grant completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$	-	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$	-	\$		N/A	N/A
					\$	5,250,000	\$		DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$		\$		CIWMB UDAG	Secured Secured
					\$		\$		CIEP	Secured
Echo Park Lake Rehabilitation	\$	84,263,313	\$	84,263,313	\$		\$		Prop K	Secured
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927	\$	1,075,927	\$	_	\$	350,000		Grant reimbursement of \$350,000 received; grant
	Ť				•	207.000	•		Prop 50-SMBRP	completed
Hansen Dam Wetlands Restoration Imperial Highway Sunken Median Stormwater BMP	\$	2,517,702 2,723,403		2,220,702 2,723,403	\$	297,000	\$ \$		Caltrans - FTIP N/A	Secured by MRCA for Design N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000		8,000,000	\$		Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159	_	668,159	\$	-	\$		N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243		13,904,243	\$	-	\$		N/A	N/A
•					\$	-	\$		Prop 50-IRWMP	Secured
Machado Lake-Phase I (Wilmington Drain)	\$	17,942,534	\$	17,942,534			\$		LA County Flood Control District	Final Agreement Pending
	-		-		\$	- ,	\$		Lawsuit Settlement	Secured
Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897	\$	660,000	\$		Prop K	Secured
Machado Lake Ecosystem Renabilitation	Ф	99,523,697	Ф	99,523,697	\$	-	\$	296,997	Coastal Conservancy	Grant reimbursement of \$296,997 received; grant completed
							_		American Recovery & Reinvestment Act	completed
M 15 4 B		4.550.400		4.550.400	_		\$	1,777,838	(ARRA)	Grant reimbursement of \$1,600,054 received
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$	-	\$	300,000	,	Grant reimbursement of \$300,000 received; grant
							Ф		Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	\$	586,651	\$		Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$	1,921,118 120,000	\$		Prop 50	\$1,586,193 in grant funding authorized for payment
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$		\$		Rec & Trails Grant N/A	\$120,000 in grant funding authorized for payment N/A
, , , , , , , , , , , , , , , , , , , ,			Ť		\$		\$		Prop K	Secured
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$		\$		TBD	Prop K to find funding or down scope project
					\$	_	\$	4,364,420	American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377			•		(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1
	-				\$	-	\$	767,077	Prop 50-CBI	Grant reimbursement of \$767,077 received; grant
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	-	\$	-	American Recovery & Reinvestment Act (ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	\$	-	\$	7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504	\$		\$		Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
	1				\$	-	\$	3,300,000	Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
					\$	-	\$	2,011,937	Dran 12 (DZII) for Land Assumination	Grant reimbursement of \$2,011,937 received; grant completed
					\$	1,282,721	\$		Prop 12 (RZH) - for Land Acquisition Prop 40 (RZH)	Grant funding of \$620,169 paid
									Collection System Settlement Agreement -	Grant turnaling or \$625,100 paid
					\$	3,739,707	\$	-	Supplemental Environmental Project	Grant funding of \$1,691,485 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1,000,000	\$	-	Prop K - for Land Acquisition	Secured
					\$	500,000	\$		Prop K	Secured
					\$	-	\$		MTA - max potential reimbursement for remediation	Reimbursement of \$537,785 received
					\$	67,501	\$		MTA - lease payment	Lease payment of \$67,501 received
					\$		\$		EPA - Brownfields grant	Grant reimbursement of \$134,877 received
Strathern Pit Multiuse	\$	22,505,000	\$	17,800,000			\$		LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD		\$	12,440,000			TBD		TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$	18,646,000		18,646,000			\$		N/A N/A	N/A
Westchester Stormwater BMP Westminster Dog Park Stormwater BMP	\$	32,722,000 1,438,755		32,722,000 1,438,755			\$		N/A N/A	N/A N/A
Trestiminates Dog Fair Otomiwates DIVIF	Ψ	1,730,733	Ψ	1,+30,733	\$		\$		Prop 50-SMBRP	Grant reimbursement of \$ 1,389,352 received
Westside Park Rainwater Irrigation	\$	8,304,589	\$	6,904,589	\$		\$		Quimby	Secured
					\$	500,000			Prop K	Secured
		TOTALS								
	\$	516,465,134	\$	507,888,043	\$	37,280,238	\$	31,255,769		



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule Sta	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Cabrito Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
Land Acquisition Projects			
Taylor Yard River Park-Parcel G2 Land Acquisition*			√ *
Projects in Design	<u> </u>		1
Machado Lake Ecosystem Rehabilitation		√	
Westchester Stormwater BMP			✓
Projects in Bid & Award			
Machado Lake Phase I (Wilmington Drain)		√	
Rosecrans Recreation Center Stormwater Enhancements*		√ *	
Temescal Canyon Park Stormwater BMP Phase I		√	
Projects in Construction			
Albion Dairy Park – Demolition & Remediation		√	
Catch Basin Opening Screen Covers Phase III*		√ *	
Echo Park Lake Rehabilitation		✓	
Hansen Dam Wetlands Restoration		✓	
Peck Park Canyon Enhancement		✓	
Penmar Water Quality Improvement Phase I		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
South Los Angeles Wetlands Park		✓	
Westside Park Rainwater Irrigation		✓	
Projects in Post Construction			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			·
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Strathern Pit Multiuse*			
Westminster Dog Park Stormwater BMP *Schedule not controlled by Prop O			

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached





3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure


Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures
Albion Dairy Park Demolition &				OO	
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$0	\$0
	Construction Cost	\$3,140,000		\$0	\$0
	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$3,956,400	\$0	\$0
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
Cabrito Paseo Walkway/ Bike Path	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$221,674		\$0	\$0
	Construction Cost	\$1,007,558		\$0	\$0
	Construction Management	\$108,464		\$0	\$0
	Sub-total	\$1,337,696	\$0	\$0	\$0
Catch Basin Inserts and Coverings	Land Agguisition	¢0		Ф0	to.
Ph I Funding Category 1	Land Acquisition Pre-Design/Design Cost	\$0		\$0 \$0	\$0
Funding Category 1	Construction Cost	\$0 \$14,607,053		\$0 \$0	\$0 \$14,607,953
	Construction Management	\$14,607,953 \$94,933		\$0 \$0	\$14,007,933
	Sub-total		\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers					
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$9,246,965		\$0	\$9,246,965
	Construction Management	\$115,439 \$9,362,404	\$9,246,965	\$0 \$0	\$9,246,965
Catch Basin Opening Screen Covers					., ., ., .,
Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 4	Pre-Design/Design	\$250,000		\$0	\$0
	Construction Cost	\$42,025,000		\$926,035	\$32,169,041
	Construction Management	\$2,225,000		\$0	\$0
	Sub-total	\$44,500,000	\$41,258,368	\$926,035	\$32,169,041
Cesar Chavez Ground Water Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2	Pre-Design/Design Cost	\$663,238		\$0 \$0	\$0 \$0
Tunding Satisfiery 2	Construction Cost	\$1,805,050		\$0 \$0	\$1,815,625
	Construction Management	\$571,500		\$0	\$0
	Sub-total	\$3,040,000	\$1,815,625	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, 3, & 4	Pre-Design/Design	\$10,997,899		\$724,954	\$4,935,943
	Construction Cost Construction Management	\$64,693,522 \$8,571,803		\$3,482	\$3,483
	Sub-total	\$8,571,892 \$84,263,313	\$59,413,140	\$0 \$728,436	\$0 \$4,939,426
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$140,590		\$0	\$196,021
	Construction Cost	\$827,000		\$0	\$382,444
	Construction Management	\$108,337		\$0	\$0
	Sub-total	\$1,075,927	\$578,465	\$0	\$578,465



Proposition U - Clean				Progress Report - Jul	
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$395,835		\$0	\$0
	Construction Cost	\$1,583,400		\$0	\$169,473
	Construction Management	\$241,467		\$0	\$0
	Sub-total	\$2,220,702	\$1,923,702	\$0	\$169,473
mperial Hwy Sunken Median					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$334,200		\$0	\$315,288
	Construction Cost	\$2,217,703		\$132,070	\$764,536
	Construction Management	\$171,500		\$0	\$12,724
	Sub-total	\$2,723,403	\$1,251,144	\$132,070	\$1,092,548
nner Cabrillo Beach Bacterial Water	Land Annuicking				
Quality Improvement	Land Acquisition	N/A		N/A	N/A
Funding Category 1	Pre-Design/Design Construction Cost	\$347,826		\$0	\$0
	Construction Management	\$6,956,522 \$695,652		\$0 \$0	\$6,906,550 \$0
	Sub-total		\$6,906,550	\$0	\$6,906,550
	Sub-total	\$6,000,000	\$6,506,550	40	\$0,900,330
La Cienega/Fairfax Stormwater BMP (Canceled)	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design	\$668,159		\$0	\$621,752
3	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$668,159	\$621,752	\$0	\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$1,743,743		\$0	\$861,586
	Construction Cost	\$11,129,500		\$30,147	\$4,458,864
	Construction Management	\$1,031,000	\$6,129,609	\$11,198	\$298,347
	Sub-total	\$13,904,243	\$6,129,609	\$41,345	\$5,618,797
Machado Lake - Phase I (Wilmington Drain)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$2,200,613		\$40,866	\$3,091,475
anamy category . a c	Construction Cost	\$14,383,863		\$0	\$0,001,470
	Construction Management	\$1,358,058		\$0	\$0
	Sub-total	\$17,942,534	\$17,952,534	\$40,866	\$3,091,475
Machado Lake Ecosystem					
Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 3	Pre-Design/Design	\$12,989,683		\$0	\$6,318,975
	Construction Cost	\$76,409,901		\$0	\$0
	Construction Management	\$10,124,313		\$0	\$0
	Sub-total	\$99,523,897	\$10,124,312	\$0	\$6,318,975
Mar Vista Recreation Center					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Construction Cost	\$753,655		\$0 \$0	\$734,160
	Construction Management	\$3,425,704 \$376,827		\$0 \$0	\$2,405,820 \$282,513
	Sub-total	\$4,556,186	\$4,467,642	\$0	\$3,422,493
		. ,	. ,		
Oros Green Street	Land Acquisition	\$0		\$0	\$0
Funding Category 4	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$197,600		\$0	\$197,600
	Construction Management	\$0		\$0	\$0



Proposition O - Clear	T Water Bena	Monthly Progress Report - June 2011						
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures			
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0			
Funding Category 3	Pre-Design/Design	\$477,551		\$5,837	\$1,229,487			
	Construction Cost	\$5,475,338		\$0	\$2,286,774			
	Construction Management	\$237,111		\$20,387	\$384,346			
	Sub-total	\$6,190,000	\$6,190,000	\$26,224	\$3,900,607			
Penmar Water Quality Improvement								
Phase I	Land Acquisition	\$0		\$0	\$0			
Funding Category 2 & 4	Pre-Design/Design Construction Cost	\$2,395,140		\$0	\$1,781,780			
	Construction Management	\$16,808,000 \$1,551,660		\$1,623,038 \$0	\$2,727,137 \$23,102			
	Sub-total	\$20,754,800	\$20,754,800	\$1,623,038	\$4,532,020			
Janmar Matar Quality Improvement		,	. , ,					
Penmar Water Quality Improvement Phase II	Land Acquisition	\$0		\$0	\$0			
Funding Category 4	Pre-Design/Design	\$326,600		\$0	\$0			
	Construction Cost	\$2,292,000		\$0	\$0			
	Construction Management	\$211,600		\$0	\$0			
	Sub-total	\$2,830,200	\$2,630,200	\$0	\$0			
Rosecrans Recreation Center								
Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0			
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,035			
	Construction Cost Construction Management	\$3,722,692 \$339,332		\$0 \$0	\$0 \$0			
	Sub-total	\$4,829,119	\$4,233,107	\$0	\$8,035			
Santa Manica Ray Low Flow Divorci					•			
Santa Monica Bay Low Flow Diversi Jpgrades P 1	Land Acquisition	\$0		\$0	\$0			
Funding Category 1	Pre-Design/Design	\$1,097,819		(\$1,550)	\$577,522			
	Construction Cost	\$4,949,401		\$0	\$3,134,080			
	Construction Management	\$767,157		\$1,920	\$380,805			
	Sub-total	\$6,814,377	\$6,562,066	\$371	\$4,092,407			
Santa Monica Bay Low Flow Diversi	on Land Acquisition			•	•			
Upgrades P 2 Funding Category 1		\$0		\$0	\$0			
-unding Category 1	Pre-Design/Design Construction Cost	\$544,547 \$2,455,034		\$1,550 \$0	\$396,202 \$1,176,789			
	Construction Management	\$380,530		\$0	\$170,553			
	Sub-total	\$3,380,111	\$2,257,710	\$1,550	\$1,743,544			
Santa Monica Bay Low Flow Diversi	on							
Jpgrades P 3	Land Acquisition	\$2,000,000		\$0	\$440,680			
Funding Category 1	Pre-Design/Design	\$3,324,213		\$0	\$1,732,117			
	Construction Cost	\$13,255,258		\$478,077	\$770,595			
	Construction Management	\$2,054,565		\$11,038	\$115,603			
	Sub-total	\$20,634,036	\$11,510,718	\$489,114	\$3,058,995			
Santa Monica Bay Low Flow Diversi	on Land Acquisition	00		00				
Upgrades P 4 Funding Category 1	Pre-Design/Design	\$0 \$1,013,434		\$0 \$0	\$0 \$574.057			
-unumg category i	Construction Cost	\$1,013,421 \$4,568,903		\$0 \$47,929	\$574,057 \$2,352,659			
	Construction Management	\$708,180		\$0	\$357,881			
	Sub-total	\$6,290,504	\$5,003,055	\$47,929	\$3,284,597			
South Los Angeles Wetlands Park								
includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$0			
Funding Category 3	Pre-Design/Design Cost	\$1,638,000		\$51,262	\$2,778,376			
	Construction Cost	M44 700 000		A70 F00				
gg, -	Construction Cost Construction Management	\$11,722,602 \$1,305,663		\$76,508 \$21,636	\$2,004,986 \$330,473			



Monthly Progress Report - June 2011

Proposition O - Clean	water Bond		iviontniy	Prop 0			
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for June	Prop O Total Expenditures		
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0		
Funding Category 2	Pre-Design/Design	\$0		\$0	\$0		
	Construction Cost	\$7,800,000		\$0	\$0		
	Construction Management	\$0		\$0	\$0		
	Sub-total	\$17,800,000	\$0	\$0	\$0		
Taylor Yard River Park - Parcel G2							
Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0		
	Pre-Design/Design	\$0		\$0	\$0		
	Construction Cost	\$0		\$0	\$0		
	Construction Management	\$0		\$0	\$0		
	Sub-total	\$12,440,000	\$0	\$0	\$0		
Temescal Canyon Park Stormwater	Land Association	00		00			
BMP Phase I Funding Category 3 & 4	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design Construction Cost	\$1,725,352		\$14,514	\$2,214,533 \$141,362		
	Construction Management	\$12,104,809 \$1,117,274		\$0 \$0	\$141,362 \$0		
	Sub-total	\$14,947,435	\$14,974,353	\$14,514	\$2,355,895		
Temescal Canyon Park Stormwater							
BMP Phase II	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$426,918		\$0	\$0		
	Construction Cost	\$2,995,191		\$0	\$0		
	Construction Management	\$276,456		\$0	\$0		
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$0		
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0		
Funding Category 1, 2, & 4	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808		
	Construction Cost Construction Management	\$26,500,000 \$2,445,950		\$0 \$0	\$0 \$0		
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,167,808		
Westminster Dog Park Stormwater							
ВМР	Land Acquisition	\$0		\$0	\$0		
Funding Category 4	Pre-Design/Design	\$169,577		\$0	\$224,005		
	Construction Cost	\$1,159,000		\$0	\$254,585		
	Construction Management	\$110,178		\$0	\$46,346		
	Sub-total	\$1,438,755	\$558,649	\$0	\$524,936		
Westside Park Rainwater Irrigation Project	Land Acquisition	# 0		ro.	r.o		
Froject Funding Category 1	Pre-Design/Design	\$0		\$0	\$0		
Funding Category 1	Construction Cost	\$747,945 \$5,756,644		\$0 \$93,625	\$778,026 \$2,643,616		
	Construction Management	\$400,000		\$4,998	\$186,355		
	Sub-total	\$6,904,589	\$4,302,563	\$98,623	\$3,607,996		
PROJECTS SUBTOTAL		\$507,888,043	\$301,491,370	\$4,319,521	\$142,703,569		
Consultant Cost – Program Related Bu	ıdget						
Program Development		\$600,000	\$599,684	\$0	\$599,864		
Full Proposal Development		\$360,000	\$360,000	\$0	\$360,000		
City Staff - Program Related Budget*							
Office of Accounting		\$895,696	\$538,599	\$105,702	\$426,057		
Bureau of Engineering		\$4,057,743	\$8,460,647	\$1,983,692	\$6,708,598		
Bureau of Contract Administration		**	\$3,737,676	\$611,652	\$1,328,916		
Bureau of Sanitation		\$5,344,625	\$5,783,867	\$1,526,988	\$5,706,436		
Indirect Cost		\$3,629,458	\$5,865,831	\$1,262,856	\$4,573,624		
Arbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340		
PROGRAM TOTAL		\$522 782 005	\$326 QAE 012	\$0 Q10 <i>1</i> 10	\$162,414,403		
*Appropriations and expenditures represent Pr		\$522,782,905	\$326,845,013	\$9,810,410	⊅10∠,414,403		

18

^{*}Appropriations and expenditures represent Program and Project related City Staff Cost
**No Program related Budget

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.


Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design

Violet Bid and Award
Green Construction
Blue Post Construction


Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Albion Dairy Park - Demolition				Est. Prop O Constr.		
& Remediation	CD 1 - Ed P. Reyes	Demolition of the buildings and	Construction order issued to	Cost:	\$2,468,100	
1739 N. Albion Street	Designer: Malcolm Pirnie	improvements of an industrial facility, remediation and	National Demolition Contractors on 6/20/11.	Orig. Const. Contr.:	N/A	
T I	Contractor: National Demolition	abatement of all hazardous materials and soils onsite, and		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	the importation of clean soil to		D. O O		
	Contact #: 213-485-5875	leave the property in a level, graded condition.		Rev. Constr. Contr.:	N/A	20/
				Payment to date: Master Sch. Constr.	N/A Pre	2% Land Design Bid & Const Post Const
	Photo of Project Site	Funding: Prop O		Completion Date:	JAN 2013	Acquire Award
Albion Dairy Park - Land				Prop O Acquisition		
Acquisition 1739 N. Albion Street	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent to the LA River as part of LA	The Purchase and Sale Agreement was executed on	Cost:	\$17,474,154	
1739 N. Albion Street	Designer: N/A	River Revitalization Master Plan.	10/2/09. Escrow closed on	Orig. Const. Contr.:	N/A	
I I	Contractor: N/A Proj. Mgr.: Kendrick Okuda	\wedge	10/23/09. Park land acquisition	CO's to date:	N/A	
	, •			Davi Canata Canta		
	Contact #: 213-485-1165			Rev. Constr. Contr.: Payment to date:	N/A	1000/
				Master Sch. Constr.	\$17,474,154 Pre	100% Land Design Bid & Const Post Const
	Photo of Project Site	Funding: Prop O		Completion Date:	Design N/A	Acquire Award
Cabrito Paseo Walkway/Bike Path				Est. Prop O Constr.		
	CD 6 - Tony Cárdenas	Implement stormwater best management practices	Project is on hold due to funding issues. The Los Angeles	Cost:	\$1,007,558	
btwn Marson St. and Raymer St.	Designer: TBD	including: installation of	Neighborhood Land Trust	Orig. Const. Contr.:	N/A	
	Contractor: TBD	bioswales, trash capture devices, tree wells to aid in	(LANLT) is unable to secure additional \$3 million in funds	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	filtration, and a "\$MART"	needed to complete the project.			
	Contact #: 213-485-5875	irrigation system.	LANCT requested to withdraw their request for project funding.	Rev. Constr. Contr.:	N/A	
→ → → → → + 4		Funding: Prop O, Kaiser	(V) - V	Payment to date:	N/A 0%	Land Design Bid & Const Post Const
\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow \rightarrow	Proposed Project Site Plan	Foundation, & LANLT		Master Sch. Constr. Completion Date:	Design N/A	Acquire Award
Catch Basin Inserts and						
Covers Phase I	CD: All	Install 8,000 inserts and 6,000	This project is complete.	Prop O Constr. Cost:	\$14,900,000	
Citywide	Designer: Bureau of Sanitation	screens in the high trash generation areas, in the City, to				
	Contractor: Various	achieve 20% trash reduction in the Ballona Creek and Los				
	Proj. Mgr.: Alfredo Magallanes	Angeles River Watersheds.				
	Contact #: 213-485-3958	(
				Payment to date:	\$14,202,869	100%
	Photo of Catch Basin Insert	Funding: Prop O & Prop 40		Construction Completion Date:	Pre Design SEP 2007	Land Design Bid & Const Post Const Award
	I. Gaton Baom moon			r *** ****	32. 200.	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from	This project is complete.	Prop O Constr. Cost: \$9,40	000,000
	Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	20% (accomplished in Phase 1) to 30% trash reduction in Balonal Creek and LW River Watersheds.		Construction	46,965 100% Pre Land Design Bid & Const Post Const Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and	33,716 screen covers have been installed.		25,000 25,000 \$0
	Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	County catch basins within the City. Funding: Prop O		Payment to date: \$32,10 Master Sch. Constr.	25,000 69,041 Pre Design Acquire Design Bid & Const Post Const Award Award Post Const Award
Cesar Chavez Ground Water Improvement 12455 Wicks Street	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction Proj. Mgr.: Fang Chang Contact #: 213-978-1896	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system.	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Orig. Const. Contr.: \$7,4 CO's to date: \$7; Rev. Constr. Contr.: \$8,19	05,050 71,676 27,278 98,954 31,597 100%
Echo Park Lake Rehabilitation 751 Echo Park Avenue	Photo of Project Site CD 13 - Eric Garcetti Designer: Black & Veatch	Construct in-lake basin improvements, in-lake vegetation and habitat	A construction contract was awarded by the Board of Public Works to Ford E.C. on 6/17/11.	Est. Prop O Constr. Cost: \$26,9	T 2009 Pre Design Acquire Design Bid & Award Const Post Const Award St.
	Contractor: Ford E.C. Proj. Mgr.: Alfred Mata Contact #: 213-847-0346 Photo of Existing Lake	improvements, and parkland structural best management practices. Funding: Prop O & Prop K	The contract will be executed and a Notice to Proceed will be issued, following the approval of Ford E.C.'s bonds and insurance.	Payment to date: Master Sch. Constr.	\$0 85,000 \$0 Pre Land Design Bid & Const Award Post Const P




Conceptual Drawing of Tree Well Hansen Dam Wetlands Restoration Osborne Street @ Foohill Bind. CD 7 - Richard Alarcón Designer: MRCA Contractor: Lee Construction Proj. Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 Imperial Hwy Sunken Median Stormwater PMP Prop D & Caltrans- FTI Imperial Hwy Sunken Median Stormwater PMP Prop D & Caltrans- FTI Designer: PSOMAS Project Layout Project Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 CD 11 - Bill Rosendahl Designer: PSOMAS Designer: PSOMAS Project Layout Project Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 CD 11 - Bill Rosendahl Designer: PSOMAS Project Layout Project Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 CD 15 - Janice Hahn CD 25 - Janice Hahn CD 26 - Janice Hahn CD 26 - Janice Hahn CD	PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Intersection Grand & Rivera Polymore PSOMAS	Grand Blvd. Tree Wells						
Designer: PSOMAS Contractor: Androw Paper. & Sons Proj. Mgr.: Andry Frore Conseptual Drawing of Tree Well Hansen Dam Wetlands Restoration Coheme Street & Funding: Prop O & Prop 50 Coheme Street & Funding: Prop O & Prop 50 Coheme Street & Funding: Prop O & Calitrans- Froil Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Lee Construction Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Proj. Contact. Contractor: Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Proj. Contact. Contractor: Proj. Mgr.: Itelshar Ahmed Contact it. 213-485-5875 Contractor: Proj. Contact.		CD 11 - Bill Rosendahl		This project is complete.		\$501,797	
Contact #: 213-485-4486 Conceptual Drawing of Tree Well Conceptu	Intersection Grand & Riviera	Designer: PSOMAS	· ·				
Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Conceptual Drawing of Tree Well Hansen Dam Wetlands Restoration Obcome Street & Foothill Bvd. Contraction: Lee Construction Designer: MRCA Contact #: 213-485-5875 Contact	There's takes	Contractor: Andrew Papac & Sons			CO's to date:	(\$19,353)	
Conceptual Drawing of Tree Well Hansen Dam Wetlands Restoration Osborne Street ® Foothil Blvd. Contractor: Lee Construction Contractor: Lee Construction Proj. Mgr.: Ithekhar Ahmed Contact fi: 213-485-5875 Contact fi: 213-485-5876 Contact fi: 213-48		Proj. Mgr.: Andy Flores					
Conceptual Drawing of Tree Well Hansen Dam Wetlands Restoration Osborne Street ® Foothill Bind. CD 7 - Richard Alarcón Designer: MRCA Contractor: Lee Construction Trach & sediment for beays for removal of trach & sediment for beat for trach & sediment for	State Water Inform	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$382,444	
Conceptual Drawing of Tree Well Hansen Dam Wetlands Restoration Obsome Street ® Foothill Bivd. Obsome Street ® Foothill Bivd. October Street ® Foothill Bivd. Oct	Boolery Pathing Let			니ㄷ ㄷ リ/	•	\$382,444	100%
Restoration CD 7 - Richard Alarcón Designer: MRCA Contractor: Lee Construction Proj. Mgr.: Intekhar Ahmed Contact #: 213-485-5875 Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street Contractor: Poyl. Mgr.: Intekhar Ahmed Contact #: 213-485-5875 Contractor: Prop. Mgr.: Intekhar Ahmed Contact #: 213-485-5875 Contractor: Prop. Mgr.: Intekhar Ahmed Contact #: 213-485-5875 Contractor: Prop. Mgr.: Intekhar Ahmed Contact #: 213-485-5875 Construction in the lower parking lot will be sent hrough newly constructed sediment forebays for removal trash & sediments prior to wetlands discharge. Funding: Prop O & Caltrans- FTIP Funding: Prop O & Caltrans- FTIP Pershing Drive to California Street Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contractor: Park West Landscape Inc. Proj. Mgr.: Includes one 200-feet long grass swale, one 250-feet long Infilitration trench (7D x 100W) With native vegetation along the Includes one 200-feet long Proj. Native Includes One 200-feet long Infilitrati		Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50			JUL 2009	
CD 7 - Richard Alarcón Designer: MRCA Designer: MRCA Contractor: Lee Construction Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Imperial Hwy Sunken Median Stormwater BMP CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact #: 213-485-8875 Contractor: Park West Landscape Inc. Proj. Mgr.: Itekhar Ahmed Contact	Hansen Dam Wetlands						
Designer: MRCA Contractor: Lee Construction Proj. Mgr.: Iffekhar Ahmed Contact #: 213-485-5875 Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7'D x 10'W) with native vegetation along the median, & local regrading Median Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7'D x 10'W) with native vegetation along the filter filtershar Ahmed Contact #: 213-485-5875 Inner Cabrillo Beach Bacterial Water Quality Improvement San Bedfers Shore/W. Hathor. Designer: MRCA Contractor: Proj. Mgr.: Iftekhar Ahmed Contact #: 213-anice Hahn CD 15 - Janice Hahn CD	Restoration	CD 7 - Richard Alarcón				\$1,050,257	
Sediment forebays for removal of trash & sediments prior to wetlands discharge. Contact #: 213-485-5875 Funding: Prop O & Caltrans-FTIP Proposed Project Layout Find part of the median, & local regrading of reduce sponding infiltration trench (7" D x 10"W) with native vegetation along the full length of the median, & local regrading for reduce sponding in the foliage. Proposed Project Layout Funding: Prop O & Caltrans-FTIP Pershing Drive to California Street Prop O Constr. Contract #: 213-485-5875 Prop O Constr. Contract #: 213-485-5875 Prop O Constr. Completion Date: Prop O Constr. Contract #: 213-485-5875 Prop O Constr. Contra	Osborne Street @ Foothill Blvd.		0.	· ·			
Proj. Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street Designe: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (70 to 10 tw) with native vegetation along the full length of the median, & local regifacility of February For Pot Constr. Construction in the lower parking lot and south basin is on hold until 9/15/11. Payment to date: S189,473 Sale, 794 Orig. Constr. Contr.: S12,864 Contractor: Park West Landscape Inc. Proj. Mgr.: Ittekhar Ahmed Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (70 to 10 tw) with native vegetation along the full length of the median, & local regifacility of February For Pot Constr. Construction in the lower parking lot and south basin is on hold until 9/15/11. N/A Rev. Constr. Contr.: N/A Rev. Constr. Contr.: S189,473 Orig. Const. Contr.: S512,864 CO's to date: S215,901 Rev. Constr. Contr.: S512,864 CO's to date: S215,901 Inner Cabrillo Beach Bacterial Water Quality Improvement CD 15 - Janice Hahn Recontour recreational beach and replace beach sand to complete. San Pedro Shore/W Harbor.		Contractor: Lee Construction	sediment forebays for removal of	Federal and State-listed as	-		
Contact #: 213-485-5875 Until 9/15/11. Rev. Confir: N/A Payment to date: Master Sch. Constr. Completion Date: Prop O Constr. Cost: Payment to date: S169,473 Aroquire Post Cor Post	Lover Parking Area Detention Area Vocas	Proj. Mgr.: Iftekhar Ahmed	•	•			
Proposed Project Layout Funding: Prop O & Caltrans-FTIP Funding: Prop O & Caltrans-FTIP Funding: Prop O & Caltrans-FTIP FEB 2012 Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contract #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7/D x 10/W) with native vegetation along the full length of the median, & local regrading for reduce ponding in t		Contact #: 213-485-5875			Rev. Constr. Contr.:	N/A	
Imperial Hwy Sunken Median Stormwater BMP CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7°D x 10°W) with native expectation along the full length of the median, & local regracing Acquire Avairable. Cost: Set 4.794 Orig. Const. Contr.: Set 2,864 CO's to date: S215,901 Rev. Constr. Contr.: S728,765 Payment to date: Sec 6,781 Photo of Existing Median Froj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Existing Median Froj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Froj. Mgr.: Iftekhar Ahmed Reconstruction #: 213-485-5875 Froj. Mgr.:				ditti	Payment to date:	\$169,473	
Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contact #: 213-485-5875 Includes one 200-feet long grass swale, one 250-feet long infiltration trench (7'D x 10'W) with native vegetation along the full lend of the median, & local regrading for reduce podding in the median at Main St. Photo of Existing Median The sand-replacement project is complete. Prop O Constr. Cost: \$814,794 Orig. Const. Contr.: \$512,864 CO's to date: \$215,901 Rev. Constr. Contr.: \$728,765 Payment to date: \$626,781 Payment to date: \$626,781 The sand-replacement project is complete. San Pedro Shore/W Hathor San Pedro Shore/W Hathor The sand-replacement project is complete. Prop O Constr. Cost: \$814,794 Orig. Const. Contr.: \$512,864 CO's to date: \$215,901 Rev. Constr. Contr.: \$728,765 Payment to date: \$626,781 The sand-replacement project is complete. The sand-replacement project is complete. San Pedro Shore/W Hathor	Area	Proposed Project Layout				Pre Design	
Pershing Drive to California Street Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Existing Median Includes othe 200-feet long grass wale, one 250-feet long infiltration trench (7'D x 10'W) With native vegetation along the full length of the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding in the full length of the median, & local regraning for reduce ponding for	Imperial Hwy Sunken Median	, ,			·		
Pershing Drive to California Street Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contact #: 213-485-5875 Photo of Existing Median Recontour recreational beach Water Quality Improvement CD 15 - Janice Hahn Recontour recreational beach and replace beach sand to complete. Swale, one 250-feet long infiltration trench (7'D x 10'W) with native vegetation along the full length of the median, & local regracing to reduce ponding in the median, & local regracing to reduce ponding in the median, & local regracing to reduce ponding in the median, & local regracing to reduce ponding in the median, & local regracing to reduce ponding in the median, & local regracing to reduce ponding in the median, & local regracing to the median, & local regracing to reduce ponding in the median, & local regracing to the median, & local reg	Stormwater BMP	CD 11 - Bill Rosandahl	Includes one 200-feet long grass	This project is complete.		¢94.4.70.4	
Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Contact #: 213-485-5875 Photo of Existing Median Contact #: Contact #: 213-485-5875 Inner Cabrillo Beach Bacterial Water Quality Improvement Contact #: Contact	Pershing Drive to California Street						
Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Existing Median Completion Date: San Pedro Shore/W. Harbor San Pedro Shore/W. Harbor Completion Date: Segaration of the median, & local regarding or reduce ponding in the median ponding in the median, & local regarding or reduce ponding in the median ponding in	THE THE	-	with native vegetation along the		•		
Contact #: 213-485-5875 Payment to date: Master Sch. Constr. Completion Date: Value Prop O Inner Cabrillo Beach Bacterial Water Quality Improvement CD 15 - Janice Hahn San Pedro Shore/W Harbor San Pedro Shore/W Harbor Contact #: 213-485-5875 Rev. Constr. Confr.: \$728,765 **Se26,781 Prop O Constr. Completion Date: JUL 2010 Recontour recreational beach and replace beach sand to The sand-replacement project is complete. **Se36,781 Prop O Constr. Cost: \$6,956,522			\bigcirc \bigcirc \bigcirc \bigcirc \bigcirc \bigcirc			* ***	
Photo of Existing Median Photo of Existing Median Photo of Existing Median Photo of Existing Median Funding: Prop O Master Sch. Constr. Completion Date: JUL 2010 Master Sch. Constr. Completion Date: JUL 2010 Master Sch. Constr. Completion Date: Prop O Constr. Cost: \$6,956,522		Contact #: 213-485-5875	the median atymain ist.		Rev. Constr. Contr.:	\$728,765	
Photo of Existing Median Funding: Prop O Completion Date: Jul 2010 Avair Award Avair Inner Cabrillo Beach Bacterial Water Quality Improvement CD 15 - Janice Hahn San Pedro Shore/W Harbor	数 等。第一等				Payment to date:	\$626,781	100%
Water Quality Improvement CD 15 - Janice Hahn San Pedro Shore/W Harbor San Pedro Shore/W Harbor CD 15 - Janice Hahn Recontour recreational beach and to complete. Recontour recreational beach complete. Prop O Constr. Cost: \$6,956,522		Photo of Existing Median	Funding: Prop O			JUL 2010	Acquire Design Award Post Const Award
CD 15 - Janice Hahn San Pedro Shore/W Harbor San Dedro Shore/W Harbor	Inner Cabrillo Beach Bacterial	<u> </u>					
San Pedro Shore/W. Harbor. and replace beach sand to complete.	Water Quality Improvement	CD 15 - Janice Hahn	Recontour recreational beach	The sand-replacement project is		¢e 056 522	
	San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	and replace beach sand to prevent flooding, promote	complete.	Orig. Const. Contr.:	\$16,000,000	
Contractor: L.A. Deepening Constructors drainage and sand flushing to		Contractor: L.A. Deepening Constructors	drainage and sand flushing to		•		
improve water quality. Project is Proj. Mgr.: John Saldin being sonstructed by the Harbon	-	Proj. Mgr.: John Saldin					
Contact #: 213-485-1411	The same of the sa	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$16,000,000	
1009 Payment to date: \$6,906,550 1009				└ ㄷ ㄷ レ/	Payment to date:	\$6,906,550	100%
Photo of New Sand Placement Funding: Prop O & Port of LA Completion Date: JUL 2009 Master Sch. Constr. Completion Date: JUL 2009 Design Acquire Design Avaird Placement Prop O & Port of LA Completion Date: Design Avaird Placement Prop O & Port of LA Completion Date: Design Acquire Design Avaird Placement Prop O & Port of LA Completion Date: Design Acquire Design Avaird Placement Prop O & Port of LA Completion Date: Design Acquire Desig		Photo of New Sand Placement	Funding: Prop O & Port of LA			JUL 2009	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	\$5,617,500 N/A	
The state of the s	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
A Control Parket in the Control Parket in th		pump station, recirculation pump system and an overflow system.		CO's to date.	N/A	
因為一個自然	Proj. Mgr.: Iftekhar Ahmed	system and an overnow system.	기르!! 르 ^ /	Rev. Constr. Contr.:	N 1/A	
经	Contact #: 213-485-5875			Payment to date:	N/A	
				Master Sch. Constr.	N/A Pre	Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010 Design	Acquire Award
LA Zoo Parking Lot						
	CD 4 - Tom LaBonge	Construct stormwater best	Post-construction phase	Est. Prop O Constr. Cost:	¢4.650.006	
5333 Zoo Drive	Designer: Tetra Tech	management practices including	continues.	Orig. Const. Contr.:	\$4,650,096	
CHANGE OF THE STATE OF THE STAT	•	trash capture devices, porous pavement and bioswales at the		CO's to date:	\$4,227,360	
	Contractor: Pima Co.	Zoo Parking Lot.		CO's to date.	\$296,643	
	Proj. Mgr.: Iftekhar Ahmed			Davi Canata Canta		
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,524,003	2004
				Payment to date: Master Sch. Constr.	\$4,458,864 Pre	Land Design Bid & Const Post Const
	Proposed Project Site Plan	Funding: Prop O		Completion Date:	SEPT 2011 Design	Acquire Award
Machado Lake-Phase I						
(Wilmington Drain)	CD 15 - Janice Hahn	Install trash netting systems,	On 6/22/11, City staff	Est. Prop O Constr. Cost:	\$14,383,863	
PCH & Vermont Avenue	Designer: CDM	install smart irrigation in landscaped areas, use biofilters	recommended recommended awarding a construction contract	Orig. Const. Contr.:	N/A	
	Contractor: TBD	or similar vegetated BMPs, and	for \$14,319,350 to LA	CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata	recontour and align the channel.	Engineering. The Board considered the matter and	o o to date.	IV/A	
	Contact #: 213-847-0346		continued it to their 7/6/11	Rev. Constr. Contr.:	N/A	
	210 047 0040		meeting.	Payment to date:	N/A	84%
				Master Sch. Constr.	Pre	Land Design Bid & Const Post Const Award
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	OCT 2012 Design	Award
Machado Lake Ecosystem				F.(D.) (C.)		
Rehabilitation	CD 15 - Janice Hahn	In-lake rehabilitation techniques,	Design phase continues.	Est. Prop O Constr. Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM	riparian system enhancements, and treatment best management		Orig. Const. Contr.:	N/A	
	Contractor: TBD	practices.		CO's to date:	N/A	
A Company	Proj. Mgr.: Alfred Mata					
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	95%
	B	For diagram Davis C 2 B K		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire
10.0	Photo of Existing Lake	Funding: Prop O & Prop K		Completion Date:	JULY 2014	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Mar Vista Recreation Center Stormwater BMP	CD 11 - Bill Rosendahl	Construction of a stormwater lift	Post-construction phase	Prop O Constr. Cost:	\$2.700.400	
11430 W. Woodbine	Designer: PSOMAS	station, hydrodynamic separator, underground detention tank,	continues.	Orig. Const. Contr.:	\$2,790,120 \$2,340,120	
	Contractor: LA Engineering Inc.	chlorination facility, final effluent		CO's to date:	\$132,990	
	Proj. Mgr.: Andy Flores	pump station, recirculation pump, and overflow piping at				
	Contact #: 213-485-4496	Mar Vista Park.		Rev. Constr. Contr.:	\$2,473,110	
		- "		Payment to date:	\$2,405,820	83%
	Proposed Project Site Plan	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	MAY 2010	Land Acquire Design Bid & Const Post Const Award
Oros Green Street				Prop O Constr.		
between Blake Avenue & LA River	CD 13 - Eric Garcetti	Construct five curb side "stormwater gardens" in street	This project is complete.	Cost:	\$300,000	
	Designer: North East Trees (NET)	parkway and a large infiltration		Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.: Payment to date:	\$300,000	
	Contact #: 213-473-4242			Construction	\$0	
	Photo of New Sidewalk & Stormwater	Funding: Rrop O, Ptop 13 &		Completion Date:	AUG 2007	Land Design Bid & Const Post Const
	Gardens	CWA		Master Sch. Constr. Completion Date:	Design MAY 2010	Acquire Award
Peck Park Canyon						
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales,	Construction efforts continue.	Prop O Constr. Cost:	\$2,560,641	
560 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater catch basins, armoring and re-	Due to the steep trail at Goldenrose Street, safety railings will be installed to assist park users.	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc.	vegetation for bank stabilization, and a step pool channel in Peck		CO's to date:	\$146,583	
	Proj. Mgr.: John Saldin	Park.				
	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$3,783,529	
		Funding: Prop O, Prop 50 & Rec		Payment to date:	\$3,536,364	99% Land Design Bid & Const Post Const
	Proposed Project Layout	and Trails Grant		Master Sch. Constr. Completion Date:	MAY 2011	Acquire Award
Penmar Water Quality						
Improvement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	The project continues in the	Prop O Constr. Cost:	\$12,500,700	
1341 Lake Street	Designer: Brown & Caldwell	runoff. Dry weather runoff to be diverted to sanitary sewer for	construction phase. Excavation activities continue for	Orig. Const. Contr.:	\$11,360,700	
	Contractor: Pacific Hydrotech	treatment. Wet weather runoff to be diverted to the underground	construction of the underground tank at Penmar Recreation	CO's to date:	\$0	
PROCESSES AND STATES	Proj. Mgr.: Andy Flores	storage tank for discharge to	Center field. Installation of a			
Times and the second se	Contact #: 213-485-4496	sanitary sewer.	force main pipe along Rose Avenue also continues.	Rev. Constr. Contr.:	\$11,360,700	
				Payment to date:	\$2,927,137	44% Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JUL 2012 Design	Acquire Award Post Const



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Penmar Water Quality Improvement Phase II				Est. Prop O Constr.		
	CD 11 - Bill Rosendahl	Install a water treatment system for the purpose of reusing	The project continues in the pre- design phase.	Cost:	\$2,292,000	
1341 Lake Street	Designer: Brown & Caldwell	collected stormwater for	5 1	Orig. Const. Contr.:	N/A	
	Contractor: TBD	irrigation.		CO's to date:	N/A	
PERCONAIC LEPHING STATOL LEPHING STATOL	Proj. Mgr.: Andy Flores					
English Comments of the Commen	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A 79%	
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	OCT 2013	Land Design Bid & Const Post Const Award
Rosecrans Rec. Center						
Stormwater Enhancements	CD 15 - Janice Hahn	system, bioswales, vegetated \$2,	Ten bids, ranging from \$2,957,394 to \$4,485,000, were received. Five bids are below the City Engineer's estimate of	Est. Prop O Constr. Cost:	\$3,722,692	
15000 S. Vermont Avenue	Designer: Withers & Sandgren			Orig. Const. Contr.:	93,722,092 N/A	
	Contractor: TBD	basins, synthetic soccer field,		CO's to date:	N/A	
	Proj. Mgr.: Ray Araujo	decomposed granite pathway, and landscaping.	\$3,500,000.	oo o to date.	IN/A	
SECRETARIA	Contact #: 213-473-9717	and fandocaping.		Rev. Constr. Contr.:	N/A	
ANTERIPAGE PER ANTERIOR PER ANT				Payment to date:	N/A	84%
Le of the ST				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013	
Santa Monica Bay Low Flow Diversion Upgrades Pkg 1				Prop O Constr.		
	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club, Thornton, Venice Pavilion, and	Project continues in the post- construction phase.	Cost:	\$3,327,000	
PCH Several Locations	Designer: PSOMAS	Imperial Low Flow Diversion		Orig. Const. Contr.:	\$3,024,545	
A TOTAL STREET	Contractor: LA Engineering, Inc.	systems to divert both summer and winter dry-weather flows, in		CO's to date:	\$190,854	
	Proj. Mgr.: Andy Flores	order to comply with the bacteria				
	Contact #: 213-485-4496	TMDL winter dry-weather regulations.		Rev. Constr. Contr.:	\$3,215,399	
1 - S		- "		Payment to date:	\$3,134,080	84%
	Photo of Marquez Ave. LFD	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	JUL 2010	Acquire Design Bid & Const Post Const Award
Santa Monica Bay Low Flow						
Diversion Upgrades Pkg 2	CD 11 - Bill Rosendahl	Upgrade the existing Temescal	Project continues in the post-	Prop O Constr. Cost:	\$1,327,440	
At Temescal Canyon Park	Designer: PSOMAS	Canyon Low Flow Diversion System to comply with the	construction phase.	Orig. Const. Contr.:	\$1,327,440	
11/1/11/11	Contractor: LA Engineering, Inc.	bacteria TMDL winter dry		CO's to date:	\$42,074	
	Proj. Mgr.: Andy Flores	weather regulations.			ψ . <u>~</u> ,υ ι τ	
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514	
				Payment to date:	\$1,176,789	84%
PROPOSED IMPROVISION IN	Proposed Improvements at Temescal			Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Award
I XIII X	Cyn LFD	Funding: Prop O & ARRA		Completion Date:	OCT 2010	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPL	ETE
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3		Construct a relief sewer (CIRS)	Construction on the northern	Prop O Constr.			
Along PCH	CD 11 - Bill Rosendahl	to the Coastal Interceptor Sewer	section of the new sewer within	Cost:	\$9,315,451		
Along For	Designer: PSOMAS	in order to comply with the bacteria TMDL winter dry-	Pacific Coast Highway is expected to be completed in	Orig. Const. Contr.:	\$8,648,000		
	Contractor: Blois Construction	weather regulations.	August 2011.	CO's to date:	\$0		
	Proj. Mgr.: Andy Flores						
PROPOSED COASTAL STEECEPTOR BILLIP	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000		
				Payment to date:	\$770,595		7% nst Post Co
190	Photo of Relief Sewer Location	Funding: Prop O & SCM		Master Sch. Constr. Completion Date:	OCT 2012	Acquire Design Bid & Con Award Award	ist Fost Co
Santa Monica Bay Low Flow							
Diversion Upgrades Pkg 4	OD 44 Bill Bassandahi	This project will upgrade the	The project continues in the post-	Prop O Constr.			
Will Rogers Beach Parking Lot	CD 11 - Bill Rosendahl Designer: PSOMAS	existing Low Flow Diversion	construction phase.	Cost:	\$2,507,000		
	3	System at Santa Monica Canyon and Palisades Park Low Flow		Orig. Const. Contr.:	\$2,279,000		
	Contractor: Griffith Company	Diversion System. Upgrades		CO's to date:	\$185,210		
- 17 M	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	include pump and electrical upgrades and automatic control from Venice Pump Plant.		Rev. Constr. Contr.:	\$2,464,210		
		nom venice rump riant.		Payment to date:	\$2,352,659		44
	Dhata of Channel at Diversion Cita	Funding Prop O & Prop 50		Master Sch. Constr. Completion Date:	Pre Desig	Land Design Bid & Cor Acquire Award	nst Post Co
Operation I are Assessed as Marilana da	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Completion Date.	APR 2011		
South Los Angeles Wetlands Park	CD 9 - Jan Perry	Construct a wetlands park at	Construction continues with	Prop O Constr. Cost:	\$3,252,000		
54th St & Avalon Boulevard	Designer: PSOMAS	54th St. and Avalon Blvd to improve area stormwater quality,	remediation, abatement, grading, utilities, mothballing,	Orig. Const. Contr.:	\$6,370,000		
L. V. S.	Contractor: Ford E.C.	and provide recreational space	landscaping, and the pump	CO's to date:	\$120,605		
1	Proj. Mgr.: John Saldin	for the surrounding community.	station.	oo s to date.	\$120,003		
	Contact #: 213-485-1411			Rev. Constr. Contr.:	\$6,490,605		
	Contact #. 215-465-1411	Funding: Prop O, Prop K, Prop		Nev. Consti. Conti	\$6,490,605		
		12, Prop 50, Prop 40,		Payment to date:	\$2,004,986	Land Design Bid & Cor	4%
	Rendering of Proposed Project	CSSA(SEP), Brownfields Grant, & MTA		Master Sch. Constr. Completion Date:	DEC 2011	Acquire Design Bid & Con	nst Post Co
Strathern Pit Multiuse			•	·			
	0D 0 T 0′ I	Acquire the land necessary to	This project is complete.	Est. Prop O			
8175 & 8216 Fair Avenue	CD 6 - Tony Cárdenas Designer: LA County	convert a 30-acre gravel pit site	The project is complete.	Acquisition Cost:	\$10,000,000		
	·	into a multipurpose facility dedicated to stormwater		Orig. Const. Contr.:	N/A		
he break	Contractor: TBD	retention and reuse.		CO's to date:	N/A		
Sar Name Programs Foreignes Foreignest find	Proj. Mgr.: Alfred Mata	$(\sqrt{\sqrt{\sqrt{ $	││				
40 hear Store Stor	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A		
Section 1		$(\cup)(\cup)() $		Payment to date: Expected Acquisition	N/A Pre	100% Land Design Cor	nst Post Co
	Proposed Project Site Plan	Funding: Prop O & LA County		Date:	TBD Desig		



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Taylor Yard River Park - Parcel G2 Land Acquisition		Acquire a parcel of land adjacent	Land acquisition is in	Est. Prop O		
2850 Kerr Street	CD 1 - Ed P. Reyes	to the LA River as part of	negotiation.	Acquisition Cost:	\$12,440,000	
Manual State of State	Designer: N/A	Revitalization Master Plan. \$25M in Prop O funds must be		Orig. Const. Contr.:	N/A	
	Contractor: N/A	augmented. CD 1 leads		CO's to date:	N/A	
18-11-12-12-12-12-12-12-12-12-12-12-12-12-	Proj. Mgr.: Alfred Mata Contact #: 213-847-0346	purchase negotiations (coordination with Trust for Public Land).		Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A Pre	87% Land Design Bid & Const Post Const
	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Expected Acquisition Date:	Design TBD	
Temescal Canyon Park						
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an	The project continues in the bid	Est. Prop O Constr. Cost:	\$12,104,809	
15900 Pacific Coast Highway	Designer: AECOM	existing storm drain to Temescal Canyon Park for treatment by a	& award phase. The apparent low, responsive bid was	Orig. Const. Contr.:	\$12,104,609 N/A	
	Contractor: TBD	hydrodynamic separator,	\$7,019,800, 12% less than the	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	underground detention tank and diversion to a sanitary sewer for	City Engineer's estimate of \$8,008,800.			
	Contact #: 213-485-5875	treatment at treatment plant.	, , , , , , , , , , , , , , , , , , ,	Rev. Constr. Contr.:	N/A	
				Payment to date:	\$141,362	95%
	Dramanad Drainat Lavavt	Fundings Prop O		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Award
Tomassal Conven Dayle	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2013	
Temescal Canyon Park Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,995,191	
15900 Pacific Coast Highway	Designer: AECOM	Canyon Park Stormwater BMP Project proposes the	design phase.	Orig. Const. Contr.:	Ψ2,995,191 N/A	
	Contractor: TBD	construction of an onsite		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	stormwater treatment / disinfection system. The treated				
	Contact #: 213-485-5875	stormwater is to be used for		Rev. Constr. Contr.:	N/A	
		landscape irrigation.		Payment to date:	N/A 80°	%
	Dramanad Drainat Lavavt	Funding: Prop O		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
Westelnester Cterrenuster	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	
Westchester Stormwater BMP		Capture and treat stormwater	Bureau of Sanitation (BOS) staff	Est. Prop O Constr.		
Los Angeles World Airport	CD 11 - Bill Rosendahl	runoff from three existing	continues to work with LAWA to	Cost:	\$26,500,000	
Los Angeles World Airport	Designer: AECOM	stormdrains through the project	finalize the lease agreement of the project site.	Orig. Const. Contr.:	N/A	
The property of the control of the c	Contractor: TBD	BMP elements, including Trash Net System, Underground	the project site.	CO's to date:	N/A	
and place of the second of the	Proj. Mgr.: Salem Garawi	Detention Tank and Underground Infiltration Facility.				
THE PARTY OF THE P	Contact #: 213-847-0345			Rev. Constr. Contr.:	N/A	
Service of the control of the property of the control of the contr				Payment to date: Master Sch. Constr.	N/A Pre	53% Land Design Bid & Const Post Const
Control of and all any minimum and	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2014 Design	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST PERCENT COMPLETE
Westminster Dog Park Stormwater BMP		Includes installation of a modular	This project is complete.	Prop O Constr.	
1203 South Main Street	CD 11 - Bill Rosendahl	constructed wetland	This project is complete.	Cost:	\$385,330
	Designer: PSOMAS	(bioremediation filter), so that on- site runoff will be captured and		Orig. Const. Contr.:	\$285,330
	Contractor: Fleming Environmental, Inc.	treated prior to discharging into		CO's to date:	(\$30,370)
	Proj. Mgr.: Salem Garawi	the storm drain system.			
A TELL AND THE	Contact #: 213-847-0345			Rev. Constr. Contr.:	\$254,960
			└- └-, └-, <i>\U ,</i>	Payment to date:	\$254,585 100% Pre Land Design Bid & Const Post Const
	Photo of Existing Dog Park	Funding: Prop O		Master Sch. Constr. Completion Date:	FEB 2010 Design Acquire Award
Westside Park Rainwater					
Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	A grand opening has been scheduled for 7/23/11.	Prop O Constr. Cost:	\$3,300,000
	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system,		Orig. Const. Contr.:	\$2,675,964
	Contractor: PPC Construction, Inc.	and a dry creek with a perforated pipe for collecting and returning		CO's to date:	\$429,418
	Proj. Mgr.: Iftekhar Ahmed	excess irrigation water to the			
	Contact #: 213-485-5875	existing stormdrain.		Rev. Constr. Contr.:	\$3,105,382
				Payment to date:	\$2,643,616 5%
	Proposed Project Layout	Funding: Prop O, Prop 50, Prop K, Quimby		Master Sch. Constr. Completion Date:	JUL 2011 Pre Land Design Bid & Const Post Const Award Acquire Acquire Award

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

CATCH BASIN RETROFITS								
Council		Inserts		Screen Covers				
District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III		
	(COMPLETED)	2000	_	(COMPLETED)				
	Installed	Planned	Installed	Installed	Planned	Installed		
1	1,174	200	0	960	1,300	1,967		
2	0	10	0	505	2,750	1,596		
3	0	10	0	1,230	3,650	2,575		
4	580	500	0	890	1,870	2,095		
5	98	20	0	1,186	5,530	3,374		
6	0	0	0	380	1,730	1,026		
7	0	0	0	960	1,650	999		
8	1,370	50	0	1,526	1,550	2,908		
9	1,300	500	0	1,936	1,000	2,967		
10	809	100	0	1,200	2,050	2,595		
11	71	10	0	399	2,340	2,723		
12	0	20	0	985	4,050	2,911		
13	570	320	0	790	1,260	2,000		
14	1,480	220	0	1,125	2,600	2,652		
15	168	40	0	228	550	1,328		
	7,620	2,000	0	14,300	33,880	33,716		

