

Proposition O – Clean Water Bond Program

October 2011 Monthly Report



South Los Angeles Wetlands Project Tour for the Water Environment Federation Technical Exhibition and Conference (WEFTEC)

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Andrea A. Alarcón, Board of Public Works Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

Citizens Oversight Advisory Committee

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM



Distribution List

Miguel Santana, City Administrative Officer

Andrea A. Alarcón, President

Gerry F. Miller, Chief Legislative Analyst

Ronald Nichols, General Manager

Romel Pascual, Deputy Mayor

Adi Liberman, Chair Dayna Bochco

Francine Diamond

Mark Gold

Tiger Kang

Miguel Luna

Cynthia McClain-Hill

Craig A. Perkins

M. Teresa Villegas

Jerilyn Lopez Mendoza, Vice President

John J. Choi, Commissioner Steven T. Nutter, Commissioner

Valerie Lynne Shaw, Commissioner

Gary Lee Moore, City Engineer

John L. Reamer, Jr., Director Nazario Sauceda, Interim Director

Enrique C. Zaldivar, Director

Victoria Santiago, Director

Jon Kirk Mukri, General Manager

Kenneth R. Redd. Deputy City Engineer

Adel H. Hagekhalil, Assistant Director

Edward Jordan, Assistant City Attorney

David H. Hirano

Rafael E. Prieto

Charles E. Modica

Michael E. Mullin

David Pettijohn

Shahram Kharaghani

Kendrick K. Okuda

Office of the City Administrative Officer (CAO)

Board of Public Works

Office of the Chief Legislative Analyst (CLA)

Department of Water and Power (DWP)

Mavor's Office

Citizens Oversight Advisory Committee

Board of Public Works

Board of Public Works

Board of Public Works

Board of Public Works

Bureau of Engineering (BOE)

Bureau of Contract Administration

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting

Department of Recreation & Parks (RAP)

BOE

BOS

City Attorney's Office

CAO

CLA

CLA Mayor's Office

DWP

BOS

BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop_o/report2011.htm



TABLE OF CONTENTS

<u>Sec</u>	<u>tion</u>				Page
1.0	Evacı	ıtiva Sı	ımmar <u>y</u>		
1.0	1.1			ary	4
	1.1	1 1 1 1		AOC, and Other Highlights	
		1.1.2			
				Ies	
	4.0	1.1.3	-	Community Meetings Schedule	
	1.2				
	1.3	-		Summary	
		1.3.1		AOC Project Funding Recommendations	
				COAC & AOC Project Recommendations	
		1.3.2	Projects	in Implementation	9
		1.3.3	Project a	and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	11
			1.3.3.3	Project Funding Summary	
2.0	Sche	<u>dule</u>		,	
	2.1	Projec	t Schedul	es	13
	2.2			r Schedule	14
3.0	Budge				
	3.1		et vs. Actu	al Expenditure	15
4.0	Proie	ct Statu		•	
	4.1			Report	19
5.0	Appe	·			
	5.1		f Proposit	ion O Projects Approved for Implementation	29
	5.2	-	•	Basin Retrofits Screen Covers and Inserts by Council Districts	
	0.2	I abic	or Caton I	Sasii Retione Colocii Govers and inserts by Council Districts	50

1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for October 2011.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights</u>

- The COAC meeting of October 19th was canceled.
- The AOC meeting of October 27th was canceled.

1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - Status: To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
 - Action: Bureau of Sanitation will prepare and submit the necessary reports to the grantor.

Hansen Dam Wetland Restoration Project

- o **Issue:** The project site is close to Hansen Lake, which provides a valuable wetland habitat for wildlife, including Least Bell's Vireo (Vireo), a Federal and State-listed endangered avian species. Environmental mitigation measures require a biologist to perform weekly surveys to determine whether any nesting Vireos are present. If an active nest is present, a 250-ft buffer around the area shall be put in place until the area is no longer active.
- O Status: On 8/31/11, project biologist found that the Vireos are no longer nesting nor have dependent young. The Vireo breeding season officially ended on 9/15/11.
- o Action: Construction restarted on 9/6/11. This issue is resolved.

Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- o **Status:** BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project

- Issue: Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
- Status: A design revision to re-align the sewer away from the conflicting utility has been completed. California Department of Transportation (Caltrans) encroachment permit amendment was issued. BOE is working with the contractor in identifying project cost and schedule impacts.
- Action: Project team will work with the contractor to schedule other work outside the affected area in the interim until the change order has been issued.

1.1.2 Key Issues (continued)

Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

1.1.3 **Project Community Meetings Schedule**

The following is a list of Proposition O project meetings with the public that occurred in October and are planned for the month of November.

	COMMUNITY MEETINGS								
Date	Time	Project	Group	Location					
10/15/11	8:30 AM	South Los Angeles Wetlands Park	Water Environment Federation Technical Exhibition and Conference	5413 Avalon Boulevard Los Angeles 90011					
10/17/11	6:30 PM	Echo Park Lake Rehabilitation	Neighborhood Odor Monitoring Committee	Cathedral Center of St. Paul 840 Echo Park Avenue Los Angeles, CA 90026					
10/19/11	8:30 AM	South Los Angeles Wetlands Park	Water Environment Federation Technical Exhibition and Conference	5413 Avalon Boulevard Los Angeles 90011					
10/20/11	10:00 AM	Elmer Ave Phase II	Sun Valley Watershed Stakeholder Group	8133 Vineland Ave. Sun Valley, CA 91352					
11/2/11	10:00 AM	Santa Monica Bay Low Flow Diversions Pkg. 3	PCH Task Force	Ken Edwards Center 1527 4 th Street, Room 103-104 Santa Monica, CA 90401					
11/7/11	1:30 PM	Penmar Water Quality Improvement	LA County Health and Bureau of Sanitation news conference on the standards of rainwater reuse	Penmar Recreation Center 1341 Lake Street Venice, CA 90291					

1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION O	BOND SALE SUI	MMARY	
General Obligation Bonds Approved by Voters			\$500,000,000
Total Bond Sales to Date			\$439,500,000
Fund 16F July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of September 2011)	\$3,042,656		
Fund 16M July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of September 2011)	\$854,279		
Fund 16Q July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of September 2011)	\$5,142,889		
Fund 16T July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of September 2011)	\$5,858,814		
Fund 16V July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)		\$117,000,000	
Bond Interest Earnings (As of September 2011)	<u>\$</u> 0		
Total Bond Interest Earnings to Date	\$14,898,638		
General Obligation Bonds Remaining to be So	old		\$60,500,000

1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

	F	PROJECTS	RECOMME	NDED FOR FU	JNDING BY	COAC AND	AOC	
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		O Funding mendations	Month/Year Recommended by COAC & AOC
						COAC	AOC	
N/A	N/A	\$0	\$0	\$0	\$0	\$0	\$0	N/A
				TOTALS				
		\$0	\$0	\$0	\$0	\$0	\$0	

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

PROJECTS RECOMMENDED BY COAC AND AOC											
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC					
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007					
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007					
			TOTALS								
		\$10,133,042	\$0	\$528,000	\$10,661,042						

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJECTS	S IN IMPLEMENTA	TION		
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*
Projects in Pre-Design				
Elmer Avenue Phase II: Elmer Paseo	\$829,000	\$0	\$1,275,000	\$446,000
Glenoaks/Sunland Stormwater Capture	\$508,696	\$0	\$508,696	\$0
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects				
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Machado Lake Phase I (Wilmington Drain)	\$21,049,911	\$0	\$21,049,911	\$4,397,500*
Projects in Construction		·		
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Post Construction	ψ14,047,400	ΨΟ	ψ14,047,400	ΨΟ
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Opgrades Pkg. 1 Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0 \$0	\$3,380,111	φ5,151,49 <i>1</i> **
	-	\$0 \$0		**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4 Westside Park Rainwater Irrigation	\$6,290,504	·	\$6,290,504	
	\$6,904,589	\$0	\$8,304,589	\$3,192,038*
Projects Completed	\$17,560,000	C O	TBD	TBD
Albion Dairy Park – Land Acquisition	· · · ·	\$0 \$0		
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0 \$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0 \$0	\$9,362,404	\$0 \$6.804.230
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0 \$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$780,282	\$0 \$0	\$780,282	\$350,000*
Imperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651
Strathern Pit Multiuse	\$17,800,000	\$0	\$22,505,000	\$4,705,000
Westminster Dog Park Stormwater BMP	\$1,438,755 TOTALS	\$0	\$1,438,755	\$0
	\$498,259,775	\$12,440,000	\$516,597,553	\$65,648,732
*Estimated grant funds/reimbursements that may be available. **Americar				

^{*}Estimated grant funds/reimbursements that may be available. **American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PROJECT BUDGET SUMMARY									
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget					
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0					
Projects Recommended by AOC	\$0	\$0	\$0	\$0					
Projects In Implementation	\$498,259,775	\$12,440,000	\$65,648,732	\$516,597,553					
		тот	ALS						
	\$498,259,775	\$12,440,000	\$65,648,732	\$516,597,553					
Prop O Total Project Obligation	\$510,6	699,775							

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Project Title	Co	ouncil / Mayor Approved		Approved Set-Asides	Fu	ture Needs	R	Cost leductions		op O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$	3,956,400							\$	3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED	\$	17,560,000							\$	17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$	-							\$	-
Boyle Heights Joint Use Community Center Improvements	\$	<u>-</u>							\$	-
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	17,000,000					\$	(2,297,114)	\$	14,702,886
Catch Basin Opening Screen Covers Phase II - COMPLETED Catch Basin Opening Screen Covers Phase III	\$ \$	10,000,000 44,500,000					\$	(637,596)	\$	9,362,404 44,500,000
Cesar Chavez Ground Water Improvement	\$	3,040,000							\$	3,040,000
Echo Park Lake Rehabilitation	\$	84,263,313							\$	84,263,313
Elmer Avenue Phase II: Elmer Paseo	\$	829,000							\$	829,000
Glenoaks/Sunland Stormwater Capture Grand Blvd. Tree Wells - COMPLETED	\$	508,696					ı.	(005.045)	\$	508,696
Hansen Dam Wetlands Restoration	\$ \$	1,075,927 2,220,702					\$	(295,645)	\$	780,282 2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403							\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	8,000,000							\$	8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$	7,667,887					\$	(6,999,728)	\$	668,159
Los Angeles Zoo Parking Lot	\$	13,904,243							\$	13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$	21,049,911							\$	21,049,911
Machado Lake Ecosystem Rehabilitation Mar Vista Recreation Center Stormwater BMP	\$	99,523,897 4,556,186							\$	99,523,897 4,556,186
Oros Green Street - COMPLETED	\$	386,000					\$	(188,400)	\$	197,600
Peck Park Canyon Enhancement	\$	6,190,000					Ť	(120,100)	\$	6,190,000
Penmar Water Quality Improvement Phase I	\$	20,754,800		_					\$	20,754,800
Penmar Water Quality Improvement Phase II	\$	2,830,200							\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$	4,829,119							\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377							\$	6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	3,380,111 20,634,036							\$	3,380,111 20,634,036
Santa Monica Bay Low Flow Diversion Opgrades, Fkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504							\$	6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$	16,678,202							\$	16,678,202
Strathern Pit Multiuse	\$	17,800,000							\$	17,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition	4		\$	12,440,000					\$	12,440,000
Temescal Canyon Park Stormwater Phase I	\$	14,947,435							\$	14,947,435
Temescal Canyon Park Stormwater Phase II Westchester Stormwater BMP	\$ \$	3,698,565 32,722,000							\$	3,698,565 32,722,000
Westminster Dog Park Stormwater BMP	\$	1,438,755							\$	1,438,755
Westside Park Rainwater Irrigation	\$	6,904,589							\$	6,904,589
Total - Project Budge	et \$	508,678,258	\$	12,440,000	\$	-	\$	(10,418,483)	\$	510,699,775
City Staff - Program Related Budget (as of June 30, 2011)										
Office of Accounting	\$	587,723			\$	491,450			\$	1,079,173
Bureau of Contract Administration Bureau of Engineering	-	2 002 706			¢.	2 504 606			\$	4 500 400
Bureau of Sanitation	\$	2,003,796 4,081,839			\$	2,504,606 2,586,746			\$	4,508,402 6,668,585
Related Costs	\$	2,333,524			\$	1,746,497			\$	4,080,021
Subtota	_	9,006,882			\$	7,329,299			\$	16,336,181
Consultants - Program Related Budget (as of as of June 30, 2011)										
Program Development/Implementation	\$	600,000					\$	(136)		599,864
Full Proposal Development	\$	360,000					•	(400)	\$	360,000
Subtota		960,000	_		_		\$	(136)		959,864
Total - Prop O Budge			\$	12,440,000	\$	7,329,299	\$	(10,418,619)	\$	527,995,820
	DING	SOURCES								
Funding Sources (as of September, 30, 2011)		27 000 000	1					1	φ	27 000 000
Bond Proceeds - First Sale Bond Proceeds - First Sale Interest	\$ \$	37,000,000 3,042,656	 						\$	37,000,000 3,042,656
Bond Proceeds - Second Sale	\$	8,000,000							\$	8,000,000
Bond Proceeds - Second Sale Interest	\$	854,249							\$	854,249
Bond Proceeds - Third Sale	\$	101,000,000							\$	101,000,000
Bond Proceeds - Third Sale Interest	\$	5,142,889							\$	5,142,889
Bond Proceeds - Fourth Sale		176,500,000	<u> </u>							176,500,000
Dend Deserte College College	\$ \$	5,858,814 117,000,000							\$	5,858,814 117,000,000
Bond Proceeds - Fourth Sale Interest	Ψ		\vdash						\$	
Bond Proceeds - Fifth Sale	.\$				_		-			60,500,000
	\$		L		\$	60,500,000	L		\$	<u> </u>
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received	\$	13,412,918			\$	60,500,000			\$	13,412,918
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments		13,412,918	\$	(100,000)					\$	13,412,918
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$,	\$ 7	7,000,000.00			\$	13,412,918 (100,000) 7,000,000
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments	\$,	\$ 7		\$		\$	13,412,918 (100,000 7,000,000
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$,	\$ 7	7,000,000.00 67,500,000		op O Budget	\$ \$	13,412,918 (100,000) 7,000,000 535,211,526
Bond Proceeds - Fifth Sale Bond Proceeds - Fifth Sale Interest Bond Proceeds - Future Sales Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$			(100,000)	\$ 7	7,000,000.00 67,500,000 Total	- Pr		\$ \$ \$	13,412,918 (100,000) 7,000,000 535,211,526

		Prop O Funding	Other Direct	Potential		1
Project Title	Budget	(with set asides)	Funding	Reimbursements	Source	Status
All the Date Dade Developed & Developed			\$ -	\$ 3,000,000		N/A Lease payment of \$540,640 received
Albion Dairy Park - Demolition & Remediation	\$ 3,956,400	\$ 3,956,400	\$ 540,640 \$ -	\$ - \$ 20,952	Sprint Nextel and Swiss II lease payment City Clerk	Rental reimbursement of \$20,952 received
Albion Dairy Park - Land Acquisition - COMPLETED	\$ -	\$ 17,560,000	\$ -	\$ -	N/A	N/A
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$ 14,702,886	\$ 14,702,886	\$ -	\$ 600,000	Prop 40	Grant reimbursement of \$600,000 received; grant completed
				•	P10p 40	completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$ 9,362,404	\$ 9,362,404		\$ -	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000	\$ 44,500,000	\$ - \$ 5,250,000	\$ - \$ -	N/A DWP	N/A Secured
Cesar Chavez Ground Water Improvement	\$ 9,841,230	\$ 3,040,000	\$ 750,000		CIWMB	Secured
desai onavez diound vvater improvement	9,041,230	3,040,000	\$ 387,230 \$ 414,000	\$ - \$ -	UDAG CIEP	Secured Secured
Echo Park Lake Rehabilitation	\$ 84,263,313	\$ 84,263,313			Prop K	Secured
				\$ 294,395	State of CA Natural Resources Agency	Secured
Elmer Avenue Phase II: Elmer Paseo	\$ 1,275,000	\$ 829,000	\$ 446,000	\$ 127,411	State of CA Santa Monica Mountains Conservancy	Secured
					Bureau of Reclamation	Funding in negotiation
Glenoaks/Sunland Stormwater Capture	\$ 508,696			\$ -	N/A	N/A Grant reimbursement of \$350,000 received; grant
Grand Blvd. Tree Wells - COMPLETED	\$ 780,282	\$ 780,282	-	\$ 350,000	Prop 50-SMBRP	completed
Hansen Dam Wetlands Restoration	\$ 2,517,702			\$ -	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 2,723,403 \$ 16,000,000			\$ - \$ -	N/A Port of Los Angeles	N/A Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$ 668,159	\$ 668,159		\$ -	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$ 13,904,243	\$ 13,904,243		\$ -	N/A	N/A
Machado Lake-Phase I (Wilmington Drain)	\$ 21,049,911	\$ 21,049,911	\$ - TBD	\$ 4,387,500 \$ -	Prop 50-IRWMP LA County Flood Control District	Secured Final Agreement Pending
,			\$ 10,000		Lawsuit Settlement	Secured
Machado Lake Ecosystem Rehabilitation	\$ 99,523,897	\$ 99,523,897	\$ 660,000	\$ -	Prop K	Secured
Machado Eako Ecosystem Nemasination	Ψ 30,020,007	Ψ 55,025,057	\$ 296,997		Coastal Conservancy	Grant reimbursement of \$296,997 paid; grant completed
				\$ 1,777,838	American Recovery & Reinvestment Act (ARRA)	Grant reimbursement of \$1,600,054 received
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186	\$ 4,556,186	\$ -	* 000.000		Grant reimbursement of \$300,000 received; grant
				\$ 300,000	Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$ 784,251	\$ 197,600	\$ 586,651 \$ 1,921,118	\$ - \$ -	Prop 13 & CWA 319th Prop 50	Secured \$1,586,193 in grant funding authorized for payment
Peck Park Canyon Enhancement	\$ 8,231,118		\$ 120,000	\$ -	Rec & Trails Grant	\$120,000 in grant funding received; grant completed
Penmar Water Quality Improvement (Phase I & II)	\$ 23,585,000			\$ - \$ -	N/A Prop K	N/A Secured
Rosecrans Recreation Center Stormwater Enhancements	\$ 6,754,033	\$ 4,829,119	\$ 568,690 \$ 1,356,224		TBD	Prop K to find funding or down scope project
			\$ -	\$ 4,364,420	American Recovery & Reinvestment Act (ARRA)	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377	\$ 6,814,377			(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1 Grant reimbursement of \$767,077 received; grant
			\$ -	\$ 767,077	Prop 50-CBI	completed
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111	\$ 3,380,111	\$ -	\$ -	American Recovery & Reinvestment Act (ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036	\$ 20,634,036	\$ -	\$ 7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504	\$ 6,290,504		\$ -	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1 Grant reimbursement of \$1,316,250 received
			\$ -		Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received Grant reimbursement of \$2,011,937 received; grant
			\$ -	\$ 2,011,937	Prop 12 (RZH) - for Land Acquisition	completed
			\$ 1,282,721		Prop 40 (RZH) Collection System Settlement Agreement -	Grant funding of \$620,169 paid
South Los Angeles Watlands Dark (includes Site Readiness)	¢ 26.274.067	¢ 16.679.202	\$ 3,739,707	\$ -	Supplemental Environmental Project	Grant funding of \$1,691,485 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 26,374,067	\$ 16,678,202	\$ 1,000,000	\$ -	Prop K - for Land Acquisition Prop K	Secured Grant funding of \$346,774 paid
			\$ 500,000	\$ -	MTA - max potential reimbursement for	Grant funding of \$346,774 paid
			\$ -	\$ 900,000	remediation	Reimbursement of \$749,319 received
			\$ 67,501 \$ -		MTA - lease payment EPA - Brownfields grant	Lease payment of \$67,501 received Grant reimbursement of \$134,877 received
Strathern Pit Multiuse	\$ 22,505,000	\$ 17,800,000	7		LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD	\$ 12,440,000	TBD	TBD	TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP	\$ 18,646,000 \$ 32,722,000			\$ - \$ -	N/A N/A	N/A N/A
Westminster Dog Park Stormwater BMP	\$ 1,438,755			\$ -	N/A	N/A
			\$ -	\$ 2,000,000	Prop 50-SMBRP	Grant reimbursement of \$ 2,000,000 received; grant completed
Westside Park Rainwater Irrigation	\$ 8,304,589	\$ 6,904,589	\$ 900,000	\$ -	Quimby	Secured
			\$ 292,038	\$ -	Prop K	Secured
	TOTALS \$ 516,597,553	\$ 510,699,775	\$ 34,691,392	\$ 31,426,530		
	w 310,331,333	ψ J10,088,175	Ψ 3 7 ,031,332	Ψ 31,420,330	1	1



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule Sta	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Cabrito Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
Land Acquisition Projects			
Taylor Yard River Park-Parcel G2 Land Acquisition*			√ *
Projects in Design			
Machado Lake Ecosystem Rehabilitation			✓
Westchester Stormwater BMP			√
Projects in Bid & Award	<u> </u>		
Machado Lake Phase I (Wilmington Drain)			✓
Projects in Construction	<u> </u>		1
Albion Dairy Park – Demolition & Remediation	✓		
Catch Basin Opening Screen Covers Phase III*		√ *	
Echo Park Lake Rehabilitation		✓	
Hansen Dam Wetlands Restoration		✓	
Penmar Water Quality Improvement Phase I			✓
Rosecrans Recreation Center Stormwater Enhancements*			√*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3			√
South Los Angeles Wetlands Park		✓	
Temescal Canyon Park Stormwater BMP Phase I		✓	
Projects in Post Construction			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Peck Park Canyon Enhancement			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Westside Park Rainwater Irrigation			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Strathern Pit Multiuse*			
Westminster Dog Park Stormwater BMP			

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached





3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure


Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for October	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$16,812	\$258,896
	Construction Cost	\$3,140,000		\$325,725	\$325,725
	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$3,956,400	\$342,537	\$584,621
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
Catch Basin Inserts and Coverings					
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$14,607,953		\$0	\$14,607,953
	Construction Management	\$94,933	\$44.607.0E2	\$0	\$0
	Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
Tunuing Sategory 1	Construction Cost	\$9,246,965		\$0 \$0	\$9,246,965
	Construction Management	\$115,439		\$0	\$0
	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers					
Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 4	Pre-Design/Design	\$250,000		\$0	\$0
	Construction Cost	\$42,025,000		\$1,351,950	\$34,872,801
	Construction Management	\$2,225,000		\$24,542	\$24,542
	Sub-total	\$44,500,000	\$41,258,368	\$1,376,492	\$34,897,343
Cesar Chavez Ground Water	1 14 19				
Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2	Pre-Design/Design Cost Construction Cost	\$663,238		\$0	\$0
	Construction Management	\$1,805,050 \$571,500		\$0 \$0	\$1,815,625 \$0
	Sub-total	\$3,040,000	\$1,815,625	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, 3, & 4	Pre-Design/Design	\$10,997,899		\$46,314	\$5,013,232
	Construction Cost Construction Management	\$64,693,522 \$8,571,892		\$725,331 \$0	\$1,661,119 \$0
	Sub-total		\$59,413,140	\$771,645	\$6,674,351
Elmer Avenue Phase II: Elmer Paseo	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		<u>*0</u>	\$0
	Sub-total	\$829,000	\$0	\$0	\$0
Glenoak/Sunland Stormwater Capture	Land Acquisition			\$0	\$0
Funding Category 3	Pre-Design/Design			\$0	\$0
	Construction Cost			\$0	\$0
	Construction Management			\$0	\$0
	Sub-total	\$508,896	\$0	\$0	\$0



Proposition O - Clean	Water Bond	Monthly Progress Report - October 2011								
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for October	Prop O Total Expenditures					
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0					
Funding Category 1	Pre-Design/Design Cost	\$270,308		\$0	\$196,021					
	Construction Cost	\$382,444		\$0	\$382,444					
	Construction Management	\$127,530		\$0	\$0					
	Sub-total	\$780,282	\$578,465	\$0	\$578,465					
Hansen Dam Wetland Restoration		\$0		\$0	\$0					
Funding Category 3	Pre-Design/Design	\$395,835		\$0	\$0					
	Construction Cost	\$1,583,400		\$0	\$340,112					
	Construction Management	\$241,467		\$0	\$0					
	Sub-total	\$2,220,702	\$1,923,702	\$0	\$340,112					
Imperial Hwy Sunken Median										
Stormwater BMP	Land Acquisition	\$0		\$0	\$0					
Funding Category 1	Pre-Design/Design	\$334,200		\$0	\$315,288					
	Construction Cost	\$2,217,703		\$0	\$764,536					
	Construction Management	\$171,500		\$0	\$12,724					
	Sub-total	\$2,723,403	\$1,251,144	\$0	\$1,092,548					
Inner Cabrillo Beach Bacterial Water										
Quality Improvement	Land Acquisition	N/A		N/A	N/A					
Funding Category 1	Pre-Design/Design	\$347,826		\$0	\$0					
	Construction Cost	\$6,956,522		\$0	\$6,906,550					
	Construction Management	\$695,652		<u>\$0</u>	\$0					
	Sub-total	\$8,000,000	\$6,906,550	\$0	\$6,906,550					
La Cienega/Fairfax Stormwater BMP										
(Canceled)	Land Acquisition	\$0		\$0	\$0					
Funding Category 1	Pre-Design/Design	\$668,159		\$0	\$621,752					
	Construction Cost	\$0		\$0	\$0					
	Construction Management	\$0 \$668,159	\$621,752	\$0 \$0	\$621.752					
	Sub-total		\$621,752		\$621,752					
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0					
Funding Category 1 & 3	Pre-Design/Design	\$1,743,743		\$0	\$861,586					
	Construction Cost	\$11,129,500		\$0	\$4,514,172					
	Construction Management	\$1,031,000		\$5,575	\$316,288					
	Sub-total	\$13,904,243	\$6,129,609	\$5,575	\$5,692,046					
Machado Lake - Phase I (Wilmington Drain)	Land Acquisition	ΦO		* 0	¢o.					
Funding Category 1 & 3	Pre-Design/Design	\$0 \$3,250,959		\$0 \$0	\$0					
runding category 1 & 3	Construction Cost	\$3,250,959 \$15,751,285		\$0 \$0	\$3,104,425 \$0					
	Construction Management	\$2,047,667		\$0 \$0	\$0					
	Sub-total		\$17,952,534	\$0	\$3,104,425					
Machado Lake Ecosystem										
Rehabilitation	Land Acquisition	\$0		\$0	\$0					
Funding Category 1 & 3	Pre-Design/Design	\$12,989,683		\$186,846	\$6,825,526					
	Construction Cost	\$76,409,901		\$0	\$0					
	Construction Management	\$10,124,313		\$0	\$0					
	Sub-total	\$99,523,897	\$10,124,312	\$186,846	\$6,825,526					
Mar Vista Recreation Center										
Stormwater BMP	Land Acquisition	\$0		\$0	\$0					
Funding Category 1	Pre-Design/Design	\$753,655		\$0	\$734,160					
	Construction Cost	\$3,425,704		\$0	\$2,405,822					
	Construction Management	\$376,827	£4.407.040	\$0	\$282,513					
	Sub-total	\$4,556,186	\$4,467,642	\$0	\$3,422,495					
Oros Green Street	Land Acquisition	\$0		\$0	\$0					
Funding Category 4	Pre-Design/Design	\$0		\$0	\$0					
	Construction Cost Construction Management	\$197,600 \$0		\$0 \$0	\$197,600					
	Sub-total	\$197,600	\$197,600	\$0 \$0	\$0 \$197,600					
	Sup-total	φ131,000	φ131,000	φ0	φ191,000					



Proposition O - Clean V	Monthly Progress Report - October 2011						
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for October	Prop O Total Expenditures		
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0		
Funding Category 3	Pre-Design/Design	\$477,551		\$4,689	\$1,243,665		
	Construction Cost	\$5,475,338		\$0	\$2,560,877		
	Construction Management	\$237,111		\$18,038	\$448,371		
	Sub-total	\$6,190,000	\$6,190,000	\$22,727	\$4,252,913		
Penmar Water Quality Improvement	Land Acquisition	\$0		0.0	\$1		
Fridase i Funding Category 2 & 4	Pre-Design/Design	\$2,395,140		\$0 \$25,906	\$0,836,76°		
unumg category 2 & 4	Construction Cost	\$16,808,000		\$302,873	\$4,233,09		
	Construction Management	\$1,551,660		\$71,841	\$104,370		
	Sub-total	\$20,754,800	\$20,754,800	\$400,620	\$6,174,224		
Penmar Water Quality Improvement							
Phase II	Land Acquisition	\$0		\$0	\$0		
Funding Category 4	Pre-Design/Design	\$326,600		\$0	\$0		
	Construction Cost	\$2,292,000		\$0	\$0		
	Construction Management	\$211,600		\$0	\$0		
	Sub-total	\$2,830,200	\$2,630,200	\$0	\$0		
Rosecrans Recreation Center							
Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,035		
	Construction Cost	\$3,722,692		\$0	\$0		
	Construction Management	\$339,332	£4 222 407	\$0	\$0		
	Sub-total	\$4,829,119	\$4,233,107	\$0	\$8,035		
Santa Monica Bay Low Flow Diversion Upgrades P 1	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$1,097,819		\$0	\$577,522		
	Construction Cost	\$4,949,401		\$0	\$3,146,514		
	Construction Management	\$767,157		\$32,396	\$437,006		
	Sub-total	\$6,814,377	\$6,562,066	\$32,396	\$4,161,043		
Santa Monica Bay Low Flow Diversion							
Upgrades P 2	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$544,547		\$0	\$396,202		
	Construction Cost	\$2,455,034		\$0	\$1,176,789		
	Construction Management	\$380,530		\$1,431	\$177,638		
	Sub-total	\$3,380,111	\$2,257,710	\$1,431	\$1,750,629		
Santa Monica Bay Low Flow Diversion	Land Acquisition			•			
Upgrades P 3	Pre-Design/Design	\$2,000,000		\$0	\$440,680		
Funding Category 1	Construction Cost	\$3,324,213		\$9,048 \$521,500	\$1,741,165		
	Construction Management	\$13,255,258 \$2,054,565		\$24,325	\$2,170,313 \$177,285		
	Sub-total	\$20,634,036	\$11,510,718	\$554,873	\$4,529,443		
Santa Monica Bay Low Flow Diversion							
Jpgrades P 4	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$1,013,421		\$0	\$574,057		
-	Construction Cost	\$4,568,903		\$0	\$2,457,04		
	Construction Management	\$708,180		\$0	\$361,190		
	Sub-total	\$6,290,504	\$5,003,055	\$0	\$3,392,288		
South Los Angeles Wetlands Park							
(includes Site Readiness)	Land Acquisition	\$2,011,937		\$0	\$0		
Funding Category 3	Pre-Design/Design Cost	\$1,638,000		\$52,959	\$2,897,335		
	Construction Cost	\$11,722,602		(\$139,255)	\$2,794,616		
	Construction Management	\$1,305,663		\$0	\$429,445		
	•						



Monthly Progress Report - October 2011

Proposition O - Clean	Water Bond	Monthly Progress Report - October 2011						
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for October	Prop O Total Expenditures			
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0			
Funding Category 2	Pre-Design/Design	\$0		\$0	\$0			
	Construction Cost	\$7,800,000		\$0	\$0			
	Construction Management	\$0		\$0	\$0			
	Sub-total	\$17,800,000	\$0	\$0	\$0			
Taylor Yard River Park - Parcel G2								
Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0			
	Pre-Design/Design	\$0		\$0	\$0			
	Construction Cost Construction Management	\$0 \$0		\$0 \$0	\$0 \$0			
	Sub-total	\$12,440,000	\$0	\$0	\$0			
Temescal Canyon Park Stormwater			· · · · · · · · · · · · · · · · · · ·					
BMP Phase I	Land Acquisition	\$0		\$0	\$0			
Funding Category 3 & 4	Pre-Design/Design	\$1,725,352		\$0	\$2,289,815			
	Construction Cost	\$12,104,809		\$0	\$141,362			
	Construction Management	\$1,117,274		<u>\$0</u>	\$0			
	Sub-total	\$14,947,435	\$14,974,353	\$0	\$2,431,177			
Temescal Canyon Park Stormwater								
BMP Phase II	Land Acquisition	\$0		\$0	\$0			
Funding Category 3 & 4	Pre-Design/Design	\$426,918		\$0	\$0			
	Construction Cost Construction Management	\$2,995,191 \$276,456		\$0 \$0	\$0 \$0			
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$0			
	Sub-total	Ψ3,030,303	ψ5,071,047	Ψ0				
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0			
Funding Category 1, 2, & 4	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808			
	Construction Cost	\$26,500,000		\$0	\$0			
	Construction Management	\$2,445,950		\$0	\$0			
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,167,808			
Westminster Dog Park Stormwater								
BMP	Land Acquisition	\$0		\$0	\$0			
Funding Category 4	Pre-Design/Design	\$169,577		\$0	\$224,005			
	Construction Cost Construction Management	\$1,159,000		\$0 \$0	\$254,960			
	Sub-total	\$110,178 \$1,438,755	\$558,649	\$0 \$0	\$46,346 \$525,311			
Westelle Bed Belowster Industry	Sub-total	Ψ1,430,733	Ψ330,043	Ψ0	Ψ023,311			
Westside Park Rainwater Irrigation Project	Land Acquisition	\$0		\$0	\$0			
Funding Category 1	Pre-Design/Design	\$747,945		\$0	\$778,026			
	Construction Cost	\$5,756,644		\$37,204	\$2,750,798			
	Construction Management	\$400,000		\$0	\$206,981			
	Sub-total	\$6,904,589	\$4,302,563	\$37,204	\$3,735,804			
PROJECTS SUBTOTAL		\$510,699,975	\$301,491,370	\$3,646,050	\$153,374,203			
Consultant Cost – Program Related Bu	udget							
Program Development Full Proposal Development		\$599,684	\$599,684	\$0 \$0	\$599,864 \$360,000			
·		\$360,000	\$360,000	\$ 0	\$360,000			
City Staff - Program Related Budget*								
Office of Accounting		\$895,696	\$538,599	\$0	\$430,348			
Bureau of Engineering Bureau of Contract Administratior		\$4,057,743 **	\$8,460,647 \$2,727,676	\$0 \$0	\$6,636,626 \$1,346,807			
Bureau of Contract Administration Bureau of Sanitation		\$5,344,625	\$3,737,676 \$5,783,867	\$0 \$0	\$1,346,807 \$5,779,227			
Indirect Cost		\$3,629,458	\$5,765,867 \$5,865,831	\$0 \$0	\$4,573,624			
Arbitrage				·				
Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340			
PROGRAM TOTAL		\$525,594,521	\$326,845,013	\$3,646,050	\$173,108,039			

*Appropriations and expenditures represent Program and Project related City Staff Cost
**No Program related Budget

18

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design Violet Bid and A

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Albion Dairy Park - Demolition						
& Remediation	CD 1 - Ed P. Reyes	Demolition of the buildings and	Demolition of above-ground	Prop O Constr. Cost:	\$1,523,466	
1739 N. Albion Street	Designer: Malcolm Pirnie	improvements of an industrial	structures is nearly complete.	Orig. Const. Contr.:	\$1,296,555	
# 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		facility, remediation and	Soils are being tested for	· ·		
T I	Contractor: National Demolition	abatement of all hazardous	contamination.	CO's to date:	\$0	
	Proj. Mgr.: Iftekhar Ahmed	materials and soils onsite, and the importation of clean soil to				
	Contact #: 213-485-5875	leave the property in a level,		Rev. Constr. Contr.:	\$1,296,555	
		graded condition.		Payment to date:	\$325,725	49% Land Design Bid & Const Post Con
The same of the sa	Photo of Project Site	Funding: Prop O		Master Sch. Constr. Completion Date:	JAN 2013	Acquire Award
Allaina Daine Danka Land	1 Hoto of 1 Toject Oile	r driaing. I Top O		Completion Date.	JAN 2013	
Albion Dairy Park - Land Acquisition				Prop O Acquisition		
Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent		Cost:	\$17,474,154	
1739 N. Albion Street	Designer: N/A	to the LA River as part of LA River Revitalization Master Plan.	Agreement was executed on 10/2/09. Escrow closed on	Orig. Const. Contr.:	N/A	
	Contractor: N/A	Tivo riomanzation matter han.	10/23/09. Park land acquisition	CO's to date:	N/A	
I.	Proj. Mgr.: Kendrick Okuda	\bigcirc	ts complete.			
	Contact #: 213-485-1165			Rev. Constr. Contr.:	N/A	
	Contact #. 213-403-1103			Payment to date:		100%
				Master Sch. Constr.	\$17,474,154 Pre	Land Design Bid & Const Post Con
S. S	Photo of Project Site	Funding: Prop O		Completion Date:	Design N/A	Acquire Award
Cabrito Paseo Walkway/Bike						
Path	OD O Tama Of adams	Implement stormwater best	Project is on hold due to funding	Est. Prop O Constr.		
btwn Marson St. and Raymer St.	CD 6 - Tony Cárdenas	management practices	issues. The Los Angeles	Cost:	\$1,007,558	
	Designer: TBD	including: installation of	Neighborhood Land Trust	Orig. Const. Contr.:	N/A	
	Contractor: TBD	bioswales, trash capture devices, tree wells to aid in	(LANLT) is unable to secure additional \$3 million in funds	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	filtration, and a "SMART"	needed to complete the project.			
A A STATE OF	Contact #: 213-485-5875	irrigation system.	LANET requested to withdraw	Rev. Constr. Contr.:	N/A	
40 40 40 40 40 40 40 40 40 40 40 40 40 4			their request for project funding.	Payment to date:	N/A	
		Funding: Prop-Q, Kaisen	'	Master Sch. Constr.	Pre	Land Design Bid & Const Post Con
\rightarrow \rightarrow \rightarrow \rightarrow \rightarrow	Proposed Project Site Plan	Foundation, & LANLT		Completion Date:	Design N/A	Acquire Award
Catch Basin Inserts and						
Covers Phase I	CD: All	Install 8,000 inserts and 6,000	This project is complete.	Prop O Constr.		
Citywide	CD: All Designer: Bureau of Sanitation	screens in the high trash	- 1 -1	Cost:	\$14,900,000	
	ŭ	generation areas, in the City, to				
	Contractor: Various	achieve 20% trash reduction in the Ballona Creek and Los				
	Proj. Mgr.: Alfredo Magallanes	Angeles River Watersheds.				
	Contact #: 213-485-3958					
				Payment to date:	\$14,202,869	100%
	Dhoto of Cotob Beain Incom	Funding: Prop C & Prop 40		Construction	Pre Design	Land Acquire Design Award Const Post Con
Of the second second	Photo of Catch Basin Insert	Funding: Prop O & Prop 40		Completion Date:	SEP 2007	



Proposition O - Clean Water Bond Program

PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation Contractor: Various	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from	This project is complete.	Prop O Constr. Cost:	\$9,400,000	
	Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	20% (accomplished in Phase 1) to 38% (trash reduction in Ballona Creek and LA River Watersheds.) Funding: Prop O		Payment to date: Construction Completion Date:	\$9,246,965 OCT 2007 Pre Design	Land Design Bid & Const Post Const Award
Catch Basin Opening Screen Covers Phase III	CD: All Designer: Bureau of Sanitation	Retrofit of approximately 34,000 catch basins with opening	24,187 screen covers have been installed.		\$42,025,000	
	Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958	screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and County catch basins within the		CO's to date:	\$42,025,000 \$0 \$42,025,000	
	Photo of Catch Basin Screen Cover	City. Funding: Prop O			\$34,872,801 Pre Design	Land Acquire Design Award Award Post Const
Cesar Chavez Ground Water Improvement	CD 6 - Tony Cárdenas	Retrofit existing gas collection	The board report to the Board of	Prop O Constr. Cost:	\$1,805,050	
12455 Wicks Street	Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction	system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed	Public Works (BPW) to accept the construction contract is being prepared.	Orig. Const. Contr.: CO's to date:	\$7,471,676 \$727,278	
	Proj. Mgr.: Fang Chang Contact #: 213-978-1896	Collection system. Punding: Prop O, DWP, CWMB	LETED	Rev. Constr. Contr.: Payment to date: Construction	\$8,198,954 \$7,131,597 Pre Design	Land Design Bid & Const Post Const Avand
Echo Park Lake Rehabilitation	Photo of Project Site	Grant, UDA Grant, & CIEP In-lake improvements, in-lake	Storm drain work is on-going	Completion Date: Est. Prop O Constr.	OCT 2009	
751 Echo Park Avenue	CD 13 - Eric Garcetti Designer: Black & Veatch Contractor: Ford E.C.	vegetation (wetlands) and habitat improvements, and parkland structural best	within the park on the east side of the lake and in the street at the intersection of Echo Park		\$26,933,500 \$24,485,000 \$19,483	
	Proj. Mgr.: Alfred Mata Contact #: 213-847-0346	management practices (swales), lake re-circulation system, lake aeration system, relocate fountain pump house.	Ave. and Park Ave. Recent rains have filled portions of the lake with water. In-lake work will focus on dry portions of the lake.		\$24,504,483	
	Photo of Existing Lake	Funding: Prop O & Prop K		Payment to date: Master Sch. Constr. Completion Date:	\$1,661,119 Pre Design	Land Design Bid & Const Post Const Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Elmer Avenue Phase II:						
Elmer Paseo	CD 6 - Tony Cárdenas	Convert a paved 20' x 270' alley	This project is in the Pre-Design	Est. Prop O Constr. Cost:	\$829,000	
7702 North Elmer Avenue	Designer: Tetra Tech	into a pocket park with water	phase.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	quality improvements, including a pervious pedestrian pathway		CO's to date:	N/A	
1	Proj. Mgr.: Iftekhar Ahmed	and a vegetated swale. Sedimentation removal devices				
	Contact #: 213-485-5875	will also be installed.		Rev. Constr. Contr.:	N/A	
				Payment to date:	\$0 2%	6
	Photo of Existing Paseo	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design JUL 2013	Land Design Bid & Const Post Cor Acquire Award
Glenoaks-Sunland	<u> </u>					
Stormwater Capture		This project will install infiltration	This project is in the planning	Est. Prop O Constr.		
Intersection of Sunland & Glenoaks	CD 6 - Tony Cárdenas	• •	phase.	Cost:	\$475,000	
intersection of curitaria & cionodito	Designer: TBD	Management Practices (BMPs)		Orig. Const. Contr.:	N/A	
THE REAL PROPERTY OF THE PARTY	Contractor: TBD	to help alleviate flooding at the subject intersection during storm		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	events.		B. O O		
	Contact #: 213-485-5875			Rev. Constr. Contr.:	N/A	,
	Photo of Flooding at Subject			Payment to date: Master Sch. Constr.	\$0 0%	Land Design Bid & Const Post Cor
	Intersection	Funding: Prop O		Completion Date:	NOV 2013	Acquire Award
Grand Blvd. Tree Wells						
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Prop O Constr. Cost:	\$501,797	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high-		Orig. Const. Contr.:	\$401,797	
Day to Supple State of State o	Contractor: Andrew Papac & Sons	density residential and commercial corridor in the		CO's to date:	(\$19,353)	
	Proj. Mgr.: Andy Flores	Venice area to treat runoff from		oo o to date.	(φ19,333)	
	Contact #: 213-485-4496	6/8 aches/	겉누귀 ㄷ! ^ /	Rev. Constr. Contr.:	\$382,444	
Som Male Inflor	2.0 .0000			Payment to date:	\$382,444	100%
Restroy-Parking Let				Constrution	Pre	Land Design Bid & Const Post Cor Avard
	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Completion Date:	JUL 2009	Awaiu
Hansen Dam Wetlands						
Restoration	CD 7 - Richard Alarcón	Stormwater runoff from three	Construction phase continues.	Prop O Constr. Cost:	\$1,050,257	
Osborne Street @ Foothill Blvd.	Designer: MRCA	existing parking lots will be sent through newly constructed		Orig. Const. Contr.:	\$955,257	
	Contractor: Lee Construction	sediment forebays for removal of		CO's to date:	\$37,968	
	Proj. Mgr.: Iftekhar Ahmed	trash & sediments prior to wetlands discharge.				
Lower Parking Area Detention	Contact #: 213-485-5875	woulding disorialye.		Rev. Constr. Contr.:	\$993,225	
Alea Upper				Payment to date:	\$340,112	66%
Parking Area	B 18 :	Funding: Prop O & Caltrans-		Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Cor Acquire Award
and the second second second second	Proposed Project Layout	FTIP		Completion Date:	FEB 2012	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	net	PERCENT COMPLETE
Imperial Hwy Sunken Median	CONTACTS	PLANNED SCOPE	WONIELT UPDATE	CONSTRUCTION CO	J31	PERCENT COMPLETE
Stormwater BMP		Includes one 200 feet long gross	This project is complete.	Prop O Constr.		
Pershing Drive to California Street	CD 11 - Bill Rosendahl	Includes one 200-feet long grass swale, one 250-feet long	This project is complete.	Cost:	\$814,794	
T erstilling brive to California Street	Designer: PSOMAS	infiltration trench (7'D x 10'W)		Orig. Const. Contr.:	\$512,864	
	Contractor: Park West Landscape Inc.	with native vegetation along the full length of the median, & local		CO's to date:	\$215,901	
	Proj. Mgr.: Iftekhar Ahmed	regrading to reduce ponding in the median at Main St				
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$728,765	
		$\langle \cup \rangle \langle \cup / \rangle $		Payment to date: Constrution	\$626,781 Pre	100% Land Design Bid & Const Post Const
	Photo of Existing Median	Funding: Prop O		Completion Date:	AUG 2011 Design	Acquire Award
Inner Cabrillo Beach Bacterial						
Water Quality Improvement	CD 15 - Janice Hahn	Recontour recreational beach	The sand-replacement project is	Prop O Constr. Cost:	\$6,956,522	
San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	and replace beach sand to	complete.		\$16,000,000	
	Contractor: L.A. Deepening Constructors	prevent flooding, promote drainage and sand flushing to		CO's to date:	\$16,000,000	
47	Proj. Mgr.: John Saldin	improve water quality. Project is		oos to date.	\$0	
in the same of the	Contact #: 213-485-1411	being constructed by the Harbor Dept. Prop O is funding up to		Rev. Constr. Contr.:	\$16,000,000	
The state of the s	Contact #. 210 400 1411	\$8.0 M.		Payment to date:	\$6,906,550	100%
Part C				Constrution	Pre	Land Design Bid & Const Post Const Acquire
	Photo of New Sand Placement	Funding: Prop O & Port of LA		Completion Date:	JUL 2009	Awaiu
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	N/A	
The state of the s	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
And Andread Market Mark	Proj. Mgr.: Iftekhar Ahmed	pump station, recirculation pump system and an overflow system				
四部	Contact #: 213-485-5875	system and an overnow system	1 <u> </u>	Rev. Constr. Contr.:	N/A	
伊朗 國子			기리니리!!	Payment to date:	N/A	
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
manarmariamiza—zas.	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010	
LA Zoo Parking Lot				Est. Prop O Constr.		
	CD 4 - Tom LaBonge	Construct stormwater best	Post-construction phase continues.	Cost:	\$4,650,096	
5333 Zoo Drive	Designer: Tetra Tech	management practices including trash capture devices, porous	continues.	Orig. Const. Contr.:	\$4,227,360	
	Contractor: Pima Co.	pavement and bioswales at the		CO's to date:	\$251,853	
	Proj. Mgr.: Iftekhar Ahmed	Zoo Parking Lot.				
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,458,864	
TELESCO DE LA CONTRETA DEL CONTRETA DEL CONTRETA DE LA CONTRETA DE				Payment to date:	\$4,514,172	60%
	Proposed Project Site Plan	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design SEPT 2011	Land Design Bid & Const Post Const Award
	1 TOPOSEG I TOJEGI OILE FIAIT	r anding. I top O		Completion Date.	OUF I ZUIT	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Machado Lake-Phase I						
(Wilmington Drain)	CD 15 - Janice Hahn	Install trash netting systems,	Continued to coordinate with the	Est. Prop O Constr. Cost:	\$14,383,863	
PCH & Vermont Avenue	Designer: CDM	install smart irrigation in	US Army Corps of Engineers for	Orig. Const. Contr.:	Ψ14,303,003 N/A	
	Contractor: TBD	landscaped areas, use biofilters or similar vegetated BMPs, and	the permit to proceed with the project.	CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata	recontour and align the channel.	,		IV/A	
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
	2.0 0.11 00.10			Payment to date:	N/A	93%
				Master Sch. Constr.		Pre Land Design Bid & Const Post Const Acquire Award
200	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	OCT 2012	Awalu
Machado Lake Ecosystem						
Rehabilitation	CD 15 - Janice Hahn	In-lake rehabilitation techniques,	Design phase is proceeding.	Est. Prop O Constr. Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM	riparian system enhancements,		Orig. Const. Contr.:	N/A	
	Contractor: TBD	and treatment best management practices.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata				1471	
Control State of the State of t	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
	2.0 0.11 00.10			Payment to date:	N/A	98%
Turked S				Master Sch. Constr.	F	Pre Land Design Bid & Const Post Const Acquire Award
	Photo of Existing Lake	Funding: Prop O & Prop K		Completion Date:	JULY 2014	Award
Mar Vista Recreation Center						
Stormwater BMP	CD 11 - Bill Rosendahl	Construction of a stormwater lift	Post-construction phase	Prop O Constr. Cost:	\$2,790,120	
11430 W. Woodbine	Designer: PSOMAS	station, hydrodynamic separator, underground detention tank,	continues.	Orig. Const. Contr.:	\$2,340,120	
	Contractor: LA Engineering Inc.	chlorination facility, final effluent		CO's to date:	\$132,990	
	Proj. Mgr.: Andy Flores	pump station, recirculation			ψ10 <u>2</u> ,000	
	Contact #: 213-485-4496	pump, and overflow piping at Mar Vista Park.		Rev. Constr. Contr.:	\$2,473,110	
				Payment to date:	\$2,405,822	99%
		Funding: Prop O, Prop 50 &		Master Sch. Constr.		Pre Land Design Bid & Const Post Const Acquire Acquire
	Proposed Project Site Plan	ARRA		Completion Date:	MAY 2010	Award
Oros Green Street						
	CD 13 - Eric Garcetti	Construct five curb side	This project is complete.	Prop O Constr. Cost:	\$300,000	
between Blake Avenue & LA River	Designer: North East Trees (NET)	"stormwater gardens" in street parkway and a large infiltration		Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000	
	Contact #: 213-473-4242			Payment to date:	\$0	
ALL DE				Completion Date:	AUG 2007	100%
	Photo of New Sidewalk & Stormwater			Construction	F	Pre Land Design Bid & Const Post Const Acquire Award
	Gardens	CWA		Completion Date:	MAY 2010	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Peck Park Canyon						
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales,	The project is in the post-	Prop O Constr. Cost:	\$2,560,641	
660 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater	construction phase.	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc	catch basins, armoring and revegetation for bank stabilization,		CO's to date:	\$146,583	
	Proj. Mgr.: John Saldin	and a step pool channel in Peck		oos to date.	\$140,503	
	Contact #: 213-485-1411	Park.		Rev. Constr. Contr.:	\$3,783,529	
	Comact #. 213-403-1411			Payment to date:	\$3,783,329	8
		Funding: Prop O, Prop 50 & Rec		Master Sch. Constr.	ψ3,330,304	Pre Land Design Bid & Const Post C
	Proposed Project Layout	and Trails Grant		Completion Date:	MAY 2011	Design Acquire Award
Penmar Water Quality						
mprovement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	Project construction phase	Prop O Constr. Cost:	¢42 500 700	
1341 Lake Street	Designer: Brown & Caldwell	runoff. Dry weather runoff to be co	continues. Ongoing construction	Orig. Const. Contr.:	\$12,500,700	
	Contractor: Pacific Hydrotech	diverted to sanitary sewer for treatment. Wet weather runoff to	activities include construction of the underground tank at Penmar	CO's to date:	\$11,360,700 \$0	
	Proj. Mgr.: Andy Flores	be diverted to the underground	Park and of the pump station at	oo o to date.	φυ	
TOTAL CONTROL OF THE PROPERTY	Contact #: 213-485-4496	storage tank for discharge to sanitary sewer.	Frederick Street, and sewer upgrades at Cresent Place.	Rev. Constr. Contr.:	\$11,360,700	
Transito and the second	Official #. 215 405 4450	carmary cowor.	apgrados at Grosont i laco.	Payment to date:	\$4,233,093	64%
				Master Sch. Constr.	ψ4,233,033	Pre Land Design Bid & Const Post (Design Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2012	Design
Penmar Water Quality						
mprovement Phase II	CD 11 - Bill Rosendahl	Install a water treatment system	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,292,000	
341 Lake Street	Designer: Brown & Caldwell	for the purpose of reusing collected stormwater for	design phase.	Orig. Const. Contr.:	Ψ2,232,000 N/A	
	Contractor: TBD	irrigation.		CO's to date:	N/A	
LEGISTES OF THE COLUMN TO THE	Proj. Mgr.: Andy Flores					
Manager Manage	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	
ET STORY OF THE ST				Payment to date:	N/A	85%
				Master Sch. Constr.		Pre Land Design Bid & Const Post C Design Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	
Rosecrans Rec. Center						
Stormwater Enhancements	CD 15 - Janice Hahn	Install "SMART" irrigation	Contract was awarded to	Est. Prop O Constr. Cost:	\$3,722,692	
5000 S. Vermont Avenue	Designer: Withers & Sandgren	system, bioswales, vegetated retention basins, infiltration	Horizon Construction International for \$3,195,540.	Orig. Const. Contr.:	\$3,195,540	
	Contractor: Horizon Construction Intl.	basins, synthetic soccer field,		CO's to date:	N/A	
The second of th	Proj. Mgr.: Ray Araujo	decomposed granite pathway, and landscaping.				
MULTIPLE TOUR	Contact #: 213-473-9717	and landouping.		Rev. Constr. Contr.:	N/A	
MOTTATIVE DE L'ANGELLE DE L'ANG				Payment to date:	N/A	7%
L'article	B 18 1 11 1	For the support O. D		Master Sch. Constr.		Pre Land Design Bid & Const Post C Acquire Award
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	COST PERCENT COMPLETE
Santa Monica Bay Low Flow					
Diversion Upgrades Pkg 1	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club,	Project continues in the post-	Prop O Constr. Cost:	\$3,327,000
PCH Several Locations	Designer: PSOMAS	Thornton, Venice Pavilion, and Imperial Low Flow Diversion	construction phase.	Orig. Const. Contr.:	\$3,024,545
# 15 M	Contractor: LA Engineering, Inc.	systems to divert both summer		CO's to date:	\$190,854
	Proj. Mgr.: Andy Flores	and winter dry-weather flows, in			
	Contact #: 213-485-4496	order to comply with the bacteria TMDL winter dry-weather		Rev. Constr. Contr.:	\$3,215,399
AL -		regulations.		Payment to date:	\$3,146,515 99%
1	Photo of Marguez Ave. LFD	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	Pre Land Design Bid & Const Post Const JUL 2010
Santa Monica Bay Low Flow					001 2010
Diversion Upgrades Pkg 2				Prop O Constr.	
At Taranasal Carrier Bark	CD 11 - Bill Rosendahl	Upgrade the existing Temescal Canyon Low Flow Diversion	Project continues in the post- construction phase.	Cost:	\$1,327,440
At Temescal Canyon Park	Designer: PSOMAS	System to comply with the	γ	Orig. Const. Contr.:	\$1,207,440
	Contractor: LA Engineering, Inc.	bacteria TMDL winter dry weather regulations.		CO's to date:	\$42,074
	Proj. Mgr.: Andy Flores	nounce rogulations.			
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514
PROPOSED IMPROVABILITY	Decreased Instrumental at Tourses			Payment to date:	\$1,176,789 99% Pre Land Design Bid & Const Post Const
	Proposed Improvements at Temescal Cyn LFD	Funding: Prop O & ARRA		Master Sch. Constr. Completion Date:	OCT 2010 Design Acquire Award
Santa Monica Bay Low Flow					
Diversion Upgrades Pkg 3	CD 44 Dill December	Construct a relief sewer (CIRS)	The northern sewer alignment	Prop O Constr.	
Along PCH	CD 11 - Bill Rosendahl Designer: PSOMAS	to the Coastal Interceptor Sewer	on the Pacific Coast Highway	Cost:	\$9,315,451
	ŭ	in order to comply with the bacteria TMDL winter dry-	has been completed. Work will commence in the beach parking	Orig. Const. Contr.: CO's to date:	\$8,648,000
		weather regulations.	lots over the coming months.	CO's to date.	\$0
	Proj. Mgr.: Andy Flores Contact #: 213-485-4496			Rev. Constr. Contr.:	\$9.C49.000
PROPOSED COASTAL WERKEPTON RELEY	Contact #. 213-465-4496			Payment to date:	\$8,648,000 \$2,170,313 56%
				Master Sch. Constr.	Pre Land Design Bid & Const Post Const
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Completion Date:	OCT 2012 Design Acquire Award
Santa Monica Bay Low Flow					
Diversion Upgrades Pkg 4	CD 11 - Bill Rosendahl	This project will upgrade the	The project continues in the post-	Prop O Constr. Cost:	\$2,507,000
Will Rogers Beach Parking Lot	Designer: PSOMAS	existing Low Flow Diversion	construction phase.	Orig. Const. Contr.:	\$2,507,000
	Contractor: Griffith Company	System at Santa Monica Canyon and Palisades Park Low Flow		CO's to date:	\$2,279,000
FAR CONTRACTOR	Proj. Mgr.: Andy Flores	Diversion System. Upgrades		2 2 0 10 0010.	\$100 ₁ 210
The state of the s	Contact #: 213-485-4496	include pump and electrical upgrades and automatic control		Rev. Constr. Contr.:	\$2,464,210
	2338t #. 2.0 100 F100	from Venice Pump Plant.		Payment to date:	\$2,457,041 99%
				Master Sch. Constr.	Pre Design Design Bid & Const Post Const Award
	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Completion Date:	APR 2011



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST PERCENT	COMPLETE
South Los Angeles Wetlands Park				Prop O Constr.		
	CD 9 - Jan Perry	Construct a wetlands park at 54th St. and Avalon Blvd to	Construction continues with utilities, landscaping, pump	Cost:	\$3,252,000	
54th St & Avalon Boulevard	Designer: PSOMAS	improve area stormwater quality,	station, bridges, fencing, mothballing, lighting, and the parking lot.	Orig. Const. Contr.:	\$6,370,000	
39	Contractor: Ford E.C.	and provide recreational space for the surrounding community.		CO's to date:	\$120,605	
	Proj. Mgr.: John Saldin	for the surrounding community.	parking lot.			
A N. M.	Contact #: 213-485-1411	Funding: Prop O, Prop K, Prop		Rev. Constr. Contr.:	\$6,490,605	
		12, Prop 50, Prop 40,		Payment to date:	\$2,794,616	95%
	Dandaring of Drangood Draiget	CSSA(SEP), Brownfields Grant,		Master Sch. Constr. Completion Date:	Design Acquire	Design Bid & Const Post Cor Award Post Cor
Or d. Dishark	Rendering of Proposed Project	& MTA	•	Completion Date:	DEC 2011	
Strathern Pit Multiuse				Est. Prop O		
	CD 6 - Tony Cárdenas	Acquire the land necessary to convert a 30-acre gravel pit site	This project is complete.	Acquisition Cost:	\$10,000,000	
8175 & 8216 Fair Avenue	Designer: LA County	into a multipurpose facility		Orig. Const. Contr.:	N/A	
and the same of th	Contractor: N/A	dedicated to stormwater retention and reuse.		CO's to date:	N/A	
the base of the ba	Proj. Mgr.: Alfred Mata	Telefikuli aria edise.		1		
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
		$\langle \mathcal{O}(\mathcal{O}) \mathcal{O} \mathcal{O} $	└- └-, └-, <i>\U)</i>	Payment to date:	N/A 1009	o Const Post Cor
	Proposed Project Site Plan	Funding: Prop O & LA County		Expected Acquisition Date:	Design Acquire	
Taylor Yard River Park -	·	-				
Parcel G2 Land Acquisition	004 510 0	Acquire a parcel of land adjacent	Land acquisition is in	Est. Prop O		
2850 Kerr Street	CD 1 - Ed P. Reyes Designer: N/A	to the LA River as part of	negotiation.	Acquisition Cost:	\$12,440,000	
Mary Constitution of the C	-	Revitalization Master Plan. \$25M in Prop O funds must be		Orig. Const. Contr.: CO's to date:	N/A	
	Contractor: N/A Proj. Mgr.: Alfred Mata	augmented. CD 1 leads		CO's to date:	N/A	
	Contact #: 213-847-0346	purchase negotiations (coordination with Trust for		Rev. Constr. Contr.:	N/A	
Constitution of the Consti	213 041 0040	Public Land).		Payment to date:	N/A 87%	6
				Expected Acquisition	Pre Land Design Acquire	Design Bid & Const Post Cor Award
	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Date:	TBD	Awaiu
Temescal Canyon Park						
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an	Project is in the construction	Est. Prop O Constr. Cost:	\$7,721,780	
15900 Pacific Coast Highway	Designer: AECOM	existing storm drain to Temescal Canyon Park for treatment by a	phase. Submittal review is in progress.	Orig. Const. Contr.:	\$7,019,800	
	Contractor: LA Engineering, Inc.	hydrodynamic separator,		CO's to date:	\$0	
	Proj. Mgr.: Iftekhar Ahmed	underground detention tank and diversion to a sanitary sewer for				
	Contact #: 213-485-5875	treatment at treatment plant.		Rev. Constr. Contr.:	\$0	
				Payment to date:	\$141,362	16%
The second secon				Master Sch. Constr.	Pre Land	Design Bid & Const Post Cor



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST I	PERCENT COMPLETE
Temescal Canyon Park						
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal	The project continues in the pre-	Est. Prop O Constr. Cost:	00.005.404	
15900 Pacific Coast Highway		Canyon Park Stormwater BMP	design phase.		\$2,995,191	
		Project proposes the		Orig. Const. Contr.:	N/A	
	Contractor: TBD	construction of an onsite stormwater treatment /		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	disinfection system. The treated				
	Contact #: 213-485-5875	stormwater is to be used for		Rev. Constr. Contr.:	N/A	
		landscape irrigation.		Payment to date:	N/A	85%
	Draw and Drain at Laurent	Fundings Prop O		Master Sch. Constr.	207	Pre Land Design Bid & Const Post Const Acquire Acquire
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	
Westchester Stormwater						
BMP	CD 11 - Bill Rosendahl	Capture and treat stormwater	Bureau of Sanitation (BOS) staff	Est. Prop O Constr. Cost:	\$26,500,000	
os Angeles World Airport	Designer: AECOM	runoff from three existing	continues to work with LAWA to	Orig. Const. Contr.:	N/A	
	Contractor: TBD	stormdrains through the project BMP elements, including Trash	finalize the lease agreement of the project site.	CO's to date:	N/A	
The second secon	Proj. Mgr.: Salem Garawi	Net System, Underground		oo o to dato.	IN/A	
The make : 12 pm (make)	Contact #: 213-847-0345	Detention Tank and Underground Infiltration Facility.		Rev. Constr. Contr.:	N1/A	
Properties of the second secon	Contact #: 213-847-0345	Onderground militration Facility.			N/A	0407
The Control of the Section of the Se				Payment to date: Master Sch. Constr.	N/A	61% Pre Land Design Bid & Const Post Co
Security of and to provide a sharp of the security of the secu	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2014	Design Acquire Award
Westminster Dog Park						
Stormwater BMP			- 1	Prop O Constr.		
4000 0 11 14 1 01	CD 11 - Bill Rosendahl	Includes installation of a modular constructed wetland	I his project is complete.	Cost:	\$385,330	
1203 South Main Street	Designer: PSOMAS	(bioremediation filter), so that on-		Orig. Const. Contr.:	\$285,330	
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and		CO's to date:	(\$30,370)	
	Proj. Mgr.: Salem Garawi	treated prior to discharging into the storm/drain system.		1		
	Contact #: 213-847-0345			Rev. Constr. Contr.:	\$254,960	
				Payment to date:	\$254,585	100
				Master Sch. Constr.	P	Pre Land Design Bid & Const Post Const Award
	Photo of Existing Dog Park	Funding: Prop O		Completion Date:	FEB 2010	
Westside Park Rainwater						
Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and	Construction is complete. The	Prop O Constr. Cost:	\$3,300,000	
2785 Clyde Avenue	Designer: PSOMAS	off-site stormwater by installing a	project is in the closeout phase.	Orig. Const. Contr.:		
¥ 111	-	stormwater lift station, a subsurface irrigation system,		CO's to date:	\$2,675,964	
+ +	Contractor: PPC Construction, Inc.	and a dry creek with a perforated		COS to date.	\$446,537	
	Proj. Mgr.: Iftekhar Ahmed	pipe for collecting and returning		D O L D C		
	Contact #: 213-485-5875	excess irrigation water to the existing stormdrain.		Rev. Constr. Contr.:	\$3,122,501	
		-		Payment to date:	\$2,750,798	51 Pre Land Design Bid & Const Post Const Po
	Photo of Completed Park	Funding: Prop O, Prop 50, Prop K, Quimby		Construction Completion Date:	AUG 2011	Design Acquire Design Award
	o. comploted i am	,		p	7.00 Z011	

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	CATCH BASIN RETROFITS									
•		Inserts			Screen Covers					
Council District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III				
	(COMPLETED)	2000		(COMPLETED)		1				
	Installed	Planned	Installed	Installed	Planned	Installed*				
1	1,174	200	0	960	1,300	960				
2	0	10	0	505	2,750	1,436				
3	0	10	0	1,230	3,650	1,790				
4	580	500	0	890	1,870	1,454				
5	98	20	0	1,186	5,530	2,673				
6	0	0	0	380	1,730	1,162				
7	0	0	0	960	1,650	1,306				
8	1,370	50	0	1,526	1,550	1,611				
9	1,300	500	0	1,936	1,000	1,040				
10	809	100	0	1,200	2,050	1,716				
11	71	10	0	399	2,340	2,581				
12	0	20	0	985	4,050	2,294				
13	570	320	0	790	1,260	941				
14	1,480	220	0	1,125	2,600	1,642				
15	168	40	0	228	550	1,581				
	7,620	2,000	0	14,300	33,880	24,187				

