

Proposition O – Clean Water Bond Program

March 2011 Monthly Report



Ribbon Cutting Ceremony – Pocket Park South Los Angeles Wetlands Park

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor Cynthia Ruiz, Board of Public Works

Citizens Oversight Advisory Committee

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM





Distribution List

Miguel Santana, City Administrative Officer Gerry F. Miller, Chief Legislative Analyst Ronald Nichols, General Manager

Romel Pascual, Deputy Mayor Cynthia M. Ruiz, President

Adi Liberman, Chair Dayna Bochco Francine Diamond

Mark Gold Tiger Kang Miguel Luna

Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

Andrea A. Alarcón, Vice President
Paula A. Daniels, Commissioner
Steven T. Nutter, Commissioner
Valerie Lynne Shaw, Commissioner
Gary Lee Moore, City Engineer
John L. Reamer, Jr., Director
Nazario Sauceda, Interim Director

Enrique C. Zaldivar, Director Victoria Santiago, Director Jon Kirk Mukri, General Manager Kenneth R. Redd, Deputy City Engineer Adel H. Hagekhalil, Assistant Director

Edward Jordan, Assistant City Attorney David H. Hirano

David H. Hirano Rafael E. Prieto Charles E. Modica Michael E. Mullin

Thomas Erb

David Pettijohn Shahram Kharaghani Kendrick K. Okuda Office of the City Administrative Officer (CAO)
Office of the Chief Legislative Analyst (CLA)
Department of Water and Power (DWP)

Mayor's Office

Board of Public Works

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Citizens Oversight Advisory Committee Board of Public Works Board of Public Works Board of Public Works Board of Public Works

Bureau of Engineering (BOE)
Bureau of Contract Administration

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office

CAO CLA CLA

Mayor's Office

DWP DWP BOS BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop_o/report2011.htm



TABLE OF CONTENTS

<u>Sec</u>	<u>tion</u>				<u>Page</u>
1.0	Eveci	ıtivo Su	ımmary		
1.0	1.1			onv	4
	1.1	1 1 1		aryAOC, and Other Highlights	
		1.1.2		les	
		1.1.3	•	Community Meetings Schedule	
	1.2				
	1.3	Projec		Summary	
		1.3.1	COAC &	AOC Project Funding Recommendations	
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	•	
			1.3.3.3	Project Funding Summary	
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedul	es	13
	2.2			r Schedule	14
3.0	Budge	_			
	3.1	_	t vs. Actu	al Expenditure	15
4.0	Proje	ct Statu	S		
	4.1	Projec	t Status R	Report	19
5.0	Appe	-		•	
	5.1		f Proposit	ion O Projects Approved for Implementation	29
	5.2	-	•	Basin Retrofits Screen Covers and Inserts by Council Districts	

1.0 EXECUTIVE SUMMARY

1.1 **Program Summary**

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for March 2011.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight</u> Committee (AOC), and Other highlights

- The COAC meeting of March 16, 2011 did not have a quorum. However, COAC members present received informal presentation of BOS and BOE recommendation to implement South Los Angeles Wetlands Park water quality related sidewalk and parkway improvements. The COAC members present indicated general support for this BOS and BOE recommendation. Members present also discussed finalizing the COAC's biennial report to the Mayor and City Council.
- At the AOC meeting of March 31, 2011, the following actions were taken:
 - o For the South Los Angeles Wetlands Park project, AOC approved the BOS and BOE recommendation to implement water quality related sidewalk and parkway improvements and authorized an amount not-to-exceed \$330,000 from the approved Proposition O funding for this purpose. This action did not require a project budget increase.
 - O AOC authorized the BOE to close-out the Grand Boulevard Tree Wells project and reduced the total project budget from \$1,075,927 to \$780,282, for a cost reduction of \$295,645. AOC authorized the transfer of cost reduction amount to Program Contingency. The AOC authorized the City Administrative Officer, in coordination with the BOE Project Implementation Program Manager and the Office of Accounting, to make minor accounting corrections, as necessary.
 - AOC authorized the BOE to implement appropriations from Funds 16M, 16Q, and 16T in an amount totaling \$49,900,796.94 to the various project accounts. The AOC authorized the BOE Prop O Program staff, in conjunction with the Office of Accounting and the CAO, to make any accounting corrections, as necessary. These transfers will have no impact to the project budgets or scopes.



1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
 - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
 - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
 - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - o **Status:** Proposition O team has identified applicable ARRA requirements.
 - Action: Various City entities involved with the projects are working to comply with the requirements.

Machado Lake Phase 1 (Wilmington Drain Multiuse) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- o **Status:** BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

Westchester Stormwater BMP Project

- Issue: Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.



1.1.3 <u>Project Community Meetings Schedule</u>

The following is a list of Proposition O project meetings with the public that occurred in March and are planned for the month of April.

	COMMUNITY MEETINGS									
Date	Time	Project	Group	Location						
3/31/2011	1:30 PM	South Los Angeles Wetlands Park	Ribbon Cutting Ceremony for the Pocket Park	Pocket Park at South Los Angeles Wetlands Park 5413 South Avalon Boulevard Los Angeles, CA 90011						
4/7/2011	9:00 AM	Los Angeles Zoo Parking Lot	Ribbon Cutting Ceremony	Los Angeles Zoo and Botanical Gardens 5333 Zoo Drive Los Angeles, CA 90027						
4/13/2011	10:00 AM	Santa Monica Bay Low Flow Diversion Upgrades Package 3	PCH Task Force, hosted by Assemblywoman Julia Brownley and Senator Fran Pavley	Ken Edwards Center 1527 Fourth Street Room 106 Santa Monica, CA 90401						



1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION (D BOND SALE SUM	MMARY	
General Obligation Bonds Approved by Voters			\$500,000,000
Total Bond Sales to Date			\$322,500,000
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of March 2011)	\$3,035,579		
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of March 2011)	\$847,686		
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of March 2011)	\$4,906,951		
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of March 2011)	<u>\$4,781,992</u>		
Total Bond Interest Earnings to Date	\$13,572,208		
General Obligation Bonds Remaining to be	Sold		\$177,500,000

1.3 **Project Status Summary**

1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.


PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC										
		Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Prop O F Recomme	Month/Year Recommended by COAC & AOC			
					Necaca	COAC	AOC			
Cabrito Paseo Walkway/Bike Path (Cancellation)	Los Angeles Neighborhood Land Trust	(\$1,337,696)	\$0	(\$3,125,313)	(\$4,463,009)	(\$4,463,009)	(\$4,463,009)	February 2011		
Elmer Avenue Phase II: Elmer Paseo	City of LA, Council District 6	\$829,000	\$0	\$446,000	\$1,275,000	\$1,275,000	\$1,275,000	February 2011		
Glenoaks/ Sunland Stormwater Capture	City of LA, Council District 6	\$500,000	\$0	\$100,000	\$600,000	\$600,000	\$600,000	February 2011		
				TOTALS						
		(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)	(\$2,588,009)	(\$2,588,009)			

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability of Proposition O funds.

PROJECTS RECOMMENDED BY COAC AND AOC										
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC				
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007				
Boyle Heights Joint Use Community Center City of LA, Council District 14		\$2,291,000*	\$0	\$528,000	\$2,819,000	January 2008				
			TOTAL	S						
		\$10,133,042	\$0	\$528,000	\$10,661,042					

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources
Projects in Pre-Design				
Cabrito Paseo Walkway/Bike Path (ON HOLD)	\$1,337,696	\$0	\$4,463,009	\$3,125,313
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects				
Strathern Pit Multiuse	\$17,800,000	\$0	\$22,505,000	\$4,705,000
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$960,000
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Machado Lake Phase I (Wilmington Drain)	\$17,942,534	\$0	\$17,942,534	\$4,397,500*
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Construction				
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,063,366*
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,400,000*
Projects in Post Construction				
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Projects Completed				
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$1,075,927	\$0	\$1,075,927	\$350,000*
Imperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
	TOTALS			

^{*}Estimated grant funds/reimbursements that may be available

^{**}American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PRO	JECT BUDGET	SUMMARY		
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0
Projects Recommended by AOC	(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)
Projects In Implementation	\$495,448,043	\$12,440,000	\$68,600,510*	\$516,465,134
		тот	ALS	
	\$495,439,347	\$12,440,000	\$66,021,197*	\$513,877,125
Prop O Total Project Obligation	\$507,8	79,347		

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Albion Daily Park - Demoistin & Remediation \$ 3,365,400 \$ 1,360,000 \$ 1,375,600 \$ 1,756,000		Council / Mayor			Cost	Pro	op O Budget &
Albiton Dainy Parks - Land Acquaistion - COMPLETED \$ 17,580,000 \$ 17,580,000 \$ 5 17	Project Title	Approved	Set-Asides	Future Needs	Reductions		Funding
Albiton Dainy Parks - Land Acquaistion - COMPLETED \$ 17,580,000 \$ 17,580,000 \$ 5 17	Albion Dairy Park - Demolition & Remediation	\$ 3,956,400				\$	3,956,400
Alieo Water Limekin Creek Confluence Restoration \$ \$ \$ \$ \$ \$ \$ \$ \$. , ,					17,560,000
Cachino Passo Walkway-Bible Path - ON HOLD							-
Catch Basin Inserts and Coverings Phase I - COMPLETED \$ 17,000,000 \$ \$ (2,207.14) \$ 14.2	Boyle Heights Joint Use Community Center Improvements					\$	-
Catch Basin Opening Screen Covers Phase II - COMPLETED \$ 10,000,000 S (837,96) S 9.5. Catch Basin Opening Screen Covers Phase II II \$ 44,500,000 S 43,56) S 44,5 Ceaser Chave: Circund Water Improvement \$ 3,040,000 S 5,35 Catch Park Liser Rehabilisation S 5,342,313 S 9.5 Catch Park Liser Rehabilisation S 9,242,313 S 9.5 Catch Angeles Zoo Parking Lot S 9,242,340	Cabrito Paseo Walkway/Bike Path - ON HOLD						1,337,696
Search Opening Screen Coverer Phase III							14,702,886
Cosar Chave Ground Water Improvement					\$ (637,596)		9,362,404
Set De Part Lake Retabilitation Set 2,000 Set 1,000 Set 1,000 Set Set 1,000 Set Set 1,000 Set Set 1,000 Set Se		. , ,					44,500,000
Sample Note Tree Wells - COMPLETED \$ 1,075,027 \$ 2,144,000 \$ 2,244,000 \$ 3,244,144,144,000 \$ 3,244,144,144,144,144,144,144,144,144,144		. , ,					3,040,000 84,263,313
Hainsen Dean Wetlands Restoration \$ 2.220,702 \$ 5.22,							1,075,927
Imperial Highway Sunten Median Stormwater BMP \$ 2,723,403 \$ 2,21							2,220,702
La Ciencega/Farlox Stormwater BMP - CANCELED \$ 7,667,887							2,723,403
Les Angeles Zoo Parking Lot \$ 13,004,243 \$ 13,004,444 \$ 13,004,444 \$ 13	Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 8,000,000				\$	8,000,000
Machado Lake-Pisase (Wilmington Drain)					\$ (6,999,728)		668,159
Machado Lake Ecosystem Rohabilisation							13,904,243
Mar Vista Recreation Center Stormwater BMP \$ 4,556,186							17,942,534
Oros Green Street - COMPLETED \$.386,000 \$.188,400 \$. 6.190,000 \$.6.19							99,523,897
Peck Park Carryon Enhancement					¢ (400.400)	_	4,556,186
Pennar Water Quality Improvement Phase \$ 2,0754,800 \$ 2,07					φ (188,400)		197,600 6,190,000
Remark Mater Quality Improvement Phase							20,754,800
Search Rorestation Center Stormwater Enhancements							2,830,200
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1 \$ 6,814,377 \$ 6,854,377 \$							4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg, 3 \$ 20.634,036 \$ 20.634 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.054 \$ 5.055 \$ 5.054 \$ 5.055 \$ 5	Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1						6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg, 4 \$ 6,290,504 \$ 5,65							3,380,111
South Los Angeles Wetlands Park (includes Site Readiness) \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,678,202 \$ 16,078,203 \$ 16,678,202 \$ 17,800,000 \$ 16,780,000 \$ 16,780,000 \$ 16,780,000 \$ 16,780,000 \$ 16,780,000 \$ 12							20,634,036
Strathern Pit Multiuse							6,290,504
Taylor Yard River Park - Parcel G2 Land Acquisition \$ 12,440,000 \$ 12,240,000 \$ 12,240,000 \$ 12,240,000 \$ 12,240,000 \$ 14,547,435 \$ 14,547,435 \$ 14,547,435 \$ 14,547,435 \$ 3,688,656 \$ 3,272,000 \$ 3,272	ŭ i	. , , ,					16,678,202
Staff		\$ 17,800,000	f 40 440 000				17,800,000
Same		¢ 44.047.425	\$ 12,440,000				12,440,000 14,947,435
Westinster Stormwater BMP							3,698,565
Westside Park Rainwater Irrigation \$ 1,438,755 \$ 5,000 \$ 6,500 \$ 6	-	. , ,					32,722,000
Total - Project Budget \$ 6,904,589 \$ 6,50 Total - Project Budget \$ 505,570,881 \$ 12,440,000 \$ - \$ (10,122,838) \$ 507,60 Office of Accounting		+ - / /					1,438,755
City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting \$ 217,696 \$ 678,000 \$ 68,000 Bureau of Contract Administration \$ -<							6,904,589
City Staff - Program Related Budget (as of February 3, 2009) Office of Accounting \$ 217,696 \$ 678,000 \$ 68,000 Bureau of Contract Administration \$ -<	Total - Project Budget	\$ 505.570.881	\$ 12,440,000	\$ -	\$ (10.122.838)	\$	507,888,043
Bureau of Contract Administration \$ 1,149,275 \$ 2,908,467 \$ 4,0		, , , , , , , , , , , , , , , , , , , ,	, , ,	·	, (,,	· ·	, ,
Bureau of Engineering \$ 1,149,275 \$ 2,908,467 \$ 4,0		\$ 217,696		\$ 678,000			895,696
Bureau of Sanitation \$ 1,816,646 \$ 3,527,979 \$ 5,525 Related Costs \$ 1,163,933 \$ 2,465,525 \$ 3,655						\$	-
Related Costs		+ , -, -					4,057,743
Subtotal \$ 4,347,551 \$ 9,579,972 \$ 13,551				. , , ,			5,344,625
Program Related Budget (as of February 3, 2009) Program Development/Implementation \$ 600,000 \$ 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6				. , , ,			3,629,458
Program Development/Implementation \$ 600,000 \$ 360,000 \$ 3		\$ 4,347,331		\$ 9,579,972		Ф	13,927,522
Full Proposal Development Subtotal \$ 360,000 \$ 35.000 \$ 5.0000 \$ 5.0000 \$ 5.0000 \$ 5.0000 \$ 5.0000 \$ 5.0000 \$ 5.0000 \$ 5.00000 \$ 5.00000 \$ 5.00000 \$ 5.000000 \$ 5.000000 \$ 5.00000000 \$ 5.00000000000000000000000000000000000		\$ 600,000				Φ.	600,000
Subtotal \$ 960,000 \$ 52					-		360,000
Sources	Fuii Proposal Development	\$ 360,000				\$	
Sources							960,000
Bond Proceeds - First Sale \$ 37,000,000 \$ 37,000	Subtotal	\$ 960,000	\$ 12.440.000	\$ 9.579.972	\$ (10.122.838)	\$	•
Bond Proceeds - First Sale \$ 37,000,000 \$ 37,	Subtotal Total - Prop O Budget	\$ 960,000 \$ 510,878,432	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	
Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) \$ 2,869,235 \$ 8,000,000	Subtotal Total - Prop O Budget FUND	\$ 960,000 \$ 510,878,432	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	960,000 522,775,565
Bond Proceeds - Second Sale \$8,000,000	Subtotal Total - Prop O Budget FUND Funding Sources	\$ 960,000 \$ 510,878,432 DING SOURCES	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	522,775,565
Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) \$ 733,359 \$ 101,000,000 \$ 101,000	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	522,775,565 37,000,000
Bond Proceeds - Third Sale \$ 101,000,000	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	522,775,565 37,000,000 2,869,235
Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) \$ 559,542 \$ 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000
Bond Proceeds - Future Sales (as of February 3, 2009) \$ 354,000,000 \$ 35	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000
Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) \$ 19,987,500 \$ 19,987,500 \$ 19,987,500 \$ 3,000,000	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000
Bond Proceeds - Other Reimbursement \$ 3,000,000 \$ 3,000,000 \$ 3,000,000 \$ 3,000,000 \$ 3,000,000 \$ 3,000,000 \$ 6,000,000 \$ 6,000,000 \$ 7,000,00	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542	\$ 12,440,000		\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000
Less Set-Aside for Future Arbitrage Payments \$ (100,000) \$ (1 Sewer Construction and Maintenance (SCM) \$ 7,000,000.00 \$ 7,000,000.00 Total - Funding Sources \$ 174,099,636 \$ (100,000) \$ 361,000,000 \$ - \$ 534, Total - Funding Sources \$ 534, Total - Prop O Budget \$ (522,7)	Funding Sources Bond Proceeds - First Sale Bond Proceeds - Second Sale Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000	\$ 12,440,000		\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000
Sewer Construction and Maintenance (SCM) \$ 7,000,000.00 \$ 7,000,000.00 \$ 7,000,000.00 \$ 7,000,000.00 \$ 7,000,000.00 \$ 534,000,000 \$ 534,0	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500	\$ 12,440,000		\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,54,000,000 950,000 19,987,500
Total - Funding Sources \$ 174,099,636 \$ (100,000) \$ 361,000,000 \$ - \$ 534, Total - Funding Sources \$ 534, Total - Prop O Budget \$ (522,7	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500			\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000
Total - Funding Sources \$ 534,9 Total - Prop O Budget \$ (522,7)	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500		\$ 354,000,000	\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000
Total - Prop O Budget \$ (522,7	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00			522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 (100,000 7,000,000
	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 (100,000 7,000,000 534,999,636
	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000 7,000,000 534,999,636
PROP O BUDGET (DEFICIT)/ SURPLUS \$ 12,7	Subtotal Total - Prop O Budget FUND Funding Sources Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009) Bond Proceeds - Other Reimbursement Less Set-Aside for Future Arbitrage Payments Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000 Total -	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000

Project Title		Budget	Prop (with	set asides)		her Direct Funding		Potential bursements	Source	Status
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$	-	\$	3,000,000	N/A	N/A
,					\$	539,208	\$	-	Sprint Nextel and Swiss II lease payment	Lease payment of \$539,208 received
Albion Dairy Park - Land Acquisition COMPLETED	\$	-	\$	17,560,000	\$	-	\$	-	N/A	N/A
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$	4,463,009	\$	1,337,696	\$	15,000 3,110,313	\$	-	Kaiser Foundation TBD	Secured LANLT to find funding or down scope project
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14.702.886	\$	14,702,886	\$	3,110,313	\$	600,000		Grant reimbursement of \$600,000 received
-	Ť	, . ,	·				-	000,000		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	-	\$	-	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$	-	\$	-	N/A	N/A
					\$	5,250,000	\$	-	DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$	750,000 387,230			CIWMB UDAG	Secured Secured
					\$		\$		CIEP	Secured
Echo Park Lake Rehabilitation	\$	84,263,313	\$	84,263,313		599,875	•	-	Prop K	Secured
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927	\$	1,075,927		-	\$	350,000	Prop 50-SMBRP	Grant reimbursement of \$350,000 received
Hansen Dam Wetlands Restoration	\$	2,517,702	\$	2,220,702	\$	297,000	\$	-	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403		2,723,403		-	\$	-	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000		8,000,000		-	Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159		668,159		-	\$	-	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243	\$	-	\$	4 387 500	N/A Prop 50-IRWMP	N/A Secured
Machado Lake-Phase I (Wilmington Drain)	\$	17,942,534	\$	17,942,534	TRD	-	φ	4,367,300	LA County Flood Control District	Final Agreement Pending
Indiana Zano i naso i (iriminigian Ziani)	*	,0.12,00.	"	,0 .2,00 .	\$	10,000			Lawsuit Settlement	Secured
Machada Laka Econyatam Bahahilitatian	\$	99,523,897	œ	99,523,897	\$	660,000	\$	-	Prop K	Secured
Machado Lake Ecosystem Rehabilitation	Ф	99,523,697	Ф	99,523,697	\$	-	\$	300,000	Coastal Conservancy	Grant reimbursement of \$281,997 received
							\$	1,777,838	American Recovery & Reinvestment Act	
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$	-			(ARRA)	Grant reimbursement of \$1,600,054 received
One Court Street COMPLETED	Φ.	704.054	•	407.000	•	E00.054	\$	300,000	·	Grant reimbursement of \$300,000 received
Oros Green Street - COMPLETED	\$	784,251		197,600		586,651 1,921,118	\$	<u> </u>	Prop 13 & CWA 319th Prop 50	Secured \$1,241,080 in grant funding authorized for paymen
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$	120,000	\$		Rec & Trails Grant	\$90,010 in grant funding authorized for paymen
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$	-	\$	-	N/A	N/A
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033		4,829,119	\$	568,690	\$	-	Prop K	Secured
Nosecians Necreation Center Stormwater Emilancements	Ψ	0,734,033	Ψ	4,029,119	\$	1,356,224	\$	-	TBD	Prop K to find funding or down scope project
Conta Manica David ave Flave Diversion Hammadan Dive 4	•	0.044.077	•	0.044.077	\$	-	\$	4,364,420	American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	Þ	6,814,377	\$	_	\$	767 077	(ARRA) Prop 50-CBI	funding for Pkg. 2 is bundled with Pkg. 1 Grant reimbursement of \$767,077 received
	-		_		1			101,011	American Recovery & Reinvestment Act	Grant rembulsement of \$707,077 received
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	-	\$	-	(ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	\$	-	\$	7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504	\$	-	\$	-	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
					\$	-	\$		Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
					\$		\$	2,011,937	Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received
					\$	1,344,221	\$	-	Prop 40 (RZH)	Grant funding of \$110,731 paid
					\$	3,739,707	\$	-	Collection System Settlement Agreement - Supplemental Environmental Project	Grant funding of \$1,256,577 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$	1,000,000	\$	_	Prop K - for Land Acquisition	Secured
Todali 2007 ingolos Wollands Fank (insidado elle Redaliness)	Ψ	20,014,001	Ψ	10,070,202	\$	500,000	\$	-	Prop K	Secured
					_	,	•	202.000	MTA - max potential reimbursement for	
					\$	-	\$	900,000	remediation	Grant reimbursement of \$379,488 received
					\$	67,501	\$	-	MTA - lease payment	Lease payment of \$67,501 received
	1				\$		\$		EPA - Brownfields grant	Grant reimbursement of \$9,437 received
Strathern Pit Multiuse	\$	22,505,000		17,800,000		4,705,000	\$	-	LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD		\$	12,440,000			TBD		TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II) Westchester Stormwater BMP	\$	18,646,000 32,722,000		18,646,000 32,722,000		-	\$	-	N/A N/A	N/A N/A
Westminster Dog Park Stormwater BMP	\$	1,438,755		1,438,755		-	\$	-	N/A N/A	N/A N/A
TOOLINIIOLO DOG I AIN OLOITIWALGI DIVII	Ψ	1,730,733	Ψ	1,700,700	\$	-	\$		Prop 50-SMBRP	Grant reimbursement of \$ 498,601 received
Westside Park Rainwater Irrigation	\$	8,304,589	\$	6,904,589		900,000	•		Quimby	Secured
			<u> </u>		\$	500,000			Prop K	Secured
		TOTALS								
	\$	516,465,134	\$	507,888,043	\$	37,341,738	\$	31,258,772		



2.0 SCHEDULE

2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule Sta	atus
Description	Ahead	On	Behind
rojects in Pre-Design			
abrito Paseo Walkway/Bike Path*		N/A	
enmar Water Quality Improvement Phase II			✓
emescal Canyon Park Stormwater BMP Phase II			✓
and Acquisition Projects			
rathern Pit Multiuse*			√ *
aylor Yard River Park-Parcel G2 Land Acquisition*			√ *
rojects in Design			
achado Lake Ecosystem Rehabilitation		✓	
estchester Stormwater BMP			√
rojects in Bid & Award			
bion Dairy Park – Demolition & Remediation		✓	
cho Park Lake Rehabilitation		✓	
achado Lake Phase I (Wilmington Drain)		✓	
osecrans Recreation Center Stormwater Enhancements*		√ *	
emescal Canyon Park Stormwater BMP Phase I		✓	
rojects in Construction	<u> </u>		
atch Basin Opening Screen Covers Phase III*		√ *	
ansen Dam Wetlands Restoration		✓	
os Angeles Zoo Parking Lot	✓		
eck Park Canyon Enhancement		✓	
enmar Water Quality Improvement Phase I		✓	
anta Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
anta Monica Bay Low Flow Diversion Upgrades Pkg. 4		✓	
outh Los Angeles Wetlands Park		✓	
estside Park Rainwater Irrigation	✓		
rojects in Post Construction			
ar Vista Recreation Center Stormwater BMP			
anta Monica Bay Low Flow Diversion Upgrades Pkg. 1			
anta Monica Bay Low Flow Diversion Upgrades Pkg. 2			
rojects Completed			
bion Dairy Park – Land Acquisition*			
atch Basin Inserts and Coverings Phase I			
atch Basin Opening Screen Covers Phase II			
esar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
rand Blvd. Tree Wells			
perial Highway Sunken Median Stormwater BMP			
ner Cabrillo Beach Bacterial Water Quality Improvement*			
ros Green Street			
estminster Dog Park Stormwater BMP			

^{*}Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached



3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for March	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$485,313		\$0	\$0
Water Conservation, Drinking Water	Construction Cost	\$3,140,000		\$0	\$0
And Source Protection Projects	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$3,956,400	\$0	\$0
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2:	Pre-Design/Design	\$0		\$0	\$47,604
Water Conservation, Drinking Water	Construction Cost	\$0		\$0	\$0
And Source Protection Projects	Construction Management Sub-total	\$0 \$17,560,000	\$17,560,000	\$0 \$0	\$17,515,758
	Sub-total	\$17,300,000	\$17,500,000	Ψ0	φ17,313,73c
Cabrito Paseo Walkway/ Bike Path	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$221,674		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$1,007,558		\$0	\$0
Neighborhood Parks	Construction Management	\$108,464		\$0	\$0
	Sub-total	\$1,337,696	\$0	\$0	\$0
Catch Basin Inserts and Coverings I	Ph				
I	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$14,607,953		\$0	\$14,607,953
Ocean Water Quality Projects	Construction Management	\$94,933		\$0	\$0
	Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers	Land Association				
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1 : River, Lakes, Beaches, Bays and	Pre-Design/Design Cost Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$9,246,965 \$115,439		\$0 \$0	\$9,246,965 \$0
,	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catab Basin Opening Saven Cayers					
Catch Basin Opening Screen Covers Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$250,000		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$42,025,000		\$1,404,935	\$29,524,971
Ocean Water Quality Projects	Construction Management	\$2,225,000		\$0	\$0
	Sub-total	\$44,500,000	\$41,253,921	\$1,404,935	\$29,524,971
Cesar Chavez Ground Water					
Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2:	Pre-Design/Design Cost	\$663,238		\$0	\$0
Water Conservation, Drinking Water	Construction Cost	\$1,805,050		\$0	\$1,815,625
And Source Protection Projects	Construction Management	\$571,500		<u>\$0</u>	\$0
	Sub-total	\$3,040,000	\$3,039,743	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$10,997,899		\$0 \$0	\$4,190,355
River, Lakes, Beaches, Bays and	Construction Cost	\$64,693,522		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$8,571,892		\$0 \$0	\$0
. ,	Sub-total	\$84,263,313	\$10,997,899	\$0	\$4,190,355
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$140,590		\$0	\$196,021
River, Lakes, Beaches, Bays and	Construction Cost	\$827,000		\$0	\$382,444
Ocean Water Quality Projects	Construction Management	\$108,337		\$0	\$0
	Sub-total	\$1,075,927	\$702,264	\$0	\$578,465

Monthly Progress Report - March 2011

Proposition O - Clean water Bo	ona		Monthly Progress r	Report - March 2011	
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for March	Prop O Total Expenditures
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design				
Flood Water Reduction, River and	Construction Cost	\$395,835 \$4,583,400		\$0 \$0	\$0
Neighborhood Parks	Construction Management	\$1,583,400 \$241,467		\$0 \$0	\$0 \$0
Neighborhood Fains	Sub-total	\$241,467 \$2,220,702	\$1,923,702	\$0	\$0
Imparial Hurr Cuntran Madian		,,	¥ 1,1==,1 ==		
Imperial Hwy Sunken Median Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design				
River, Lakes, Beaches, Bays and	Construction Cost	\$334,200 \$2,217,703		\$0 \$0	\$315,288 \$626,781
Ocean Water Quality Projects	Construction Management	\$2,217,703 \$171,500		\$0 \$0	\$12,724
Coodin Maior Quality 1 Tojooto	Sub-total	\$2,723,403	\$1,936,123	\$0	\$954,794
Inner Cabrilla Basah Bastarial Water			. , ,	•	
Inner Cabrillo Beach Bacterial Water Quality Improvement	Land Acquisition	N/A		N/A	N/A
Funding Category 1 :	Pre-Design/Design	\$347,826		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$6,956,522		\$0 \$0	\$6,906,550
Ocean Water Quality Projects	Construction Management	\$695,652		\$0 \$0	\$0,900,550
Coodin Franci Quality i rojecte	Sub-total	\$8,000,000	\$8,000,000	\$0	\$6,906,550
		***************************************	* -,,		
La Cienega/Fairfax Stormwater BMP	Land Acquisition	60		C O	¢o.
(Canceled)		\$0		\$0	\$0
Funding Category 1 : River, Lakes, Beaches, Bays and	Pre-Design/Design Construction Cost	\$668,159		\$0	\$621,752
Ocean Water Quality Projects		\$0 \$0		\$0 \$0	\$0 \$0
Ocean water Quality Projects	Construction Management Sub-total	\$0	\$621,752	\$0 \$0	\$0
LA Za a Bankin a Lat		\$668,159	\$021,732		\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$1,743,743		\$0	\$861,586
River, Lakes, Beaches, Bays and	Construction Cost	\$11,129,500		\$62,498	\$4,372,533
Ocean Water Quality Projects	Construction Management Sub-total	\$1,031,000	\$0 60E 000	\$22,201 \$84,699	\$196,671 \$5,430,790
	Sub-total	\$13,904,243	\$9,605,000	φ04,033	\$3,430,730
Machado Lake - Phase I (Wilmington	Land Assuicition			40	40
Drain)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$2,200,613		\$0	\$2,953,254
River, Lakes, Beaches, Bays and	Construction Cost	\$14,383,863		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$1,358,058		\$0	\$0
	Sub-total	\$17,942,534	\$17,942,534	\$0	\$2,953,254
Machado Lake Ecosystem Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$12,989,683		\$2.032	\$6,475,053
River, Lakes, Beaches, Bays and	Construction Cost	\$76,409,901		\$2,032	\$0,473,033 \$0
Ocean Water Quality Projects	Construction Management	\$10,124,313		\$0	\$0
	Sub-total	\$99,523,897	\$10,124,312	\$2,032	\$6,475,053
Mar Vista Recreation Center					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$753,655		\$0	\$733,914
River, Lakes, Beaches, Bays and	Construction Cost	\$3,425,704		\$83,801	\$2,400,947
Ocean Water Quality Projects	Construction Management	\$376,827		\$81	\$261,856
	Sub-total	\$4,556,186	\$4,467,642	\$83,882	\$3,396,717
Ones Onese Street	Lord Accessicate	_	ĺ		
Oros Green Street	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$0		\$0	\$0
Stormwater Capture, Clean-Up and	Construction Cost	\$197,600		\$0	\$197,600
Re-Use Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$197,600	\$197,600	\$0	\$197,600

Monthly Progress Report - March 2011

Peck Park Canyon Enhancement	Monthly Progress Report - March 2011		Proposition O - Clean Water Bond
Pumbling Category 3:	Prop O Budget Prop O Total Expenditures for Expenditures	Prop O Budget	Project
Purpose Purp	\$0 \$0 \$0	\$0	Peck Park Canyon Enhancement Land Acquisition
Sub-total Sc. Sub-total Sub-			- · · · · · · · · · · · · · · · · · · ·
Sub-total \$6,190,000 \$6,190,000 \$96,336			Flood Water Reduction, River and Construction Cost
Penmar Water Quality Improvement Land Acquisition S0 S2,951,40 S0 S0 S0 S0 S0 S0 S0	\$237,111 \$4,095 \$315,450	\$237,111	leighborhood Parks Construction Management
Phase Land Acquisition So So So So So So So	\$6,190,000 \$6,190,000 \$96,336 \$3,386,316	\$6,190,000	Sub-total
Pire Design/Design \$2,395,140 \$0 \$2,295 \$1,251,600 \$2,295 \$1,251,600			
Valer Conservation, Drinking Water			
Sub-total Sub-			
Sub-total \$20,754,800 \$20,754,800 \$120,495 \$1			,
Penmar Water Quality Improvement Phase II		<u> </u>	
Phase	\$150054T	Ψ20,104,000	
Water Conservation, Drinking Water and Source Protection Projects Construction Cost \$2,292,000 \$0 Sub-total \$2,830,200 \$2,830,200 \$0 Rosecrans Recreation Center Stornwater Enhancements Land Acquisition \$0 \$0 Stornwater Enhancements Land Acquisition \$0 \$0 \$0 Flood Water Reduction, River and Leighborhood Parks Construction Cost \$3,722,892 \$0 \$0 Sub-total \$4,829,119 \$4,233,107 \$0 \$0 \$0 Santa Monica Bay Low Flow Diversion Lugrades P 1 Land Acquisition \$0 <td>\$0 \$0</td> <td>\$0</td> <td>· ·</td>	\$0 \$0	\$0	· ·
Sub-total Sub-	\$326,600 \$0 \$0	\$326,600	Funding Category 2: Pre-Design/Design
Sub-total \$2,830,200 \$2,830,200 \$0	\$2,292,000 \$0 \$6	\$2,292,000	· · · · · · · · · · · · · · · · · · ·
Rosecrans Recreation Center Stormwater Enhancements Land Acquisition \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$			and Source Protection Projects Construction Management
Stormwater Enhancements	\$2,830,200 \$2,830,200 \$0 \$0	\$2,830,200	Sub-total
Funding Category 3:	\$0 \$0 \$0	\$0	
Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total States, Beaches, Bays and Construction Management States, Beaches, Bays and Construction Management States, Beaches, Bays and Construction Cost States, Beaches, Bays and Construction Management States, Beaches, Bays and States, Beaches, Bays and Construction Management States, Beaches, Bays and States, Beaches, Bays and States, Beaches, Bays and Construction Management States, Beaches, Bays and States, Beaches, Bays and Construction Cost States, Beaches, Bays and Construction Cost States, Beaches, Bays and States, Beaches, Bays and Construction Management States, Beaches, Bays and States, Beaches, Bays and States, Beaches, Bays and Construction Management States, Beaches, Bays and Construction Cost States, Beaches, Bays and States, Beaches, Bays and Construction Cost States, Beaches, Bays and States, Beaches, Bays a			
Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Sub-total Santa Monica Bay Low Flow Diversion Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Sub-total Santa Monica Bay Low Flow Diversion Land Acquisition Soub-total Santa Monica Bay Low Flow Diversion Land Acquisition Soub-total Santa Monica Bay Low Flow Diversion Land Acquisition Soub-total Santa Monica Bay Low Flow Diversion Land Acquisition Soub-total Santa Monica Bay Low Flow Diversion Land Acquisition Soub-total Santa Monica Bay Low Flow			
Sub-total \$4,829,119 \$4,233,107 \$0			
Land Acquisition \$0			
Land Acquisition			Santa Monica Bay Low Flow Diversion
Santa Monica Bay Low Flow Diversion Upgrades P 3	\$0 \$0	\$0	Land Aan date a
Sub-total \$6,814,377 \$6,328,981 \$49,203	\$1,097,819 \$0 \$577,522	\$1,097,819	Funding Category 1 : Pre-Design/Design
Sub-total \$6,814,377 \$6,328,981 \$49,203	\$4,949,401 \$49,203 \$3,118,540	\$4,949,401	
Santa Monica Bay Low Flow Diversion Land Acquisition \$0 \$0 \$0			
Upgrades P 2 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$544,547 \$0 River, Lakes, Beaches, Bays and Ocean Water Quality Projects Construction Cost \$2,455,034 \$64,731 Ocean Water Quality Projects Construction Management \$380,530 \$3,779 Santa Monica Bay Low Flow Diversion Upgrades P 3 Land Acquisition \$2,000,000 \$0 Funding Category 1 : Pre-Design/Design \$3,324,213 \$0 River, Lakes, Beaches, Bays and Ocean Water Quality Projects Construction Cost \$13,255,258 \$0 Ocean Water Quality Projects Construction Management \$2,054,565 \$9,957 Santa Monica Bay Low Flow Diversion Upgrades P 4 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0	\$6,814,377 \$6,328,981 \$49,203 \$4,005,14	\$6,814,377	Sub-total
Pre-Design/Design \$544,547 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$0 \$0 \$0	\$0	1 1 4 1 1 1 1
River, Lakes, Beaches, Bays and Ocean Water Quality Projects)
Sub-total \$380,530 \$3,779			
Sub-total \$3,380,111 \$2,091,218 \$68,510			
Upgrades P 3 Land Acquisition \$2,000,000 \$0 Funding Category 1 : Pre-Design/Design \$3,324,213 \$0 River, Lakes, Beaches, Bays and Ocean Water Quality Projects Construction Cost \$13,255,258 \$0 Ocean Water Quality Projects Construction Management \$2,054,565 \$9,957 Sub-total \$20,634,036 \$18,534,428 \$9,957 Santa Monica Bay Low Flow Diversion Land Acquisition \$0 \$0 Upgrades P 4 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0		<u> </u>	
Upgrades P 3 Land Acquisition \$2,000,000 \$0 Funding Category 1 : Pre-Design/Design \$3,324,213 \$0 River, Lakes, Beaches, Bays and Deean Water Quality Projects Construction Cost \$13,255,258 \$0 Deean Water Quality Projects Construction Management \$2,054,565 \$9,957 Sub-total \$20,634,036 \$18,534,428 \$9,957 Santa Monica Bay Low Flow Diversion Upgrades P 4 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0		_	Santa Monica Bay Low Flow Diversion
River, Lakes, Beaches, Bays and Construction Cost \$13,255,258 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	\$2,000,000 \$0 \$440,680	\$2,000,000	Land Association
Ocean Water Quality Projects Construction Management \$2,054,565 \$9,957 Sub-total \$20,634,036 \$18,534,428 \$9,957 Santa Monica Bay Low Flow Diversion Upgrades P 4 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0	\$3,324,213 \$0 \$1,732,117	\$3,324,213	Funding Category 1 : Pre-Design/Design
Sub-total \$20,634,036 \$18,534,428 \$9,957 Santa Monica Bay Low Flow Diversion Upgrades P 4 Land Acquisition \$0 \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0	\$13,255,258 \$0 \$0	\$13,255,258	
Santa Monica Bay Low Flow Diversion Upgrades P 4 Land Acquisition Funding Category 1: Pre-Design/Design \$1,013,421 \$0			
Upgrades P 4 Land Acquisition \$0 Funding Category 1 : Pre-Design/Design \$1,013,421 \$0	\$20,634,036 \$18,534,428 \$9,957 \$2,239,603	\$20,634,036	Sub-total
Funding Category 1 : Pre-Design/Design \$1,013,421 \$0	\$0 \$0 \$0	90	1 1 4 1 1 1 1
			pgrades i 4
River, Lakes, Beaches, Bays and Construction Cost \$4,568,903 \$28,275			River, Lakes, Beaches, Bays and Construction Cost
Ocean Water Quality Projects Construction Management \$708,180 \$6,719			Ocean Water Quality Projects Construction Management
Sub-total \$6,290,504 \$5,134,245 \$34,994	\$6,290,504 \$5,134,245 \$34,994 \$3,202,130	\$6,290,504	Sub-total
South Los Angeles Wetlands Park			_
(includes Site Readiness) Land Acquisition \$2,011,937 \$0		\$2,011,937	•
Funding Category 3: Pre-Design/Design Cost \$1,638,000 \$0			
Flood Water Reduction, River and Construction Cost \$11,722,602 \$152,729			
Neighborhood Parks Construction Management \$1,305,663 \$13,628			•
Sub-total \$16,678,202 \$16,674,782 \$166,357	\$16,678,202 \$16,674,782 \$166,357 \$4,591,652	\$16,678, 202	Sub-total

Monthly Progress Report - March 2011

Proposition O - Clean Water Bo	ona		Monthly Progress F	Report - March 2011	
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for March	Prop O Total Expenditures
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$0		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$7,800,000		\$0	\$0
Neighborhood Parks	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,800,000	\$10,000,000	\$0	\$0
Taylor Yard River Park - Parcel G2					
Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$12,440,000	\$0	\$0	\$0
Temescal Canyon Park Stormwater					
BMP Phase I	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$1,725,352		\$2,750	\$2,176,243
Stormwater Capture, Clean-Up and	Construction Cost	\$12,104,809		\$0	\$141,362
Re-Use Projects	Construction Management	\$1,117,274		\$0	\$0
	Sub-total	\$14,947,435	\$14,947,435	\$2,750	\$2,317,605
Temescal Canyon Park Stormwater					
BMP Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$426,918		\$0	\$0
Stormwater Capture, Clean-Up and	Construction Cost	\$2,995,191		\$0	\$0
Re-Use Projects	Construction Management	\$276,456		\$0	\$0
	Sub-total	\$3,698,565	\$3,698,565	\$0	\$0
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808
Water Conservation, Drinking Water	Construction Cost	\$26,500,000		\$0	\$0
And Source Protection Projects	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$24,200,200	\$0	\$2,167,808
Westminster Dog Park Stormwater					
ВМР	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$169,577		\$0	\$224,005
Stormwater Capture, Clean-Up and	Construction Cost	\$1,159,000		\$0	\$254,585
Re-Use Projects	Construction Management	\$110,178		<u>\$0</u>	\$46,346
	Sub-total	\$1,438,755	\$927,922	\$0	\$524,936
Westside Park Rainwater Irrigation	Land Acquisition	*0		¢o.	¢o.
Project Funding Category 1:	Pre-Design/Design	\$0 \$747,945		\$0 \$0	\$0 \$763,815
River, Lakes, Beaches, Bays and	Construction Cost	\$5,756,644		\$105,434	\$2,438,812
Ocean Water Quality Projects	Construction Management	\$400,000		\$4,690	\$159,375
	Sub-total	\$6,904,589	\$6,904,589	\$110,124	\$3,362,002
PROJECTS SUBTOTAL		\$503,931,643	\$299,634,282	\$2,234,274	\$133,846,822
Consultant Cost – Program Related Bu	dget	, ,			
Program Development		\$600,000	\$599,684	\$0	\$599,864
Full Proposal Development		\$360,000	\$360,000	\$0	\$360,000
City Staff - Program Related Budget*					
Office of Accounting		\$895,696	\$541,154	\$0	\$320,355
Bureau of Engineering		\$4,057,743	\$9,151,864	\$0	\$4,724,906
Bureau of Contract Administration		**	\$4,147,086	\$0	\$717,264
Bureau of Sanitation		\$5,344,625	\$6,019,048	\$0	\$4,179,448
Indirect Cost		\$3,629,458	\$6,374,553	\$0	\$3,310,768
Arbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340
· · ·				·	
PROGRAM TOTAL *Appropriations and expenditures represent Pro	ogram and Broject related City Staff Co	\$518,826,505	\$326,835,011	\$2,234,274	\$148,066,766

^{*}Appropriations and expenditures represent Program and Project related City Staff Cost
**No Program related Budget

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition


Red Design

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Project Site	Demolition of the buildings and improvements of an industrial facility, remediation and abatement of all hazardous materials and soils onsite, and the importation of clean soil, as required, to leave the property in a level, graded condition.	The CEQA document, a mitigated negative declaration was adopted by the Board of Public Works on 3/23/11.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$2,382,000 N/A N/A N/A N/A Pre Design	70% Land Design Bid & Const Award Award
Albion Dairy Park - Land Acquisition 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165 Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan.	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition	Prop O Acquisition	\$17,474,154 N/A N/A N/A \$17,474,154 Pre Design	100% Land Acquire Design Bid & Const Award Award
Cabrito Paseo Walkway/Bike Path btwn Marson St. and Raymer St.	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "SMART" Funding: Prop O Kalser Foundation, & LANLT	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds heeded to complete the project. ANCT requested to withdraw their request for project funding.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date: Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$1,007,558 N/A N/A N/A N/A Pre Design	Land Design Bid & Const Post Const Acquire
Catch Basin Inserts and Covers Phase I Citywide	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los	This project is complete.	Prop O Constr. Cost: Payment to date: Construction Completion Date:	\$14,900,000 \$14,202,869 SEP 2007	Land Acquire Bid & Const Award Post Const




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II Citywide	CD: All Designer: Bureau of Sanitation Contractor: Various	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from	This project is complete.	Prop O Constr. Cost: \$9,400,000	
	Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	20% (accomplished in Phase 1) to 30% trash reduction in Ballonal Creek and ILW River Watersheds.		Payment to date: \$9,246,965 Construction Completion Date: OCT 2007	Pre Land Design Bid & Const Post Const Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and	32,101 screen covers have been installed.	Prop O Constr. Cost: \$42,025,000 Orig. Const. Contr.: \$42,025,000 CO's to date: \$0	
Cesar Chavez Ground Water	Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	County catch basins within the City. Funding: Prop O		Rev. Constr. Contr.: \$42,025,000 Payment to date: \$26,656,752 Master Sch. Constr. Completion Date: FEB 2012	Pre Land Design Bid & Const Post Const Award
Improvement 12455 Wicks Street	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction Proj. Mgr.: Fang Chang Contact #: 213-978-1896 Photo of Project Site	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system. Funding: Prop O DWP, CWMB Grant, UDA Grant, & CIEP	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Prop O Constr. Cost: \$1,805,050 Orig. Const. Contr.: \$7,471,676 CO's to date: \$727,278 Rev. Constr. Contr.: \$8,198,954 Payment to date: \$7,131,597 Construction Completion Date: OCT 2009	Pre Land Design Bid & Const Post Const Award
Echo Park Lake Rehabilitation 751 Echo Park Avenue	CD 13 - Eric Garcetti Designer: Black & Veatch Contractor: TBD Proj. Mgr.: Alfred Mata	Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices.	Nine bids were received on 3/23/2011. The lowest bid was \$24,485,000 from Ford E.C.	Est. Prop O Constr. Cost: \$64,693,522 Orig. Const. Contr.: N/A CO's to date: N/A	
	Contact #: 213-847-0346 Photo of Existing Lake	Funding: Prop O & Prop K		Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: MAR 2013	57% Pre Land Design Bid & Const Post Const Award




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Grand Blvd. Tree Wells						
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Prop O Constr. Cost:	\$501,797	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high- density residential and		Orig. Const. Contr.:	\$401,797	
Steer's Right Institute the Equat	Contractor: Andrew Papac & Sons	commercial corridor in the		CO's to date:	(\$19,353)	
	Proj. Mgr.: Andy Flores	Venice area to treat runoff from 6/8 acres/			(φ.ο,οοο)	
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$382,444	
Charles (Far Fink)				Payment to date:	\$382,444	100%
Bodesy Pating Let 6				Constrution	Pre Design	Land Design Acquire Bid & Const Post Const Award
	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Completion Date:	JUL 2009	
Hansen Dam Wetlands Restoration				Prop O Constr.		
	CD 7 - Richard Alarcón	Stormwater runoff from three existing parking lots will be sent	The project is currently in the construction phase.	Cost:	\$1,050,257	
Osborne Street @ Foothill Blvd.	Designer: MRCA	through newly constructed	construction phase.	Orig. Const. Contr.:	\$955,257	
A MILLIAN	Contractor: Lee Construction	sediment forebays for removal of trash & sediments prior to		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	wetlands discharge.				
Lower Parking Area Desention Area Upport	Contact #: 213-485-5875			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	9%
Are Are	Proposed Project Layout	Funding: Prop O & Caltrans- FTIP		Master Sch. Constr. Completion Date:	Pre Design	Acquire Design Bid & Const Award Post Const
Imperial Hwy Sunken Median						
Stormwater BMP	00.44 0.00	Includes one 200-feet long grass	This project is complete.	Prop O Constr.		
Pershing Drive to California Street	CD 11 - Bill Rosendahl Designer: PSOMAS	swale, one 250-feet long	[]	Cost:	\$814,794	
T HELL	· ·	infiltration trench (7'D x 10'W) with native vegetation along the		Orig. Const. Contr.:	\$512,864	
	Contractor: Park West Landscape Inc.	full length of the median, & local		CO's to date:	\$215,901	
	Proj. Mgr.: Iftekhar Ahmed	regrading to reduce ponding in the median at Main St.		1		
	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$728,765	
		$\langle \vee \rangle \langle \vee \rangle \rangle \rangle \rangle$		Payment to date: Master Sch. Constr.	\$626,781 Pre	100% Land Design Bid & Const Post Const
THE PARTY OF THE P	Photo of Existing Median	Funding: Prop O		Completion Date:	JUL 2010 Design	Award
Inner Cabrillo Beach Bacterial						
Water Quality Improvement	CD 15 - Janice Hahn	Recontour recreational beach	The sand-replacement project is	Prop O Constr. Cost:	\$6,956,522	
San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	and replace beach sand to prevent flooding, promote	complete.	Orig. Const. Contr.:	\$16,000,000	
	Contractor: L.A. Deepening Constructors	drainage and sand flushing to		CO's to date:	\$0	
4	Proj. Mgr.: John Saldin	improve water quality. Project is being constructed by the Harbon			•	
7.00	Contact #: 213-485-1411	Dept. Propolis/funding up to		Rev. Constr. Contr.:	\$16,000,000	
THE RESERVE OF THE PARTY OF THE		\$8,0 M. ()) V		Payment to date:	\$6,906,550	100%
Car Car	BI ((N 0 15)			Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Award
2 0	Photo of New Sand Placement	Funding: Prop O & Port of LA		Completion Date:	JUL 2009	MANAGE




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	N/A	
- Blooming - Bloo	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
The state of the s	Proj. Mgr.: Iftekhar Ahmed	pump station, recirculation pump system and an overflow system.				
田野	Contact #: 213-485-5875		기 <u>디</u> 디디 디	Rev. Constr. Contr.:	N/A	
中国 强				Payment to date:	N/A	
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010	, I I I I I I I I I I I I I I I I I I I
LA Zoo Parking Lot				F-1 D-1 0 0 1 1 1		
	CD 4 - Tom LaBonge	Construct stormwater best	Construction is complete. The contractor is working on final	Est. Prop O Constr. Cost:	\$4,650,096	
5333 Zoo Drive	Designer: Tetra Tech	management practices including trash capture devices, porous	punch list items. A ribbon cutting	Orig. Const. Contr.:	\$4,227,360	
	Contractor: Pima Co.	pavement and bioswales at the Zoo Parking Lot.	ceremony has been scheduled for 04/07/11 at 9:00 a.m.	CO's to date:	\$243,569	
	Proj. Mgr.: Iftekhar Ahmed	200 Faiking Lot.	101 04/07/11 at 9.00 a.m.			
A UNADREW U	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,470,929	
treatment Graning to				Payment to date:	\$4,193,184	99%
	Proposed Project Site Plan	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design SEPT 2011	Land Design Bid & Const Acquire Bid & Award Post Const
Machado Lake-Phase I	Froposed Froject Oile Flair	r unuing. I Top O		Completion Date.	SEPT 2011	
(Wilmington Drain)		Install trash netting systems,	Bids for this project are due on	Est. Prop O Constr.		
PCH & Vermont Avenue	CD 15 - Janice Hahn	install smart irrigation in	4/6/2011.	Cost:	\$14,383,863	
T CIT & Vernionit Avenue	Designer: CDM	landscaped areas, use biofilters or similar vegetated BMPs, and		Orig. Const. Contr.:	N/A	
	Contractor: TBD	recontour and align the channel.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata					
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	57% Land Design Bid & Const Post Const
W. A. C.	Photo of Existing Conditions	Funding: Prop O & Prop 50		Master Sch. Constr. Completion Date:	OCT 2012 Design	Acquire Award
Machado Lake Ecosystem						
Rehabilitation	CD 15 - Janice Hahn	In-lake rehabilitation techniques,	Design phase continues.	Est. Prop O Constr. Cost:	₱ 7 0,400,004	
PCH & Vermont Avenue	Designer: CDM	riparian system enhancements, and treatment best management		Orig. Const. Contr.:	\$76,409,901 N/A	
	Contractor: TBD	practices.		CO's to date:	N/A N/A	
	Proj. Mgr.: Alfred Mata			555 to date.	N/A	
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
	Joinaul #. 215-04/-0340			Payment to date:	N/A N/A	90%
				Master Sch. Constr.	Pre Position	Land Design Bid & Const Post Const Award
	Photo of Existing Lake	Funding: Prop O & Prop K		Completion Date:	JULY 2014 Design	Awaid



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Mar Vista Recreation Center Stormwater BMP		Construction of a stormwater lift	Project construction has been	Prop O Constr.		
11430 W. Woodbine	CD 11 - Bill Rosendahl Designer: PSOMAS	station, hydrodynamic separator,	completed.	Cost:	\$2,790,120	
	Ç	underground detention tank, chlorination facility, final effluent		Orig. Const. Contr.:	\$2,340,120	
	Contractor: LA Engineering Inc.	pump station, recirculation		CO's to date:	\$132,990	
	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	pump, and overflow piping at Mar Vista Park.		Rev. Constr. Contr.:	\$2,473,110	
		Funding: Prop O, Prop 50 &		Payment to date:	\$2,317,146 Pre	34% Land Design Bid & Const Post Const
	Proposed Project Site Plan	ARRA		Master Sch. Constr. Completion Date:	Design MAY 2010	Acquire Award Award
Oros Green Street				Prop O Constr.		
between Blake Avenue & LA River	CD 13 - Eric Garcetti	Construct five curb side "stormwater gardens" in street	This project is complete.	Cost:	\$300,000	
	Designer: North East Trees (NET)	parkway and a large infiltration		Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding			Rev. Constr. Contr.:	\$300,000	
	Contact #: 213-473-4242			Payment to date: Construction	\$0	
				Completion Date:	AUG 2007 Pre	100% Land Design Bid & Const Post Const
	Photo of New Sidewalk & Stormwater Gardens	Funding: Perop OLPtop1181&1 l CWA		Master Sch. Constr. Completion Date:	Design MAY 2010	Acquire Award
Peck Park Canyon						_
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales,	Construction continues with trail	Prop O Constr. Cost:	\$2,560,641	
560 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater catch basins, armoring and re-	work, landscaping, and irrigation. Repair of damages	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc	vegetation for bank stabilization,	caused by recent storms is also	CO's to date:	\$68,030	
	Proj. Mgr.: John Saldin	and a step pool channel in Peck Park.	underway. The grand opening date has been scheduled for			
	Contact #: 213-485-1411		5/7/2011.	Rev. Constr. Contr.:	\$3,681,426	
				Payment to date:	\$2,295,047	88%
	Proposed Project Layout	Funding: Prop O, Prop 50 & Rec and Trails Grant		Master Sch. Constr. Completion Date:	Pre Design MAY 2011	Land Design Bid & Const Award Post Const
Penmar Water Quality	.,			·		
Improvement Phase I	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather	The project continues in the	Prop O Constr.	\$40.500.700	
1341 Lake Street	Designer: Brown & Caldwell	runoff. Dry weather runoff to be diverted to sanitary sewer for	construction phase. Excavation activities for construction of the	Cost: Orig. Const. Contr.:	\$12,500,700 \$11,360,700	
100 de	Contractor: Pacific Hydrotech	treatment. Wet weather runoff to	underground tank at Penmar	CO's to date:	\$11,360,700	
PROPOSITION AND STATES	Proj. Mgr.: Andy Flores	be diverted to the underground storage tank for discharge to	Recreation Center field No. 5 continues.		ΨΟ	
INTERIOR INT	Contact #: 213-485-4496	sanitary sewer.		Rev. Constr. Contr.:	\$11,360,700	
CPECION CONTRACTOR OF CONTRACT				Payment to date:	\$0	32%
	Draw and Drainet Lavant	Fundings Bron O		Master Sch. Constr.	Pre Design	Land Design Bid & Const Acquire Award Post Const
	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2012	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Penmar Water Quality						
Improvement Phase II	CD 11 - Bill Rosendahl	Install a water treatment system	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,292,000	
1341 Lake Street	Designer: Brown & Caldwell	for the purpose of reusing collected stormwater for	design phase.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	irrigation.		CO's to date:	N/A	
dicorrish set appropriate appr	Proj. Mgr.: Andy Flores			00010 4410.	14/7	
DARRACION PROPERTY OF THE PROP	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	
TOPPERSON AND ADDRESS OF THE PARTY OF THE PA	Contact #. 213-403-4430			Payment to date:	N/A 73	30/
				Master Sch. Constr.	Pre	Land Design Bid & Const Post Acquire Acquire
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	gn Acquire Award
Rosecrans Rec. Center						
Stormwater Enhancements	CD 15 - Janice Hahn	Install "SMART" irrigation	The project is in the bid and	Est. Prop O Constr. Cost:	\$3,722,692	
5000 S. Vermont Avenue	Designer: Withers & Sandgren	system, bioswales, vegetated retention basins, infiltration	award phase.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	basins, synthetic soccer field,		CO's to date:	N/A	
	Proj. Mgr.: Ray Araujo	decomposed granite pathway, and landscaping.				
BOTH TETRE BOSSET FALL WILLIAM TO THE TOTAL TO THE T	Contact #: 213-473-9717			Rev. Constr. Contr.:	N/A	
Contract of				Payment to date:	N/A	50%
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Acquire Award
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013	
Santa Monica Bay Low Flow Diversion Upgrades Pkg 1				Prop O Constr.		
	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club, Thornton, Venice Pavilion, and	Project construction has been completed.	Cost:	\$3,327,000	
CH Several Locations	Designer: PSOMAS	Imperial Low Flow Diversion	low Diversion	Orig. Const. Contr.:	\$3,024,545	
	Contractor: LA Engineering, Inc.	systems to divert both summer and winter dry-weather flows, in		CO's to date:	\$190,854	
	Proj. Mgr.: Andy Flores	order to comply with the bacteria				
	Contact #: 213-485-4496	TMDL winter dry-weather regulations.		Rev. Constr. Contr.:	\$3,215,399	
45		· ·		Payment to date:	\$3,069,337	
	Photo of Marguez Ave. LFD	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	JUL 2010	gn Acquire Design Bid & Const Post Award
Santa Monica Bay Low Flow	Thoto of Marquez / We. Er B	7000		Completion Date.	302 2010	
Diversion Upgrades Pkg 2		Upgrade the existing Temescal	Project construction has been	Prop O Constr.		
At Temescal Canyon Park	CD 11 - Bill Rosendahl	Canyon Low Flow Diversion	completed.	Cost:	\$1,327,440	
A A A A A	Designer: PSOMAS	System to comply with the bacteria TMDL winter dry		Orig. Const. Contr.:	\$1,207,440	
	Contractor: LA Engineering, Inc.	weather regulations.		CO's to date:	\$42,074	
	Proj. Mgr.: Andy Flores					
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514	
	Decreased learners are set To			Payment to date:	\$1,105,636	Land Design Bid & Const Post
	Proposed Improvements at Temescal Cyn LFD	Funding: Prop O & ARRA		Master Sch. Constr. Completion Date:	OCT 2010	



1 Topodition 0	- Clean Water Bond Flogram				·	
PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3	CD 11 - Bill Rosendahl	Construct a relief sewer (CIRS)	The physical construction within	Prop O Constr. Cost:	\$9,315,451	
Along PCH	Designer: PSOMAS	to the Coastal Interceptor Sewer in order to comply with the	the Pacific Coast Highway will start as soon as construction	Orig. Const. Contr.:	\$8,648,000	
一个人的	Contractor: Blois Construction	bacteria TMDL winter dry-	permits are secured.	CO's to date:	\$0	
	Proj. Mgr.: Andy Flores	weather regulations.				
	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000	
NYTHICEPTORRELAR				Payment to date:	\$0	27%
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Master Sch. Constr. Completion Date:	Pre Design	Land Design Bid & Const Post Const Award
Santa Monica Bay Low Flow	Thore of Roller Cower Ecodion	r analign rop o a com			001 2012	
Diversion Upgrades Pkg 4		This project will upgrade the	The project construction phase	Prop O Constr.		
Will Rogers Beach Parking Lot	CD 11 - Bill Rosendahl Designer: PSOMAS	existing Low Flow Diversion	is almost complete.	Cost:	\$2,507,000	
	· ·	System at Santa Monica Canyon and Palisades Park Low Flow		Orig. Const. Contr.:	\$2,279,000	
	Contractor: Griffith Company	Diversion System. Upgrades		CO's to date:	\$185,210	
	Proj. Mgr.: Andy Flores Contact #: 213-485-4496	include pump and electrical upgrades and automatic control		Rev. Constr. Contr.:	\$2,464,210	
	Contact #. 215-465-4490	from Venice Pump Plant.		Payment to date:	\$2,464,210	96%
				Master Sch. Constr.	Pre Design	Land Design Bid & Const Post Cons
	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Completion Date:	APR 2011	Amaid
South Los Angeles Wetlands Park		Operational according to a select	The market and has been	Prop O Constr.		
54th St & Avalon Boulevard	CD 9 - Jan Perry	Construct a wetlands park at 54th St. and Avalon Blvd to	The pocket park has been completed and a grand opening	Cost:	\$3,252,000	
54(I) St & Avaion Boulevalu	Designer: PSOMAS	improve area stormwater quality, and provide recreational space	ceremony was held 3/31/2011. The mothballing for historical	Orig. Const. Contr.:	\$6,370,000	
	Contractor: Ford E.C., Inc.	for the surrounding community.	building 71 has begun.	CO's to date:	\$120,605	
	Proj. Mgr.: John Saldin		Construction continues with demolition, landscaping,			
	Contact #: 213-485-1411	Funding: Prop O, Prop K, Prop	irrigation, lighting, grading, and	Rev. Constr. Contr.:	\$6,490,605	
TOWN -T. THE STATE OF		12, Prop 50, Prop 40,	the pump/pre-treatment station.	Payment to date:	\$1,538,875	62% Land Design Bid & Const Post Cons
	Rendering of Proposed Project	CSSA(SEP), Brownfields Grant, & MTA		Master Sch. Constr. Completion Date:	DEC 2011	Land Design Bid & Const Post Const Award
Strathern Pit Multiuse			•			
	CD 6 - Tony Cárdenas	Acquire the land necessary to	The Los Angeles County	Est. Prop O Acquisition Cost:	\$10,000,000	
8175 & 8216 Fair Avenue	Designer: LA County	convert a 30-acre gravel pit site into a multipurpose facility	Department of Public Works has acquired the land and has	Orig. Const. Contr.:	\$10,000,000 N/A	
	Contractor: TBD	dedicated to stormwater	started the design efforts for the	CO's to date:	N/A	
for formal forma	Proj. Mgr.: Alfred Mata	retention and reuse.	project.			
40 Yanga Marine Da Yanga Da Yanga	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
pri terrar for l'enna for l'enna forcer				Payment to date:	N/A	99%
Britani B	Proposed Project Site Plan	Funding: Prop O & LA County		Expected Acquisition Date:	Pre Design TBD	Land Design Const Post Const
19 19 19	opooda i rojodi Oito i idii	gop 3 a Lit obainty			100	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE	
Taylor Yard River Park - Parcel G2 Land Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent	Land acquisition is in	Est. Prop O	0 10 110 000		
2850 Kerr Street	Designer: N/A	to the LA River as part of Revitalization Master Plan.	negotiation.	Acquisition Cost: Orig. Const. Contr.:	\$12,440,000 N/A		
Miles of Business Williams	Contractor: N/A	\$25M in Prop O funds must be	O funds must be	CO's to date:	N/A		
	Proj. Mgr.: Alfred Mata	augmented. CD 1 leads purchase negotiations					
A STATE OF THE STA	Contact #: 213-847-0346	(coordination with Trust for Public Land).		Rev. Constr. Contr.:	N/A		
				Payment to date:	N/A	87%	
	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Expected Acquisition Date:	Pre Design TBD	Acquire Design Bid & Const Post Const Award	
Temescal Canyon Park							
Stormwater BMP Ph I	CD 11 - Bill Rosendahl	Divert stormwater from an	The project continues in the bid	Est. Prop O Constr. Cost:	\$12,104,809		
15900 Pacific Coast Highway	Designer: AECOM	Canyon Park for treatment by a		and award phase. Bids are due 4/20/2011.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	hydrodynamic separator, underground detention tank and		CO's to date:	N/A		
	Proj. Mgr.: Iftekhar Ahmed	diversion to a sanitary sewer for					
	Contact #: 213-485-5875	treatment at treatment plant.		Rev. Constr. Contr.:	N/A		
				Payment to date: Master Sch. Constr.	\$141,362	45% Land Design Bid & Const Post Const	
	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2013 Design	Acquire Award	
Temescal Canyon Park							
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal Canyon Park Stormwater BMP	The project continues in the pre- design phase.	Est. Prop O Constr. Cost:	\$2,995,191		
15900 Pacific Coast Highway	Designer: AECOM	Project proposes the	design phase.	Orig. Const. Contr.:	N/A		
	Contractor: TBD	construction of an onsite stormwater treatment /		CO's to date:	N/A		
	Proj. Mgr.: Iftekhar Ahmed	disinfection system. The treated stormwater is to be used for					
	Contact #: 213-485-5875	landscape irrigation.		Rev. Constr. Contr.:	N/A		
				Payment to date: Master Sch. Constr.	N/A 73%	Land Design Bid & Const Post Const	
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013 Design	Acquire Award	
Westchester Stormwater				Fat Day O Carata			
BMP	CD 11 - Bill Rosendahl	Capture and treat stormwater runoff from three existing	BOS staff continues to work with LAWA to finalize the lease	Est. Prop O Constr. Cost:	\$26,500,000		
Los Angeles World Airport	Designer: AECOM	stormdrains through the project	agreement of the project site.	Orig. Const. Contr.:	N/A		
The grown of the state of the s	Contractor: TBD	BMP elements, including Trash Net System, Underground		CO's to date:	N/A		
September 1992 Septem	Proj. Mgr.: Salem Garawi	Detention Tank and Underground Infiltration Facility.					
The second secon	Contact #: 213-847-0345	ground miniation i dollity.		Rev. Constr. Contr.:	N/A	050/	
The state of the s				Payment to date: Master Sch. Constr.	N/A Pre	65% Land Design Bid & Const Post Const	
Section of the sectio	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2014 Design	Acquire Award	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST PERCENT COMPLETE
Westminster Dog Park Stormwater BMP	00.44 5/1/5	Includes installation of a modular	This project is complete.	Prop O Constr.	
1203 South Main Street	CD 11 - Bill Rosendahl Designer: PSOMAS	constructed wetland (bioremediation filter), so that on-	1 3	Cost: Orig. Const. Contr.:	\$385,330 \$285,330
	Contractor: Fleming Environmental, Inc. Proj. Mgr.: Salem Garawi	site runoff will be captured and treated prior to discharging into the storm drain system.		CO's to date:	(\$30,370)
	Contact #: 213-847-0345			Rev. Constr. Contr.: Payment to date:	\$254,960 \$251,811 100 %
	Photo of Existing Dog Park	Funding: Prop O		Master Sch. Constr. Completion Date:	FEB 2010 Pre Design Acquire Design Bid & Const Award Award Design D
Westside Park Rainwater					
Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	The project is in the final phase of construction.	Prop O Constr. Cost:	\$3,300,000
THE REAL PROPERTY.	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system,		Orig. Const. Contr.:	\$2,675,964
	Contractor: PPC Construction, Inc.	and a dry creek with a perforated pipe for collecting and returning		CO's to date:	\$348,728
	Proj. Mgr.: Iftekhar Ahmed	excess irrigation water to the existing stormdrain.			
1周製 100	Contact #: 213-485-5875	existing stormardin.		Rev. Constr. Contr.:	\$3,024,692
		5 " D O D 50 D		Payment to date:	\$2,333,378 92% Pre Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O, Prop 50, Prop K, Quimby		Master Sch. Constr. Completion Date:	JUL 2011 Pre Land Design Bid & Const Post Const Award Acquire Design Bid & Award

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	CATCH BASIN RETROFITS								
Council	Inserts Screen Covers								
Council District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III			
	(COMPLETED)	2000	_	(COMPLETED)					
	Installed	Planned	Installed	Installed	Planned	Installed			
1	1,174	200	0	960	1,300	1,947			
2	0	10	0	505	2,750	1,578			
3	0	10	0	1,230	3,650	2,558			
4	580	500	0	890	1,870	2,038			
5	98	20	0	1,186	5,530	3,249			
6	0	0	0	380	1,730	1,019			
7	0	0	0	960	1,650	985			
8	1,370	50	0	1,526	1,550	2,881			
9	1,300	500	0	1,936	1,000	2,907			
10	809	100	0	1,200	2,050	2,584			
11	71	10	0	399	2,340	2,249			
12	0	20	0	985	4,050	2,857			
13	570	320	0	790	1,260	1,458			
14	1,480	220	0	1,125	2,600	2,652			
15	168	40	0	228	550	1,139			
	7,620	2,000	0	14,300	33,880	32,101			

