



# Proposition O – Clean Water Bond Program

## November 2011 Monthly Report



### ALBION DAIRY PARK – DEMOLITION AND REMEDIATION PROJECT

#### **Administrative Oversight Committee**

Miguel Santana, City Administrative Officer, Chair  
Andrea A. Alarcón, Board of Public Works  
Gerry Miller, Chief Legislative Analyst  
Ronald Nichols, Department of Water and Power  
Romel Pascual, Office of the Mayor

#### **Citizens Oversight Advisory Committee**

Adi Liberman, Chair  
Dayna Bochco  
Francine Diamond  
Mark Gold  
Tiger Kang  
Miguel Luna  
Cynthia McClain-Hill  
Craig A. Perkins  
M. Teresa Villegas

PREPARED BY  
BUREAU OF ENGINEERING  
PROP O - CLEAN WATER BOND TEAM



**Distribution List**

Miguel Santana, City Administrative Officer	Office of the City Administrative Officer (CAO)
Andrea A. Alarcón, President	Board of Public Works
Gerry F. Miller, Chief Legislative Analyst	Office of the Chief Legislative Analyst (CLA)
Ronald Nichols, General Manager	Department of Water and Power (DWP)
Romel Pascual, Deputy Mayor	Mayor's Office
Adi Liberman, Chair	Citizens Oversight Advisory Committee
Dayna Bochco	Citizens Oversight Advisory Committee
Francine Diamond	Citizens Oversight Advisory Committee
Mark Gold	Citizens Oversight Advisory Committee
Tiger Kang	Citizens Oversight Advisory Committee
Miguel Luna	Citizens Oversight Advisory Committee
Cynthia McClain-Hill	Citizens Oversight Advisory Committee
Craig A. Perkins	Citizens Oversight Advisory Committee
M. Teresa Villegas	Citizens Oversight Advisory Committee
Jerilyn Lopez Mendoza, Vice President	Board of Public Works
John J. Choi, Commissioner	Board of Public Works
Steven T. Nutter, Commissioner	Board of Public Works
Valerie Lynne Shaw, Commissioner	Board of Public Works
Gary Lee Moore, City Engineer	Bureau of Engineering (BOE)
John L. Reamer, Jr., Director	Bureau of Contract Administration
Nazario Saucedo, Interim Director	Bureau of Street Services
Enrique C. Zaldivar, Director	Bureau of Sanitation (BOS)
Victoria Santiago, Director	Board of Public Works, Office of Accounting
Jon Kirk Mukri, General Manager	Department of Recreation & Parks (RAP)
Kenneth R. Redd, Deputy City Engineer	BOE
Adel H. Hagekhalil, Assistant Director	BOS
Edward Jordan, Assistant City Attorney	City Attorney's Office
David H. Hirano	CAO
Rafael E. Prieto	CLA
Charles E. Modica	CLA
Michael E. Mullin	Mayor's Office
David Pettijohn	DWP
Shahram Kharaghani	BOS
Kendrick K. Okuda	BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at [Kendrick.Okuda@lacity.org](mailto:Kendrick.Okuda@lacity.org)

This report is available for viewing online at the Bureau of Engineering website:  
[http://eng.lacity.org/projects/prop\\_o/report2011.htm](http://eng.lacity.org/projects/prop_o/report2011.htm)



**TABLE OF CONTENTS**

<b>Section</b>	<b>Page</b>
1.0 <u>Executive Summary</u>	
1.1 Program Summary.....	4
1.1.1 COAC, AOC, and Other Highlights.....	4
1.1.2 Key Issues.....	5
1.1.3 Project Community Meetings Schedule.....	6
1.2 Bond Sales.....	7
1.3 Project Status Summary.....	8
1.3.1 COAC & AOC Project Funding Recommendations.....	8
1.3.1.1 COAC & AOC Project Recommendations.....	8
1.3.2 Projects in Implementation.....	9
1.3.3 Project and Program Budget Summary.....	10
1.3.3.1 Project Budget Summary.....	10
1.3.3.2 Program Budget Summary.....	11
1.3.3.3 Project Funding Summary.....	12
2.0 <u>Schedule</u>	
2.1 Project Schedules.....	13
2.2 Program Master Schedule.....	14
3.0 <u>Budget</u>	
3.1 Budget vs. Actual Expenditure.....	15
4.0 <u>Project Status</u>	
4.1 Project Status Report.....	19
5.0 <u>Appendix</u>	
5.1 Map of Proposition O Projects Approved for Implementation.....	29
5.2 Table of Catch Basin Retrofits Screen Covers and Inserts by Council Districts.....	30



## 1.0 EXECUTIVE SUMMARY

### 1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for November 2011.

#### 1.1.1 Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights

- At the November 16<sup>th</sup> COAC meeting
  - The COAC heard a BOS presentation on the proposed Westwood-Expo Botanical Water Garden project concept.
  - The COAC received an update on the Westchester LAX Stormwater project from BOS and Los Angeles World Airports (LAWA) Management that a land use deal point document had been drafted. COAC requested a report back on the timeline for completion of the land use agreement between BOS and LAWA.
- At the November 17<sup>th</sup> AOC meeting, the following action was taken:
  - The AOC heard a BOS presentation on the proposed Westwood-Expo Botanical Water Garden project concept. Councilmember Paul Koretz, CD5, spoke in support of the project concept. AOC approved the BOS request to draft a preliminary concept report for the Westwood-Expo Botanical Water Garden project.



### 1.1.2 Key Issues

- **Projects with American Recovery and Reinvestment Act (ARRA) funding**
  - **Mar Vista Recreation Center Storm Water BMP (Mar Vista)**
  - **Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)**
  - **Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)**
    - **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
    - **Status:** To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
    - **Action:** Bureau of Sanitation will prepare and submit the necessary reports to the grantor.
  
- **Albion Dairy Demolition and Remediation Project**
  - **Issue:** Unforeseen soil contamination was discovered under the foundations of two buildings that were demolished.
  - **Status:** The project team is requesting additional construction contingency to address disposal of the contaminated soil. The Bureau of Contract Administration has approved the proposed contaminated soil hauler.
  - **Action:** The contractor will continue to make progress on the original scope of work, awaiting authorization of increased project contingency to address the unforeseen conditions.
  
- **Machado Lake Phase 1 (Wilmington Drain) Project**
  - **Issue:** This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
  - **Status:** BOS, BOE and LACFCD are finalizing the terms of the agreement.
  - **Action:** City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.
  
- **Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project**
  - **Issue:** Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
  - **Status:** A design revision to re-align the sewer away from the conflicting utility has been completed. California Department of Transportation (Caltrans) encroachment permit amendment was issued. BOE is working with the contractor in identifying project cost and schedule impacts.
  - **Action:** Project team will work with the contractor to schedule other work outside the affected area in the interim until the change order has been issued.
  
- **Westchester Stormwater BMP Project**
  - **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
  - **Status:** Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
  - **Action:** City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.



**1.1.3 Project Community Meetings Schedule**

The following is a list of Proposition O project meetings with the public that occurred in November and are planned for the month of December.

<b>COMMUNITY MEETINGS</b>				
<b>Date</b>	<b>Time</b>	<b>Project</b>	<b>Group</b>	<b>Location</b>
11/2/11	10:00 AM	Santa Monica Bay Low Flow Diversions Pkg. 3	PCH Task Force	Ken Edwards Center 1527 4 <sup>th</sup> Street, Room 103-104 Santa Monica, CA 90401
11/7/11	1:30 PM	Penmar Water Quality Improvement	LA County Health and Bureau of Sanitation news conference on the standards of rainwater reuse	Penmar Recreation Center 1341 Lake Street Venice, CA 90291



**1.2 Bond Sales**

The following table is a summary of the bond sales that fund Proposition O.

<b>PROPOSITION O BOND SALE SUMMARY</b>	
General Obligation Bonds Approved by Voters	<b>\$500,000,000</b>
<b>Total Bond Sales to Date</b>	<b>\$439,500,000</b>
Fund 16F July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)	\$37,000,000
Bond Interest Earnings (As of November 2011)	\$3,043,922
Fund 16M July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)	\$8,000,000
Bond Interest Earnings (As of November 2011)	\$855,442
Fund 16Q July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)	\$101,000,000
Bond Interest Earnings (As of November 2011)	\$5,179,593
Fund 16T July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)	\$176,500,000
Bond Interest Earnings (As of November 2011)	\$6,038,053
Fund 16V July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)	\$117,000,000
Bond Interest Earnings (As of November 2011)	\$ <u>0</u>
Total Bond Interest Earnings to Date	\$15,117,010
<b>General Obligation Bonds Remaining to be Sold</b>	<b>\$60,500,000</b>



### 1.3 Project Status Summary

#### 1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC								
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Prop O Funding Recommendations		Month/Year Recommended by COAC & AOC
						COAC	AOC	
N/A	N/A	\$0	\$0	\$0	\$0	\$0	\$0	N/A
<b>TOTALS</b>								
		<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>	

#### 1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

PROJECTS RECOMMENDED BY COAC AND AOC						
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007
<b>TOTALS</b>						
		<b>\$10,133,042</b>	<b>\$0</b>	<b>\$528,000</b>	<b>\$10,661,042</b>	

\* No Proposition O funding is available to fund this project at this time.





**1.3.2 Projects in Implementation (Approved by City Council & Mayor)**

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

<b>PROJECTS IN IMPLEMENTATION</b>				
<b>Project Title</b>	<b>Prop O Funding Approved</b>	<b>Prop O Set Aside Approved</b>	<b>Total Project Budget</b>	<b>Potential Funds From Other Sources*</b>
<b>Projects in Pre-Design</b>				
Elmer Avenue Phase II: Elmer Paseo	\$829,000	\$0	\$1,275,000	\$446,000
Glenoaks/Sunland Stormwater Capture	\$508,696	\$0	\$508,696	\$0
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
<b>Land Acquisition Projects</b>				
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
<b>Projects in Design</b>				
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
<b>Projects in Bid &amp; Award</b>				
Machado Lake Phase I (Wilmington Drain)	\$21,049,911	\$0	\$21,049,911	\$4,397,500*
<b>Projects in Construction</b>				
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
<b>Projects in Post Construction</b>				
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,192,038*
<b>Projects Completed</b>				
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$780,282	\$0	\$780,282	\$350,000*
Imperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651
Strathern Pit Multiuse	\$17,800,000	\$0	\$22,505,000	\$4,705,000
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
<b>TOTALS</b>				
	<b>\$498,259,775</b>	<b>\$12,440,000</b>	<b>\$516,597,553</b>	<b>\$65,648,732</b>

\*Estimated grant funds/reimbursements that may be available. \*\*American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.



**1.3.3 Project and Program Budget Summary**

**1.3.3.1 Total Project Budget Summary**

The following table is a summary of the Proposition O project funding.

<b>PROJECT BUDGET SUMMARY</b>				
<b>Description</b>	<b>Prop O Funding</b>	<b>Prop O Set Aside</b>	<b>Potential Funds From Other Sources*</b>	<b>Total Project Budget</b>
Projects In Planning– Prop O Funding Request	\$0	\$0	\$0	\$0
Projects Recommended by AOC	\$0	\$0	\$0	\$0
Projects In Implementation	\$498,259,775	\$12,440,000	\$65,648,732	\$516,597,553
<b>TOTALS</b>				
	<b>\$498,259,775</b>	<b>\$12,440,000</b>	<b>\$65,648,732</b>	<b>\$516,597,553</b>
<b>Prop O Total Project Obligation</b>	<b>\$510,699,775</b>			

\*Estimated grant funds/reimbursements that may be available

**1.3.3.2 Program Budget Summary**

The table on the following pages gives an updated program budget summary for Proposition O.

**1.3.3.3 Project Funding Summary**

The table on the following pages gives an updated project funding summary for Proposition O.

Project Title	Council / Mayor Approved	Approved Set-Asides	Future Needs	Cost Reductions	Prop O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$ 3,956,400				\$ 3,956,400
Albion Dairy Park - Land Acquisition - <b>COMPLETED</b>	\$ 17,560,000				\$ 17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$ -				\$ -
Boyle Heights Joint Use Community Center Improvements	\$ -				\$ -
Catch Basin Inserts and Coverings Phase I - <b>COMPLETED</b>	\$ 17,000,000			\$ (2,297,114)	\$ 14,702,886
Catch Basin Opening Screen Covers Phase II - <b>COMPLETED</b>	\$ 10,000,000			\$ (637,596)	\$ 9,362,404
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000				\$ 44,500,000
Cesar Chavez Ground Water Improvement	\$ 3,040,000				\$ 3,040,000
Echo Park Lake Rehabilitation	\$ 84,263,313				\$ 84,263,313
Elmer Avenue Phase II: Elmer Paseo	\$ 829,000				\$ 829,000
Glenoaks/Sunland Stormwater Capture	\$ 508,696				\$ 508,696
Grand Blvd. Tree Wells - <b>COMPLETED</b>	\$ 1,075,927			\$ (295,645)	\$ 780,282
Hansen Dam Wetlands Restoration	\$ 2,220,702				\$ 2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$ 2,723,403				\$ 2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 8,000,000				\$ 8,000,000
La Cienega/Fairfax Stormwater BMP - <b>CANCELED</b>	\$ 7,667,887			\$ (6,999,728)	\$ 668,159
Los Angeles Zoo Parking Lot	\$ 13,904,243				\$ 13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$ 21,049,911				\$ 21,049,911
Machado Lake Ecosystem Rehabilitation	\$ 99,523,897				\$ 99,523,897
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186				\$ 4,556,186
Oros Green Street - <b>COMPLETED</b>	\$ 386,000			\$ (188,400)	\$ 197,600
Peck Park Canyon Enhancement	\$ 6,190,000				\$ 6,190,000
Penmar Water Quality Improvement Phase I	\$ 20,754,800				\$ 20,754,800
Penmar Water Quality Improvement Phase II	\$ 2,830,200				\$ 2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$ 4,829,119				\$ 4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377				\$ 6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111				\$ 3,380,111
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036				\$ 20,634,036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504				\$ 6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 16,678,202				\$ 16,678,202
Strathern Pit Multiuse	\$ 17,800,000				\$ 17,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition		\$ 12,440,000			\$ 12,440,000
Temescal Canyon Park Stormwater Phase I	\$ 14,947,435				\$ 14,947,435
Temescal Canyon Park Stormwater Phase II	\$ 3,698,565				\$ 3,698,565
Westchester Stormwater BMP	\$ 32,722,000				\$ 32,722,000
Westminster Dog Park Stormwater BMP	\$ 1,438,755				\$ 1,438,755
Westside Park Rainwater Irrigation	\$ 6,904,589				\$ 6,904,589
<b>Total - Project Budget</b>	<b>\$ 508,678,258</b>	<b>\$ 12,440,000</b>	<b>\$ -</b>	<b>\$ (10,418,483)</b>	<b>\$ 510,699,775</b>
<b>City Staff - Program Related Budget (as of June 30, 2011)</b>					
Office of Accounting	\$ 587,723		\$ 491,450		\$ 1,079,173
Bureau of Contract Administration					\$ -
Bureau of Engineering	\$ 2,003,796		\$ 2,504,606		\$ 4,508,402
Bureau of Sanitation	\$ 4,081,839		\$ 2,586,746		\$ 6,668,585
Related Costs	\$ 2,333,524		\$ 1,746,497		\$ 4,080,021
<b>Subtotal</b>	<b>\$ 9,006,882</b>		<b>\$ 7,329,299</b>		<b>\$ 16,336,181</b>
<b>Consultants - Program Related Budget (as of as of June 30, 2011)</b>					
Program Development/Implementation	\$ 600,000			\$ (136)	\$ 599,864
Full Proposal Development	\$ 360,000				\$ 360,000
<b>Subtotal</b>	<b>\$ 960,000</b>			<b>\$ (136)</b>	<b>\$ 959,864</b>
<b>Total - Prop O Budget</b>	<b>\$ 518,645,140</b>	<b>\$ 12,440,000</b>	<b>\$ 7,329,299</b>	<b>\$ (10,418,619)</b>	<b>\$ 527,995,820</b>
<b>FUNDING SOURCES</b>					
<b>Funding Sources (as of September, 30, 2011)</b>					
Bond Proceeds - First Sale	\$ 37,000,000				\$ 37,000,000
Bond Proceeds - First Sale Interest	\$ 3,042,656				\$ 3,042,656
Bond Proceeds - Second Sale	\$ 8,000,000				\$ 8,000,000
Bond Proceeds - Second Sale Interest	\$ 854,249				\$ 854,249
Bond Proceeds - Third Sale	\$ 101,000,000				\$ 101,000,000
Bond Proceeds - Third Sale Interest	\$ 5,142,889				\$ 5,142,889
Bond Proceeds - Fourth Sale	\$ 176,500,000				\$ 176,500,000
Bond Proceeds - Fourth Sale Interest	\$ 5,858,814				\$ 5,858,814
Bond Proceeds - Fifth Sale	\$ 117,000,000				\$ 117,000,000
Bond Proceeds - Fifth Sale Interest	\$ -				\$ -
Bond Proceeds - Future Sales			\$ 60,500,000		\$ 60,500,000
Bond Proceeds - Secured Grants Received	\$ 13,412,918				\$ 13,412,918
Less Set-Aside for Future Arbitrage Payments		\$ (100,000)			\$ (100,000)
Sewer Construction and Maintenance (SCM)			\$ 7,000,000.00		\$ 7,000,000
<b>Total - Funding Sources</b>	<b>\$ 467,811,526</b>	<b>\$ (100,000)</b>	<b>\$ 67,500,000</b>	<b>\$ -</b>	<b>\$ 535,211,526</b>
<b>Total - Prop O Budget \$ (527,995,820)</b>					
<b>PROP O PROGRAM BUDGET CONTINGENCY \$ 7,215,705</b>					
Bond Proceeds - Secured Grants Anticipated	\$ 7,500,388				\$ 7,500,388

## Project Funding Summary

Project Title	Budget	Prop O Funding (with set asides)	Other Direct Funding	Potential Reimbursements	Source	Status
Albion Dairy Park - Demolition & Remediation	\$ 3,956,400	\$ 3,956,400	\$ 540,640	\$ 3,000,000	Demolition escrow account	N/A
					Sprint Nextel and Swiss II lease payment	Lease payment of \$540,640 received
					City Clerk	Rental reimbursement of \$20,952 received
Albion Dairy Park - Land Acquisition - <b>COMPLETED</b>	\$ -	\$ 17,560,000	\$ -	\$ -	N/A	N/A
Catch Basin Inserts and Coverings Phase I - <b>COMPLETED</b>	\$ 14,702,886	\$ 14,702,886	\$ -	\$ 600,000	Prop 40	Grant reimbursement of \$600,000 received; grant completed
Catch Basin Opening Screen Covers Phase II - <b>COMPLETED</b>	\$ 9,362,404	\$ 9,362,404	\$ -	\$ -	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000	\$ 44,500,000	\$ -	\$ -	N/A	N/A
				\$ 5,250,000	DWP	Secured
Cesar Chavez Ground Water Improvement	\$ 9,841,230	\$ 3,040,000	\$ 750,000	\$ -	CIWMB	Secured
			\$ 387,230	\$ -	UDAG	Secured
			\$ 414,000	\$ -	CIEP	Secured
Echo Park Lake Rehabilitation	\$ 84,263,313	\$ 84,263,313	\$ 599,875	\$ -	Prop K	Secured
				\$ 294,395	State of CA Natural Resources Agency	Secured
Elmer Avenue Phase II: Elmer Paseo	\$ 1,275,000	\$ 829,000	\$ 446,000	\$ 127,411	State of CA Santa Monica Mountains Conservancy	Secured
				\$ 25,000	Bureau of Reclamation	Funding in negotiation
Glenoaks/Sunland Stormwater Capture	\$ 508,696	\$ 508,696	\$ -	\$ -	N/A	N/A
Grand Blvd. Tree Wells - <b>COMPLETED</b>	\$ 780,282	\$ 780,282	\$ -	\$ 350,000	Prop 50-SMBRP	Grant reimbursement of \$350,000 received; grant completed
Hansen Dam Wetlands Restoration	\$ 2,517,702	\$ 2,220,702	\$ 297,000	\$ -	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$ 2,723,403	\$ 2,723,403	\$ -	\$ -	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 16,000,000	\$ 8,000,000	\$ 8,000,000	\$ -	Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - <b>CANCELED</b>	\$ 668,159	\$ 668,159	\$ -	\$ -	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$ 13,904,243	\$ 13,904,243	\$ -	\$ -	N/A	N/A
				\$ 4,387,500	Prop 50-IRWMP	Secured
Machado Lake-Phase I (Wilmington Drain)	\$ 21,049,911	\$ 21,049,911	TBD	\$ -	LA County Flood Control District	Final Agreement Pending
			\$ 10,000	\$ -	Lawsuit Settlement	Secured
			\$ 660,000	\$ -	Prop K	Secured
Machado Lake Ecosystem Rehabilitation	\$ 99,523,897	\$ 99,523,897	\$ 296,997	\$ -	Coastal Conservancy	Grant reimbursement of \$296,997 paid; grant completed
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186	\$ 4,556,186	\$ -	\$ 1,777,838	American Recovery & Reinvestment Act (ARRA)	Grant reimbursement of \$1,600,054 received
				\$ 300,000	Prop 50-SMBRP	Grant reimbursement of \$300,000 received; grant completed
Oros Green Street - <b>COMPLETED</b>	\$ 784,251	\$ 197,600	\$ 586,651	\$ -	Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$ 8,231,118	\$ 6,190,000	\$ 1,921,118	\$ -	Prop 50	\$1,586,193 in grant funding authorized for payment
			\$ 120,000	\$ -	Rec & Trails Grant	\$120,000 in grant funding received; grant completed
Penmar Water Quality Improvement (Phase I & II)	\$ 23,585,000	\$ 23,585,000	\$ -	\$ -	N/A	N/A
Rosecrans Recreation Center Stormwater Enhancements	\$ 6,754,033	\$ 4,829,119	\$ 568,690	\$ -	Prop K	Secured
			\$ 1,356,224	\$ -	TBD	Prop K to find funding or down scope project
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377	\$ 6,814,377	\$ -	\$ 4,364,420	American Recovery & Reinvestment Act (ARRA)	Grant reimbursement of \$3,924,995 received; ARRA funding for Pkg. 2 is bundled with Pkg. 1
				\$ 767,077	Prop 50-CBI	Grant reimbursement of \$767,077 received; grant completed
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111	\$ 3,380,111	\$ -	\$ -	American Recovery & Reinvestment Act (ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036	\$ 20,634,036	\$ -	\$ 7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504	\$ 6,290,504	\$ -	\$ -	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
				\$ 3,300,000	Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
				\$ 2,011,937	Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received; grant completed
				\$ 1,282,721	Prop 40 (RZH)	Grant funding of \$620,169 paid
				\$ 3,739,707	Collection System Settlement Agreement - Supplemental Environmental Project	Grant funding of \$1,691,485 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 26,374,067	\$ 16,678,202	\$ 1,000,000	\$ -	Prop K - for Land Acquisition	Secured
			\$ 500,000	\$ -	Prop K	Grant funding of \$346,774 paid
				\$ 900,000	MTA - max potential reimbursement for remediation	Reimbursement of \$749,319 received
				\$ 67,501	MTA - lease payment	Lease payment of \$67,501 received
				\$ 200,000	EPA - Brownfields grant	Grant reimbursement of \$134,877 received
Strathern Pit Multiuse	\$ 22,505,000	\$ 17,800,000	\$ 4,705,000	\$ -	LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD	\$ 12,440,000	TBD	TBD	TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$ 18,646,000	\$ 18,646,000	\$ -	\$ -	N/A	N/A
Westchester Stormwater BMP	\$ 32,722,000	\$ 32,722,000	\$ -	\$ -	N/A	N/A
Westminster Dog Park Stormwater BMP	\$ 1,438,755	\$ 1,438,755	\$ -	\$ -	N/A	N/A
Westside Park Rainwater Irrigation	\$ 8,304,589	\$ 6,904,589	\$ -	\$ 2,000,000	Prop 50-SMBRP	Grant reimbursement of \$ 2,000,000 received; grant completed
			\$ 900,000	\$ -	Quimby	Secured
			\$ 292,038	\$ -	Prop K	Secured
<b>TOTALS</b>	<b>\$ 516,597,553</b>	<b>\$ 510,699,775</b>	<b>\$ 34,691,392</b>	<b>\$ 31,426,530</b>		



## 2.0 SCHEDULE

### 2.1 Project Schedules

The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.



Description	Schedule Status		
	Ahead	On	Behind
<b>Projects in Pre-Design</b>			
Cabrillo Paseo Walkway/Bike Path*	N/A		
Penmar Water Quality Improvement Phase II			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
<b>Land Acquisition Projects</b>			
Taylor Yard River Park-Parcel G2 Land Acquisition*			✓*
<b>Projects in Design</b>			
Machado Lake Ecosystem Rehabilitation			✓
Westchester Stormwater BMP			✓
<b>Projects in Bid &amp; Award</b>			
Machado Lake Phase I (Wilmington Drain)			✓
<b>Projects in Construction</b>			
Albion Dairy Park – Demolition & Remediation	✓		
Catch Basin Opening Screen Covers Phase III*		✓*	
Echo Park Lake Rehabilitation		✓	
Hansen Dam Wetlands Restoration		✓	
Penmar Water Quality Improvement Phase I			✓
Rosecrans Recreation Center Stormwater Enhancements*			✓*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3			✓
South Los Angeles Wetlands Park		✓	
Temescal Canyon Park Stormwater BMP Phase I		✓	
<b>Projects in Post Construction</b>			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Peck Park Canyon Enhancement			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Westside Park Rainwater Irrigation			
<b>Projects Completed</b>			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Strathern Pit Multiuse*			
Westminster Dog Park Stormwater BMP			

\*Schedule not controlled by Prop O

### 2.2 Program Master Schedule

See attached

## Proposition O Program Master Schedule November 2011



\*TMDL Project



**3.0 PROP O PROGRAM BUDGET**

**3.1 Budget vs. Actual Expenditure**

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for November	Prop O Total Expenditures
<b>Albion Dairy Park Demolition &amp; Remediation</b> Funding Category 3	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$485,313		\$0	\$258,896
	Construction Cost	\$3,140,000		\$294,241	\$619,966
	Construction Management	\$331,087		\$0	\$0
	<b>Sub-total</b>	<b>\$3,956,400</b>	<b>\$3,956,400</b>	<b>\$294,241</b>	<b>\$878,862</b>
<b>Albion Dairy Park Land Acquisition</b> Funding Category 2	Land Acquisition	\$17,560,000		\$0	\$17,468,154
	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$17,560,000</b>	<b>\$17,515,758</b>	<b>\$0</b>	<b>\$17,515,758</b>
<b>Catch Basin Inserts and Coverings</b> Ph I Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$14,607,953		\$0	\$14,607,953
	Construction Management	\$94,933		\$0	\$0
	<b>Sub-total</b>	<b>\$14,702,886</b>	<b>\$14,607,953</b>	<b>\$0</b>	<b>\$14,607,953</b>
<b>Catch Basin Opening Screen Covers</b> Ph II Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost	\$9,246,965		\$0	\$9,246,965
	Construction Management	\$115,439		\$0	\$0
	<b>Sub-total</b>	<b>\$9,362,404</b>	<b>\$9,246,965</b>	<b>\$0</b>	<b>\$9,246,965</b>
<b>Catch Basin Opening Screen Covers</b> Ph III Funding Category 1 & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$250,000		\$0	\$0
	Construction Cost	\$42,025,000		\$1,610,497	\$36,483,298
	Construction Management	\$2,225,000		\$0	\$24,542
	<b>Sub-total</b>	<b>\$44,500,000</b>	<b>\$41,258,368</b>	<b>\$1,610,497</b>	<b>\$36,507,840</b>
<b>Cesar Chavez Ground Water Improvement</b> Funding Category 2	Land Acquisition	\$212		\$0	\$0
	Pre-Design/Design Cost	\$663,238		\$0	\$0
	Construction Cost	\$1,805,050		\$0	\$1,815,625
	Construction Management	\$571,500		\$0	\$0
	<b>Sub-total</b>	<b>\$3,040,000</b>	<b>\$1,815,625</b>	<b>\$0</b>	<b>\$1,815,625</b>
<b>Echo Park Lake Rehabilitation</b> Funding Category 1, 2, 3, & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$10,997,899		\$39,156	\$5,052,388
	Construction Cost	\$64,693,522		\$0	\$1,661,119
	Construction Management	\$8,571,892		\$0	\$0
	<b>Sub-total</b>	<b>\$84,263,313</b>	<b>\$59,413,140</b>	<b>\$39,156</b>	<b>\$6,713,507</b>
<b>Elmer Avenue Phase II: Elmer Paseo</b> Funding Category 3	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$829,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Glenoak/Sunland Stormwater Capture</b> Funding Category 3	Land Acquisition			\$0	\$0
	Pre-Design/Design			\$0	\$0
	Construction Cost			\$0	\$0
	Construction Management			\$0	\$0
	<b>Sub-total</b>	<b>\$508,896</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>



Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for November	Prop O Total Expenditures
<b>Grand Blvd. Tree Wells</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1</b>	Pre-Design/Design Cost	\$270,308		\$0	\$196,021
	Construction Cost	\$382,444		\$0	\$382,444
	Construction Management	\$127,530		\$0	\$0
	<b>Sub-total</b>	<b>\$780,282</b>	<b>\$578,465</b>	<b>\$0</b>	<b>\$578,465</b>
<b>Hansen Dam Wetland Restoration</b>		\$0		\$0	\$0
<b>Funding Category 3</b>	Pre-Design/Design	\$395,835		\$0	\$0
	Construction Cost	\$1,583,400		\$125,949	\$466,061
	Construction Management	\$241,467		\$34,555	\$34,555
	<b>Sub-total</b>	<b>\$2,220,702</b>	<b>\$1,923,702</b>	<b>\$160,504</b>	<b>\$500,616</b>
<b>Imperial Hwy Sunken Median Stormwater BMP</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1</b>	Pre-Design/Design	\$334,200		\$0	\$315,288
	Construction Cost	\$2,217,703		\$0	\$764,536
	Construction Management	\$171,500		\$0	\$12,724
	<b>Sub-total</b>	<b>\$2,723,403</b>	<b>\$1,251,144</b>	<b>\$0</b>	<b>\$1,092,548</b>
<b>Inner Cabrillo Beach Bacterial Water Quality Improvement</b>	Land Acquisition	N/A		N/A	N/A
<b>Funding Category 1</b>	Pre-Design/Design	\$347,826		\$0	\$0
	Construction Cost	\$6,956,522		\$0	\$6,906,550
	Construction Management	\$695,652		\$0	\$0
	<b>Sub-total</b>	<b>\$8,000,000</b>	<b>\$6,906,550</b>	<b>\$0</b>	<b>\$6,906,550</b>
<b>La Cienega/Fairfax Stormwater BMP (Canceled)</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1</b>	Pre-Design/Design	\$668,159		\$0	\$621,752
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$668,159</b>	<b>\$621,752</b>	<b>\$0</b>	<b>\$621,752</b>
<b>LA Zoo Parking Lot</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1 &amp; 3</b>	Pre-Design/Design	\$1,743,743		\$0	\$861,586
	Construction Cost	\$11,129,500		\$0	\$4,514,172
	Construction Management	\$1,031,000		\$0	\$316,288
	<b>Sub-total</b>	<b>\$13,904,243</b>	<b>\$6,129,609</b>	<b>\$0</b>	<b>\$5,692,046</b>
<b>Machado Lake - Phase I (Wilmington Drain)</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1 &amp; 3</b>	Pre-Design/Design	\$3,250,959		\$977	\$3,105,402
	Construction Cost	\$15,751,285		\$0	\$0
	Construction Management	\$2,047,667		\$0	\$0
	<b>Sub-total</b>	<b>\$21,049,911</b>	<b>\$17,952,534</b>	<b>\$977</b>	<b>\$3,105,402</b>
<b>Machado Lake Ecosystem Rehabilitation</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1 &amp; 3</b>	Pre-Design/Design	\$12,989,683		\$136,228	\$6,961,754
	Construction Cost	\$76,409,901		\$0	\$0
	Construction Management	\$10,124,313		\$0	\$0
	<b>Sub-total</b>	<b>\$99,523,897</b>	<b>\$10,124,312</b>	<b>\$136,228</b>	<b>\$6,961,754</b>
<b>Mar Vista Recreation Center Stormwater BMP</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 1</b>	Pre-Design/Design	\$753,655		\$0	\$734,160
	Construction Cost	\$3,425,704		\$0	\$2,405,822
	Construction Management	\$376,827		\$0	\$282,513
	<b>Sub-total</b>	<b>\$4,556,186</b>	<b>\$4,467,642</b>	<b>\$0</b>	<b>\$3,422,495</b>
<b>Oros Green Street</b>	Land Acquisition	\$0		\$0	\$0
<b>Funding Category 4</b>	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$197,600		\$0	\$197,600
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$197,600</b>	<b>\$197,600</b>	<b>\$0</b>	<b>\$197,600</b>





Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for November	Prop O Total Expenditures
<b>Peck Park Canyon Enhancement</b> Funding Category 3	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$477,551		\$0	\$1,243,665
	Construction Cost	\$5,475,338		\$0	\$2,560,877
	Construction Management	\$237,111		\$9,118	\$457,489
	<b>Sub-total</b>	<b>\$6,190,000</b>	<b>\$6,190,000</b>	<b>\$9,118</b>	<b>\$4,262,031</b>
<b>Penmar Water Quality Improvement Phase I</b> Funding Category 2 & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$2,395,140		\$0	\$1,836,761
	Construction Cost	\$16,808,000		\$411,459	\$4,644,552
	Construction Management	\$1,551,660		\$82,694	\$187,064
	<b>Sub-total</b>	<b>\$20,754,800</b>	<b>\$20,754,800</b>	<b>\$494,153</b>	<b>\$6,668,377</b>
<b>Penmar Water Quality Improvement Phase II</b> Funding Category 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$326,600		\$0	\$0
	Construction Cost	\$2,292,000		\$0	\$0
	Construction Management	\$211,600		\$0	\$0
	<b>Sub-total</b>	<b>\$2,830,200</b>	<b>\$2,630,200</b>	<b>\$0</b>	<b>\$0</b>
<b>Rosecrans Recreation Center Stormwater Enhancements</b> Funding Category 3 & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$767,095		\$0	\$8,035
	Construction Cost	\$3,722,692		\$0	\$0
	Construction Management	\$339,332		\$0	\$0
	<b>Sub-total</b>	<b>\$4,829,119</b>	<b>\$4,233,107</b>	<b>\$0</b>	<b>\$8,035</b>
<b>Santa Monica Bay Low Flow Diversion Upgrades P 1</b> Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$1,097,819		\$0	\$577,522
	Construction Cost	\$4,949,401		\$0	\$3,146,514
	Construction Management	\$767,157		\$15,915	\$452,921
	<b>Sub-total</b>	<b>\$6,814,377</b>	<b>\$6,562,066</b>	<b>\$15,915</b>	<b>\$4,176,958</b>
<b>Santa Monica Bay Low Flow Diversion Upgrades P 2</b> Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$544,547		\$0	\$396,202
	Construction Cost	\$2,455,034		\$0	\$1,176,789
	Construction Management	\$380,530		\$552	\$178,190
	<b>Sub-total</b>	<b>\$3,380,111</b>	<b>\$2,257,710</b>	<b>\$552</b>	<b>\$1,751,181</b>
<b>Santa Monica Bay Low Flow Diversion Upgrades P 3</b> Funding Category 1	Land Acquisition	\$2,000,000		\$0	\$440,680
	Pre-Design/Design	\$3,324,213		\$0	\$1,741,165
	Construction Cost	\$13,255,258		\$597,589	\$2,767,902
	Construction Management	\$2,054,565		\$142,507	\$319,792
	<b>Sub-total</b>	<b>\$20,634,036</b>	<b>\$11,510,718</b>	<b>\$740,096</b>	<b>\$5,269,539</b>
<b>Santa Monica Bay Low Flow Diversion Upgrades P 4</b> Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$1,013,421		\$0	\$574,057
	Construction Cost	\$4,568,903		\$0	\$2,457,041
	Construction Management	\$708,180		\$2,639	\$363,829
	<b>Sub-total</b>	<b>\$6,290,504</b>	<b>\$5,003,055</b>	<b>\$2,639</b>	<b>\$3,394,927</b>
<b>South Los Angeles Wetlands Park (includes Site Readiness)</b> Funding Category 3	Land Acquisition	\$2,011,937		\$0	\$0
	Pre-Design/Design Cost	\$1,638,000		\$764	\$2,898,099
	Construction Cost	\$11,722,602		\$241,091	\$3,035,707
	Construction Management	\$1,305,663		\$89,338	\$518,783
	<b>Sub-total</b>	<b>\$16,678,202</b>	<b>\$16,674,782</b>	<b>\$331,193</b>	<b>\$6,452,588</b>



Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for November	Prop O Total Expenditures
<b>Strathern Pit Multiuse</b> Funding Category 2	Land Acquisition	\$10,000,000		\$0	\$0
	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$7,800,000		\$0	\$0
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$17,800,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Taylor Yard River Park - Parcel G2</b> Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0
	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	<b>Sub-total</b>	<b>\$12,440,000</b>	<b>\$0</b>	<b>\$0</b>	<b>\$0</b>
<b>Temescal Canyon Park Stormwater</b> BMP Phase I Funding Category 3 & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$1,725,352		\$20,626	\$2,310,441
	Construction Cost	\$12,104,809		\$0	\$141,362
	Construction Management	\$1,117,274		\$5,645	\$5,645
	<b>Sub-total</b>	<b>\$14,947,435</b>	<b>\$14,974,353</b>	<b>\$26,271</b>	<b>\$2,457,448</b>
<b>Temescal Canyon Park Stormwater</b> BMP Phase II Funding Category 3 & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$426,918		\$0	\$0
	Construction Cost	\$2,995,191		\$0	\$0
	Construction Management	\$276,456		\$0	\$0
	<b>Sub-total</b>	<b>\$3,698,565</b>	<b>\$3,671,647</b>	<b>\$0</b>	<b>\$0</b>
<b>Westchester Stormwater BMP</b> Funding Category 1, 2, & 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808
	Construction Cost	\$26,500,000		\$0	\$0
	Construction Management	\$2,445,950		\$0	\$0
	<b>Sub-total</b>	<b>\$32,722,000</b>	<b>\$4,200,200</b>	<b>\$0</b>	<b>\$2,167,808</b>
<b>Westminster Dog Park Stormwater</b> BMP Funding Category 4	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$169,577		\$0	\$224,005
	Construction Cost	\$1,159,000		\$0	\$254,960
	Construction Management	\$110,178		\$0	\$46,346
	<b>Sub-total</b>	<b>\$1,438,755</b>	<b>\$558,649</b>	<b>\$0</b>	<b>\$525,311</b>
<b>Westside Park Rainwater Irrigation</b> Project Funding Category 1	Land Acquisition	\$0		\$0	\$0
	Pre-Design/Design	\$747,945		\$6,800	\$784,826
	Construction Cost	\$5,756,644		\$0	\$2,750,798
	Construction Management	\$400,000		\$24,518	\$231,499
	<b>Sub-total</b>	<b>\$6,904,589</b>	<b>\$4,302,563</b>	<b>\$31,318</b>	<b>\$3,767,122</b>
<b>PROJECTS SUBTOTAL</b>		<b>\$510,699,975</b>	<b>\$301,491,370</b>	<b>\$3,892,858</b>	<b>\$157,267,061</b>
Consultant Cost – Program Related Budget					
Program Development	\$599,684	\$599,684	\$0	\$599,684	
Full Proposal Development	\$360,000	\$360,000	\$0	\$360,000	
City Staff - Program Related Budget*					
Office of Accounting	\$895,696	\$538,599	\$0	\$430,348	
Bureau of Engineering	\$4,057,743	\$8,460,647	\$0	\$6,636,626	
Bureau of Contract Administrator	**	\$3,737,676	\$0	\$1,346,807	
Bureau of Sanitation	\$5,344,625	\$5,783,867	\$0	\$5,779,227	
Indirect Cost	\$3,629,458	\$5,865,831	\$0	\$4,573,624	
Arbitrage					
Fund 16F (1st Bond Sale)	\$7,340	\$7,340	\$0	\$7,340	
<b>PROGRAM TOTAL</b>		<b>\$525,594,521</b>	<b>\$326,845,013</b>	<b>\$3,892,858</b>	<b>\$177,000,897</b>

\*Appropriations and expenditures represent Program and Project related City Staff Cost

\*\*No Program related Budget



## 4.0 PROJECT STATUS REPORT

### 4.1 Project Status Report









A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.








Turquoise	Pre-Design
Yellow	Right of Way Acquisition/ Land Acquisition
Red	Design
Violet	Bid and Award
Green	Construction
Blue	Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.









PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE						
<b>Albion Dairy Park - Demolition &amp; Remediation</b> 1739 N. Albion Street 	CD 1 - Ed P. Reyes Designer: Malcolm Pirnie Contractor: National Demolition Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Project Site	Demolition of the buildings and improvements of an industrial facility, remediation and abatement of all hazardous materials and soils onsite, and the importation of clean soil to leave the property in a level, graded condition.	Demolition of above-ground structures is nearly complete. Soils are being tested for contamination.	Prop O Constr. Cost: \$1,523,466 Orig. Const. Contr.: \$1,296,555 CO's to date: \$0 Rev. Constr. Contr.: \$1,296,555 Payment to date: \$619,966 Master Sch. Constr. Completion Date: JAN 2013	56%  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Albion Dairy Park - Land Acquisition</b> 1739 N. Albion Street 	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165 Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan.	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition is complete.	Prop O Acquisition Cost: \$17,474,154 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: \$17,474,154 Master Sch. Constr. Completion Date: N/A	100%  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Cabrito Paseo Walkway/Bike Path</b> btwn Marson St. and Raymer St. 	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "SMART" irrigation system.	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds needed to complete the project. LANLT requested to withdraw their request for project funding.	Est. Prop O Constr. Cost: \$1,007,558 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: N/A	 <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Catch Basin Inserts and Covers Phase I</b> Citywide 	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los Angeles River Watersheds.	This project is complete.	Prop O Constr. Cost: \$14,900,000 Payment to date: \$14,202,869 Construction Completion Date: SEP 2007	100%  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						















PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<b>Catch Basin Opening Screen Covers Phase II</b> Citywide 	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from 20% (accomplished in Phase I) to 30% trash reduction in Ballona Creek and LA River Watersheds. Funding: Prop O	This project is complete.	Prop O Constr. Cost: \$9,400,000 Payment to date: \$9,246,965 Construction Completion Date: OCT 2007	100% 
<b>Catch Basin Opening Screen Covers Phase III</b> Citywide 	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and County catch basins within the City. Funding: Prop O	24,219 screen covers have been installed.	Prop O Constr. Cost: \$42,025,000 Orig. Const. Contr.: \$42,025,000 CO's to date: \$0 Rev. Constr. Contr.: \$42,025,000 Payment to date: \$36,483,298 Master Sch. Constr. Completion Date: FEB 2012	95% 
<b>Cesar Chavez Ground Water Improvement</b> 12455 Wicks Street 	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction Proj. Mgr.: Fang Chang Contact #: 213-978-1896 Photo of Project Site	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system. Funding: Prop O, DWP, CWMB Grant, UDA Grant, & CIEP	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.	Prop O Constr. Cost: \$1,805,050 Orig. Const. Contr.: \$7,471,676 CO's to date: \$727,278 Rev. Constr. Contr.: \$8,198,954 Payment to date: \$7,131,597 Construction Completion Date: OCT 2009	100% 
<b>Echo Park Lake Rehabilitation</b> 751 Echo Park Avenue 	CD 13 - Eric Garcetti Designer: Black & Veatch Contractor: Ford E.C. Proj. Mgr.: Alfred Mata Contact #: 213-847-0346 Photo of Existing Lake	In-lake improvements, in-lake vegetation (wetlands) and habitat improvements, and parkland structural best management practices (swales), lake re-circulation system, lake aeration system, relocate fountain pump house. Funding: Prop O & Prop K	Storm drain within the park along the east side of the lake is installed. Storm drain work in the street at the intersection of Echo Park Ave and Park Ave continues. Recent rains have filled portions of the lake with water. In-lake work is focused on dry portions of the lake, such as at the lotus bed.	Notice to Proceed: 7/11/2011 Contract Duration: 600 Days City Engineer's Est. (Class A): \$49,580,000 Contract Award Amount: \$24,485,000 Contract Award + Contingency (10%) CO's to date: \$26,933,500 (5, 0.10%): \$24,256 Award Amount + CO's Issued: \$24,509,256 Master Sch. Constr. Completion Date: MAR 2013	30% 















PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE						
<b>Elmer Avenue Phase II: Elmer Paseo</b> 7702 North Elmer Avenue 	<b>CD 6 - Tony Cárdenas</b> Designer: Tetra Tech Contractor: TBD Proj. Mgr.: Iftexhar Ahmed Contact #: 213-485-5875  Photo of Existing Paseo	Convert a paved 20' x 270' alley into a pocket park with water quality improvements, including a pervious pedestrian pathway and a vegetated swale. Sedimentation removal devices will also be installed.  Funding: Prop O	This project is in the Pre-Design phase.	Est. Prop O Constr. Cost: \$829,000 Orig. Const. Contr.: N/A CO's to date: N/A  Rev. Constr. Contr.: N/A Payment to date: \$0 <b>2%</b> Master Sch. Constr. Completion Date: JUL 2013	 <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Glenoaks-Sunland Stormwater Capture</b> Intersection of Sunland & Glenoaks 	<b>CD 6 - Tony Cárdenas</b> Designer: TBD Contractor: TBD Proj. Mgr.: Iftexhar Ahmed Contact #: 213-485-5875  Photo of Flooding at Subject Intersection	This project will install infiltration wells and other storm water Best Management Practices (BMPs) to help alleviate flooding at the subject intersection during storm events.  Funding: Prop O	This project is in the planning phase.	Est. Prop O Constr. Cost: \$475,000 Orig. Const. Contr.: N/A CO's to date: N/A  Rev. Constr. Contr.: N/A Payment to date: \$0 <b>0%</b> Master Sch. Constr. Completion Date: NOV 2013	 <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Grand Blvd. Tree Wells</b> Intersection Grand & Riviera 	<b>CD 11 - Bill Rosendahl</b> Designer: PSOMAS Contractor: Andrew Papac & Sons Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Conceptual Drawing of Tree Well	Install seven stormwater bioretention filters in a high-density residential and commercial corridor in the Venice area to treat runoff from 6.8 acres.  Funding: Prop O & Prop 50	This project is complete.	Prop O Constr. Cost: \$501,797 Orig. Const. Contr.: \$401,797 CO's to date: (\$19,353)  Rev. Constr. Contr.: \$382,444 Payment to date: \$382,444 Construction Completion Date: JUL 2009	 <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<b>Hansen Dam Wetlands Restoration</b> Osborne Street @ Foothill Blvd. 	<b>CD 7 - Richard Alarcón</b> Designer: MRCA Contractor: Lee Construction Proj. Mgr.: Iftexhar Ahmed Contact #: 213-485-5875  Proposed Project Layout	Stormwater runoff from three existing parking lots will be sent through newly constructed sediment forebays for removal of trash & sediments prior to wetlands discharge.  Funding: Prop O & Caltrans-FTIP	Construction phase continues.	Prop O Constr. Cost: \$1,050,257 Orig. Const. Contr.: \$955,257 CO's to date: \$285,483  Rev. Constr. Contr.: \$993,225 Payment to date: \$466,061 Master Sch. Constr. Completion Date: FEB 2012	 <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						

COMPLETED



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<b>Imperial Hwy Sunken Median Stormwater BMP</b> 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Existing Median	Includes one 200-foot long grass swale, one 250-foot long infiltration trench (7'D x 10'W) with native vegetation along the full length of the median & local regrading to reduce ponding in the median at Main St. Funding: Prop O	This project is complete.	Prop O Constr. Cost: \$814,794 Orig. Const. Contr.: \$512,864 CO's to date: (\$9,099) Rev. Constr. Contr.: \$728,765 Payment to date: \$626,781 Const. Completion Date: AUG 2011	 100% 
<b>Inner Cabrillo Beach Bacterial Water Quality Improvement</b> 	CD 15 - Designer: DMJM (Port of Los Angeles) Contractor: L.A. Deepening Constructors Proj. Mgr.: John Saldin Contact #: 213-485-1411 Photo of New Sand Placement	Recontour recreational beach and replace beach sand to prevent flooding, promote drainage and sand flushing to improve water quality. Project is being constructed by the Harbor Dept. Prop O is funding up to \$8.0 M. Funding: Prop O & Port of LA	The sand-replacement project is complete.	Prop O Constr. Cost: \$6,956,522 Orig. Const. Contr.: \$16,000,000 CO's to date: \$0 Rev. Constr. Contr.: \$16,000,000 Payment to date: \$6,906,550 Const. Completion Date: JUL 2009	 100% 
<b>La Cienega/Fairfax Stormwater BMP</b> 	CD 10 - Herb J. Wesson, Jr. Designer: PSOMAS Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Construct flow diversion, lift-station, hydrodynamic separator, underground tank, bio-retention area, storage tank, effluent pump station, recirculation pump system and an overflow system. Funding: Prop O	On 4/1/09, City Council canceled this project. The Westside Park Rainwater Irrigation project was approved to replace it.	Est. Prop O Constr. Cost: \$5,617,500 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: APR 2010	 
<b>LA Zoo Parking Lot</b> 	CD 4 - Tom LaBonge Designer: Tetra Tech Contractor: Pima Co. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Construct stormwater best management practices including trash capture devices, porous pavement and bioswales at the Zoo Parking Lot. Funding: Prop O	Post-construction phase continues.	Est. Prop O Constr. Cost: \$4,650,096 Orig. Const. Contr.: \$4,227,360 CO's to date: \$251,853 Rev. Constr. Contr.: \$4,458,864 Payment to date: \$4,514,172 Master Sch. Constr. Completion Date: SEPT 2011	 79% 















PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<b>Machado Lake-Phase I</b> (Wilmington Drain)  PCH & Vermont Avenue 	CD 15 - Designer: CDM Contractor: TBD Proj. Mgr.: Alfred Mata Contact #: 213-847-0346  Photo of Existing Conditions	Install trash netting systems, install smart irrigation in landscaped areas, use biofilters or similar vegetated BMPs, and recontour and align the channel.	Continued to coordinate with the US Army Corps of Engineers and the California Department of Fish and Game for the permits to proceed with the project.	Est. Prop O Constr. Cost: \$15,751,285 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2012	93%  
<b>Machado Lake Ecosystem Rehabilitation</b>  PCH & Vermont Avenue 	CD 15 - Designer: CDM Contractor: TBD Proj. Mgr.: Alfred Mata Contact #: 213-847-0346  Photo of Existing Lake	In-lake rehabilitation techniques, riparian system enhancements, and treatment best management practices.	Finalizing the design and preparing applications to US Army Corps of Engineers and California Dept of Fish and Game for permits to proceed with construction.	Est. Prop O Constr. Cost: \$76,409,901 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: JULY 2014	98%  
<b>Mar Vista Recreation Center Stormwater BMP</b>  11430 W. Woodbine 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: LA Engineering Inc. Proj. Mgr.: Andy Flores Contact #: 213-485-4496  Proposed Project Site Plan	Construction of a stormwater lift station, hydrodynamic separator, underground detention tank, chlorination facility, final effluent pump station, recirculation pump, and overflow piping at Mar Vista Park.	Post-construction phase continues.	Prop O Constr. Cost: \$2,790,120 Orig. Const. Contr.: \$2,340,120 CO's to date: \$65,702 Rev. Constr. Contr.: \$2,405,822 Payment to date: \$2,405,822 Master Sch. Constr. Completion Date: MAY 2010	99%  
<b>Oros Green Street</b>  between Blake Avenue & LA River 	CD 13 - Eric Garcetti Designer: North East Trees (NET) Contractor: Street Services Proj. Mgr.: Dean Harding Contact #: 213-473-4242  Photo of New Sidewalk & Stormwater Gardens	Construct five curb side "stormwater gardens" in street parkway and a large infiltration gallery beneath Steelhead Park.	This project is complete.	Prop O Constr. Cost: \$300,000 Orig. Const. Contr.: N/A CO's to date: \$0 Rev. Constr. Contr.: \$300,000 Payment to date: \$0 Master Sch. Constr. Completion Date: AUG 2007	100%  













COMPLETED









PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<b>Peck Park Canyon Enhancement</b> 560 N. Western Avenue 	<b>CD 15 -</b> Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411	Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and re-vegetation for bank stabilization, and a step pool channel in Peck Park.	The project is in the post-construction phase.	Prop O Constr. Cost: \$2,560,641 Orig. Const. Contr.: \$3,636,946 CO's to date: \$314,913 Rev. Constr. Contr.: \$3,783,529 Payment to date: \$3,896,157 Master Sch. Constr. Completion Date: MAY 2011	 1% 
<b>Penmar Water Quality Improvement Phase I</b> 1341 Lake Street 	<b>CD 11 - Bill Rosendahl</b> Designer: Brown & Caldwell Contractor: Pacific Hydrotech Proj. Mgr.: Andy Flores Contact #: 213-485-4496	Capture & treat dry/wet weather runoff. Dry weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer.	Project construction phase continues. Ongoing construction activities include construction of the underground tank at Penmar Park and of the pump station at Frederick Street, and sewer upgrades at Rialto Court.	Prop O Constr. Cost: \$12,500,700 Orig. Const. Contr.: \$11,360,700 CO's to date: (\$20,164) Rev. Constr. Contr.: \$11,360,700 Payment to date: \$4,644,552 Master Sch. Constr. Completion Date: JUL 2012	 64% 
<b>Penmar Water Quality Improvement Phase II</b> 1341 Lake Street 	<b>CD 11 - Bill Rosendahl</b> Designer: Brown & Caldwell Contractor: TBD Proj. Mgr.: Andy Flores Contact #: 213-485-4496	Install a water treatment system for the purpose of reusing collected stormwater for irrigation.	The project continues in the pre-design phase.	Est. Prop O Constr. Cost: \$2,292,000 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2013	 87% 
<b>Rosecrans Rec. Center Stormwater Enhancements</b> 15000 S. Vermont Avenue 	<b>CD 15 -</b> Designer: Withers & Sandgren Contractor: Horizon Construction Intl. Proj. Mgr.: Ray Araujo Contact #: 213-473-9717	Install "SMART" irrigation system, bioswales, vegetated retention basins, infiltration basins, synthetic soccer field, decomposed granite pathway, and landscaping.	Project is in the construction phase.	Est. Prop O Constr. Cost: \$3,722,692 Orig. Const. Contr.: \$3,195,540 CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: JAN 2013	 1% 











PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 1</p> <p>PCH Several Locations</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: LA Engineering, Inc.</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p> <p>Photo of Marquez Ave. LFD</p>	<p>Upgrade Marquez, Bay Club, Thornton, Venice Pavilion, and Imperial Low Flow Diversion systems to divert both summer and winter dry-weather flows, in order to comply with the bacteria TMDL winter dry-weather regulations.</p> <p>Funding: Prop O, Prop 50 &amp; ARRA</p>	<p>Project continues in the post-construction phase.</p>	<p>Prop O Constr. Cost: \$3,327,000</p> <p>Orig. Const. Contr.: \$3,024,545</p> <p>CO's to date: \$190,854</p> <p>Rev. Constr. Contr.: \$3,215,399</p> <p>Payment to date: \$3,146,515</p> <p>Master Sch. Constr. Completion Date: JUL 2010</p>	<p>99%</p>  
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 2</p> <p>At Temescal Canyon Park</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: LA Engineering, Inc.</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p> <p>Proposed Improvements at Temescal Cyn LFD</p>	<p>Upgrade the existing Temescal Canyon Low Flow Diversion System to comply with the bacteria TMDL winter dry weather regulations.</p> <p>Funding: Prop O &amp; ARRA</p>	<p>Project continues in the post-construction phase.</p>	<p>Prop O Constr. Cost: \$1,327,440</p> <p>Orig. Const. Contr.: \$1,207,440</p> <p>CO's to date: \$42,074</p> <p>Rev. Constr. Contr.: \$1,249,514</p> <p>Payment to date: \$1,176,789</p> <p>Master Sch. Constr. Completion Date: OCT 2010</p>	<p>99%</p>  
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 3</p> <p>Along PCH</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: Blois Construction</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p> <p>Photo of Relief Sewer Location</p>	<p>Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer in order to comply with the bacteria TMDL winter dry-weather regulations.</p> <p>Funding: Prop O &amp; SCM</p>	<p>The northern sewer alignment on the Pacific Coast Highway has been completed. Work will continue in the beach parking lots through May 2012.</p>	<p>Prop O Constr. Cost: \$9,315,451</p> <p>Orig. Const. Contr.: \$8,648,000</p> <p>CO's to date: \$425,576</p> <p>Rev. Constr. Contr.: \$8,648,000</p> <p>Payment to date: \$2,767,902</p> <p>Master Sch. Constr. Completion Date: OCT 2012</p>	<p>56%</p>  
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 4</p> <p>Will Rogers Beach Parking Lot</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: Griffith Company</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p> <p>Photo of Channel at Diversion Site</p>	<p>This project will upgrade the existing Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades and automatic control from Venice Pump Plant.</p> <p>Funding: Prop O &amp; Prop 50</p>	<p>The project continues in the post-construction phase.</p>	<p>Prop O Constr. Cost: \$2,507,000</p> <p>Orig. Const. Contr.: \$2,279,000</p> <p>CO's to date: \$185,210</p> <p>Rev. Constr. Contr.: \$2,464,210</p> <p>Payment to date: \$2,457,041</p> <p>Master Sch. Constr. Completion Date: APR 2011</p>	<p>99%</p>  



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE						
<p>South Los Angeles Wetlands Park</p> <p>54th St &amp; Avalon Boulevard</p> 	<p>CD 9 - Jan Perry</p> <p>Designer: PSOMAS</p> <p>Contractor: Ford E.C.</p> <p>Proj. Mgr.: John Saldin</p> <p>Contact #: 213-485-1411</p> <p>Rendering of Proposed Project</p>	<p>Construct a wetlands park at 54th St. and Avalon Blvd to improve area stormwater quality, and provide recreational space for the surrounding community.</p> <p>Funding: Prop O, Prop K, Prop 12, Prop 50, Prop 40, CSSA(SEP), Brownfields Grant, &amp; MTA</p>	<p>Construction continues with landscaping, walkways, bridges, parking lot, and DWP power service.</p>	<p>Prop O Constr. Cost: \$3,252,000</p> <p>Orig. Const. Contr.: \$6,370,000</p> <p>CO's to date: \$707,234</p> <p>Rev. Constr. Contr.: \$7,077,234</p> <p>Payment to date: \$5,290,024</p> <p>Master Sch. Constr. Completion Date: DEC 2011</p>	<p>99%</p> <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Strathern Pit Multiuse</p> <p>8175 &amp; 8216 Fair Avenue</p> 	<p>CD 6 - Tony Cárdenas</p> <p>Designer: LA County</p> <p>Contractor: N/A</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p> <p>Proposed Project Site Plan</p>	<p>Acquire the land necessary to convert a 30-acre gravel pit site into a multipurpose facility dedicated to stormwater retention and reuse.</p> <p>Funding: Prop O &amp; LA County</p>	<p>This project is complete.</p>	<p>Est. Prop O Acquisition Cost: \$10,000,000</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Expected Acquisition Date: TBD</p>	<p>100%</p> <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Taylor Yard River Park - Parcel G2 Land Acquisition</p> <p>2850 Kerr Street</p> 	<p>CD 1 - Ed P. Reyes</p> <p>Designer: N/A</p> <p>Contractor: N/A</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p> <p>Photo of G2 Parcel &amp; LA River</p>	<p>Acquire a parcel of land adjacent to the LA River as part of Revitalization Master Plan. \$25M in Prop O funds must be augmented. CD 1 leads purchase negotiations (coordination with Trust for Public Land).</p> <p>Funding: Prop O &amp; TBD</p>	<p>Land acquisition is in negotiation.</p>	<p>Est. Prop O Acquisition Cost: \$12,440,000</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Expected Acquisition Date: TBD</p>	<p>87%</p> <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Temescal Canyon Park Stormwater BMP Ph I</p> <p>15900 Pacific Coast Highway</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: AECOM</p> <p>Contractor: LA Engineering, Inc.</p> <p>Proj. Mgr.: Iftekhar Ahmed</p> <p>Contact #: 213-485-5875</p> <p>Proposed Project Layout</p>	<p>Divert stormwater from an existing storm drain to Temescal Canyon Park for treatment by a hydrodynamic separator, underground detention tank and diversion to a sanitary sewer for treatment at treatment plant.</p> <p>Funding: Prop O</p>	<p>Project is in the construction phase. Submittal review is in progress.</p>	<p>Est. Prop O Constr. Cost: \$7,721,780</p> <p>Orig. Const. Contr.: \$7,019,800</p> <p>CO's to date: \$0</p> <p>Rev. Constr. Contr.: \$0</p> <p>Payment to date: \$141,362</p> <p>Master Sch. Constr. Completion Date: JUL 2013</p>	<p>20%</p> <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid &amp; Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<b>Temescal Canyon Park Stormwater BMP Ph II</b> 15900 Pacific Coast Highway 	CD 11 - Bill Rosendahl Designer: AECOM Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Phase II of the Temescal Canyon Park Stormwater BMP Project proposes the construction of an onsite stormwater treatment / disinfection system. The treated stormwater is to be used for landscape irrigation.	The project continues in the pre-design phase.	Est. Prop O Constr. Cost: \$2,995,191 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2013	88% 
<b>Westchester Stormwater BMP</b> Los Angeles World Airport 	CD 11 - Bill Rosendahl Designer: AECOM Contractor: TBD Proj. Mgr.: Salem Garawi Contact #: 213-847-0345 Proposed Project Layout	Capture and treat stormwater runoff from three existing stormdrains through the project BMP elements, including Trash Net System, Underground Detention Tank and Underground Infiltration Facility.	Bureau of Sanitation (BOS) staff continues to work with LAWA to finalize the lease agreement of the project site.	Est. Prop O Constr. Cost: \$26,500,000 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2014	61% 
<b>Westminster Dog Park Stormwater BMP</b> 1203 South Main Street 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Fleming Environmental, Inc. Proj. Mgr.: Salem Garawi Contact #: 213-847-0345 Photo of Existing Dog Park	Includes installation of a modular constructed wetland (bioremediation filter), so that on-site runoff will be captured and treated prior to discharging into the storm drain system.	This project is complete.	Prop O Constr. Cost: \$385,330 Orig. Const. Contr.: \$285,330 CO's to date: (\$30,370) Rev. Constr. Contr.: \$254,960 Payment to date: \$254,585 Master Sch. Constr. Completion Date: FEB 2010	100% 
<b>Westside Park Rainwater Irrigation</b> 2785 Clyde Avenue 	CD 10 - Herb J. Wesson, Jr. Designer: PSOMAS Contractor: PPC Construction, Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Completed Park	Treat pollutants from on-site and off-site stormwater by installing a stormwater lift station, a subsurface irrigation system, and a dry creek with a perforated pipe for collecting and returning excess irrigation water to the existing stormdrain.	Construction is complete. The project is in the closeout phase.	Prop O Constr. Cost: \$3,300,000 Orig. Const. Contr.: \$2,675,964 CO's to date: \$446,537 Rev. Constr. Contr.: \$3,122,501 Payment to date: \$2,750,798 Construction Completion Date: AUG 2011	66% 

COMPLETED



**5.0 APPENDIX**

**5.1 Map of Proposition O Projects Approved for Implementation**

See attached

**5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts**

<b>CATCH BASIN RETROFITS</b>						
<b>Council District</b>	<b>Inserts</b>			<b>Screen Covers</b>		
	<b>Phase I</b>	<b>Phase III</b>	<b>Phase III</b>	<b>Phase I &amp; II</b>	<b>Phase III</b>	
	<b>(COMPLETED)</b>	<b>2000</b>		<b>(COMPLETED)</b>		
	<b>Installed</b>	<b>Planned</b>	<b>Installed</b>	<b>Installed</b>	<b>Planned</b>	<b>Installed*</b>
1	1,174	200	0	960	1,300	960
2	0	10	0	505	2,750	1,436
3	0	10	0	1,230	3,650	1,790
4	580	500	0	890	1,870	1,454
5	98	20	0	1,186	5,530	2,673
6	0	0	0	380	1,730	1,162
7	0	0	0	960	1,650	1,306
8	1,370	50	0	1,526	1,550	1,611
9	1,300	500	0	1,936	1,000	1,040
10	809	100	0	1,200	2,050	1,716
11	71	10	0	399	2,340	2,581
12	0	20	0	985	4,050	2,294
13	570	320	0	790	1,260	941
14	1,480	220	0	1,125	2,600	1,642
15	168	40	0	228	550	1,581
	<b>7,620</b>	<b>2,000</b>	<b>0</b>	<b>14,300</b>	<b>33,880</b>	<b>24,219</b>

# Proposition O Projects Approved for Implementation

