

# **Proposition O – Clean Water Bond Program**

# **May 2011 Monthly Report**



# Peck Park Grand Opening

### **Administrative Oversight Committee**

Miguel Santana, City Administrative Officer, Chair Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor Cynthia Ruiz, Board of Public Works

#### **Citizens Oversight Advisory Committee**

Adi Liberman, Chair Dayna Bochco Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM



#### **Distribution List**

Miguel Santana, City Administrative Officer Gerry F. Miller, Chief Legislative Analyst

Ronald Nichols, General Manager Romel Pascual, Deputy Mayor

Cynthia M. Ruiz, President

Adi Liberman, Chair Dayna Bochco Francine Diamond

Mark Gold Tiger Kang Miguel Luna

Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

Andrea A. Alarcón, Vice President Paula A. Daniels, Commissioner Steven T. Nutter, Commissioner Valerie Lynne Shaw, Commissioner Gary Lee Moore, City Engineer

John L. Reamer, Jr., Director Nazario Sauceda, Director Enrique C. Zaldivar, Director Victoria Santiago, Director

Jon Kirk Mukri, General Manager Kenneth R. Redd, Deputy City Engineer Adel H. Hagekhalil, Assistant Director

Edward Jordan, Assistant City Attorney

David H. Hirano Rafael E. Prieto Charles E. Modica

Michael E. Mullin

Thomas Erb David Pettijohn Shahram Kharaghani Kendrick K. Okuda Office of the City Administrative Officer (CAO)
Office of the Chief Legislative Analyst (CLA)
Department of Water and Power (DWP)

Mayor's Office

**Board of Public Works** 

Citizens Oversight Advisory Committee Citizens Oversight Advisory Committee

Board of Public Works Board of Public Works Board of Public Works Board of Public Works

Bureau of Engineering (BOE) Bureau of Contract Administration

Bureau of Street Services Bureau of Sanitation (BOS)

Board of Public Works, Office of Accounting Department of Recreation & Parks (RAP)

BOE BOS

City Attorney's Office


CAO CLA CLA

Mayor's Office

DWP DWP BOS BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at <a href="mailto:Kendrick.Okuda@lacity.org">Kendrick.Okuda@lacity.org</a>

This report is available for viewing online at the Bureau of Engineering website: <a href="http://eng.lacity.org/projects/prop\_o/report2011.htm">http://eng.lacity.org/projects/prop\_o/report2011.htm</a>



# TABLE OF CONTENTS

Sec	tion				Page
1.0	Evon	ıtivo Sı	mmor.		
1.0			mmary		
	1.1		am Summ	ary	
		1.1.1		AOC, and Other Highlights	4
		1.1.2		les	
		1.1.3	Project C	Community Meetings Schedule	6
	1.2				
	1.3	Projec	t Status S	Summary	8
		1.3.1	COAC &	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	10
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	
			1.3.3.3	Project Funding Summary	
2.0	Sche	<u>dule</u>			
	2.1	Projec	t Schedul	es	13
	2.2	Progra	am Master	r Schedule	14
3.0	Budg				
	3.1	Budge	t vs. Actu	al Expenditure	15
4.0	Proje	ct Statu		·	
	4.1	Projec	t Status R	Report	19
5.0	Appe	-			
	5.1		f Propositi	ion O Projects Approved for Implementation	29
	5.2	-	-	Basin Retrofits Screen Covers and Inserts by Council Districts	
	J.2	· abio	o. Caton L	zaciii italiania dalaan dalaa indona by dadini bidinaaniiniinii	

#### **1.0 EXECUTIVE SUMMARY**

#### 1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for May 2011.

# 1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight</u> Committee (AOC), and Other highlights

- At the COAC meeting of May 18, 2011, the following issues were discussed
  - COAC discussed potential new projects at the Studio City site and the Verdugo Hills site and requested BOS to report back with concept reports for COAC's consideration.
  - COAC discussed and approved a project budget adjustment for the Machado Lake-Phase I (Wilmington Drain) project and the Strathern Pit Multiuse project.
  - COAC discussed a list of proposed projects for TMDL compliance that may qualify for Prop O funding and requested that these projects be ranked against the project selection criteria.
  - COAC discussed the implementation of post-construction project optimization periods for several Prop O projects. They approved the concept and BOS proposals for project optimization periods for these projects. They requested that BOS report back with plans for two-year post-construction project optimization periods for the remainder of the Prop O projects.
- At the AOC meeting of May 26, 2011, the following actions were taken:
  - AOC requested BOS to submit, at a later date, concept reports detailing cost, funding sources, and water quality benefits of the Verdugo Hills Stormwater project and the Los Angeles River Natural Park project.
  - AOC authorized a budget increase and the related appropriation of \$3,107,377 for the Machado Lake – Phase I (Wilmington Drain) project.
  - AOC authorized the appropriation of \$10,000 to the Wilmington Drain project and the transfer of \$200,000 to the Imperial Highway Sunken Median Stormwater project. The AOC authorized BOE Prop O Program staff, in conjunction with the Office of Accounting and the CAO, to make minor accounting corrections, as necessary.

#### 1.1.2 Key Issues

- Projects with American Recovery and Reinvestment Act (ARRA) funding
  - Mar Vista Recreation Center Storm Water BMP (Mar Vista)
  - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)
  - Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)
    - o **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
    - Status: To date, 90% of the ARRA Grant funds have been received. The remaining balance is being held as retention, pending the submittal of final project reports.
    - Action: Bureau of Sanitation will prepare and submit the necessary reports to the grantor.

#### Hansen Dam Wetland Restoration Project

- Issue: The project site is close to Hansen Lake, which provides a valuable wetland habitat for wildlife, including Least Bell's Vireo (Vireo), a Federal and State-listed endangered avian species. Environmental mitigation measures require a biologist to perform weekly surveys to determine whether any nesting Vireos are present. If an active nest is present, a 250-ft buffer around the area shall be put in place until the area is no longer active.
- Status: On 5/24/11, project biologist three Vireo breeding territories along the habitat adjacent to the project site; two were in early stages of nesting. Vireo breeding season ends in mid-September.
- O Action: In compliance with the Federal Endangered Species Act and Migratory Bird Treaty Act, as well as recommendation by the project biologist, construction activity in the lower parking lot is on hold. Construction will resume in mid-September 2011, unless the Vireos leave the site earlier. Construction activity in the northern basin continues and is expected to be completed in mid-July 2011.

#### Machado Lake Phase 1 (Wilmington Drain) Project

- Issue: This project is on Los Angeles County Flood Control District (LACFCD) Property. LACFCD requirements for this project include increasing the capacity of the Wilmington Drain channel by removing sediment from the channel at LACFCD's cost. The agreement between the City (BOS) and LACFCD has not been finalized; but it is needed to secure the needed funding from LACFCD in order to proceed with construction.
- Status: BOS, BOE and LACFCD are finalizing the terms of the agreement.
- Action: City and LACFCD to resolve outstanding issues with regard to cost and maintenance responsibilities and execute the agreement.

#### Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Project

- Issue: Excavations to verify utility locations revealed an underground Southern California Edison vault and duct bank. They are in conflict with approximately 900 feet of the new 48 inch sewer pipe that will be constructed under this project.
- Status: Design alternatives are being identified and evaluated in terms of feasibility, cost and schedule impacts.
- Action: Project team will work with the contractor to schedule other work outside the
  affected area in the interim until a solution is identified and implemented.

#### 1.1.2 Key Issues (continued)


#### Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

#### 1.1.3 Project Community Meetings Schedule

The following is a list of Proposition O project meetings with the public that occurred in May and are planned for the month of June.

		COMMUNIT	TY MEETINGS	
Date	Time	Project	Group	Location
5/2/2011	11:30 AM	Peck Park Canyon Enhancement	Northwest San Pedro Neighborhood Council	Peck Park 560 North Western Avenue San Pedro, CA 90732
5/7/2011	9:00 AM	Peck Park Canyon Enhancement	Grand Opening Ceremony	Elberon Avenue Trail Head Peck Park 560 North Western Avenue San Pedro, CA 90732
5/19/2011	6:00 PM	Machado Lake Phase 1 (Wilmington Drain)	Pinecreek Homeowners Association	Kaiser Hospital Conference and Education Center 25825 South Vermont Avenue Harbor City, CA 90710
6/11/2011	10:00 AM	Albion Dairy Park – Demolition & Remediation	Participation in public meeting	Downey Recreation Center 1772 North Spring Street Los Angeles, CA 90031
TBD	TBD	Westside Park Rainwater Irrigation	Ribbon Cutting Ceremony	Westside Park 2785 Clyde Avenue Los Angeles, CA 90027



# 1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION	O BOND SALE SU	MMARY	
General Obligation Bonds Approved by Voters	3		\$500,000,000
Total Bond Sales to Date			\$322,500,000
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	
Bond Interest Earnings (As of April 2011)	\$3,038,146		
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of April 2011)	\$850,088		
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of April 2011)	\$4,994,510		
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of April 2011)	<u>\$5,177,834</u>		
Total Bond Interest Earnings to Date	\$14,060,578		
General Obligation Bonds Remaining to be	s Sold		\$177,500,000

### 1.3 Project Status Summary

#### 1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC										
Project Title Applicant		Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed		O Funding mendations	Month/Year Recommended by COAC & AOC		
						COAC	AOC			
Cabrito Paseo Walkway/Bike Path (Cancellation)	Los Angeles Neighborhood Land Trust	(\$1,337,696)	\$0	(\$3,125,313)	(\$4,463,009)	(\$4,463,009)	(\$4,463,009)	February 2011		
Elmer Avenue Phase II: Elmer Paseo	City of LA, Council District 6	\$829,000	\$0	\$446,000	\$1,275,000	\$1,275,000	\$1,275,000	February 2011		
Glenoaks/ Sunland Stormwater Capture	City of LA, Council District 6	\$500,000	\$0	\$100,000	\$600,000	\$600,000	\$600,000	February 2011		
		(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)	(\$2,588,009)	(\$2,588,009)			

#### 1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

PROJECTS RECOMMENDED BY COAC AND AOC										
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC				
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007				
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007				
			TOTALS							
		\$10,133,042	\$0	\$528,000	\$10,661,042					

<sup>\*</sup> No Proposition O funding is available to fund this project at this time.



#### 1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJECTS	S IN IMPLEMENTA	ATION		
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*
Projects in Pre-Design				
Cabrito Paseo Walkway/Bike Path ( <b>ON HOLD</b> )	\$1,337,696	\$0	\$4,463,009	\$3,125,313
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects				
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$956,997
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,539,208
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875
Machado Lake Phase I (Wilmington Drain)	\$17,942,534	\$0	\$17,942,534	\$4,397,500*
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Projects in Construction				
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,400,000*
Projects in Post Construction		·		
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
Projects Completed	\$5,255,00F	Ψ	¥5,200,00∓	
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Grand Blvd. Tree Wells	\$1,075,927	\$0	\$1,075,927	\$350,000*
mperial Highway Sunken Median Stormwater BMP		\$0	\$2,723,403	\$330,000
nner Cabrillo Beach Bacterial Water Quality Improvement	\$2,723,403 \$8,000,000	\$0 \$0	\$2,723,403	\$8,000,000
	+			
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0 \$0	\$668,159	\$0 \$596.651
Oros Green Street	\$197,600	\$0 \$0	\$784,251	\$586,651 \$4,705,000
Strathern Pit Multiuse	\$17,800,000	\$0 \$0	\$22,505,000	\$4,705,000
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
	TOTALS	A46		Ac · · ·
	\$495,448,043	\$12,440,000	\$516,465,134	\$68,536,007

<sup>\*</sup>Estimated grant funds/reimbursements that may be available

<sup>\*\*</sup>American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

#### 1.3.3 Project and Program Budget Summary

#### 1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

	PROJECT BUDGI	ET SUMMARY		
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget
Projects In Planning- Prop O Funding Request	\$0	\$0	\$0	\$0
Projects Recommended by AOC	(\$8,696)	\$0	(\$2,579,313)	(\$2,588,009)
Projects In Implementation	\$495,448,043	\$12,440,000	\$68,536,007	\$516,465,134
		тот	ALS	
	\$495,448,043	\$12,440,000	\$65,956,694	\$513,877,125
Prop O Total Project Obligation	\$507,8	888,043		

<sup>\*</sup>Estimated grant funds/reimbursements that may be available

#### 1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

#### 1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Albion Daily Park - Demoistin & Remediation  \$ 3,365,400  \$ 1,360,000  \$ 1,375,600  \$ 1,756,000		Council / Mayor			Cost	Pro	op O Budget &
Albiton Dainy Parks - Land Acquaistion - COMPLETED   \$ 17,580,000   \$ 17,580,000   \$ 5 17	Project Title	Approved	Set-Asides	Future Needs	Reductions		Funding
Albiton Dainy Parks - Land Acquaistion - COMPLETED   \$ 17,580,000   \$ 17,580,000   \$ 5 17	Albion Dairy Park - Demolition & Remediation	\$ 3,956,400				\$	3,956,400
Alieo Water   Limekin Creek Confluence Restoration   \$   \$   \$   \$   \$   \$   \$   \$   \$		. , ,					17,560,000
Cachino Passo Walkway-Bible Path - ON HOLD							-
Catch Basin Inserts and Coverings Phase I - COMPLETED \$ 17,000,000 \$ \$ (2,207.14) \$ 14.2	Boyle Heights Joint Use Community Center Improvements					\$	-
Catch Basin Opening Screen Covers Phase II - COMPLETED \$ 10,000,000   S (837,96) S 9.5.  Catch Basin Opening Screen Covers Phase II II \$ 44,500,000   S 43,56) S 44,6  Cleasr Chave: Circund Water Improvement \$ 3,040,000   S 5,35  Catch Park Liser Rehabilisation   S 5,342,313   S 9.5.  Catch Park Liser Rehabilisation   S 84,283,13   S 9.5.  Catch Park Liser Rehabilisation   S 84,283,13   S 9.5.  Catch Park Liser Rehabilisation   S 9,223,210   S 9,23,210   S	Cabrito Paseo Walkway/Bike Path - ON HOLD						1,337,696
Search Opening Screen Coverer Phase III							14,702,886
Cosar Chave Ground Water Improvement					\$ (637,596)		9,362,404
Set   De Part   Lake Retabilitation   Set   2,000   Set   1,000   Set   1,000   Set   Set   1,000   Set   Set   1,000   Set   Set   1,000   Set   Se		. , ,					44,500,000
Sample Note   Tree Wells - COMPLETED   \$ 1,075,027   \$ 2,144,000   \$ 2,244,000   \$ 3,244,144,144,000   \$ 3,244,144,144,144,144,144,144,144,144,144		. , ,					3,040,000 84,263,313
Hainsen Dean Wetlands Restoration   \$ 2.220,702   \$ 5.22,							1,075,927
Imperial Highway Sunten Median Stormwater BMP   \$ 2,723,403   \$ 2,21							2,220,702
La Ciencega/Farlox Stormwater BMP - CANCELED \$ 7,667,887							2,723,403
Les Angeles Zoo Parking Lot   \$ 13,004,243   \$ 13,004,444   \$ 13,004,444   \$ 13	Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 8,000,000				\$	8,000,000
Machado Lake-Pisase   (Wilmington Drain)					\$ (6,999,728)		668,159
Machado Lake Ecosystem Rohabilisation							13,904,243
Mar Vista Recreation Center Stormwater BMP \$ 4,556,186							17,942,534
Oros Green Street - COMPLETED   \$ .386,000   \$ .188,400   \$ . 6.190,000   \$ .6.19							99,523,897
Peck Park Carryon Enhancement					¢ (400.400)	_	4,556,186
Pennar Water Quality Improvement Phase   \$ 2,0754,800   \$ 2,07					φ (188,400)		197,600 6,190,000
Remark Mater Quality Improvement Phase							20,754,800
Search Rorestation Center Stormwater Enhancements							2,830,200
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1   \$ 6,814,377   \$ 6,854,377   \$							4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg, 3   \$ 20.634,036   \$ 20.634   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.054   \$ 5.055   \$ 5.054   \$ 5.055   \$ 5	Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1						6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg, 4   \$ 6,290,504   \$ 5,65							3,380,111
South Los Angeles Wetlands Park (includes Site Readiness)   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,678,202   \$ 16,078,203   \$ 16,678,202   \$ 17,800,000   \$ 16,780,000   \$ 16,780,000   \$ 16,780,000   \$ 16,780,000   \$ 16,780,000   \$ 12							20,634,036
Strathern Pit Multiuse							6,290,504
Taylor Yard River Park - Parcel G2 Land Acquisition   \$ 12,440,000   \$ 12,240,000   \$ 12,240,000   \$ 12,240,000   \$ 12,240,000   \$ 14,547,435   \$ 14,547,435   \$ 14,547,435   \$ 14,547,435   \$ 3,688,656   \$ 3,272,000   \$ 3,272	ŭ i	. , , ,					16,678,202
Staff		\$ 17,800,000	f 40 440 000				17,800,000
Same		¢ 44.047.425	\$ 12,440,000				12,440,000 14,947,435
Westinster Stormwater BMP							3,698,565
Westside Park Rainwater Irrigation   \$ 1,438,755   \$ 5,000   \$ 6,500   \$ 6	-	. , ,					32,722,000
Total - Project Budget   \$ 6,904,589     \$ 6,50     Total - Project Budget   \$ 505,570,881   \$ 12,440,000   \$ - \$ (10,122,838)   \$ 507,60     Office of Accounting		+ - / /					1,438,755
City Staff - Program Related Budget (as of February 3, 2009)           Office of Accounting         \$ 217,696         \$ 678,000         \$ 68,000           Bureau of Contract Administration         \$ -<							6,904,589
City Staff - Program Related Budget (as of February 3, 2009)           Office of Accounting         \$ 217,696         \$ 678,000         \$ 68,000           Bureau of Contract Administration         \$ -<	Total - Project Budget	\$ 505.570.881	\$ 12,440,000	\$ -	\$ (10.122.838)	\$	507,888,043
Bureau of Contract Administration   \$   1,149,275   \$   2,908,467   \$   4,0		, , , , , , , , , , , , , , , , , , , ,	, , ,	·	, (,,	· ·	, ,
Bureau of Engineering   \$ 1,149,275   \$ 2,908,467   \$ 4,0		\$ 217,696		\$ 678,000			895,696
Bureau of Sanitation   \$ 1,816,646   \$ 3,527,979   \$ 5,525   Related Costs   \$ 1,163,933   \$ 2,465,525   \$ 3,655						\$	-
Related Costs		+ , -, -					4,057,743
Subtotal   \$ 4,347,551   \$ 9,579,972   \$ 13,551				. , , ,			5,344,625
Program Related Budget (as of February 3, 2009)   Program Development/Implementation   \$ 600,000   \$ 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6				. , , ,			3,629,458
Program Development/Implementation		\$ 4,347,331		\$ 9,579,972		Ф	13,927,522
Full Proposal Development  Subtotal \$ 360,000		\$ 600,000				Φ.	600,000
Subtotal   \$ 960,000     \$ 52					-		360,000
Sources	Fuii Proposal Development	\$ 360,000				\$	
Sources							960,000
Bond Proceeds - First Sale   \$ 37,000,000   \$ 37,	Subtotal	\$ 960,000	\$ 12.440.000	\$ 9.579.972	\$ (10.122.838)	\$	•
Bond Proceeds - First Sale   \$ 37,000,000   \$ 37,	Subtotal Total - Prop O Budget	\$ 960,000 \$ 510,878,432	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	
Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)   \$ 2,869,235   \$ 8,000,000	Subtotal Total - Prop O Budget FUND	\$ 960,000 \$ 510,878,432	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	960,000 <b>522,775,565</b>
Bond Proceeds - Second Sale   \$8,000,000	Subtotal  Total - Prop O Budget  FUND  Funding Sources	\$ 960,000 \$ 510,878,432 DING SOURCES	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$	522,775,565
Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)   \$ 733,359   \$ 101,000,000   \$ 101,000	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	<b>\$</b>	<b>522,775,565</b> 37,000,000
Bond Proceeds - Third Sale   \$ 101,000,000	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	<b>\$</b>	<b>522,775,565 37,000,000 2,869,235</b>
Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)   \$ 559,542   \$ 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ \$ \$ \$	<b>522,775,565</b> 37,000,000 2,869,235 8,000,000
Bond Proceeds - Future Sales (as of February 3, 2009)   \$ 354,000,000   \$ 35	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	\$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000
Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)   \$ 19,987,500   \$ 19,987,500   \$ 19,987,500   \$ 3,000,000	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000	\$ 12,440,000	\$ 9,579,972	\$ (10,122,838)	<b>\$</b> \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000
Bond Proceeds - Other Reimbursement   \$ 3,000,000     \$ 3,000,000     \$ 3,000,000     \$ 3,000,000     \$ 3,000,000     \$ 3,000,000     \$ 6,000,000   \$ 6,000,000   \$ 7,000,00	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542	\$ 12,440,000		\$ (10,122,838)	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000
Less Set-Aside for Future Arbitrage Payments       \$ (100,000)       \$ (1         Sewer Construction and Maintenance (SCM)       \$ 7,000,000.00       \$ 7,000,000.00         Total - Funding Sources       \$ 174,099,636       \$ (100,000)       \$ 361,000,000       \$ - \$ 534,         Total - Funding Sources       \$ 534,         Total - Prop O Budget       \$ (522,7)	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale Bond Proceeds - First Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Second Sale Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009) Bond Proceeds - Future Sales (as of February 3, 2009) Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000	\$ 12,440,000		\$ (10,122,838)	<b>\$</b> \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000
Sewer Construction and Maintenance (SCM)         \$ 7,000,000.00         \$ 7,000,000.00         \$ 7,000,000.00         \$ 7,000,000.00         \$ 7,000,000.00         \$ 534,000,000         \$ 534,0	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500	\$ 12,440,000		\$ (10,122,838)	<b>\$</b> \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,54,000,000 950,000 19,987,500
Total - Funding Sources \$ 174,099,636 \$ (100,000) \$ 361,000,000 \$ - \$ 534,  Total - Funding Sources \$ 534,  Total - Prop O Budget \$ (522,7	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)  Bond Proceeds - Other Reimbursement	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500			\$ (10,122,838)	<b>\$</b> \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000
Total - Funding Sources \$ 534,9  Total - Prop O Budget \$ (522,7)	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)  Bond Proceeds - Other Reimbursement  Less Set-Aside for Future Arbitrage Payments	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500		\$ 354,000,000	\$ (10,122,838)	<b>\$</b> \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000
Total - Prop O Budget \$ (522,7	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Other Reimbursement  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00		\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 (100,000 7,000,000
	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Other Reimbursement  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 (100,000 7,000,000 534,999,636
	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Other Reimbursement  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	522,775,565 37,000,000 2,869,235 8,000,000 733,359 101,000,000 559,542 354,000,000 950,000 19,987,500 3,000,000 (100,000 7,000,000 534,999,636
PROP O BUDGET (DEFICIT)/ SURPLUS \$ 12,7	Subtotal  Total - Prop O Budget  FUND  Funding Sources  Bond Proceeds - First Sale  Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Second Sale  Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)  Bond Proceeds - Future Sales (as of February 3, 2009)  Bond Proceeds - Secured Grants (Received as of February 3, 2009)  Bond Proceeds - Other Reimbursement  Less Set-Aside for Future Arbitrage Payments  Sewer Construction and Maintenance (SCM)	\$ 960,000 \$ 510,878,432 DING SOURCES \$ 37,000,000 \$ 2,869,235 \$ 8,000,000 \$ 733,359 \$ 101,000,000 \$ 559,542 \$ 950,000 \$ 19,987,500 \$ 3,000,000	\$ (100,000)	\$ 354,000,000 \$ 7,000,000.00 \$ 361,000,000 Total -	\$ -	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	<b>522,775,565</b> 37,000,000

Project Title		Budget		rop O Funding vith set asides)		Other Direct Funding		Potential bursements	Source	Status
Albion Dairy Park - Demolition & Remediation	\$	3,956,400	\$	3,956,400	\$	-	\$	3,000,000		N/A
					Ψ.	539,208	_	-	Sprint Nextel and Swiss II lease payment	Lease payment of \$539,208 received
Albion Dairy Park - Land Acquisition -COMPLETED	\$		\$	17,560,000	œ.	15,000	\$ \$	-	N/A Kaiser Foundation	N/A Secured
Cabrito Paseo Walkway/Bike Path - ON HOLD	\$	4,463,009	\$	1,337,696	\$	3,110,313		-	TBD	LANLT to find funding or down scope project
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$	-	\$	600,000	Prop 40	Grant reimbursement of \$600,000 received; grant completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404		9,362,404		-	\$	-	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000		5,250,000	\$	-	N/A IDWP	N/A
			١.		\$	750,000			CIWMB	Secured Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$	387,230		-	UDAG	Secured
					\$	414,000		-	CIEP	Secured
Echo Park Lake Rehabilitation	\$	84,263,313	\$	84,263,313	\$	599,875	\$	-	Prop K	Secured
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927		1,075,927		-	\$	350,000	Prop 50-SMBRP	Grant reimbursement of \$350,000 received; grant completed
Hansen Dam Wetlands Restoration	\$	2,517,702		2,220,702		297,000	\$	-	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	2,723,403 16,000,000		2,723,403 8,000,000		8,000,000	_		N/A Port of Los Angeles	N/A Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159		668,159			\$		N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243		13,904,243		-	\$	-	N/A	N/A
					\$	-	\$	4,387,500	Prop 50-IRWMP	Secured
Machado Lake-Phase I (Wilmington Drain)	\$	17,942,534	\$	17,942,534	-		\$	-	LA County Flood Control District	Final Agreement Pending
	_				\$	10,000 660,000			Lawsuit Settlement Prop K	Secured Secured
Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897		660,000			I TOP IC	Grant reimbursement of \$296,997 received; grant
inaciado Earo Escoyociii Noriadiination	<b>—</b>	00,020,007	<u> </u>	00,020,007	\$	-	\$	296,997	Coastal Conservancy American Recovery & Reinvestment Act	completed
			١.				\$	1,777,838	(ARRA)	Grant reimbursement of \$1,600,054 received
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$	-	•		(varior)	Grant reimbursement of \$300,000 received; grant
							\$	300,000	Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	\$	586,651		-	Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$	8,231,118	\$	6,190,000	\$		\$	-	Prop 50	\$1,586,193 in grant funding authorized for payment \$120,000 in grant funding authorized for payment
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$	120,000	\$		Rec & Trails Grant N/A	N/A
	- T				\$	568,690		-	Prop K	Secured
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$	1,356,224		-	TBD	Prop K to find funding or down scope project
			١.		\$	_	\$	4,364,420	American Recovery & Reinvestment Act	Grant reimbursement of \$3,924,995 received; ARRA
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377	\$				(ARRA) Prop 50-CBI	funding for Pkg. 2 is bundled with Pkg. 1 Grant reimbursement of \$767,077 received; grant
	-				Ψ	-	\$	767,077	American Recovery & Reinvestment Act	Grant reimbursement of \$767,077 received, grant
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	-	\$	-	(ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	\$	-	\$	7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504	\$	-	\$		Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
					\$	-	\$	3,300,000	Prop 50-IRWMP	Grant reimbursement of \$1,316,250 received
					\$	-	\$	2,011,937	Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received; grant completed
					\$	1,282,721	\$	_	Prop 40 (RZH)	Grant funding of \$620,169 paid
					\$	3,739,707			Collection System Settlement Agreement -	
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	¢	16,678,202	Э		Ф	-	Supplemental Environmental Project	Grant funding of \$1,579,765 paid
Count 203 Angeles Wellands Fank (moldaes one readiness)	Ψ	20,574,007	Ψ	10,070,202	\$	, ,	\$	-	Prop K - for Land Acquisition	Secured
					\$	500,000	\$	-	Prop K MTA - max potential reimbursement for	Secured
					\$	-	\$	900,000	remediation	Reimbursement of \$487,571 received
					\$	67,501			MTA - lease payment	Lease payment of \$67,501 received
Strathorn Dit Multiuse	Φ.	22 505 202	•	17 000 000	\$	4,705,000			EPA - Brownfields grant	Grant reimbursement of \$104,337 received
Strathern Pit Multiuse Taylor Yard River Park - Parcel G2 Land Acquisition	\$ TB	22,505,000 D	\$	17,800,000 12,440,000			TBD	-	LA County Flood Control District TBD	Secured TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$	18,646,000		18,646,000		-	\$	-	N/A	N/A
Westchester Stormwater BMP	\$	32,722,000	\$	32,722,000	\$		\$	-	N/A	N/A
Westminster Dog Park Stormwater BMP	\$	1,438,755	\$	1,438,755	\$	-	\$		N/A	N/A
Westeids Dark Deinweter Irrigetis-	•	0 204 500	φ.	6 004 500	\$		\$		Prop 50-SMBRP	Grant reimbursement of \$ 1,389,352 received
Westside Park Rainwater Irrigation	\$	8,304,589	ъ	6,904,589	\$	900,000 500,000			Quimby Prop K	Secured Secured
		TOTALS			Ψ	300,000	Ψ			
	\$	516,465,134	\$	507,888,043	\$	37,280 238	\$	31,255,769		
L	·Ψ	,	<u> </u>	22.,300,040		,,	7	5.,200,100	l	



## 2.0 SCHEDULE

## 2.1 Project Schedules


The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule Sta	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Cabrito Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
Land Acquisition Projects			
Taylor Yard River Park-Parcel G2 Land Acquisition*			<b>√</b> *
Projects in Design			1
Machado Lake Ecosystem Rehabilitation		<b>√</b>	
Westchester Stormwater BMP			<b>√</b>
Projects in Bid & Award			
Albion Dairy Park – Demolition & Remediation		✓	
Echo Park Lake Rehabilitation		✓	<u> </u>
Machado Lake Phase I (Wilmington Drain)		<b>√</b>	
Rosecrans Recreation Center Stormwater Enhancements*		<b>√</b> *	
Temescal Canyon Park Stormwater BMP Phase I		✓	
Projects in Construction			
Catch Basin Opening Screen Covers Phase III*		<b>√</b> *	
Hansen Dam Wetlands Restoration		✓	
Peck Park Canyon Enhancement		✓	
Penmar Water Quality Improvement Phase I		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
South Los Angeles Wetlands Park		✓	
Westside Park Rainwater Irrigation	✓		
Projects in Post Construction			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			<del></del>
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			
Strathern Pit Multiuse*			
Westminster Dog Park Stormwater BMP  *Schedule not controlled by Prop O			

<sup>\*</sup>Schedule not controlled by Prop O

## 2.2 Program Master Schedule

See attached






# 3.0 PROP O PROGRAM BUDGET

# 3.1 Budget vs. Actual Expenditure

Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$485,313		\$0	\$0
Water Conservation, Drinking Water	Construction Cost	\$3,140,000		\$0	\$0
And Source Protection Projects	Construction Management	\$331,087		\$0	\$0
	Sub-total	\$3,956,400	\$3,956,400	\$0	\$0
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2:	Pre-Design/Design	\$0		\$0	\$47,604
Water Conservation, Drinking Water	Construction Cost	\$0		\$0	\$0
And Source Protection Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,560,000	\$0	\$17,515,758
Cabrito Paseo Walkway/ Bike Path	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$221,674		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$1,007,558		\$0	\$0
Neighborhood Parks	Construction Management	\$108,464		\$0	\$0
	Sub-total	\$1,337,696	\$0	\$0	\$0
Catch Basin Inserts and Coverings					
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$14,607,953		\$0	\$14,607,953
Ocean Water Quality Projects	Construction Management	\$94,933		\$0	\$0
	Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers					
Ph II	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$9,246,965		\$0	\$9,246,965
Ocean Water Quality Projects	Construction Management	\$115,439		\$0	\$0
	Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design			\$0 \$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$250,000 \$42,025,000		\$882,675	\$31,243,006
Ocean Water Quality Projects	Construction Management	\$2,225,000		\$0	\$31,243,000
	Sub-total		\$41,253,921	\$882,675	\$31,243,006
Cesar Chavez Ground Water					
Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2:	Pre-Design/Design Cost	\$663,238		\$0	\$0
Water Conservation, Drinking Water	Construction Cost	\$1,805,050		\$0	\$1,815,625
And Source Protection Projects	Construction Management	\$571,500		\$0	\$0
	Sub-total	\$3,040,000	\$3,039,743	\$0	\$1,815,625
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$10,997,899		\$2,515	\$4,210,989
River, Lakes, Beaches, Bays and	Construction Cost	\$64,693,522		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$8,571,892		\$0	\$0
	Sub-total	\$84,263,313	\$10,997,899	\$2,515	\$4,210,989
Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design Cost	\$140,590		\$0	\$196,021
River, Lakes, Beaches, Bays and	Construction Cost	\$827,000		\$0	\$382,444
Ocean Water Quality Projects					
Ocean Water Quality Projects	Construction Management	\$108,337	\$702,264	\$0 \$0	\$0 \$578,465



1 Toposition O - Clean	Water Bond		Monthly	1 Togress Report - Wa	ay 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
	1 14 2 22				
Hansen Dam Wetland Restoration	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$395,835		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$1,583,400		\$169,473	\$169,47
Neighborhood Parks	Construction Management	\$241,467		\$0	\$0
	Sub-total	\$2,220,702	\$1,923,702	\$169,473	\$169,473
Imperial Hwy Sunken Median					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$334,200		\$0	\$315,288
River, Lakes, Beaches, Bays and	Construction Cost	\$2,217,703		\$0	\$632,466
Ocean Water Quality Projects	Construction Management	\$171,500		\$0	\$12,724
	Sub-total	\$2,723,403	\$1,936,123	\$0	\$960,478
Inner Cabrillo Beach Bacterial Water					
Quality Improvement	Land Acquisition	N/A		N/A	N/A
Funding Category 1 :	Pre-Design/Design	\$347,826		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$6,956,522		\$0	\$6,906,550
Ocean Water Quality Projects	Construction Management	\$695,652		\$0	\$0
	Sub-tota	I \$8,000,000	\$8,000,000	\$0	\$6,906,550
La Cienega/Fairfax Stormwater BMP					
(Canceled)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$668,159		\$0	\$621,752
River, Lakes, Beaches, Bays and	Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$668,159	\$621,752	\$0	\$621,752
LA Zoo Parking Lot	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$1,743,743		\$0	\$861,586
River, Lakes, Beaches, Bays and	Construction Cost	\$11,129,500		\$56,184	\$4,428,717
Ocean Water Quality Projects	Construction Management	\$1,031,000		\$78,088	\$287,149
	Sub-total	\$13,904,243	\$9,605,000	\$134,272	\$5,577,452
Machado Lake - Phase I (Wilmington					
Drain)	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$2,200,613		\$3,538	\$3,050,608
River, Lakes, Beaches, Bays and	Construction Cost	\$14,383,863		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$1,358,058		\$0	\$0
	Sub-total	\$17,942,534	\$17,942,534	\$3,538	\$3,050,608
Machado Lake Ecosystem					
Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$12,989,683		\$84,838	\$6,318,975
River, Lakes, Beaches, Bays and	Construction Cost	\$76,409,901		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$10,124,313		\$0	\$0
	Sub-total	\$99,523,897	\$10,124,312	\$84,838	\$6,318,975
Mar Vista Recreation Center					
Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$753,655		\$246	\$734,160
River, Lakes, Beaches, Bays and	Construction Cost	\$3,425,704		\$0	\$2,405,820
Ocean Water Quality Projects	Construction Management	\$376,827		\$6,689	\$282,513
	Sub-total	\$4,556,186	\$4,467,642	\$6,935	\$3,422,493
Oros Green Street	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$0		\$0	\$0
Stormwater Capture, Clean-Up and	Construction Cost	\$197,600		\$0	\$197,600
Re-Use Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$197 600	\$197 600	\$0	\$197,600
	Sub-total	\$197,600	\$197,600	\$0	\$19



	Proposition O - Clean Water Bond			Monthly Progress Report - May 2011					
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures				
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0				
unding Category 3:	Pre-Design/Design	\$477,551		\$0	\$1,223,650				
Tood Water Reduction, River and	Construction Cost	\$5,475,338		\$85,690	\$2,286,774				
leighborhood Parks	Construction Management	\$237,111		\$30,815	\$363,959				
	Sub-total	\$6,190,000	\$6,190,000	\$116,505	\$3,874,383				
Penmar Water Quality Improvement									
Phase I	Land Acquisition	\$0		\$0	\$0				
Funding Category 2:	Pre-Design/Design	\$2,395,140		\$647	\$1,781,780				
Vater Conservation, Drinking Water	Construction Cost	\$16,808,000		\$787,162	\$1,104,100				
and Source Protection Projects	Construction Management	\$1,551,660		\$16,656	\$23,102				
	Sub-total	\$20,754,800	\$20,754,800	\$804,465	\$2,908,982				
Penmar Water Quality Improvement	Land Assuicition								
Phase II	Land Acquisition	\$0		\$0	\$0				
Funding Category 2: Vater Conservation, Drinking Water	Pre-Design/Design Construction Cost	\$326,600		\$0	\$0				
And Source Protection Projects	Construction Management	\$2,292,000 \$211,600		\$0 \$0	\$0 \$0				
	Sub-total		\$2,830,200	\$0	\$0				
	- Gub-total	Ψ2,030,200	Ψ2,030,200	40					
Rosecrans Recreation Center Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0				
Funding Category 3:	Pre-Design/Design	\$767,095		\$2,420	\$8,035				
Flood Water Reduction, River and	Construction Cost	\$3,722,692		\$0	\$0				
Neighborhood Parks	Construction Management	\$339,332		\$0	\$0				
	Sub-total	\$4,829,119	\$4,233,107	\$2,420	\$8,035				
Santa Monica Bay Low Flow Diversio									
Upgrades P 1	Land Acquisition	\$0		\$0	\$0				
Funding Category 1 :	Pre-Design/Design	\$1,097,819		\$0	\$577,522				
River, Lakes, Beaches, Bays and	Construction Cost	\$4,949,401		\$0	\$3,134,080				
Ocean Water Quality Projects	Construction Management	\$767,157		\$69,806	\$378,885				
	Sub-total	\$6,814,377	\$6,328,981	\$69,806	\$4,090,487				
Santa Monica Bay Low Flow Diversio Upgrades P 2	n Land Acquisition	\$0		\$0	\$0				
Funding Category 1 :	Pre-Design/Design				\$394,652				
River, Lakes, Beaches, Bays and	Construction Cost	\$544,547 \$2,455,034		\$0 \$0	\$394,652 \$1,176,789				
Ocean Water Quality Projects	Construction Management	\$380,530		\$3,660	\$174,213				
	Sub-total	\$3,380,111	\$2,091,218	\$3,660	\$1,745,654				
Santa Monica Bay Low Flow Diversio	on .								
Jpgrades P 3	Land Acquisition	\$2,000,000		\$0	\$440,680				
Funding Category 1 :	Pre-Design/Design	\$3,324,213		\$0	\$1,732,117				
River, Lakes, Beaches, Bays and	Construction Cost	\$13,255,258		\$110,996	\$292,519				
Ocean Water Quality Projects	Construction Management	\$2,054,565		\$31,864	\$104,564				
	Sub-total	\$20,634,036	\$18,534,428	\$142,860	\$2,569,880				
Santa Monica Bay Low Flow Diversio	n Land Acquisition				•				
Jpgrades P 4	·	\$0		\$0	\$0				
Funding Category 1 : River, Lakes, Beaches, Bays and	Pre-Design/Design Construction Cost	\$1,013,421		\$0 ©0	\$574,057 \$3,304,734				
Ocean Water Quality Projects	Construction Management	\$4,568,903 \$708,180		\$0 \$31,091	\$2,304,731 \$357,881				
socali Malor Quality i Tojoolo	Sub-total		\$5,134,245	\$31,091	\$3,236,669				
	222 15141	, ,	,,		, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				
South Los Angeles Wetlands Park	Land Acquisition	\$0.044.00 <del>7</del>		**	**				
(includes Site Readiness) Funding Category 3:	Pre-Design/Design Cost	\$2,011,937		\$0 \$06.360	\$0				
	Construction Cost	\$1,638,000 \$11,722,602		\$96,369 \$132,984	\$2,803,800 \$1,928,478				
Flood Water Reduction River and				u 013∠.904	φ1,9∠0,4/8				
Flood Water Reduction, River and Neighborhood Parks	Construction Management	\$1,305,663		\$52,486	\$308,838				



Monthly Progress Report - May 2011

Proposition O - Clean	water bond		Monthly	Progress Report - Ma	ly 2011
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$0		\$0	\$0
Flood Water Reduction, River and	Construction Cost	\$7,800,000		\$0	\$0
Neighborhood Parks	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,800,000	\$0	\$0	\$0
Taylor Yard River Park - Parcel G2					
Land Acquisition	Land Acquisition	\$12,440,000		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	Construction Cost	\$0		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$0		\$0	\$0
	Sub-total	\$12,440,000	\$0	\$0	\$0
Temescal Canyon Park Stormwater					
BMP Phase I	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$1,725,352		\$5,869	\$2,200,022
Stormwater Capture, Clean-Up and	Construction Cost	\$12,104,809		\$0	\$141,362
Re-Use Projects	Construction Management	\$1,117,274		\$0	\$0
	Sub-total	\$14,947,435	\$14,947,435	\$5,869	\$2,341,384
Temescal Canyon Park Stormwater					
BMP Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$426,918		\$0	\$0
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost Construction Management	\$2,995,191		\$0 \$0	\$0
Re-ose Flojecis	Sub-total	\$276,456 <b>\$3,698,565</b>	\$3,698,565	\$0 \$0	\$0 \$0
			40,000,000		
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$3,776,050		\$0	\$2,167,808
Water Conservation, Drinking Water	Construction Cost	\$26,500,000		\$0	\$0
And Source Protection Projects	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$24,200,200	\$0	\$2,167,808
Westminster Dog Park Stormwater BMP	Land Acquisition	\$0		<b>©</b> 0	\$0
Funding Category 4:	Pre-Design/Design	\$169,577		\$0 \$0	\$224,005
Stormwater Capture, Clean-Up and	Construction Cost	\$1,159,000		\$0 \$0	\$254,585
Re-Use Projects	Construction Management	\$1,139,000		\$0	\$46,346
	Sub-total	\$1,438,755	\$927,922	\$0	\$524,936
Westside Park Rainwater Irrigation					
Project	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$747,945		\$2,330	\$778,025
River, Lakes, Beaches, Bays and	Construction Cost	\$5,756,644		\$52,879	\$2,549,991
Ocean Water Quality Projects	Construction Management	\$400,000		\$19,635	\$181,357
	Sub-total	\$6,904,589	\$6,904,589	\$74,844	\$3,509,373
PROJECTS SUBTOTAL		\$507,888,043	\$293,590,682	\$2,817,606	\$138,462,849
Consultant Cost – Program Related Bu	udget				
Program Development Full Proposal Development		\$600,000 \$360,000	\$599,684 \$360,000	\$0 \$0	\$599,864 \$360,000
City Staff - Program Related Budget*					
Office of Accounting		\$895,696	\$541,154	\$0	\$320,355
Bureau of Engineering		\$4,057,743	\$9,151,864	\$0	\$4,724,906
Bureau of Contract Administration		**	\$4,147,086	\$0	\$717,264
Bureau of Sanitation		\$5,344,625	\$6,019,048	\$0	\$4,179,448
Indirect Cost		\$3,629,458	\$6,374,553	\$0	\$3,310,768
Arbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340
<u> </u>					
PROGRAM TOTAL  *Appropriations and expenditures represent Programs  **Appropriations and expenditures represent Programs and expendi	ogram and Project related City Staff C	\$522,782,905	\$320,791,411	\$2,817,606	\$152,682,794

<sup>\*</sup>Appropriations and expenditures represent Program and Project related City Staff Cost
\*\*No Program related Budget

#### **4.0 PROJECT STATUS REPORT**

#### 4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.

Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition


Red Design

Violet Bid and Award
Green Construction
Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	Demolition of the buildings and improvements of an industrial facility, remediation and abatement of all hazardous materials and soils onsite, and the importation of clean soil, as required, to leave the property in	The project is currently in the bid and award phase. Six bids, ranging from \$1.29 million to \$3.25 million, were received. The City Engineer's estimate is \$2.47 million.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date:  Rev. Constr. Contr.:	\$2,468,100 N/A N/A N/A	
The state of the s	Photo of Project Site	a level, graded condition.  Funding: Prop O		Payment to date:  Master Sch. Constr.  Completion Date:	N/A Pre Design	Land Design Bid & Const Post Const Acquire Award
Albion Dairy Park - Land Acquisition  1739 N. Albion Street	CD 1 - Ed P. Reyes  Designer: N/A  Contractor: N/A  Proj. Mgr.: Kendrick Okuda  Contact #: 213-485-1165  Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan.  Funding: Prop O	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition	Prop O Acquisition Cost: Orig. Const. Contr.: CO's to date:  Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$17,474,154 N/A N/A N/A \$17,474,154 Pre Design N/A	100%  Land Design Bid & Const Award Acquire Award
Cabrito Paseo Walkway/Bike Path btwn Marson St. and Raymer St.	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875  Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "SMART" irrigation system.	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds heeded to complete the project. ANCT requested to withdraw their request for project unding.	Est. Prop O Constr. Cost: Orig. Const. Contr.: CO's to date:  Rev. Constr. Contr.: Payment to date: Master Sch. Constr. Completion Date:	\$1,007,558  N/A  N/A  N/A  N/A  Pre Design	Land Design Bid & Const Post Const Acquire
Catch Basin Inserts and Covers Phase I Citywide	CD: All  Designer: Bureau of Sanitation  Contractor: Various  Proj. Mgr.: Alfredo Magallanes  Contact #: 213-485-3958  Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los  Angeles River Watersheds.  Funding: Prop Q & Prop 40	This project is complete.	Prop O Constr. Cost:  Payment to date: Construction Completion Date:	\$14,900,000 \$14,202,869 \$EP 2007	Land Design Bid & Const Post Const Avard



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	ST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II	CD: All Designer: Bureau of Sanitation Contractor: Various	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from	This project is complete.	Prop O Constr. Cost:	\$9,400,000	
	Proj. Mgr.: Alfredo Magallanes  Contact #: 213-485-3958  Photo of Catch Basin Screen Cover	20% (accomplished in Phase 1) to 30% trash reduction in Ballonal Creek and I.W. River Watersheds.		Payment to date: Construction Completion Date:	\$9,246,965 Pre Design /	Land Design Bid & Const Post Const Award
Catch Basin Opening Screen Covers Phase III Citywide	CD: All Designer: Bureau of Sanitation  Contractor: West Coast Construction  Proj. Mgr.: Alfredo Magallanes	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and	33,095 screen covers have been installed.		\$42,025,000 \$42,025,000 \$0	
Cesar Chavez Ground Water	Contact #: 213-485-3958  Photo of Catch Basin Screen Cover	County catch basins within the City.  Funding: Prop O			542,025,000 531,243,006 FEB 2012	Acquire Design Bid & Const Post Cons Award
Improvement  12455 Wicks Street	CD 6 - Tony Cárdenas  Designer: Kleinfelder/Geosyntec  Contractor: Environmental Construction	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed	The board report to the Board of Public Works (BPW) to accept the construction contract is being prepared.		\$1,805,050 \$7,471,676 \$727,278	
	Proj. Mgr.: Fang Chang  Contact #: 213-978-1896  Photo of Project Site	Funding: Prop O DWP, CWMB Grant, UDA Grant, & CIEP			\$8,198,954 \$7,131,597 OCT 2009	Land Design Bid & Const Post Const Award
Echo Park Lake Rehabilitation 751 Echo Park Avenue	CD 13 - Eric Garcetti Designer: Black & Veatch  Contractor: TBD  Proj. Mgr.: Alfred Mata  Contact #: 213-847-0346	Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices.	Nine bids were received on 3/23/11. The lowest bid was \$24,485,000 from Ford E.C. The bids are under review. The bid review is nearly complete. A construction contract will be awarded by the Board of Public Works in June 2011.	Est. Prop O Constr. Cost: \$ Orig. Const. Contr.: CO's to date:  Rev. Constr. Contr.:	564,693,522 N/A N/A N/A	
	Photo of Existing Lake	Funding: Prop O & Prop K		Payment to date: Master Sch. Constr. Completion Date:	N/A Pre Design	Acquire   S5%   S5%   S6   S6   S6   S6   S6   S6   S6   S



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Grand Blvd. Tree Wells						
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Prop O Constr. Cost:	\$501,797	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high- density residential and		Orig. Const. Contr.:	\$401,797	
Discover that Papers	Contractor: Andrew Papac & Sons	commercial corridor in the		CO's to date:	(\$19,353)	
	Proj. Mgr.: Andy Flores	Venice area to treat runoff from 6/8 acres/				
Den Webrieben	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$382,444	
Checkels (Check Houle)			[디르 [[]린]]	Payment to date:	\$382,444	100%
Rostony Puting List	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Constrution Completion Date:	Pre Design	Land Design Bid & Const Post Const Award
Hansan Dam Watlands	Conceptual Drawing of Tree Well	runding. Frop O & Frop 30		Completion Date.	JUL 2009	
Hansen Dam Wetlands Restoration		Stormwater runoff from three	Biologist observed three pairs of	Prop O Constr.		
Osborne Street @ Foothill Blvd.	CD 7 - Richard Alarcón	existing parking lots will be sent	nesting Least Bell's Vireo near	Cost:	\$1,050,257	
OSBOTTIC OTICCT (S) T OOTHIN BIVO.	Designer: MRCA	through newly constructed sediment forebays for removal of	the project site. Vireos are Federal and State-listed as	Orig. Const. Contr.:	\$955,257	
	Contractor: Lee Construction	trash & sediments prior to	endangered avian species.	CO's to date:	N/A	
Lover Parking Area Detention Area	Proj. Mgr.: Iftekhar Ahmed	wetlands discharge.	Construction in the lower parking lot and south basin is on hold			
	Contact #: 213-485-5875		until 9/15/11.	Rev. Constr. Contr.:	N/A	
Upper Parking		Funding: Prop O & Caltrans-		Payment to date:  Master Sch. Constr.	\$169,473 Pre	26%  Land Design Bid & Const Post Const
San Sal Sal Sal Sal	Proposed Project Layout	FTIP		Completion Date:	FEB 2012	Acquire Award
Imperial Hwy Sunken Median						
Stormwater BMP	CD 11 - Bill Rosendahl	Includes one 200-feet long grass	This project is complete.	Prop O Constr. Cost:	\$814,794	
Pershing Drive to California Street	Designer: PSOMAS	swale, one 250-feet long infiltration trench (7'D x 10'W)		Orig. Const. Contr.:	\$512,864	
THE STATE OF THE S	Contractor: Park West Landscape Inc.	with native vegetation along the		CO's to date:	\$215,901	
	Proj. Mgr.: Iftekhar Ahmed	full length of the median, & local regrading to reduce ponding in				
	Contact #: 213-485-5875	the median at Main 1st. 1 D		Rev. Constr. Contr.:	\$728,765	
				Payment to date:	\$626,781	100%
	Photo of Existing Median	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Design JUL 2010	Land Acquire Design Bid & Const Post Const Award
Inner Cabrillo Beach Bacterial	1 Hoto of Existing Median	T unumg. T top O		Completion Date.	302 2010	
Water Quality Improvement		Recontour recreational beach	The sand-replacement project is	Prop O Constr.		
San Pedro Shore/W. Harbor	CD 15 - Janice Hahn	and replace beach sand to	complete.	Cost:	\$6,956,522	
	Designer: DMJM (Port of Los Angeles)	prevent flooding, promote drainage and sand flushing to		Orig. Const. Contr.:	\$16,000,000	
	Contractor: L.A. Deepening Constructors	improve water quality. Project is		CO's to date:	\$0	
	Proj. Mgr.: John Saldin	being constructed by the Harbon Dept. Prop. Ois funding up to		D. O. I. O. I		
THE DESCRIPTION OF STREET	Contact #: 213-485-1411	\$8.0 M.		Rev. Constr. Contr.:	\$16,000,000	4000/
C-4 [ C-6		\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\		Payment to date:  Master Sch. Constr.	\$6,906,550 Pre	Land Design Bid & Const Post Const
	Photo of New Sand Placement	Funding: Prop O & Port of LA		Completion Date:	JUL 2009 Design	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
La Cienega/Fairfax						
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500	
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	ψ5,017,500 N/A	
	Contractor: TBD	area, storage tank, effluent	approved to replace it.	CO's to date:	N/A	
A Control of Process of Control of Process of Control o	Proj. Mgr.: Iftekhar Ahmed	pump station, recirculation pump system and an overflow system.		CO's to date.	N/A	
	Contact #: 213-485-5875	system and an overnow system.		Rev. Constr. Contr.:	N/A	
是 1000年	Contact #. 213-465-5675			Payment to date:		
				Master Sch. Constr.	N/A Pre	Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O		Completion Date:	APR 2010 Design	Acquire Award
LA Zoo Parking Lot						
	CD 4 - Tom LaBonge	Construct stormwater best	Post-construction phase	Est. Prop O Constr. Cost:	\$4,650,096	
5333 Zoo Drive	Designer: Tetra Tech	management practices including trash capture devices, porous	continues.	Orig. Const. Contr.:	\$4,227,360	
	Contractor: Pima Co.	pavement and bioswales at the		CO's to date:	\$296,643	
	Proj. Mgr.: Iftekhar Ahmed	Zoo Parking Lot.		oo o to date.	Ψ290,0 <del>4</del> 3	
STOP TO THE STOP OF THE STOP O	Contact #: 213-485-5875			Rev. Constr. Contr.:	\$4,524,003	
	Contact #. 213-403-3073			Payment to date:	\$4,324,003	10%
				Master Sch. Constr.	\$4,420,717 Pre	Land Design Bid & Const Post Const Acquire
	Proposed Project Site Plan	Funding: Prop O		Completion Date:	SEPT 2011	Award
Machado Lake-Phase I				5.5 aa .		
(Wilmington Drain)	CD 15 - Janice Hahn	Install trash netting systems, install smart irrigation in	Project has completed Pre- Design but a Pre-Design Report	Est. Prop O Constr. Cost:	\$14,383,863	
PCH & Vermont Avenue	Designer: CDM	landscaped areas, use biofilters	has not been uploaded.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	or similar vegetated BMPs, and recontour and align the channel.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata	recontour and angir the channel.				
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	84%
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Master Sch. Constr. Completion Date:	Pre Design OCT 2012	Land Design Bid & Const Post Const Award
Machada Laka Fasayatan	Filoto of Existing Conditions	r unumg. Frop O & Frop 30		Completion Date.	OC1 2012	
Machado Lake Ecosystem Rehabilitation		In lake rehabilitation techniques	Decign phase continues	Est. Prop O Constr.		
PCH & Vermont Avenue	CD 15 - Janice Hahn	In-lake rehabilitation techniques, riparian system enhancements,	Design phase continues.	Cost:	\$76,409,901	
PCH & Vermont Avenue	Designer: CDM	and treatment best management		Orig. Const. Contr.:	N/A	
41/4/	Contractor: TBD	practices.		CO's to date:	N/A	
	Proj. Mgr.: Alfred Mata					
	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
A Albania				Payment to date:	N/A	92% Land Design Bid & Const Post Const
	Photo of Existing Lake	Funding: Prop O & Prop K		Master Sch. Constr. Completion Date:	JULY 2014	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Mar Vista Recreation Center Stormwater BMP	CD 44 Bill Bosondohl	Construction of a stormwater lift	Post-construction phase	Prop O Constr.		
11430 W. Woodbine	CD 11 - Bill Rosendahl  Designer: PSOMAS	station, hydrodynamic separator, underground detention tank,	continues.	Cost: Orig. Const. Contr.:	\$2,790,120 \$2,340,120	
	Contractor: LA Engineering Inc.	chlorination facility, final effluent		CO's to date:	\$132,990	
	Proj. Mgr.: Andy Flores	pump station, recirculation pump, and overflow piping at			* ,	
	Contact #: 213-485-4496	Mar Vista Park.		Rev. Constr. Contr.:	\$2,473,110	
				Payment to date:	\$2,405,820	68%
	Proposed Project Site Plan	Funding: Prop O, Prop 50 & ARRA		Master Sch. Constr. Completion Date:	MAY 2010	Land Acquire Design Bid & Const Post Const Award
Oros Green Street				Prop O Constr.		
between Blake Avenue & LA River	CD 13 - Eric Garcetti	"stormwater gardens" in street parkway and a large infiltration	This project is complete.	Cost:	\$300,000	
Solwed Blake Wellag & El Titol	Designer: North East Trees (NET)			Orig. Const. Contr.:	N/A	
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0	
	Proj. Mgr.: Dean Harding  Contact #: 213-473-4242			Rev. Constr. Contr.:  Payment to date:	\$300,000 \$0	
	Contact #. 213-473-4242			Construction Completion Date:		4000/
	Photo of New Sidewalk & Stormwater	Funding: Rrop OLPtop 13&		Master Sch. Constr.	AUG 2007 Pre Design	Land Design Bid & Const Post Const Acquire Award
	Gardens	CWA		Completion Date:	MAY 2010	Award
Peck Park Canyon				D O O		
Enhancement	CD 15 - Janice Hahn	Install vegetated bio-swales, infiltration strips, stormwater	Construction efforts continue. Final inspection was conducted	Prop O Constr. Cost:	\$2,560,641	
560 N. Western Avenue	Designer: Tetra Tech	catch basins, armoring and re-	on 5/19/11, and a Final Punch	Orig. Const. Contr.:	\$3,636,946	
	Contractor: C.S. Legacy Construction, Inc	vegetation for bank stabilization, and a step pool channel in Peck	List was generated. The contractor is working on	CO's to date:	\$146,583	
	Proj. Mgr.: John Saldin	Park.	addressing the items listed in the Final Punch List.			
	Contact #: 213-485-1411		the Final Funer Liet.	Rev. Constr. Contr.:	\$3,783,529	
		Funding: Prop O, Prop 50 & Rec		Payment to date:  Master Sch. Constr.	\$3,536,364 Pre	96%  Land Design Bid & Const Post Const
The state of the s	Proposed Project Layout	and Trails Grant		Completion Date:	MAY 2011 Design	Acquire Award
Penmar Water Quality Improvement Phase I				Prop O Constr.		
·	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather runoff. Dry weather runoff to be	The project continues in the construction phase. Excavation	Cost:	\$12,500,700	
1341 Lake Street	Designer: Brown & Caldwell	diverted to sanitary sewer for treatment. Wet weather runoff to	activities continue for	Orig. Const. Contr.:	\$11,360,700	
Lampicon ac	Contractor: Pacific Hydrotech	be diverted to the underground	construction of the underground tank at Penmar Recreation	CO's to date:	\$0	
SEASON STATES	Proj. Mgr.: Andy Flores	storage tank for discharge to sanitary sewer.	Center field. Installation of a force main pipe along Rose	D. O		
THE PARTY OF THE P	Contact #: 213-485-4496	•	Avenue also continues.	Rev. Constr. Contr.:	\$11,360,700	400/
				Payment to date:  Master Sch. Constr.	\$1,104,100 Pre	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2012	Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Penmar Water Quality						
Improvement Phase II	CD 11 - Bill Rosendahl	Install a water treatment system	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2,292,000	
1341 Lake Street	Designer: Brown & Caldwell	for the purpose of reusing collected stormwater for	design phase.	Orig. Const. Contr.:	Ψ2,232,000 N/A	
	Contractor: TBD	irrigation.		CO's to date:	N/A	
DOWNER'S HOT LEPHANT THAT ENTER	Proj. Mgr.: Andy Flores			oos to date.	N/A	
Marca Control of the	Contact #: 213-485-4496			Rev. Constr. Contr.:	N/A	
Entered The Part of the Part o	Contact #. 213-465-4496			Payment to date:		0/
				Master Sch. Constr.	N/A 79	Land Design Bid & Const Post Con
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013 Desig	n Acquire Award
Rosecrans Rec. Center						
Stormwater Enhancements	CD 15 - Janice Hahn	Install "SMART" irrigation	The project is in the bid and	Est. Prop O Constr. Cost:	\$3,722,692	
15000 S. Vermont Avenue	Designer: Withers & Sandgren	system, bioswales, vegetated retention basins, infiltration	award phase.	Orig. Const. Contr.:	N/A	
	Contractor: TBD	basins, synthetic soccer field,		CO's to date:	N/A	
	Proj. Mgr.: Ray Araujo	decomposed granite pathway, and landscaping.				
MODIFICATION SOCIETY OF THE PROPERTY OF THE PR	Contact #: 213-473-9717	ana lanasaping.		Rev. Constr. Contr.:	N/A	
POTENTIALE PROPERTY OF THE PRO	210 470 0711			Payment to date:	N/A	68%
LE OF THE STATE OF THE				Master Sch. Constr.	Pre Posic	Land Design Bid & Const Post Cor Acquire Award
	Proposed Project Layout	Funding: Prop O, Prop K & TBD		Completion Date:	JAN 2013	Awaiu
Santa Monica Bay Low Flow				5 00 .		
Diversion Upgrades Pkg 1	CD 11 - Bill Rosendahl	Upgrade Marquez, Bay Club,	Project continues in the post-	Prop O Constr. Cost:	\$3,327,000	
PCH Several Locations	Designer: PSOMAS	Thornton, Venice Pavilion, and Imperial Low Flow Diversion	construction phase.	Orig. Const. Contr.:	\$3,024,545	
	Contractor: LA Engineering, Inc.	systems to divert both summer		CO's to date:	\$190,854	
	Proj. Mgr.: Andy Flores	and winter dry-weather flows, in order to comply with the bacteria				
	Contact #: 213-485-4496	TMDL winter dry-weather		Rev. Constr. Contr.:	\$3,215,399	
45		regulations.		Payment to date:	\$3,134,080	67%
1		Funding: Prop O, Prop 50 &		Master Sch. Constr.	Pre Desig	Land Design Bid & Const Post Con Acquire
	Photo of Marquez Ave. LFD	ARRA		Completion Date:	JUL 2010	
Santa Monica Bay Low Flow Diversion Upgrades Pkg 2				Prop O Constr.		
, ,	CD 11 - Bill Rosendahl	Upgrade the existing Temescal Canyon Low Flow Diversion	Project continues in the post- construction phase.	Cost:	\$1,327,440	
At Temescal Canyon Park	Designer: PSOMAS	System to comply with the	construction phase.	Orig. Const. Contr.:	\$1,207,440	
Let / Make to	Contractor: LA Engineering, Inc.	bacteria TMDL winter dry weather regulations.		CO's to date:	\$42,074	
	Proj. Mgr.: Andy Flores	weather regulations.				
John James	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$1,249,514	
				Payment to date:	\$1,176,789	69%
MANOONS MANOON	Proposed Improvements at Temescal	Funding: Prop O 9 APPA		Master Sch. Constr. Completion Date:	Pre Desig	Land Design Bid & Const Post Con Acquire Award
I HATTY I'M	Cyn LFD	Funding: Prop O & ARRA		Completion Date:	OCT 2010	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Santa Monica Bay Low Flow Diversion Upgrades Pkg 3		0 (0170)		Prop O Constr.		
	CD 11 - Bill Rosendahl	Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer	Construction within Pacific Coast Highway is expected to start on	Cost:	\$9,315,451	
Along PCH	Designer: PSOMAS	in order to comply with the	6/2/11. The temporary bicycle	Orig. Const. Contr.:	\$8,648,000	
	Contractor: Blois Construction	bacteria TMDL winter dry- weather regulations.	path bridge over the Santa Monica Channel has been	CO's to date:	\$0	
	Proj. Mgr.: Andy Flores		installed.			
PROPOSED COASTAL INTERCEPTOR RELEP	Contact #: 213-485-4496			Rev. Constr. Contr.:	\$8,648,000	
				Payment to date:	\$292,519	33%  Land Design Bid & Const Post Cons
	Photo of Relief Sewer Location	Funding: Prop O & SCM		Master Sch. Constr. Completion Date:	OCT 2012	Acquire Design Award Const Post Cons
Santa Monica Bay Low Flow						
Diversion Upgrades Pkg 4	CD 11 - Bill Rosendahl	This project will upgrade the	The project continues in the post-	Prop O Constr. Cost:	\$2,507,000	
Will Rogers Beach Parking Lot	Designer: PSOMAS	existing Low Flow Diversion System at Santa Monica Canyon	construction phase.	Orig. Const. Contr.:	\$2,279,000	
ASIA TO SERVICE AND ADDRESS OF THE PARTY OF	Contractor: Griffith Company	and Palisades Park Low Flow		CO's to date:	\$185,210	
	Proj. Mgr.: Andy Flores	Diversion System. Upgrades include pump and electrical			*102,212	
	Contact #: 213-485-4496	upgrades and automatic control from Venice Pump Plant.		Rev. Constr. Contr.:	\$2,464,210	
		nom vomoo i amp i iam.		Payment to date:	\$2,276,456	27%
THE RESERVE THE PROPERTY OF THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO I	Photo of Channel at Diversion Site	Funding: Prop O & Prop 50		Master Sch. Constr. Completion Date:	Pre Design	Land Design Bid & Const Post Const Award
South Los Angeles Wetlands	Thoras of Charmor at Divorcion Cito	r amanigi i rop o a r rop oo			74 1( 2011	
Park	000 1 0	Construct a wetlands park at	Construction continues with	Prop O Constr.		
54th St & Avalon Boulevard	CD 9 - Jan Perry Designer: PSOMAS	54th St. and Avalon Blvd to	demolition, remediation,	Cost:	\$3,252,000	
A Division of the last of the	-	improve area stormwater quality, and provide recreational space	abatement, grading, utilities, mothballing, landscaping, and	Orig. Const. Contr.:	\$6,370,000	
	Contractor: Ford E.C., Inc.	for the surrounding community.	the pump station. Prop O is	CO's to date:	\$120,605	
	Proj. Mgr.: John Saldin		working with BOS and the Public Affairs Office (PAO) to lead a			
	Contact #: 213-485-1411	Funding: Prop O, Prop K, Prop	WEFTEC service project at the	Rev. Constr. Contr.:	\$6,490,605	
AMMA - FIRE SECTION		12, Prop 50, Prop 40,	site on 10/15/11 to plant street trees.	Payment to date:	\$1,928,478	72%
	Rendering of Proposed Project	CSSA(SEP), Brownfields Grant, & MTA		Master Sch. Constr. Completion Date:	DEC 2011	Land Acquire Design Bid & Const Post Const Award
Strathern Pit Multiuse	<u> </u>					
	CD 6 - Tony Cárdenas	Acquire the land necessary to	This project is complete.	Est. Prop O Acquisition Cost:	\$10,000,000	
8175 & 8216 Fair Avenue	Designer: LA County	convert a 30-acre gravel pit site into a multipurpose facility		Orig. Const. Contr.:	\$10,000,000 N/A	
	Contractor: TBD	dedicated to stormwater		CO's to date:	N/A	
No format Personal Program Personal Per	Proj. Mgr.: Alfred Mata	retention and reuse.			1971	
Prince For Strategy Control of Strategy Contro	Contact #: 213-847-0346			Rev. Constr. Contr.:	N/A	
bed holese manual Sel Morae Selection				Payment to date:	N/A	100%
8000	B 18 1 18 5			Expected Acquisition	Pre Design	Land Design Const Post Cons Acquire Post Cons
	Proposed Project Site Plan	Funding: Prop O & LA County		Date:	TBD	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Taylor Yard River Park -						
Parcel G2 Land Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent	•	Est. Prop O Acquisition Cost:	\$12,440,000	
2850 Kerr Street	Designer: N/A	to the LA River as part of Revitalization Master Plan.	negotiation.	Orig. Const. Contr.:	N/A	
Marie State of the	Contractor: N/A	\$25M in Prop O funds must be		CO's to date:	N/A	
AND REAL PROPERTY.	Proj. Mgr.: Alfred Mata	augmented. CD 1 leads purchase negotiations				
Samuel V	Contact #: 213-847-0346	(coordination with Trust for		Rev. Constr. Contr.:	N/A	
		Public Land).		Payment to date:	N/A	87%
	Dhata of CO Darrad 9 I A Diver	Fundings Prop O & TDD		Expected Acquisition Date:	Pre Desig	Land Design Bid & Const Post Cons n Acquire Award
Tanana Canana Bada	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Date:	TBD	
Temescal Canyon Park Stormwater BMP Ph I		Divert steres water from an	The preject continues in the hid	Est. Prop O Constr.		
15900 Pacific Coast Highway	CD 11 - Bill Rosendahl	Divert stormwater from an existing storm drain to Temescal	The project continues in the bid & award phase. The apparent	Cost:	\$12,104,809	
15900 Pacific Coast Highway	Designer: AECOM	,	low, responsive bid was \$7,019,800, 12% less than the	Orig. Const. Contr.:	N/A	
	Contractor: TBD	underground detention tank and	City Engineer's estimate of	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	diversion to a sanitary sewer for treatment at treatment plant.	\$8,008,800.			
	Contact #: 213-485-5875	treatment at treatment plant.		Rev. Constr. Contr.:	N/A	
				Payment to date:  Master Sch. Constr.	\$141,362	82%  Land Design Bid & Const Post Cons
The same of	Proposed Project Layout	Funding: Prop O		Completion Date:	JUL 2013	Acquire Award
Temescal Canyon Park						
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal	The project continues in the pre-	Est. Prop O Constr. Cost:	\$2.995.191	
15900 Pacific Coast Highway	Designer: AECOM	Canyon Park Stormwater BMP Project proposes the	design phase.	Orig. Const. Contr.:	Ψ2,333,191 N/A	
	Contractor: TBD	construction of an onsite		CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed	stormwater treatment / disinfection system. The treated				
	Contact #: 213-485-5875	stormwater is to be used for		Rev. Constr. Contr.:	N/A	
		landscape irrigation.		Payment to date:	n/a 80	%
	Decreased Decised Leavest	Funding Drag		Master Sch. Constr.	Pre Desig	Land Design Bid & Const Post Const Acquire Award
	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2013	
Westchester Stormwater BMP		Conture and treat starmwater	BOS staff continues to work with	Est. Prop O Constr.		
Los Angeles World Airport	CD 11 - Bill Rosendahl	Capture and treat stormwater runoff from three existing	LAWA to finalize the lease	Cost:	\$26,500,000	
Los Angeles World Allport	Designer: AECOM	stormdrains through the project	agreement of the project site.	Orig. Const. Contr.:	N/A	
The processing and the processin	Contractor: TBD	BMP elements, including Trash Net System, Underground		CO's to date:	N/A	
The government of the control of the	Proj. Mgr.: Salem Garawi	Detention Tank and Underground Infiltration Facility.				
Agreement to American Street Control of Cont	Contact #: 213-847-0345	Chacigiouna inilitiation i aclity.		Rev. Constr. Contr.:	N/A	
The board according first below to set of the set of th				Payment to date:  Master Sch. Constr.	N/A Pre	53%  Land Design Bid & Const Post Cons
Assessed from the control of the con	Proposed Project Layout	Funding: Prop O		Completion Date:	OCT 2014 Desig	Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST PERCENT COMPLETE
Westminster Dog Park Stormwater BMP	CD 11 - Bill Rosendahl	Includes installation of a modular	This project is complete.	Prop O Constr. Cost:	\$205.000
1203 South Main Street	Designer: PSOMAS	constructed wetland (bioremediation filter), so that on-		Orig. Const. Contr.:	\$385,330 \$285,330
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and treated prior to discharging into		CO's to date:	(\$30,370)
	Proj. Mgr.: Salem Garawi Contact #: 213-847-0345	the storm drain system.		Rev. Constr. Contr.:	\$254,960
				Payment to date:  Master Sch. Constr.	\$251,811 100%    Pre
	Photo of Existing Dog Park	Funding: Prop O		Completion Date:	FEB 2010 Design Acquire Award
Westside Park Rainwater					
Irrigation	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a	The project is in the final phase of construction.	Prop O Constr. Cost:	\$3,300,000
	Designer: PSOMAS	stormwater lift station, a subsurface irrigation system,		Orig. Const. Contr.:	\$2,675,964
	Contractor: PPC Construction, Inc.	and a dry creek with a perforated pipe for collecting and returning		CO's to date:	\$429,418
	Proj. Mgr.: Iftekhar Ahmed	excess irrigation water to the existing stormdrain.			
<b>自由的</b>	Contact #: 213-485-5875	existing stormulant.		Rev. Constr. Contr.:	\$3,105,382
<b>自然间面上</b>				Payment to date:	\$2,549,991 97%
	Proposed Project Layout	Funding: Prop O, Prop 50, Prop K, Quimby		Master Sch. Constr. Completion Date:	JUL 2011  Pre Design Acquire Design Bid & Const Post Const Award  Acquire Acquire Post Const Award

# **5.0 APPENDIX**

# 5.1 Map of Proposition O Projects Approved for Implementation

See attached

## 5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

	CATCH BASIN RETROFITS							
Council	Inserts Screen Covers							
District	Phase I	Phase III	Phase III	Phase I & II	Pha	se III		
	(COMPLETED)	2000		(COMPLETED)				
	Installed	Planned	Installed	Installed	Planned	Installed		
1	1,174	200	0	960	1,300	1,967		
2	0	10	0	505	2,750	1,596		
3	0	10	0	1,230	3,650	2,575		
4	580	500	0	890	1,870	2,088		
5	98	20	0	1,186	5,530	3,319		
6	0	0	0	380	1,730	1,026		
7	0	0	0	960	1,650	999		
8	1,370	50	0	1,526	1,550	2,908		
9	1,300	500	0	1,936	1,000	2,949		
10	809	100	0	1,200	2,050	2,589		
11	71	10	0	399	2,340	2,716		
12	0	20	0	985	4,050	2,911		
13	570	320	0	790	1,260	1,472		
14	1,480	220	0	1,125	2,600	2,652		
15	168	40	0	228	550	1,328		
	7,620	2,000	0	14,300	33,880	33,095		

