

Proposition O – Clean Water Bond Program

May 2013 Monthly Report



COMPLETED SOIL REMEDIATION AT THE ALBION PROJECT SITE

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair Capri W. Maddox, Board of Public Works Gerry Miller, Chief Legislative Analyst Ronald Nichols, Department of Water and Power Romel Pascual, Office of the Mayor

Citizens Oversight Advisory Committee

Adi Liberman, Chair Francine Diamond Mark Gold Tiger Kang Miguel Luna Cynthia McClain-Hill Craig A. Perkins M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O BOND DIVISION



Distribution List

Miguel Santana, City Administrative Officer Office of the City Administrative Officer (CAO)

Capri W. Maddox, President Board of Public Works

Gerry F. Miller, Chief Legislative Analyst
Ronald Nichols, General Manager

Office of the Chief Legislative Analyst (CLA)
Department of Water and Power (DWP)

Romaid Nichols, General Manager Department of Water and Power (DWF Romel Pascual, Deputy Mayor Mayor's Office

Adi Liberman, Chair

Citizens Oversight Advisory Committee
Francine Diamond

Citizens Oversight Advisory Committee

Francine Diamond

Mark Gold

Tiger Kang

Miguel Luna

Cynthia McClain-Hill

Craig A. Perkins

Citizens Oversight Advisory Committee

Craig A. Perkins

M. Teresa Villegas

Valerie Lynne Shaw, Vice President

Citizens Oversight Advisory Committee

Citizens Oversight Advisory Committee

Board of Public Works

Warren T. Furatani, Commissioner

Jerilyn Lopez Mendoza, Commissioner

Steven T. Nutter, Commissioner

Board of Public Works

Board of Public Works

Board of Public Works

Gary Lee Moore, City Engineer Bureau of Engineering (BOE)

John L. Reamer, Jr., Director Bureau of Contract Administration (BCA)

Nazario Sauceda, Director

Enrique C. Zaldivar, Director

Bureau of Street Services
Bureau of Sanitation (BOS)

Victoria Santiago, Director

Jon Kirk Mukri, General Manager

Board of Public Works, Office of Accounting
Department of Recreation & Parks (RAP)

Kenneth R. Redd, Deputy City Engineer BOE Adel H. Hagekhalil, Assistant Director BOS

Edward Jordan, Assistant City Attorney City Attorney's Office

David H. Hirano CAO
Rafael E. Prieto CLA
Charles E. Modica CLA

Michael E. Mullin Mayor's Office

David Pettijohn DWP
Shahram Kharaghani BOS
Kendrick K. Okuda BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop_o/report2013.htm



TABLE OF CONTENTS

<u>Sec</u>	<u>tion</u>				Page
4.0	Г., a a.,	.4i			
1.0			<u>immary</u>		
	1.1			ary	
		1.1.1		AOC, and Other Highlights	
		1.1.2		les	
		1.1.3	Project (Community Meetings Schedule	
	1.2	Bond :	Sales		7
	1.3	Projec	t Status S	Summary	8
		1.3.1	COAC &	AOC Project Funding Recommendations	8
			1.3.1.1	COAC & AOC Project Recommendations	8
		1.3.2	Projects	in Implementation	9
		1.3.3		and Program Budget Summary	
			1.3.3.1	Project Budget Summary	10
			1.3.3.2	Program Budget Summary	11
			1.3.3.3	Project Funding Summary	12
2.0	Sche	<u>dule</u>		,	
	2.1	Projec	t Schedul	es	13
	2.2			r Schedule	14
3.0	Budg	et			
	3.1	Budge	t vs. Actu	al Expenditure	15
4.0	Proje	ct Statu		·	
	4.1	Projec	t Status R	Report	19
5.0	Appe	ndix		·	
	5.1		f Proposit	ion O Projects Approved for Implementation	31
	5.2	•	•	Basin Retrofits Screen Covers and Inserts by Council Districts	
	5.3			Map	32
		-			

1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for May 2013.

1.1.1 <u>Citizens Oversight Advisory Committee (COAC), Administrative Oversight</u> Committee (AOC), and Other highlights

- The May 16, 2013 COAC meeting was held and the committee heard several reports. The COAC received an update on the Machado Lake Ecosystem Rehabilitation, Wilmington Drain, Albion Dairy Park Remediation and the Echo Park Lake Rehabilitation projects. The COAC also considered a request from the Bureau of Sanitation for \$6,160,000 in funding for Catch Basin Inserts and Opening Screen Covers to meet trash TMDL requirements. In addition the Bureau of Sanitation (BOS) also requested funding for the Avalon Green Alley South, Broadway Neighborhood Stormwater Greenway, and Vermont Avenue Stormwater Capture and Green Streets projects. The COAC approved \$6,160,000 in funding for the Catch Basin Inserts and Opening Screen Covers and \$7,229,144 in funding for the Avalon, Broadway, and Vermont projects. Lastly, the COAC requested that the LA River Revitalization Corporation make a presentation to the COAC on the Styrofoam issue.
- On May 30, 2013 the AOC met and the committee heard several reports. The AOC heard a update on the Machado Lake Ecosystem Rehabilitation project. The AOC was advised that the Board of Public Works rejected all bids for this project. There were also two cost savings workshops with BOE, BOS, Department of Recreation and Parks (RAP) and the CAO, during which staff identified several cost saving measures that can reduce the cost of the project by \$3-7 million. BOE is also working with Council District Office 15 and the Los Angeles County Vector Control District to deal with a mosquito issue at the Machado Lake Ecosystem Rehabilitation project site. The AOC approved \$200,000 from the Machado Lake Ecosystem Rehabilitation project budget to remove vegetation and mitigate the mosquito problem. The AOC heard a presentation on the Taylor Yard River Park project from the LA River Corporation.

1.1.2 Key Issues

Machado Lake Ecosystem Rehabilitation

- o **Issue:** On February 27, 2013 three construction bids were received. The three bids were \$68.8 million, 82.6 million, and \$99 million. The City Engineers' estimate was \$60.3 million.
- o Status: The Board rejected all bids on May 8, 2013.
- Action: The design team is implementing all recommended cost saving measures and project is expected to be re-advertised in July 2013.

• Westchester Stormwater BMP Project

- o **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
- Status: Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
- Action: City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

1.1.3 <u>Project Community Meetings Schedule</u>

The following is a list of Proposition O project meetings with the public that occurred in May and are planned for the month of June.

	COMMUNITY MEETINGS								
Date	Time	Project	Group	Location					
5/10/13	9:00 AM	Echo Park Lake Rehabilitation Project	Community and Council District 13	751 N. Echo Park Avenue Los Angeles, CA 90026					
6/05/13	10:00 AM	Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Phase 2 Temescal Canyon Park Stormwater BMP Phase 1	PCH Taskforce	Malibu City Hall Multipurpose Room 23825 Stuart Ranch Road Malibu, CA 90265					
6/15/13	10:00 AM	Echo Park Lake Rehabilitation Project	Community and Council District 13 Grand Opening	751 N. Echo Park Avenue Los Angeles, CA 90026					

1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION O	BOND SALE SUI	MMARY	
General Obligation Bonds Approved by Voters			\$500,000,000
Total Bond Sales to Date Fund 16F July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)		\$37,000,000	\$439,500,000
Bond Interest Earnings (As of Mar. 2013)	\$3,073,293		
Fund 16M July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)		\$8,000,000	
Bond Interest Earnings (As of Mar. 2013)	\$882,336		
Fund 16Q July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)		\$101,000,000	
Bond Interest Earnings (As of Mar. 2013)	\$5,961,451		
Fund 16T July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)		\$176,500,000	
Bond Interest Earnings (As of Mar. 2013)	\$9,580,745		
Fund 16V July 28, 2011 City Council Approved Bond Sale (Ord. 181755 CF 11-0841)		\$117,000,000	
Bond Interest Earnings (As of Mar. 2013)	\$ 2,653,647		
Total Bond Interest Earnings to Date	\$22,151,472		
General Obligation Bonds Remaining to be S	Sold		\$60,500,000

1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

	PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC									
		Prop O Funding	Prop O Set Aside Funds	Funds From Other Sources	Total Project Funding	_	O Funding mendations	Month/Year Recommended by		
Project Title	Applicant	Request	Request	(if applicable)	Needed	COAC	AOC	COAC & AOC		
N/A			\$0	\$0	\$0	\$0	\$0	N/A		
	TOTALS									
		\$0	\$0	\$0	\$0	\$0	\$0			

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability

	PROJECTS RECOMMENDED BY COAC AND AOC									
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC				
Aliso Creek & Limekiln Creek Restoration Mountains Recreation and Conservation Authority		\$7,842,042*	\$0	\$0	\$7,842,042	July 2007				
Boyle Heights Joint Use Community Center City of LA, Council District 14		\$2,291,000*	\$0	\$528,000	\$2,819,000	July 2007				
	TOTALS									
	\$10,133,042 \$0 \$528,000 \$10,661,042									

^{*} No Proposition O funding is available to fund this project at this time.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJECTS IN IMPLEMENTATION						
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources*		
Projects in Pre-Design						
Land Acquisition Projects						
Taylor Yard River Park - Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD		
Projects in Design						
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0		
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0		
Strathern Wetlands Park	\$7,800,000	\$0	\$22,000,000	\$14,200,000		
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0		
Projects in Bid & Award						
Machado Lake Ecosystem Rehabilitation	\$99,523,897	\$0	\$99,523,897	\$1,076,997		
Projects in Construction						
Albion Dairy Park – Demolition & Remediation	\$3,956,400	\$0	\$3,956,400	\$3,577,476		
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0		
Echo Park Lake Rehabilitation	\$84,263,313	\$0	\$84,263,313	\$599,875		
Elmer Avenue Phase II: Elmer Paseo	\$829,000	\$0	\$1,275,000	\$446,000		
Glenoaks/Sunland Stormwater Capture	\$508,696	\$0	\$508,696	\$0		
Machado Lake Phase I (Wilmington Drain)	\$21,049,911	\$0	\$21,049,911	\$4,397,500*		
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0		
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914		
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0		
Projects in Post Construction						
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000		
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000		
South Los Angeles Wetlands Park (includes Site Readiness)	\$16,678,202	\$0	\$26,374,067	\$13,001,866*		
Projects Completed						
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD		
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*		
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0		
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230		
Grand Blvd. Tree Wells	\$780,282	\$0	\$780,282	\$350,000*		
Imperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0		
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000		
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0		
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0		
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*		
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651		
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$7,896,193	\$1,706,193*		
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**		
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**		
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**		
Strathern Pit Multiuse - Land Acquisition	\$10,000,000	\$0	\$28,000,000	\$18,000,000		
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0		
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,192,038*		
	TOTALS	,				
*Estimated grant funds/reimbursements that may be available. **Americar	\$498,259,775	\$12,440,000	\$543,757,628	\$78,767,075		

^{*}Estimated grant funds/reimbursements that may be available. **American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.

1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PROJECT BUDGET SUMMARY						
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget		
Projects In Planning– Prop O Funding Request	\$0	\$0	\$0	\$0		
Projects Recommended by AOC	\$0	\$0	\$0	\$0		
Projects In Implementation	\$498,259,775	\$12,440,000	\$78,767,075	\$543,757,628		
	TOTAL	_S				
	\$498,259,775	\$12,440,000	\$78,767,075	\$543,757,628		
Prop O Total Project Obligation	\$510,6	99,775				

^{*}Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Project Title		uncil / Mayor Approved		Approved Set-Asides	Fι	ıture Needs	F	Cost Reductions		op O Budget & Funding
Albion Dairy Park - Demolition & Remediation	\$	3,956,400							\$	3,956,400
Albion Dairy Park - Land Acquisition - COMPLETED	\$	17,560,000							\$	17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$	-							\$	-
Boyle Heights Joint Use Community Center Improvements	\$	- 17,000,000					•	(0.007.444)	\$	44700000
Catch Basin Inserts and Coverings Phase I - COMPLETED Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	17,000,000					\$	(2,297,114) (637,596)	\$	14,702,886 9,362,404
Catch Basin Opening Screen Covers Phase III	\$	44,500,000					Ψ	(037,390)	\$	44,500,000
Cesar Chavez Ground Water Improvement	\$	3,040,000							\$	3,040,000
Echo Park Lake Rehabilitation	\$	84,263,313							\$	84,263,313
Elmer Avenue Phase II: Elmer Paseo Glenoaks/Sunland Stormwater Capture	\$	829,000 508,696							\$	829,000 508,696
Grand Blvd. Tree Wells - COMPLETED	\$	1,075,927					\$	(295,645)	\$	780,282
Hansen Dam Wetlands Restoration	\$	2,220,702						, , ,	\$	2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403							\$	2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement La Cienega/Fairfax Stormwater BMP - CANCELED	\$	8,000,000					\$	(6,000,700)	\$	8,000,000
Los Angeles Zoo Parking Lot	\$	7,667,887 13,904,243					Ф	(6,999,728)	\$	668,159 13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$	21,049,911							\$	21,049,911
Machado Lake Ecosystem Rehabilitation	\$	99,523,897							\$	99,523,897
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186					•	(460 40-)	\$	4,556,186
Oros Green Street - COMPLETED Peck Park Canyon Enhancement	\$	386,000 6,190,000	-				\$	(188,400)	\$	197,600 6,190,000
Penmar Water Quality Improvement Phase I	\$	20,754,800							\$	20,754,800
Penmar Water Quality Improvement Phase II	\$	2,830,200							\$	2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$	4,829,119							\$	4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377							\$	6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	3,380,111 20,634,036							\$	3,380,111 20,634,036
Santa Monica Bay Low Flow Diversion Opgrades, Pkg. 3 Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504							\$	6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$	16,678,202							\$	16,678,202
Strathern Pit Multiuse - Land Acquisition	\$	10,000,000							\$	10,000,000
Strathern Wetlands Park	\$	7,800,000		10.110.000					\$	7,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition Temescal Canyon Park Stormwater Phase I	\$	14,947,435	\$	12,440,000					\$	12,440,000 14,947,435
Temescal Canyon Park Stormwater Phase II	\$	3,698,565							\$	3,698,565
Westchester Stormwater BMP	\$	32,722,000							\$	32,722,000
Westminster Dog Park Stormwater BMP	\$	1,438,755							\$	1,438,755
Westside Park Rainwater Irrigation	\$	6,904,589							\$	6,904,589
Total - Project Budge City Staff - Program Related Budget (as of June 30, 2011)	\$	508,678,258	\$	12,440,000	\$	-	\$	(10,418,483)	\$	510,699,775
Office of Accounting	\$	587,723			\$	491,450			\$	1,079,173
Bureau of Contract Administration	Ψ	001,120			Ψ	101,100			\$	- 1,070,170
Bureau of Engineering	\$	2,003,796			\$	2,504,606			\$	4,508,402
Bureau of Sanitation	\$	4,081,839			\$	2,586,746			\$	6,668,585
Related Costs Subtota	\$	2,333,524 9,006,882			\$ \$	1,746,497 7,329,299			\$ \$	4,080,021 16,336,181
Consultants - Program Related Budget (as of as of June 30, 2011)	ıļφ	9,000,002			Ψ	1,323,233			Ψ	10,330,101
Program Development/Implementation	\$	600,000					\$	(136)	\$	599,864
Full Proposal Development	\$	360,000							\$	360,000
Subtota		960,000					\$	(136)		959,864
Total - Prop O Budge			\$	12,440,000	\$	7,329,299	\$	(10,418,619)	\$	527,995,820
	ING	SOURCES								
Funding Sources (as of September, 30, 2011)	Φ.	27 000 000				1			٠	27 202 222
Bond Proceeds - First Sale Bond Proceeds - First Sale Interest	\$	37,000,000 3,042,656							\$	37,000,000 3,042,656
Bond Proceeds - Second Sale	\$	8,000,000							\$	8,000,000
Bond Proceeds - Second Sale Interest	\$	854,249							\$	854,249
Bond Proceeds - Third Sale	\$	101,000,000							\$	101,000,000
Bond Proceeds - Third Sale Interest	\$	5,142,889							\$	5,142,889
Bond Proceeds - Fourth Sale Bond Proceeds - Fourth Sale Interest	\$	176,500,000 5,858,814							\$	176,500,000 5,858,814
Bond Proceeds - Fifth Sale	\$	117,000,000							\$	117,000,000
Bond Proceeds - Fifth Sale Interest	\$	-							\$	
Bond Proceeds - Future Sales	_	40.4			\$	60,500,000			\$	60,500,000
Bond Proceeds - Secured Grants Received Less Set-Aside for Future Arbitrage Payments	\$	13,412,918	\$	(100,000)					\$	13,412,918 (100,000
Sewer Construction and Maintenance (SCM)			Ψ	(100,000)	\$	7,000,000.00			\$	7,000,000
Total - Funding Sources	\$	467.811.526	\$	(100,000)		67,500,000	\$			535,211,52
Total Funding Courses	Ť	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		(100,000)	Ť			rop O Budget		
				DDOD O DD	00					
Bond Proceeds - Secured Grants Anticipated	\$	7,500,388		PROP O PR	UGF	TAIN BUDGET	CO	NTINGENCY	\$	7,215,70 5
Bond i roceeds - Geodred Grants Anticipated	Ψ	1,500,508	<u> </u>						φ	1,500,500

Project Title		Budget		p O Funding h set asides)	Other Direct Funding	t	Potential Reimbursements	Source	Status
					\$	- 5	\$ 500,000	Brownsfield	Secured
Albian Dairy Dayly Demalitian & Remadiation	\$	3.956.400	\$	3.956.400	\$	- 5		Demolition escrow account	Demolition escrow check received for \$3,000,000
Albion Dairy Park - Demolition & Remediation	Þ	3,956,400	Э	3,956,400	\$ 556,5	24 5	\$ -	Sprint Nextel and Swiss II lease payment	Lease payment of \$571,320 received
					\$	-	\$ 20,952	City Clerk	Rental reimbursement of \$20,952 approved
Albion Dairy Park - Land Acquisition - COMPLETED	\$	-	\$	17,560,000	\$	- 5	\$ -	N/A	N/A
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$	14,702,886	\$	14,702,886	\$	- !	\$ 600,000		Grant reimbursement of \$600,000 received; grant
3	<u> </u>		Ľ.	, - ,	*	_		Prop 40	completed
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$	9,362,404	\$	9,362,404	\$	- 5	\$ -	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$	44,500,000	\$	44,500,000	\$	- 9	\$ -	N/A	N/A
Cateri Basin Chaming Corosin Corolla Finado III	1	,000,000	Ψ	. 1,000,000	\$ 5,250,0			DWP	Secured
Cesar Chavez Ground Water Improvement	\$	9,841,230	\$	3,040,000	\$ 750,0		\$ -	CIWMB	Secured
Cesar Chavez Ground water improvement	Ф	9,041,230	Ф	3,040,000	\$ 387,2			UDAG	Secured
					\$ 414,0		\$ -	CIEP	Secured
Echo Park Lake Rehabilitation	\$	84,263,313		84,263,313	\$ 599,8			Prop K	Secured
Elmer Avenue Phase II: Elmer Paseo Glenoaks/Sunland Stormwater Capture	\$	1,275,000 508,696		829,000 508,696	\$ 446,0		\$ - \$ -	Council for Watershed Health N/A	Secured N/A
					Ψ .			IV/A	Grant reimbursement of \$350,000 received; grant
Grand Blvd. Tree Wells - COMPLETED	\$	780,282	\$	780,282	\$	- (\$ 350,000	Prop 50-SMBRP	completed
Hansen Dam Wetlands Restoration	\$	2,517,702	\$	2,220,702	\$ 297,0	00 5	\$ -	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$	2,723,403		2,723,403	\$	_	\$ -	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$	16,000,000		8,000,000	\$ 8,000,0		\$ -	Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$	668,159		668,159	\$	- 5		N/A	Project canceled
Los Angeles Zoo Parking Lot	\$	13,904,243	\$	13,904,243	\$	- 5		N/A Prop 50-IRWMP	N/A Secured
Machado Lake-Phase I (Wilmington Drain)	\$	21,049,911	\$	21,049,911	TBD			LA County Flood Control District	Final Agreement Pending
Wachado Lake-i nase i (Willington Dialii)	Ψ	21,040,011	Ψ	21,049,911	\$ 10,0			Lawsuit Settlement	Secured
					\$ 780,0		\$ -	Prop K	Secured
Machado Lake Ecosystem Rehabilitation	\$	99,523,897	\$	99,523,897	\$ 296,9	07			
					φ 290,9	91		Coastal Conservancy	Grant reimbursement of \$296,997 paid; grant completed
							\$ 1,777,838	American Recovery & Reinvestment Act	
Mar Vista Recreation Center Stormwater BMP	\$	4,556,186	\$	4,556,186	\$			(ARRA)	Grant reimbursement of \$1,777,838 received Grant reimbursement of \$300,000 received; grant
						:	\$ 300,000	Prop 50-SMBRP	completed
Oros Green Street - COMPLETED	\$	784,251	\$	197,600	\$ 586,6	51 5	\$ -	Prop 13 & CWA 319th	Secured
	\$	7,896,193	\$	6,190,000	\$ 1,586,1		\$ -	Prop 50	\$1,586,193 in grant funding authorized for payment
Peck Park Canyon Enhancement	Ф		Ф		\$ 120,0	00 5	\$ -	Rec & Trails Grant	\$120,000 in grant funding paid; grant completed
Penmar Water Quality Improvement (Phase I & II)	\$	23,585,000	\$	23,585,000	\$		<u>-</u>	N/A	N/A
Rosecrans Recreation Center Stormwater Enhancements	\$	6,754,033	\$	4,829,119	\$ 568,6 \$ 1,356,2		<u> -</u>	Prop K TBD	Secured Prop O K to find funding or down scope project
	+				\$ 1,356,2		\$ -	American Recovery & Reinvestment Act	Grant reimbursement of \$4,361,106 received; ARRA
		0.044.077		0.044.077	\$	- (\$ 4,364,420	(ARRA)	funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$	6,814,377	\$	6,814,377	\$	_ (\$ 767,077		Grant reimbursement of \$767,077 received; grant
					Ψ	,	Ψ 101,011	Prop 50-CBI	completed
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$	3,380,111	\$	3,380,111	\$	- 5	\$ -	American Recovery & Reinvestment Act (ARRA)	ADDA 6 and in a few Disc. O in house disc doubt Disc. 4
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$	20,634,036	\$	20,634,036	¢	- (\$ 7,000,000	SCM Fund	ARRA funding for Pkg. 2 is bundled with Pkg. 1 Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$	6,290,504	\$	6,290,504	\$		\$ -	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
Canta Monica Bay Low Flow Biversion opgrades, Fing. 4	Ψ	0,200,004	Ψ	0,200,004				1 10p 00 0B1	Grant reimbursement of \$2,895,750 received.
					\$	- (\$ 3,300,000	Prop 50-IRWMP	\$3,300,000 authorized for payment
					\$,	\$ 2,011,937		Grant reimbursement of \$2,011,937 received; grant
					*		\$ 2,011,937	Prop 12 (RZH) - for Land Acquisition	completed
					\$ 1,282,7	21		Prop 40 (RZH)	Grant funding of \$916,188 paid
					\$ 3,739,7	07	\$ -	Collection System Settlement Agreement -	Funding of \$2,717,394 paid
South Los Angeles Wetlands Park (includes Site Readiness)	\$	26,374,067	\$	16,678,202	\$ 1,000,0	00 9	\$ -	Supplemental Environmental Project Prop K - for Land Acquisition	Secured
					\$ 500,0		\$ -	Prop K	Grant funding of \$500,000 paid, grant completed
								MTA - max potential reimbursement for	
					\$	- ;	\$ 900,000	remediation	Reimbursement of \$813,525 received
					\$ 67,5	01 \$	\$ -	MTA - lease payment	Lease payment of \$67,501 received
					\$	- !	\$ 200,000	504 B 611	Grant reimbursement of \$199,977 received & grant
Or d. Bank is a late and		00 000 000	•	10.000.000				EFA - Blownillelus grant	completed
Strathern Pit Multiuse - Land Acquisition Strathern Wetlands Park	\$	28,000,000		10,000,000 7.800.000	\$ 18,000,0 \$ 14,200,0		\$ -	LA County Flood Control District LA County Flood Control District	Secured Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD	ZZ,UUU,UUU	\$	12.440.000	\$ 14,200,0 TBD		TBD	TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$	18,646,000		18,646,000	\$		\$ -	N/A	N/A
Westchester Stormwater BMP	\$	32,722,000		32,722,000	\$		\$ -	N/A	N/A
Westminster Dog Park Stormwater BMP	\$	1,438,755		1,438,755	\$		\$ -	N/A	N/A
					\$	- 9	\$ 2,000,000		Grant reimbursement of \$ 2,000,000 received; grant
Westside Park Rainwater Irrigation	\$	8,304,589	\$	6,904,589				Prop 50-SMBRP	completed
					\$ 900,0 \$ 292,0		\$ - \$ -	Quimby Prop K	Secured Secured
		TOTALS			ψ 232,0	00 1	- 	It tob it	
		43,757,628	\$	510.699.775	\$ 61,987,3	51 (\$ 31,479,724		
	, ř	, ,0=0	. *	0,000,110	,007,0	'	- 0.,410,124	I	l .



2.0 SCHEDULE


2.1 Project Schedules

The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.

Description	Sch	edule St	atus
Description	Ahead	On	Behind
Projects in Pre-Design			
Land Acquisition Projects			
Taylor Yard River Park-Parcel G2 Land Acquisition*	II	NACTIV	E
Projects in Design			
Penmar Water Quality Improvement Phase II			✓
Rory M. Shaw Wetlands Park*			✓
Temescal Canyon Park Stormwater BMP Phase II			✓
Westchester Stormwater BMP	İl	NACTIV	E
Projects in Bid & Award			
Machado Lake Ecosystem Rehabilitation			✓
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3 Phase II			✓
Projects in Construction			
Albion Dairy Park – Demolition & Remediation			√
Catch Basin Opening Screen Covers Phase III*		√ *	
Echo Park Lake Rehabilitation			✓
Elmer Avenue Phase II: Elmer Paseo		✓	
Glenoaks/Sunland Stormwater Capture	✓		
Machado Lake Phase I (Wilmington Drain)		✓	
Penmar Water Quality Improvement Phase I			✓
Rosecrans Recreation Center Stormwater Enhancements*			√*
Temescal Canyon Park Stormwater BMP Phase I			✓
Projects in Post Construction			
Hansen Dam Wetlands Restoration			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3			
South Los Angeles Wetlands Park			
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			
Grand Blvd. Tree Wells			
Imperial Highway Sunken Median Stormwater BMP			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Los Angeles Zoo Parking Lot			
Mar Vista Recreation Center Stormwater BMP			
Oros Green Street			
Peck Park Canyon Enhancement			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4			
Strathern Pit Multiuse – Land Acquisition*			
Westminster Dog Park Stormwater BMP			
Westside Park Rainwater Irrigation *Schedule not controlled by Prop O			

^{*}Schedule not controlled by Prop O

Proposition O Program Master Schedule May 2013





3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure


Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Albion Dairy Park Demolition &					
Remediation	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$485,313		\$0	\$429,014
	Construction Cost	\$3,140,000		\$1,157,583	\$3,464,954
	Construction Management	\$331,087		\$0	\$815,668
	Sub-total	\$3,956,400	\$4,056,400	\$1,157,583	\$4,709,636
Albion Dairy Park Land Acquisition	Land Acquisition	\$17,560,000		\$0	\$17,468,154
Funding Category 2	Pre-Design/Design	\$0		\$0	\$47,604
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,560,000	\$17,515,758	\$0	\$17,515,758
Catch Basin Inserts and Coverings					
Ph I	Land Acquisition	\$0		\$0	\$0
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
	Construction Cost Construction Management	\$14,607,953 \$94,933		\$0 \$0	\$14,607,953 \$0
	-		\$14,607,953	\$0 \$0	•
	Sub-total	1 \$14,702,886	\$14,007,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers Ph II	Land Acquisition	* 0		# 0	ro.
Funding Category 1	Pre-Design/Design Cost	\$0		\$0	\$0
runding Category 1	Construction Cost	\$0 \$9,246,965		\$0 \$0	\$0 \$9,246,965
	Construction Management	\$9,246,965 \$115,439		\$0 \$0	\$9,240,903
	Sub-total		\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers					
Ph III	Land Acquisition	\$0		\$0	\$0
Funding Category 1 & 4	Pre-Design/Design	\$250,000		\$0	\$0
	Construction Cost	\$42,025,000		\$0	\$37,983,482
	Construction Management	\$2,225,000		\$0	\$69,687
	Sub-total	\$44,500,000	\$41,258,368	\$0	\$38,053,169
Cesar Chavez Ground Water					
Improvement	Land Acquisition	\$212		\$0	\$0
Funding Category 2	Pre-Design/Design Cost	\$663,238		\$0	\$0
	Construction Cost	\$1,805,050		\$0	\$1,815,625
	Construction Management Sub-total	\$571,500 \$3,040,000	\$1,815,625	\$0 \$0	\$0 \$1,815,625
	oub-total	\$3,040,000	ψ1,010,020		Ψ1,013,023
Echo Park Lake Rehabilitation	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, 3, & 4	Pre-Design/Design	\$10,997,899		\$0	\$6,228,082
	Construction Cost	\$64,693,522		\$1,475,979	\$21,163,529
	Construction Management	\$8,571,892		\$0	\$1,274,443
	Sub-total	\$84,263,313	\$59,413,140	\$1,475,979	\$28,666,054
Elmer Avenue Phase II: Elmer Paseo	Land Acquisition	\$ 0		**	* ^
Funding Category 3	Pre-Design/Design	\$0 \$206.000		\$0 \$0	\$0 \$101,180
. analig Category 5	Construction Cost	\$206,000 \$510,100		\$0 \$97,355	\$101,180 \$146,780
	Construction Management	\$112,900		\$0	\$0
	Sub-total	\$829,000	\$829,000	\$97,355	\$247,960
Glenoak/Sunland Stormwater Capture					
Funding Catagony 2	Land Acquisition	\$0		\$0	\$0
Funding Category 3	Pre-Design/Design	\$106,436		\$0	\$0
	Construction Cost Construction Management	\$340,000 \$62,260		\$0 \$0	\$0 \$0
	•				
	Sub-total	\$508,696	\$508,696	\$0	\$0

	Proposition O - Clean Water I
TOUR THE	Proposition O - Clean Water I

Project Proj	Proposition O - Clean	Water Bond		Progress Report - May	- May 2013		
Panding Category 1	Project		Prop O Budget			Prop O Total Expenditures	
Construction Cost	Grand Blvd. Tree Wells	Land Acquisition	\$0		\$0	\$0	
Construction Management \$127,530 \$0 \$0 \$0 \$0 \$0 \$0 \$0	Funding Category 1	Pre-Design/Design Cost	\$270,308		\$0	\$196,021	
Sub-total \$780,202 \$578,465 \$0						\$382,444	
Hansen Dam Wetland Restoration Funding Category 3		•				\$0	
Per-Design Classifier Sub-total Sub-		Sub-total	\$780,282	\$578,465	\$0	\$578,465	
Construction Cost		•				\$0	
Construction Management \$241.67 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	Funding Category 3					\$0	
Imperial Hwy Sunken Median Sub-total S2,220,702 S1,923,702 S0 S1						\$1,305,844	
Imperial Hwy Sunken Median Stormwater BMP Land Acquisition So So So So So So So		•				\$77,901	
Stortwarter BMP		Sub-total	\$2,220,702	\$1,923,702	\$0	\$1,383,744	
Pin-Design/Design Pin-Design/Design S334,200 S1,251,144 S0 S1		Land Acquisition	90		\$ 0	\$0	
Construction Cost \$2,217,700 \$0 \$0		•					
Construction Management \$171,500 \$1,251,144 \$50 \$5	Tunding Category 1					\$315,288 \$764,536	
Sub-total \$2,723,403 \$1,251,144 \$0 \$0 \$1						\$12,724	
Land Acquisition		Sub-total	\$2,723,403	\$1,251,144		\$1,092,548	
Land Acquisition	Inner Cabrillo Reach Bacterial Water						
Construction Cost		Land Acquisition	N/A		N/A	N/A	
Construction Management \$8856.652 \$0 \$0 \$1	Funding Category 1	Pre-Design/Design	\$347,826		\$0	\$0	
Sub-total Sa,000,000 Sa,006,550 S0 S			\$6,956,522		\$0	\$6,906,550	
Land Acquisition So So So So So So So		Construction Management	\$695,652		\$0	\$0	
Canceled Land Acquisition So So So So So So So		Sub-total	\$8,000,000	\$6,906,550	\$0	\$6,906,550	
Pre-Design/Design	_						
Construction Cost S0 S0 S0 S0 S0 S0 S0 S	•					\$0	
Construction Management So Section	Funding Category 1					\$621,752	
Sub-total \$668,159 \$621,752 \$0						\$0 \$0	
Land Acquisition \$0		_		\$621,752		\$621,752	
Funding Category 1 & 3	LA Zoo Dorling Lat		·	**,			
Construction Cost \$11,129,500 \$0 \$0 \$0 \$0 \$0 \$0 \$0	-					\$0	
Construction Management \$1,031,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0	Funding Category 1 & 3					\$861,586	
Sub-total \$13,904,243 \$6,129,609 \$0 \$0 \$0 \$0						\$4,479,213 \$351,238	
Machado Lake - Phase I (Wilmington Drain) Land Acquisition \$0 \$0 Funding Category 1 & 3 Pre-Design/Design \$3,250,959 \$0 \$0 Construction Cost \$15,751,285 \$0 \$0 Construction Management \$2,047,667 \$0 \$0 Sub-total \$21,049,911 \$21,049,911 \$0 \$ Machado Lake Ecosystem Land Acquisition \$0 \$0 \$0 Funding Category 1 & 3 Pere-Design/Design \$12,989,683 \$0 \$0 \$0 Funding Category 1 & 3 Pre-Design/Design \$12,989,683 \$0		•		\$6,129,609		\$5,692,037	
Drain Land Acquisition \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	Machada Laka Phaca I (Wilmington		. , ,		•		
Construction Cost \$15,751,285 \$0 \$0	, ,	Land Acquisition	\$0		\$0	\$0	
Construction Management \$2,047,667 \$0 \$0	Funding Category 1 & 3	Pre-Design/Design	\$3,250,959		\$0	\$3,394,312	
Sub-total \$21,049,911 \$21,049,911 \$0 \$0 \$0		Construction Cost	\$15,751,285		\$0	\$0	
Machado Lake Ecosystem Rehabilitation Land Acquisition \$0 \$0 Funding Category 1 & 3 Pre-Design/Design \$12,989,683 \$0 \$0 Construction Cost \$76,409,901 \$0 \$0 Construction Management \$10,124,313 \$0 \$0 Sub-total \$99,523,897 \$95,249,121 \$0 \$ Mar Vista Recreation Center \$0 \$0 \$0 \$0 Stormwater BMP Land Acquisition \$0 \$0 \$0 Funding Category 1 Pre-Design/Design \$753,655 \$0 \$0 Construction Cost \$3,425,704 \$6,541 \$0 Sub-total \$4,556,186 \$4,467,642 \$6,541 \$ Oros Green Street Land Acquisition \$0 \$0		Construction Management	\$2,047,667		\$0	\$0	
Rehabilitation		Sub-total	\$21,049,911	\$21,049,911	\$0	\$3,394,312	
Pre-Design/Design \$12,989,683 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$	-						
Construction Cost \$76,409,901 \$0 \$0						\$0	
Construction Management \$10,124,313 \$0 \$0 \$	Funding Category 1 & 3					\$8,014,636	
Sub-total \$99,523,897 \$95,249,121 \$0 \$0 \$0						\$0 \$0	
Mar Vista Recreation Center Stormwater BMP Land Acquisition \$0 \$0 Funding Category 1 Pre-Design/Design \$753,655 \$0 Construction Cost \$3,425,704 \$6,541 \$ Construction Management \$376,827 \$0 Sub-total \$4,556,186 \$4,467,642 \$6,541 \$ Oros Green Street Land Acquisition \$0 \$0		•		\$95 249 121		\$8,014,636	
Stormwater BMP Land Acquisition \$0 \$0 Funding Category 1 Pre-Design/Design \$753,655 \$0 Construction Cost \$3,425,704 \$6,541 \$ Construction Management \$376,827 \$0 \$ Sub-total \$4,556,186 \$4,467,642 \$6,541 \$ Oros Green Street Land Acquisition \$0 \$0		Oub-total	ψου,σευ,σει	400,240,121	ψ.	Ψ0,014,000	
Funding Category 1 Pre-Design/Design Construction Cost Construction Cost S3,425,704 S6,541 S0 \$0 Construction Management Sub-total \$376,827 Sub-total \$4,467,642 \$6,541 S0 Coros Green Street Land Acquisition \$0 \$0		Land Acquisition	\$0		\$0	\$0	
Construction Cost \$3,425,704 \$6,541 \$ \$ \$ \$ \$ \$ \$ \$ \$						\$734,160	
Sub-total \$4,556,186 \$4,467,642 \$6,541 \$ Oros Green Street Land Acquisition \$0 \$0						\$2,421,602	
Oros Green Street Land Acquisition \$0 \$0		Construction Management				\$327,180	
· · · · · · · · · · · · · · · · · · ·		Sub-total	\$4,556,186	\$4,467,642	\$6,541	\$3,482,943	
Funding Category 4 Pre-Design/Design \$0 \$0			\$0		\$0	\$0	
U .	Funding Category 4		\$0		\$0	\$0	
Construction Cost \$197,600 \$0						\$197,600	
Construction Management \$0 \$0 \$0		_				\$0	
Sub-total \$197,600 \$197,600 \$0		Sub-total	\$197,600	\$197,600	\$0	\$197,600	

Proposition O - Clean Water	er Bond

	vater Bond	Monthly Progress Report - May 2013					
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures		
Peck Park Canyon Enhancement	Land Acquisition	\$0		\$0	\$0		
Funding Category 3	Pre-Design/Design	\$477,551		\$0	\$1,069,888		
	Construction Cost	\$5,475,338		\$0	\$2,578,129		
	Construction Management	\$237,111		\$0	\$540,423		
	Sub-total	\$6,190,000	\$6,190,000	\$0	\$4,188,440		
Penmar Water Quality Improvement Phase I	Land Agguigition	# 0		* 0	r.c		
unding Category 2 & 4	Land Acquisition Pre-Design/Design	\$0 \$2,395,140		\$0 \$0	\$0 \$1,977,630		
anding Category 2 a 4	Construction Cost	\$16,808,000		\$0	\$9,107,89		
	Construction Management	\$1,551,660		\$10,168	\$1,043,969		
	Sub-total	\$20,754,800	\$20,754,800	\$10,168	\$12,129,496		
Penmar Water Quality Improvement							
Phase II	Land Acquisition	\$0		\$0	\$0		
unding Category 4	Pre-Design/Design	\$326,600		\$0	\$29,130		
	Construction Cost Construction Management	\$2,292,000 \$211,600		\$0 \$0	\$706,989 \$120,539		
	Sub-total	\$211,600 \$2,830,200	\$2,630,200	\$0 \$0	\$120,532 \$856,651		
Rosecrans Recreation Center		* -,,	¥-,,	**	***************************************		
Stormwater Enhancements	Land Acquisition	\$0		\$0	\$0		
Funding Category 3 & 4	Pre-Design/Design	\$767,095		\$0	\$8,393		
0 0,	Construction Cost	\$3,722,692		\$75,306	\$1,765,21		
	Construction Management	\$339,332		\$0	\$0		
	Sub-total	\$4,829,119	\$4,829,119	\$75,306	\$1,773,604		
Santa Monica Bay Low Flow Diversion							
Jpgrades P 1	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$1,097,819		\$0	\$577,522		
	Construction Cost	\$4,949,401		\$0	\$3,632,080		
	Construction Management	\$767,157		\$0	\$471,423		
	Sub-total	\$6,814,377	\$6,562,066	\$0	\$4,681,02		
Santa Monica Bay Low Flow Diversion Jpgrades P 2	Land Acquisition	\$0		\$0	\$0		
Funding Category 1	Pre-Design/Design	\$544,547		\$0	\$396,202		
	Construction Cost	\$2,455,034		\$0	\$1,175,370		
	Construction Management	\$380,530		\$0	\$186,460		
	Sub-total	\$3,380,111	\$2,257,710	\$0	\$1,758,03 1		
Santa Monica Bay Low Flow Diversion							
Jpgrades P 3	Land Acquisition	\$2,000,000		(\$98,000)	\$342,680		
unding Category 1	Pre-Design/Design Construction Cost	\$3,324,213		\$43,437	\$1,881,610		
	Construction Management	\$13,255,258 \$2,054,565		\$0 \$51,994	\$7,860,488 \$938,950		
	Sub-total		\$12,780,718	(\$2,569)	\$11,023,728		
Santa Monica Bay Low Flow Diversion							
Jpgrades P 4	Land Acquisition	\$0		\$0	\$0		
unding Category 1	Pre-Design/Design	\$1,013,421		\$0	\$574,057		
	Construction Cost	\$4,568,903		\$0	\$2,458,358		
	Construction Management	\$708,180		\$331	\$364,160		
	Sub-total	\$6,290,504	\$5,003,055	\$331	\$3,396,576		
South Los Angeles Wetlands Park includes Site Readiness)	Land Acquisition	¢2 011 027		\$0	\$0		
unding Category 3	Pre-Design/Design Cost	\$2,011,937 \$2,936,265		\$0 \$0	\$3,033,198		
	Construction Cost	\$10,200,000		\$15,508	\$3,826,350		
	Construction Management	\$1,530,000		\$9,083	\$999,004		
	o on our doulon managomoni	+ //					



Monthly Progress Report - May 2013

Proposition O - Clean	Water Bond		Wildligh	Prop 0	2010
Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Strathern Pit Multiuse -Land					
Acquisition	Land Acquisition	\$10,000,000		\$0	\$0
Funding Category 2	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$10,000,000	\$10,000,000	\$0	\$0
Strathern Wetlands Park	Land Acquisition	\$0		\$0	\$0
Funding Category 2	Pre-Design/Design	\$0		\$0	\$0
	Construction Cost	\$7,800,000		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$7,800,000	\$7,800,000	\$0	\$0
Taylor Yard River Park - Parcel G2 Land	Land Acquisition	\$12,440,000		\$0	\$0
Acquisition	Pre-Design/Design	\$0		\$0	\$0
Funding Category 3 & 4	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$12,440,000	\$0	\$0	\$0
Temescal Canyon Park Stormwater	Land Acquisition	\$0		\$0	\$0
BMP Phase I	Pre-Design/Design	\$1,725,352		\$0	\$2,344,204
Funding Category 3 & 4	Construction Cost	\$12,104,809		\$478,986	\$5,949,979
	Construction Management	\$1,117,274		\$21,576	\$829,417
	Sub-total	\$14,947,435	\$14,974,353	\$500,562	\$9,123,600
Temescal Canyon Park Stormwater					
BMP Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 3 & 4	Pre-Design/Design	\$426,918		\$0	\$38,614
	Construction Cost	\$2,995,191		\$0	\$0
	Construction Management	\$276,456		\$0	\$0
	Sub-total	\$3,698,565	\$3,671,647	\$0	\$38,614
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 1, 2, & 4	Pre-Design/Design	\$3,776,050		\$0	\$2,169,326
	Construction Cost	\$26,500,000		\$0	\$0
	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$4,200,200	\$0	\$2,169,326
Westminster Dog Park Stormwater					
ВМР	Land Acquisition	\$0		\$0	\$0
Funding Category 4	Pre-Design/Design	\$169,577		\$0	\$224,005
	Construction Cost Construction Management	\$1,159,000		\$0	\$254,960
	-	\$110,178		\$0	\$46,346
	Sub-total	\$1,438,755	\$558,649	\$0	\$525,311
Westside Park Rainwater Irrigation	Land Acquisition	\$0		\$0	\$0
Project	Pre-Design/Design	\$747,945		\$0	\$785,172
Funding Category 1	Construction Cost Construction Management	\$5,756,644 \$400,000		\$0 \$0	\$2,987,320 \$272,404
	Sub-total	\$6,904,589	\$4,302,563	\$0	\$4,044,896
PROJECTS SUBTOTAL		\$510,699,775	\$410,817,263	\$3,345,848	\$209,795,557
Consultant Cost – Program Related Bu	ıdget	, c	Ţ,O,E00	\$0,010,010	4_30,.30,001
Program Development	•	\$599,684	\$599,684	\$0	\$599,864
Full Proposal Development		\$360,000	\$360,000	\$0	\$360,000
City Staff - Program Related Budget*					
Office of Accounting		\$895,696	\$670,265	\$0	\$430,978
Bureau of Engineering		\$4,057,743	\$10,441,634	\$0	\$6,636,626
Bureau of Contract Administration		**	\$3,988,428	\$0	\$1,346,807
Bureau of Sanitation		\$5,344,625	\$7,431,598	\$0	\$5,779,227
Indirect Cost		\$3,629,458	\$7,000,123	\$0	\$4,573,624
Arbitrage Fund 16F (1st Bond Sale)		\$7,340	\$7,340	\$0	\$7,340
<u> </u>					
PROGRAM TOTAL	ogram and Braiget related City Staff C	\$525,594,321	\$441,316,335	\$3,345,848	\$229,530,023

^{*}Appropriations and expenditures represent Program and Project related City Staff Cost "No Program related Budget

4.0 PROJECT STATUS REPORT

4.1 Project Status Report

A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.


Turquoise Pre-Design

Yellow Right of Way Acquisition/ Land Acquisition

Red Design
Violet Bid and Award
Green Construction

Blue Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Albion Dairy Park - Demolition & Remediation 1739 N. Albion Street	CD 1 - Ed P. Reyes Designer: Malcolm Pirnie	Demolition of the buildings and improvements of an industrial	Additional soil remediation is complete. Storm drain and catch	Notice to Proceed: Contract Duration: City Engineer's Est.	7/8/2011 \$440	
	Contractor: National Demolition	facility, remediation and abatement of all hazardous materials and soils onsite, and	basin installation will complete in June 2013.	(Class A): Contract Award Amount:	\$2,468,100 \$1,269,555	
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	the importation of clean soil to leave the property in a level, graded condition.		Contract Award + Contingency (241%) CO's to date (12, 222%):	\$4,469,555 \$2,817,428	
				Award Amount + CO's Issued Master Sch. Constr.	\$4,086,983	99% Land Design Bid & Const Post Const
	Photo of Project Site	Funding: Prop O		Completion Date:	APR 2013 Design	Acquire Award
Albion Dairy Park - Land Acquisition	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent	The Purchase and Sale	Prop O Acquisition Cost:	\$17,474,154	
1739 N. Albion Street	Designer: N/A Contractor: N/A	to the LA River as part of LA River Revitalization Master Plan.	Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition is	Orig. Const. Contr.: CO's to date:	N/A	
	Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165		Gompfete:	Rev. Constr. Contr.: Payment to date:	N/A N/A	100%
	Photo of Project Site	Funding: Prop O		Master Sch. Constr. Completion Date:	\$17,474,154 Pre Design	Land Design Bid & Const Post Const Award
Cabrito Paseo Walkway/Bike						
Path	CD 6 -	Implement stormwater best	Project is on hold due to funding issues. The Los Angeles	Est. Prop O Constr. Cost:	\$1,007,558	
btwn Marson St. and Raymer St.	Designer: TBD	management practices including: installation of bioswales, trash	Neighborhood Land Trust	Orig. Const. Contr.:	N/A	
	Contractor: TBD	capture devices, tree wells to aid in filtration, and a "SMART"	(LANLT) is unable to secure additional \$3 million in funds	CO's to date:	N/A	
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	irrigation system.	needed to complete the project ANET requested to withdraw their request for project funding.	Rev. Constr. Contr.:	N/A	
← ← ← ← ← ← ↑	Dranged Draiget Cite Dlan	Funding: Prop Q Kaiser Foundation: 8 LANLE		Payment to date: Master Sch. Constr. Completion Date:	N/A Pre Design	Land Design Bid & Const Post Const Acquire Award
Cotch Pagin Incorts and	Proposed Project Site Plan	Foundation, & LANET — C		Completion Date.	N/A	
Catch Basin Inserts and Covers Phase I			-	Prop O Constr.		
Citywide	CD: All	Install 8,000 inserts and 6,000 screens in the high trash	This project is complete.	Cost:	\$14,900,000	
Only WILLIO	Designer: Bureau of Sanitation	generation areas, in the City, to				
	Contractor: Various	achieve 20% trash reduction in the Ballona Creek and Los				
	Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958	Angelès River Watersheds.				
	Photo of Catch Basin Insert	Funding: Prop O & Prop 40		Payment to date: Construction Completion Date:	\$14,202,869 Pre Design	Land Acquire Design Bid & Const Post Const Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase II				Prop O Constr.	
Sitywide	CD: All	Install approximately 6,400 screens in medium trash	This project is complete.	Cost: \$9,	400,000
itywide	Designer: Bureau of Sanitation	generation areas, in the City, to			
	Contractor: Various	increase trash reduction from			
100 F	Proj. Mgr.: Alfredo Magallanes	20% (accomplished in Phase 1) to 30% trash reduction in Ballena			
	Contact #: 213-485-3958	Creek and LA River Watershees.		Payment to date: \$9,	246,965 100%
		$(\cup)(\cup)()()()()()()()()()()()()($	└¬ └¬ └¬ <i>└ /</i>	Construction \$9,	Pre Land Design Bid & Const Post
	Photo of Catch Basin Screen Cover	Funding: Prop O			Design Acquire Award
atch Basin Opening Screen				Notice to Proceed:	
overs Phase III	CD: All	Retrofit of approximately 24,219	A new procurement and		025,000
itywide	Designer: Bureau of Sanitation	catch basins with opening screen covers and 2,600 inserts.	installation services contract will install 2,600 catch basin inserts	City Engineer's Est.	025,000
	Contractor, TDD	Includes City-owned catch basins	throughout the City to comply	Contract Award Amount:	
	Contractor: TBD	not covered in Phases I & II, as well as all State and County	with trash TMDL.	Contract Award +	\$0
	Proj. Mgr.: Alfredo Magallanes	catch basins within the City.		Contingency (10%) CO's to date	
V	Contact #: 213-485-3958			(#, %):	\$0
				Award Amount + CO's Issued \$37.	595,224 57%
				Master Sch. Constr.	Pre Land Design Bid & Const Pos
	Photo of Catch Basin Screen Cover	Funding: Prop O			EC 2016 Acquire Award
Sesar Chavez Ground Water					
nprovement	CD 6 -	Retrofit existing gas collection	The board report to the Board of	Prop O Constr. Cost: \$1,	805,050
2455 Wicks Street	Designer: Kleinfelder/Geosyntec	system, install new flare & restore	, , ,		
- F-	Contractor: Environmental Construction	capacity in adjacent Tujunga Spreading Grounds through	the construction contract is being prepared.		471,676 727,278
The second secon	Proj. Mgr.: Fang Chang	renovation of closed collection		5 to date.	121,216
	Contact #: 213-978-1896	sýstem.	<u> </u>	Rev. Constr. Contr.: \$8,	198,954
					131,597
A STATE OF THE STA		Punding: Prop O, DWP CIWMB		Construction	Pre Land Design Bid & Const Post Award
	Photo of Project Site	Grant, UDA Grant, & CIEP		Completion Date: 00	CT 2009
cho Park Lake ehabilitation				Notice to Proceed: 7/	11/2011
.GHADIII(AU)H	CD 13 - Eric Garcetti	In-lake improvements, in-lake vegetation (wetlands) and habitat	Grand Opening is scheduled for June 15, 2013. Punchlist items	Contract Duration.	00 Days
51 Echo Park Avenue	Designer: Black & Veatch	improvements, and parkland	are in progress.	City Engineer's Est. (Class A): \$49,	580,000
	Contractor: Ford E.C.	structural best management practices (swales), lake re-		Contract Award Amount: \$24,	485,000
The latest like	Proj. Mgr.: Julie Allen	circulation system, lake aeration system, relocate fountain pump		Contingency (1070)	933,500
	Contact #: 213-485-1454	house.		(33, 470).	146,026
36-37-38-38-38-38-38-38-38-38-38-38-38-38-38-				Award Amount + CO's Issued \$25,0	631,026 98%
				Master Sch. Constr.	Pre Land Design Bid & Const Post



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION	COST	PERCENT COMPLETE
Elmer Avenue Phase II:				Notice to Proceed:	12/10/2012	
Elmer Paseo	CD 6 -	Convert a paved 20' x 270' alley	Project is in the construction	Contract Duration:	180 days	
7702 North Elmer Avenue	Dogignor	into a pocket park with water	phase.	City Engineer's Est.	•	
	Designer. Tetra Tech	quality improvements, including a pervious pedestrian pathway and		(Class A) Contract Award	\$306,375	
	Contractor: Adjul Corporation	a vegetated swale.		Amount	\$358,256	
	Proj. Mgr.: Iftekhar Ahmed	Sedimentation removal devices will also be installed.		Contract Award + Contingency (20%)	\$429,906	
	Contact #: 213-485-5875	······ also so motalical		CO's to date (3,- .17%): Award Amount +	-\$614	
				CO's Issued	\$357,642	42%
	D	5 " 5 0		Construction	Pre	Land Design Bid & Const Post Cons
	Photo of Existing Paseo	Funding: Prop O		Completion Date:	JUL 2013 Design	Acquire Award
Glenoaks-Sunland				Notice to Proceed:	12/9/2011	
Stormwater Capture	CD 6 -	This project will install infiltration	This project is in the construction	Contract Duration:	12/9/2011	
Intersection of Sunland & Glenoaks	Decignor	wells and other storm water Best	phase.	City Engineer's Est.		
	Designer: Bureau of Sanitation	Management Practices (BMPs) to		(Class A) Contract Award	\$508,696	
	Contractor: Hollywood Beautification Tea	help alleviate flooding at the number of subject intersection during storm events.		Amount	\$508,696	
				Contract Award + Contingency (0%)	\$500.000	
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875			CO's to date (0,0):	\$508,696 N/A	
	Contact #. 213-403-3073			Award Amount +	N/A	
	Photo of Flooding at Subject			CO's Issued Construction	N/A	47% Land Design Bid & Const Post Const
	Intersection	Funding: Prop O		Completion Date:	NOV 2013 Design	Land Design Bid & Const Post Const Award
Grand Blvd. Tree Wells				Notice to Proceed:	7/7/2008	
	CD 11 - Bill Rosendahl	Install seven stormwater	This project is complete.	Contract Duration:	100 days	
Intersection Grand & Riviera	Designer: PSOMAS	bioretention filters in a high- density residential and		City Engineer's Est. (Class A):	\$428,900	
Filtural at Right Filtural at Right		commercial corridor in the Venice		Contract Award		
	Contractor: Andrew Papac & Sons	area to treat runoff from 6.8		Amount: Contract Award +	\$401,797	
		agres.		Contingency		
	Proj. Mgr.: Andy Flores			(24.8%) CO's to date	\$501,797	
Stem Water Liftee ('First Rush')	Contact #: 213-485-4496			(5, -15%):	-\$19,353	
Concerto Filterra Character				Award Amount + CO's Issued	\$382,444	100%
Roodway Parting Let				Construction	\$362,444 Pre	Land Design Bid & Const Post Const
	Conceptual Drawing of Tree Well	Funding: Prop O & Prop 50		Completion Date:	DEC 2009 Design	Acquire Award
Hansen Dam Wetlands				Notice to Proceed:	2/3/2011	
Restoration	CD 7 - Richard Alarcón	Stormwater runoff from three	Project completed. Site is now	Contract Duration:	240 days	
Osborne Street @ Foothill Blvd.	Designer: MRCA	existing parking lots will be sent through newly constructed	open for public use.	City Engineer's Est. (Class A):	\$1,159,000	
	0.40.40.40.00.00.00	sediment forebays for removal of		Contract Award		
	Contractor: Lee Construction	trash & sediments prior to		Amount: Contract Award +	\$955,257	
Lower Parking Area	Proj. Mgr.: Iftekhar Ahmed	wetlands discharge.		Contingency (10%)	\$1,050,257	
Area Area	Contact #: 213-485-5875			CO's to date (32, 41%):	\$394,150	
Upper Packing Area	2.0 .00 0070			Award Amount +		
				CO's Issued	\$1,334,496 Pre	98% Land Design Bid & Const Post Const
	Proposed Project Layout	Funding: Prop O & Caltrans-FTIP		Master Sch. Constr. Completion Date:	Design FEB 2012	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLET	Έ
Imperial Hwy Sunken Median Stormwater BMP				Prop O Constr.			
Stormwater biving	CD 11 - Bill Rosendahl	Includes one 200-feet long grass	This project is complete.	Cost:	\$814,794		
Pershing Drive to California Street	Designer: PSOMAS	swale, one 250-feet long infiltration trench (7'D x 10'W)		Orig. Const. Contr.:	\$512,864)
	Contractor: Park West Landscape Inc.	with native vegetation along the		CO's to date:	(\$9,099)		
	Proj. Mgr.: Iftekhar Ahmed	full length of the median, & local regrading to reduce ponding in					
	Contact #: 213-485-5875	the median (at Main 51/)		Rev. Constr. Contr.:	\$728,765		
			│└┐└┐	Payment to date: Construction	\$626,781 Pre	Land Design Bid & Const	100% Post Const
The second second	Photo of Existing Median	Funding: Prop O		Completion Date:	AUG 2011	Acquire Award	
Inner Cabrillo Beach Bacterial							
Water Quality Improvement	CD 15 - Joe Buscaino	Recontour recreational beach	The sand-replacement project is	Prop O Constr. Cost:	\$6,956,522		
San Pedro Shore/W. Harbor	Designer: DMJM (Port of Los Angeles)	and replace beach sand to prevent flooding, promote	complete.	Orig. Const. Contr.:	\$16,000,000		
	Contractor: L.A. Deepening Constructors	drainage and sand flushing to		CO's to date:	\$0		
1	Proj. Mgr.: John Saldin	improve water quality. Project is being constructed by the Harbor					
The state of the s	Contact #: 213-485-1411	being constructed by the Harbor Dept. Prop O is funding up to		Rev. Constr. Contr.:	\$16,000,000		
A STATE OF THE STA		\$8.0 M. \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	-	Payment to date:	\$6,906,550	Land Design Bid & Const	100% Post Const
	Photo of New Sand Placement	Funding: Prop O & Port of LA		Construction Completion Date:	JUL 2009	Acquire Award	r ost oonst
La Cienega/Fairfax							
Stormwater BMP	CD 10 - Herb J. Wesson, Jr.	Construct flow diversion, lift-	On 4/1/09, City Council canceled	Est. Prop O Constr. Cost:	\$5,617,500		
2800 S. Fairfax Avenue	Designer: PSOMAS	station, hydrodynamic separator, underground tank, bio-retention	this project. The Westside Park Rainwater Irrigation project was	Orig. Const. Contr.:	\$5,617,500 N/A		
About it is a final to the control of the control o	Contractor: TBD	area, storage tank, effluent pump	approved to replace it.	CO's to date:	N/A		
The state of the s	Proj. Mgr.: Iftekhar Ahmed	station recirculation pump system and an overflow system.					
	Contact #: 213-485-5875		151151N	Rev. Constr. Contr.:	N/A		
学图 图 2000			기디니디기	Payment to date:	N/A Pre	Land Design Bid & Const	Post Const
日本日本	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	Design APR 2010	Land Design Bid & Const Acquire Award	Fost Collst
LA Zoo Parking Lot				Notice to Proceed:	2/10/2010		-
· ·	CD 4 - Tom LaBonge	Construct stormwater best	Project completed, Site is now	Contract Duration:	307 days		
5333 Zoo Drive	Designer: Tetra Tech	management plactices including trash capture devices porque	open fo r pulblic u <u>sel. </u>	City Engineer's Est. (Class A):	\$7,979,500		
	Contractor: Pima Co.	pavement and bioswales at the	[디그 [[]]	Contract Award Amount:	\$4,227,360		
平 表 人		200 Parking Los.		Contract Award + Contingency (10%)			
	Proj. Mgr.: Iftekhar Ahmed			CO's to date	\$4,650,096		
	Contact #: 213-485-5875			(40, 6%): Award Amount +	\$251,853		
				CO's Issued Master Sch. Constr.	\$4,479,213 Pre	Land Design Bid & Const	100% Post Const
	Proposed Project Site Plan	Funding: Prop O		Completion Date:	SEPT 2011	Acquire Award	




PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST P	ERCENT COMPLETE	
Machado Lake-Phase I							
(Wilmington Drain)	CD 15 - Joe Buscaino	Install trash netting systems,	Project is in construction phase.	Est. Prop O Constr. Cost:	\$15,751,285		
PCH & Vermont Avenue	Designer: CDM Smith/Parsons	install smart irrigation in	,	Orig. Const. Contr.:			
	Contractor: Ford E.C.	landscaped areas, use biofilters or similar vegetated BMPs, and		CO's to date:	N/A N/A		
		recontour and align the channel.		CO's to date.	N/A		
	Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875			Rev. Constr. Contr.:	NI/A		
	Contact #. 213-463-3673			Payment to date:	N/A N/A	1%	
				Master Sch. Constr.	Pre	e Land Design Bid & Const P	Post Const
	Photo of Existing Conditions	Funding: Prop O & Prop 50		Completion Date:	APR 2016	Acquire Award	
Machado Lake Ecosystem							
Rehabilitation	CD 15 - Joe Buscaino	In-lake rehabilitation techniques,	All bids were rejected by the	Est. Prop O Constr.	\$70.400.004		
PCH & Vermont Avenue	Designer: CDM Smith	riparian system enhancements,	Board of Public Works on May 8,	Cost: Orig. Const. Contr.:	\$76,409,901		
	Contractor: TBD	and treatment best management practices.	2013. The project will be advertised for bids in the summer	CO's to date:	N/A N/A		
	Proj. Mgr.: Julie Allen	p. 40.1000.	of 2013.	CO's to date.	N/A		
	Contact #: 213-485-1454			Rev. Constr. Contr.:	N/A		
	Contact #. 213-403-1434			Payment to date:	N/A	35%	
				Master Sch. Constr.	Pre		Post Const
GOVERN TO THE STATE OF THE STAT	Photo of Existing Lake	Funding: Prop O & Prop K		Completion Date:	APR 2016	Award	
Mar Vista Recreation Center				Notice to Proceed:	5/4/2009		
Stormwater BMP	CD 11 - Bill Rosendahl	Construction of a stormwater lift	Bureau of Sanitation and the	Contract Duration:	365 days		
11430 W. Woodbine	Designer: PSOMAS	station, hydrodynamic separator, underground detention tank,	Bureau of Engineering continue implement optimization of the	City Engineer's Est. (Class A):	\$2,979,900		
		chlorination facility, final efficient	system.	Contract Award			
	Contractor: LA Engineering Inc.	pump station, recirculation pump and/overflow piping at Mar Vista		Amount: Contract Award +	\$2,340,120		
	Proj. Mgr.: Andy Flores	Park.		Contingency (19%) CO's to date	\$2,790,120		
	Contact #: 213-485-4496			(18, 3%):	\$65,702		
				Award Amount + CO's Issued	\$2,405,822		100%
		Funding: Prop O, Prop 50 &		Master Sch. Constr.	Pre	e Land Design Bid & Const P Acquire Acquire Award	Post Const
	Proposed Project Site Plan	ARRA		Completion Date:	NOV 2010	, mara	
Oros Green Street							
	CD 13 - Eric Garcetti	Construct five curb side	This project is complete.	Prop O Constr. Cost:	\$300,000		
between Blake Avenue & LA River	Designer: North East Trees (NET)	"stormwater gardens" in street parkway and a large infiltration		Orig. Const. Contr.:	N/A		
	Contractor: Street Services	gallery beneath Steelhead Park.		CO's to date:	\$0		
	Proj. Mgr.: Dean Harding	\bigcirc		Rev. Constr. Contr.:	\$300,000		
	Contact #: 213-473-4242			Payment to date:	\$300,000		
	- Contact π. 210 710 7272			Construction	•		40
	Photo of New Sidewalk & Stormwater	Funding: Prop O Prop 13 &		Completion Date: Construction	AUG 2007	e Land Design Bid & Const P	100% Post Const
-	Gardens	Funding:\Prop\OLPnop 13 & [Construction Completion Date:	MAY 2010	esign Acquire Award	



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION CO	OST	PERCENT COMPLETE	
Peck Park Canyon				Notice to Proceed:	5/3/2010		
Enhancement	CD 15 - Joe Buscaino	Install vegetated bio-swales,	Conducting Mitigation Measures	Contract Duration:	593 days		
560 N. Western Avenue	Designer: Tetra Tech	infiltration strips, stormwater catch basins, armoring and revegetation for bank stabilization	establishment and Best Management Practices (BMP) optimization.	City Engineer's Est. (Class A): Contract Award	\$4,000,641		
	Contractor: C.S. Legacy Construction, Inc.	and a step pool channel in Peck		Amount:	\$3,636,946		
	Proj. Mgr.: John Saldin	Park.		Contract Award + Contingency (10%) CO's to date	\$4,000,640		
	Contact #: 213-485-1411			(32, 8%):	\$301,760		
				Award Amount + CO's Issued	\$3,938,706	Pre Land Design Bid & Const	100%
	B 18 14 4	Funding: Prop O, Prop 50 & Rec		Master Sch. Constr.		Pre Land Design Bid & Const Design Acquire Award	Post Const
	Proposed Project Layout	and Trails Grant		Completion Date:	MAY 2011		
Penmar Water Quality			5	Notice to Proceed:	12/12/2010		
Improvement Phase I 1216 E. Rose Ave	CD 11 - Bill Rosendahl	Capture & treat dry/wet weather runoff. Dry weather runoff to be	Project construction phase is almost complete. Ongoing	Contract Duration: City Engineer's Est.	600 days		
1210 E. NOSE AVE	Designer: Brown & Caldwell	diverted to sanitary sewer for treatment. Wet weather runoff to	construction activities include completion of final inspection	(Class A): Contract Award	\$13,878,500		
	Contractor: Pacific Hydrotech	be diverted to the underground	punch list items. Park has been	Amount: Contract Award +	\$11,360,700		
1 1 1 1 1	Proj. Mgr.: Andy Flores	storage tank for discharge to sanitary sewer.	re-opened and BMP system is fully operational.	Contingency (10%)	\$12,500,700		
The state of the s	Contact #: 213-485-4496	Saillary Sewer.	rully operational.	CO's to date (50, 4%):	\$451,705		
				Award Amount +		000/	
				CO's Issued	\$11,812,405		Post Const
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	JAN 2013	Design Acquire Award	
Penmar Water Quality	3,	· ·		•			
Improvement Phase II				Est. Prop O Constr.			
	CD 11 - Bill Rosendahl	Install a water treatment system for the purpose of reusing	This project is in the design phase.	Cost:	\$2,292,000		
1216 E. Rose Ave	Designer: Carollo Engineers	collected stormwater.	pridoo.	Orig. Const. Contr.:	N/A		
	Contractor: TBD			CO's to date:	N/A		
DOWNET TO NAME TO SERVE THE REST OF THE PROPERTY OF THE PROPER	Proj. Mgr.: Katie Doherty						
COMMENTAL CONTRACTOR OF THE PROPERTY OF THE PR	Contact #: 213-847-0395			Rev. Constr. Contr.:	N/A		
				Payment to date:	N/A	50% Pre Land Design Bid & Const I	D+ C+
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	MAR 2015	Pre Land Design Bid & Const Design Acquire Award	Post Const
Rosecrans Rec. Center	r roposca i roject zayeat	- anang r rop o			W/ II ZO IO		
Stormwater Enhancements	CD 15 Ioo Bussains	Install "SMART" irrigation system,	Project is in the construction	Notice to Proceed:	1/17/2011		
15000 S. Vermont Avenue	CD 15 - Joe Buscaino	bioswales, vegetated retention	Project is in the construction phase.	Contract Duration: City Engineer's Est.	640 days		
THE STATE OF THE S	Designer: Withers & Sandgren	basins, infiltration basins,		(Class A): Contract Award	\$3,500,000		
	Contractor: Horizon Construction Intl.	decomposed granite pathway,		Amount: Contract Award +	\$3,195,540		
SOCIETA STATE OF THE STATE OF T	Proj. Mgr.: Ray Araujo	and landscaping.		Contingency (10%) CO's to date	\$3,515,094		
PETERSON PROPERTY OF THE PROPE	Contact #: 213-473-9717			(4, 2%):	\$32,151		
				Award Amount + CO's Issued	\$3,237,940	83%	
				Master Sch. Constr.		Pre Land Design Bid & Const Acquire Acquire	Post Const
				aotor oom oomou.			4







PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	COST	PERCENT COMPLETE
South Los Angeles Wetlands				Notice to Proceed:	4/9/2010	
Park	CD 9 - Jan Perry	Construct a wetlands park at 54th	The wetlands cells are in the	Contract Duration:	683 days	
54th St & Avalon Boulevard	Designer: PSOMAS	St. and Avalon Blvd to improve area stormwater quality, and	optimization phase.	City Engineer's Est. (Class A):	\$10,354,300	
SO THE REAL PROPERTY.	Contractor: Ford E.C.	provide recreational space for the		Contract Award Amount:	\$6,370,000	
	Proj. Mgr.: John Saldin	surrounding community.		Contract Award + Contingency (10%)	\$7,297,000	
	Contact #: 213-485-1411			CO's to date (65, 11%):		
	Contact #. 215-465-1411	Funding: Prop O, Prop K, Prop		Award Amount +	\$713,375	
A CHARLES		12, Prop 50, Prop 40,		CO's Issued	\$7,029,379	85% Pre Land Design Bid & Const Post Const
	Rendering of Proposed Project	CSSA(SEP), Brownfields Grant, & MTA		Master Sch. Constr. Completion Date:	DEC 2011	Design Acquire Award
Strathern Pit Multiuse - Land	Rendering of Froposed Froject	Q WIA	•	Completion Bate.	DEC 2011	
Acquisition		A continue that land a consequent	This position assembles	Est. Prop O		
8175 & 8216 Fair Avenue	CD 6 -	Acquire the land necessary to convert a 30-acre gravel pit site	This project is complete.	Acquisition Cost:	\$10,000,000	
8173 & 8210 Fall Aveilue	Designer: LA County	into a multipurpose facility		Orig. Const. Contr.:	N/A	
	Contractor: N/A	dedicated to stormwater retention and reuse		CO's to date:	N/A	
The heart of Professor of Profe	Proj. Mgr.: Andy Flores			D. O. H. O. H.		
	Contact #: 213-485-4496			Rev. Constr. Contr.: Payment to date:	N/A	100%
				Expected Acquisition		Pre Land Design Bid & Const Post Const
	Proposed Project Site Plan	Funding: Prop O & LA County		Date:	TBD	Design Acquire Award
Strathern Wetlands Park						
	CD 6 -	The Strathern Pit Multiuse	Los Angeles County Public	Est. Prop O Construction Cost:	\$7,800,000	
8175 & 8216 Fair Avenue	Designer: LA County	Project will convert a 30-acre landfill to a wetlands park facility	Works has acquired the land and the project continues in the	Orig. Const. Contr.:	N/A	
1	Contractor: N/A	to provide enhanced water	design phase. The County project	CO's to date:	N/A	
No force Property of the Control of	Proj. Mgr.: Andy Flores	quality, flood protection, habitat creation, groundwater recharge,	now has a new name, the Rory Shaw Wetlands Park.			
de brance Ser brance	Contact #: 213-485-4496	recreational and water reuse.	onan rronando i am	Rev. Constr. Contr.:	N/A	
H Tenne Henry				Payment to date:	N/A_	86%
the state of the s	B	Firedian Drag O & I A County		Master Sch. Constr.	F	Pre Land Design Bid & Const Post Const Design Acquire Award
	Proposed Project Site Plan	Funding: Prop O & LA County		Completion Date:	JUL 2019	
Taylor Yard River Park - Parcel G2 Land Acquisition				Est. Prop O		
	CD 1 - Ed P. Reyes	Acquire a parcel of land adjacent to the LA River as part of	Land acquisition is in negotiation.	Acquisition Cost:	\$12,440,000	
2850 Kerr Street	Designer: N/A	Revitalization Master Plan. \$25M		Orig. Const. Contr.:	N/A	
	Contractor: N/A	in Prop O funds must be augmented. CD 1 leads purchase		CO's to date:	N/A	
	Proj. Mgr.: Kendrick Okuda	negotiations (coordination with				
DE LA SHE DE LA SHE WAY	Contact #: 213-485-1165	Trust for Public Land).		Rev. Constr. Contr.:	N/A	
				Payment to date:	N/A	Pre Land Design Bid & Const Post Const
	Photo of G2 Parcel & LA River	Funding: Prop O & TBD		Expected Acquisition Date:		Design Acquire Award



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Temescal Canyon Park Stormwater BMP Ph I				Notice to Proceed: 8/	17/2011
	CD 11 - Bill Rosendahl	Divert stormwater from an	Project is in the construction		16 days
15900 Pacific Coast Highway	Designer: AECOM	existing storm drain to Temescal Canyon Park for treatment by a	phase.	City Engineer's Est. (Class A): \$8,0	008,800
	Contractor: LA Engineering, Inc.	hydrodynamic separator,		Contract Award Amount: \$7,0	019,800
	.	underground detention tank and diversion to a sanitary sewer for		Contract Award +	
	Proj. Mgr.: Iftekhar Ahmed	treatment at treatment plant.		CO's to date	721,780
	Contact #: 213-485-5875			(25, 20%): \$1,3 Award Amount +	380,624
					400,424 91%
				Master Sch. Constr.	Pre Land Design Bid & Const Post Const Award
	Proposed Project Layout	Funding: Prop O		Completion Date: Ju	JL 2013
Temescal Canyon Park				5 · 5 · 0 0 · ·	
Stormwater BMP Ph II	CD 11 - Bill Rosendahl	Phase II of the Temescal Canyon	This project is in the design	Est. Prop O Constr. Cost: \$2,9	995,191
15900 Pacific Coast Highway	Designer: Carollo Engineers	Park Stormwater BMP Project proposes the construction of an	phase.	Orig. Const. Contr.:	N/A
	Contractor: TBD	onsite stormwater treatment /		CO's to date:	N/A
	Proj. Mgr.: Katie Doherty	disinfection system. The treated stormwater is to be used for			
	Contact #: 213-847-0395	landscape irrigation.		Rev. Constr. Contr.:	N/A
				Payment to date:	N/A 50%
	Proposed Project Layout	Funding: Prop O		Master Sch. Constr. Completion Date:	Pre Land Design Bid & Const Post Const Acquire Acquire
Westchester Stormwater		· .			
BMP		Capture and treat stormwater	Bureau of Sanitation (BOS) staff	Est. Prop O Constr.	
Los Angeles World Airport	CD 11 - Bill Rosendahl	runoff from three existing	continues to work with LAWA to		500,000
Eos Angeles World Amport	Designer: AECOM	stormdrains through the project BMP elements, including Trash	finalize the lease agreement of	Orig. Const. Contr.:	N/A
Market State	Contractor: TBD	Net System, Underground	the project site.	CO's to date:	N/A
The general field in the control of	Proj. Mgr.: Salem Garawi	Detention Tank and Underground Infiltration Facility.		Rev. Constr. Contr.:	N/A
Security of the Control of the Contr	Contact #: 213-847-0345	illilliation racility.		Payment to date:	N/A N/A
Section 2 and the first individual to the property of a contract of the contra				Master Sch. Constr.	Pre Land Bid & Const Post Const
Confidence of the Confidence o	Proposed Project Layout	Funding: Prop O		Completion Date: 00	CT 2014 Design Acquire Award
Westminster Dog Park					
Stormwater BMP	CD 11 - Bill Rosendahl	Includes installation of a modular	This project is complete.	Prop O Constr. Cost: \$3	385,330
1203 South Main Street	Designer: PSOMAS	constructed wetland (bioremediation filter), so that on-			285,330
	Contractor: Fleming Environmental, Inc.	site runoff will be captured and			330,370)
ALC: NO.	Proj. Mgr.: Salem Garawi	treated prior to discharging into		\	
	Contact #: 213-847-0345	The storm of the s		Rev. Constr. Contr.: \$2	254,960
				Payment to date: \$2	254,585 100%
	B) / (F) / F - F - F			Master Sch. Constr.	Pre Land Design Bid & Const Post Const Award
	Photo of Existing Dog Park	Funding: Prop O		Completion Date: FE	EB 2010



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION C	OST	PERCENT COMPLETE
Westside Park Rainwater				Notice to Proceed:	6/3/201	0
Irrigation 2785 Clyde Avenue	CD 10 - Herb J. Wesson, Jr.	Treat pollutants from on-site and off-site stormwater by installing a stormwater lift station, a subsurface irrigation system, and a diff creek with a perior collecting and returning excess irrigation water to the existing stormorain.		Contract Duration: City Engineer's Est.	270 day	s
	Designer: PSOMAS			(Class A): Contract Award	\$2,766,900	0
	Contractor: PPC Construction, Inc.			Amount: Contract Award +	\$2,675,96	3
	Proj. Mgr.: Iftekhar Ahmed			Contingency (10%) CO's to date	\$2,943,55	9
	Contact #: 213-485-5875			(37, 22%): Award Amount +	\$600,21	6
				CO's Issued	\$3,276,17	
	Photo of Completed Park	Funding: Prop O, Prop 50, Prop K, Quimby		Construction Completion Date:	AUG 201	Pre Land Design Bid & Const Post Co Design Acquire Award

5.0 APPENDIX

5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

CATCH BASIN RETROFITS										
	Inserts			Screen Covers						
Council District	Phase I	Phase III		Phase I & II	Phase III					
	(COMPLETED)	Diamad	ly otalla d	(COMPLETED)	Diamed	luotelle d*				
1	Installed 1,174	Planned 200	Installed 0	Installed 960	Planned 960	Installed* 960				
2	0	10	0	505	1,436	1,436				
3	0	10	0	1,230	1,790	1,790				
4	580	500	0	890	1,454	1,454				
5	98	20	0	1,186	2,673	2,673				
6	0	0	0	380	1,162	1,162				
7	0	0	0	960	1,306	1,306				
8	1,370	50	0	1,526	1,611	1,611				
9	1,300	500	0	1,936	1,040	1,040				
10	809	100	0	1,200	1,716	1,716				
11	71	10	0	399	2,581	2,581				
12	0	20	0	985	2,294	2,294				
13	570	320	0	790	941	941				
14	1,480	220	0	1,125	1,642	1,642				
15	168	40	0	228	1,581	1,581				
TOTALS	7,620	2,000	0	14,300	24,219	24,219				

