



Proposition O – Clean Water Bond Program

May 2010 Monthly Report



Westside Park Rainwater Irrigation Project Ground Breaking Ceremony

Administrative Oversight Committee

Miguel Santana, City Administrative Officer, Chair
Gerry Miller, Chief Legislative Analyst
Austin Beutner, Department of Water and Power
Romel Pascual, Office of the Mayor
Cynthia Ruiz, Board of Public Works

Citizens Oversight Advisory Committee

Adi Liberman, Chair
Gideon Kracov, Vice Chair
Francine Diamond
Mark Gold
Tiger Kang
Miguel Luna
Cynthia McClain-Hill
Craig A. Perkins
M. Teresa Villegas

PREPARED BY
BUREAU OF ENGINEERING
PROP O - CLEAN WATER BOND TEAM





Distribution List

Miguel Santana, City Administrative Officer	Office of the City Administrative Officer (CAO)
Gerry F. Miller, Chief Legislative Analyst	Office of the Chief Legislative Analyst (CLA)
Austin Beutner, Interim General Manager	Department of Water and Power (DWP)
Romel Pascual, Deputy Mayor	Mayor's Office
Cynthia M. Ruiz, President	Board of Public Works
Adi Liberman, Chair	Citizens Oversight Advisory Committee
Gideon Kracov, Vice Chair	Citizens Oversight Advisory Committee
Francine Diamond	Citizens Oversight Advisory Committee
Mark Gold	Citizens Oversight Advisory Committee
Tiger Kang	Citizens Oversight Advisory Committee
Miguel Luna	Citizens Oversight Advisory Committee
Cynthia McClain-Hill	Citizens Oversight Advisory Committee
Craig A. Perkins	Citizens Oversight Advisory Committee
M. Teresa Villegas	Citizens Oversight Advisory Committee
Andrea A. Alarcón, Vice President	Board of Public Works
Paula A. Daniels, Commissioner	Board of Public Works
Steve Nutter, Commissioner	Board of Public Works
Valerie Lynne Shaw, Commissioner	Board of Public Works
Gary Lee Moore, City Engineer	Bureau of Engineering (BOE)
John L. Reamer, Jr., Director	Bureau of Contract Administration
William A. Robertson, Director	Bureau of Street Services
Enrique C. Zaldivar, Director	Bureau of Sanitation (BOS)
Craig Bloomquist, Interim Director	Board of Public Works, Office of Accounting
Jon Kirk Mukri, General Manager	Department of Recreation & Parks (RAP)
Acting Deputy City Engineer	BOE
Adel H. Hagekhalil, Assistant Director	BOS
Edward Jordan, Assistant City Attorney	City Attorney's Office
David H. Hirano	CAO
Mark J. Tullai	CAO
Rafael E. Prieto	CLA
Charles E. Modica	CLA
Michael E. Mullin	Mayor's Office
Thomas Erb	DWP
David Pettijohn	DWP
Shahram Kharaghani	BOS
Kendrick K. Okuda	BOE

Comments or suggestions regarding the Proposition O Monthly Report may be directed to Kendrick K. Okuda, BOE Proposition O Implementation Program Manager, at 213-485-1165 or email at Kendrick.Okuda@lacity.org

This report is available for viewing online at the Bureau of Engineering website: http://eng.lacity.org/projects/prop_o/report2010.htm



TABLE OF CONTENTS

Section	Page
1.0 <u>Executive Summary</u>	
1.1 Program Summary.....	4
1.1.1 COAC, AOC, and Other Highlights.....	4
1.1.2 Key Issues.....	5
1.1.3 Project Community Meetings Schedule.....	6
1.2 Bond Sales.....	7
1.3 Project Status Summary.....	8
1.3.1 COAC & AOC Project Funding Recommendations.....	8
1.3.1.1 COAC & AOC Project Recommendations.....	8
1.3.2 Projects in Implementation.....	9
1.3.3 Project and Program Budget Summary.....	10
1.3.3.1 Project Budget Summary.....	10
1.3.3.2 Program Budget Summary.....	11
1.3.3.3 Project Funding Summary.....	12
2.0 <u>Schedule</u>	
2.1 Project Schedules.....	13
2.2 Program Master Schedule.....	14
3.0 <u>Budget</u>	
3.1 Budget vs. Actual Expenditure.....	15
4.0 <u>Project Status</u>	
4.1 Project Status Report.....	19
5.0 <u>Appendix</u>	
5.1 Map of Proposition O Projects Approved for Implementation.....	29
5.2 Table of Catch Basin Retrofits Screen Covers and Inserts by Council Districts.....	29



1.0 EXECUTIVE SUMMARY

1.1 Program Summary

In November 2004, voters of the City of Los Angeles passed the Proposition O - Clean Water Bond, authorizing \$500 million of general obligation bonds for projects to protect public health by cleaning up pollution in the City's rivers, lakes, and beaches. The projects are intended to assist the City of Los Angeles in meeting Federal Clean Water Act requirements. Proposition O - Clean Water Bond will also fund improvements to protect water quality, provide flood protection, increase water conservation, provide habitat protection, and create open space.

This monthly progress report summarizes the status of activities and progress of the Proposition O - Clean Water Bond program, for May 2010.

1.1.1 Citizens Oversight Advisory Committee (COAC), Administrative Oversight Committee (AOC), and Other highlights

- The COAC met on May 19, 2010. Highlights from this COAC meeting will be reported when the May meeting minutes are finalized.
- The AOC meeting of May 27 was cancelled.



1.1.2 Key Issues

- **Projects with American Recovery and Reinvestment Act (ARRA) funding**
 - **Mar Vista Recreation Center Storm Water BMP (Mar Vista)**
 - **Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1 (LFD Pkg.1)**
 - **Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2 (LFD Pkg.2)**
 - **Issue:** Mar Vista, LFD Pkg. 1, and LFD Pkg. 2 are receiving ARRA funding and need to comply with the ARRA requirements.
 - **Status:** Proposition O team has identified applicable ARRA requirements.
 - **Action:** Various City entities involved with the projects are working to comply with the requirements.

- **Projects with State Proposition 50 IRWMP Grant Funding**
 - **South Los Angeles Wetlands Park (So. LA Wetlands)**
 - **Issue:** Funding for So. LA Wetlands includes \$3.3 million from State Proposition 50. A source of funding is needed to cash-flow the State Proposition 50 grant.
 - **Status:** The CAO included a recommendation to use Proposition O funds to cash-flow the Proposition 50 grant in the CAO's Third Construction Projects Report.
 - **Action:** The CAO Third Construction Projects Report is final and was submitted to City Council and Mayor for approval.

 - **Temescal Canyon Park Stormwater BMP Project**
 - **Issue:** Community stakeholders are withholding their support of the project. They requested the City to provide additional environmental studies, clarification of geologic slope analysis, details on sewer operations, explanation of maintenance funding, review of traffic study, explanation of project effectiveness, and additional project details.
 - **Status:** In March 2010, the Proposition O team addressed the remaining community concerns with the assistance of Council District 11. To adequately address community concerns to the satisfaction of Council District 11, additional project schedule time was warranted and the project is now behind schedule. While every effort will be made to recover time, it is unlikely the project schedule will recover.
 - **Action:** The City Council adopted the Initial Study/Mitigated Negative Declaration report on March 19, 2010.

 - **Westchester Stormwater BMP Project**
 - **Issue:** Land use agreement between the City (BOS) and Los Angeles World Airport (LAWA) has not been finalized.
 - **Status:** Meeting with Mayor's Office, CLA, City Attorneys Office, BOS, LAWA, and BOE held to resolve this issue.
 - **Action:** City Attorney, LAWA, and BOS are working to document and finalize resolution of land use issues.

**1.1.3 Project Community Meetings Schedule**

The following is a list of Proposition O project meetings with the public that occurred in May and are planned for the month of June:

COMMUNITY MEETINGS				
Date	Time	Project	Group	Location
5/15/2010	9:00 AM	Westside Park Rainwater Irrigation	Ground Breaking Ceremony	2785 Clyde Avenue Los Angeles, CA 90016
6/8/2010	6:30 PM	Machado Lake Ecosystem Rehabilitation	Ken Malloy Harbor Regional Park Advisory Board	Kaiser Hospital Conference & Education Center 25825 South Vermont Avenue Harbor City, CA 90710
6/30/2010	10:30 AM	Santa Monica Bay Low Flow Diversion Upgrades Package 3	PCH Task Force	Ken Edwards Center 1527 Fourth Street Santa Monica, CA 90401



1.2 Bond Sales

The following table is a summary of the bond sales that fund Proposition O.

PROPOSITION O BOND SALE SUMMARY	
General Obligation Bonds Approved by Voters	\$500,000,000
Total Bond Sales to Date	\$322,500,000
July 13, 2005 City Council Approved Bond Sale (Ord. 176839 CF 05-1408)	\$37,000,000
Bond Interest Earnings (As of May 2010)	\$3,009,139
July 21, 2006 City Council Approved Bond Sale (Ord. 177733 CF 06-0600-S37)	\$8,000,000
Bond Interest Earnings (As of May 2010)	\$823,698
July 22, 2008 City Council Approved Bond Sale (Ord. 180090 CF 08-1706)	\$101,000,000
Bond Interest Earnings (As of May 2010)	\$4,224,759
July 21, 2009 City Council Approved Bond Sale (Ord. 180808 CF 09-1674)	\$176,500,000
Bond Interest Earnings (As of May 2010)	<u>\$1,993,351</u>
Total Bond Interest Earnings to Date	\$10,050,947
General Obligation Bonds Remaining to be Sold	\$177,500,000



1.3 Project Status Summary

1.3.1 COAC & AOC Funding Recommendations (Pending City Council & Mayor Approval)

The following table summarizes the projects approved and recommended by COAC and AOC for funding. The projects will be presented to the City Council and Mayor for approval.

PROJECTS RECOMMENDED FOR FUNDING BY COAC AND AOC								
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Prop O Funding Recommendations		Month/Year Recommended by COAC & AOC
						COAC	AOC	
NO PROJECTS PENDING CITY COUNCIL AND MAYOR APPROVAL								
TOTALS								
		-	-	-	-	-	-	

1.3.1.1 COAC & AOC Project Recommendations (Pending Funding Availability)

The following table summarizes the projects approved by COAC and AOC, pending availability of Proposition O funds.

PROJECTS RECOMMENDED BY COAC AND AOC						
Project Title	Applicant	Prop O Funding Request	Prop O Set Aside Funds Request	Funds From Other Sources (if applicable)	Total Project Funding Needed	Month/Year Recommended by COAC & AOC
Aliso Creek & Limekiln Creek Restoration	Mountains Recreation and Conservation Authority	\$7,842,042*	\$0	\$0	\$7,842,042	July 2007
Fremont High School Garden Stormwater Improvement**	LA Neighborhood Land Trust	\$0	\$0	\$5,300,000	\$0	September 2007
Boyle Heights Joint Use Community Center	City of LA, Council District 14	\$2,291,000*	\$0	\$528,000	\$2,819,000	January 2008
TOTALS						
		\$10,133,042*	\$0	\$5,828,000	\$10,661,042	

* No Proposition O funding is available to fund this project at this time.

** LA Neighborhood Land Trust withdrew the application for Proposition O funding in January 2009.



1.3.2 Projects in Implementation (Approved by City Council & Mayor)

The following table lists the projects approved for Proposition O funding by the City Council and the Mayor.

PROJECTS IN IMPLEMENTATION				
Project Title	Prop O Funding Approved	Prop O Set Aside Approved	Total Project Budget	Potential Funds From Other Sources
Projects in Pre-Design				
Cabrillo Paseo Walkway/Bike Path (ON HOLD)	\$1,337,696	\$0	\$4,463,009	\$3,125,313
Penmar Water Quality Improvement Phase II	\$2,830,200	\$0	\$2,830,200	\$0
Temescal Canyon Park Stormwater BMP Phase II	\$3,698,565	\$0	\$3,698,564	\$0
Land Acquisition Projects				
Strathern Pit Multiuse	\$17,800,000	\$0	\$22,505,000	\$4,705,000
Taylor Yard River Park – Parcel G2 Land Acquisition	\$0	\$12,440,000	TBD	TBD
Projects in Design				
Echo Park Lake Rehabilitation	\$10,997,899 (Pre-design/Design)	\$73,265,414	\$84,263,313	\$600,000
Hansen Dam Wetlands Restoration	\$2,220,702	\$0	\$2,517,702	\$297,000
La Cienega/Fairfax Stormwater BMP (CANCELED)	\$668,159	\$0	\$668,159	\$0
Machado Lake Ecosystem Rehabilitation	\$10,124,312 (Pre-design/Design)	\$89,399,585	\$99,523,897	\$1,000,000
Machado Lake Phase I (Wilmington Drain)	\$2,200,613 (Pre-design/Design)	\$15,741,921	\$17,942,534	\$4,387,500*
Rosecrans Recreation Center Stormwater Enhancements	\$4,829,119	\$0	\$6,754,033	\$1,924,914
Temescal Canyon Park Stormwater BMP Phase I	\$14,947,435	\$0	\$14,947,436	\$0
Westchester Stormwater BMP	\$32,722,000	\$0	\$32,722,000	\$0
Projects in Bid & Award				
Penmar Water Quality Improvement Phase I	\$20,754,800	\$0	\$20,754,800	\$0
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3	\$20,634,036	\$0	\$20,634,036	\$7,000,000
Projects in Construction				
Catch Basin Opening Screen Covers Phase III	\$44,500,000	\$0	\$44,500,000	\$0
Los Angeles Zoo Parking Lot	\$13,904,243	\$0	\$13,904,243	\$0
Mar Vista Recreation Center Stormwater BMP	\$4,556,186	\$0	\$4,556,186	\$2,077,838*
Peck Park Canyon Enhancement	\$6,190,000	\$0	\$8,231,118	\$2,041,118*
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1	\$6,814,377	\$0	\$6,814,377	\$5,131,497**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2	\$3,380,111	\$0	\$3,380,111	**
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	\$6,290,504	\$0	\$6,290,504	**
South Los Angeles Wetlands Park (includes Site Readiness)	\$15,378,202	\$0	\$26,162,130	\$12,995,865*
Westside Park Rainwater Irrigation	\$6,904,589	\$0	\$8,304,589	\$3,400,000*
Projects in Post Construction				
Cesar Chavez Ground Water Improvement (a.k.a Sheldon Arleta)	\$3,040,000	\$0	\$9,841,230	\$6,801,230
Imperial Highway Sunken Median Stormwater BMP	\$2,723,403	\$0	\$2,723,403	\$0
Westminster Dog Park Stormwater BMP	\$1,438,755	\$0	\$1,438,755	\$0
Projects Completed				
Albion Dairy Park – Land Acquisition	\$17,560,000	\$0	TBD	TBD
Catch Basin Inserts and Coverings Phase I	\$14,702,886	\$0	\$14,702,886	\$600,000*
Catch Basin Opening Screen Covers Phase II	\$9,362,404	\$0	\$9,362,404	\$0
Grand Blvd. Tree Wells	\$1,075,927	\$0	\$1,075,927	\$350,000*
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$8,000,000	\$0	\$16,000,000	\$8,000,000
Oros Green Street	\$197,600	\$0	\$784,251	\$586,651
TOTALS				
	\$311,784,723	\$190,846,920	\$512,296,797	\$65,023,926*

*Estimated grant funds/reimbursements that may be available

**American Recovery and Reinvestment Act (ARRA) funding for Pkg. 2 is bundled with Pkg. 1. Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1.



1.3.3 Project and Program Budget Summary

1.3.3.1 Total Project Budget Summary

The following table is a summary of the Proposition O project funding.

PROJECT BUDGET SUMMARY				
Description	Prop O Funding	Prop O Set Aside	Potential Funds From Other Sources*	Total Project Budget
Projects In Planning– Prop O Funding Request	\$0	\$0	\$0	\$0
Projects Recommended by AOC	\$0	\$0	\$0	\$0
Projects In Implementation	\$311,784,723	\$190,846,920	\$65,023,926*	\$512,296,797
TOTALS				
	\$311,784,723	\$190,846,920	\$65,023,926*	\$512,296,797
Prop O Total Project Obligation	\$502,631,643			

*Estimated grant funds/reimbursements that may be available

1.3.3.2 Program Budget Summary

The table on the following pages gives an updated program budget summary for Proposition O.

1.3.3.3 Project Funding Summary

The table on the following pages gives an updated project funding summary for Proposition O.

Project Title	Council / Mayor Approved	Approved Set-Asides	Future Needs	Cost Reductions	Prop O Budget & Funding
Albion Dairy Park - Land Acquisition - COMPLETED	\$ 17,560,000				\$ 17,560,000
Aliso Wash - Limekiln Creek Confluence Restoration	\$ -				\$ -
Boyle Heights Joint Use Community Center Improvements	\$ -				\$ -
Cabrillo Paseo Walkway/Bike Path - ON HOLD	\$ 1,337,696				\$ 1,337,696
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$ 17,000,000			\$ (2,297,114)	\$ 14,702,886
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$ 10,000,000			\$ (637,596)	\$ 9,362,404
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000				\$ 44,500,000
Cesar Chavez Ground Water Improvement	\$ 3,040,000				\$ 3,040,000
Echo Park Lake Rehabilitation	\$ 10,997,899	\$ 73,265,414			\$ 84,263,313
Grand Blvd. Tree Wells - COMPLETED	\$ 1,075,927				\$ 1,075,927
Hansen Dam Wetlands Restoration	\$ 2,220,702				\$ 2,220,702
Imperial Highway Sunken Median Stormwater BMP	\$ 2,723,403				\$ 2,723,403
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 8,000,000				\$ 8,000,000
La Cienega/Fairfax Stormwater BMP - CANCELED	\$ 7,667,887			\$ (6,999,728)	\$ 668,159
Los Angeles Zoo Parking Lot	\$ 13,904,243				\$ 13,904,243
Machado Lake-Phase I (Wilmington Drain)	\$ 2,200,613	\$ 15,741,921			\$ 17,942,534
Machado Lake Ecosystem Rehabilitation	\$ 10,124,312	\$ 89,399,585			\$ 99,523,897
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186				\$ 4,556,186
Oros Green Street - COMPLETED	\$ 386,000			\$ (188,400)	\$ 197,600
Peck Park Canyon Enhancement	\$ 6,190,000				\$ 6,190,000
Penmar Water Quality Improvement Phase I	\$ 20,754,800				\$ 20,754,800
Penmar Water Quality Improvement Phase II	\$ 2,830,200				\$ 2,830,200
Rosecrans Recreation Center Stormwater Enhancements	\$ 4,829,119				\$ 4,829,119
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377				\$ 6,814,377
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111				\$ 3,380,111
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036				\$ 20,634,036
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504				\$ 6,290,504
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 15,378,202				\$ 15,378,202
Strathern Pit Multiuse	\$ 17,800,000				\$ 17,800,000
Taylor Yard River Park - Parcel G2 Land Acquisition		\$ 12,440,000			\$ 12,440,000
Temescal Canyon Park Stormwater Phase I	\$ 14,947,435				\$ 14,947,435
Temescal Canyon Park Stormwater Phase II	\$ 3,698,565				\$ 3,698,565
Westchester Stormwater BMP	\$ 32,722,000				\$ 32,722,000
Westminster Dog Park Stormwater BMP	\$ 1,438,755				\$ 1,438,755
Westside Park Rainwater Irrigation	\$ 6,904,589				\$ 6,904,589
Total - Project Budget	\$ 321,907,561	\$ 190,846,920	\$ -	\$ (10,122,838)	\$ 502,631,643
City Staff - Program Related Budget					
Office of Accounting	\$ 217,696		\$ 678,000		\$ 895,696
Bureau of Contract Administration	\$ -		\$ -		\$ -
Bureau of Engineering	\$ 1,149,275		\$ 2,908,467		\$ 4,057,743
Bureau of Sanitation	\$ 1,816,646		\$ 3,527,979		\$ 5,344,625
Related Costs	\$ 1,163,933		\$ 2,465,525		\$ 3,629,458
Subtotal	\$ 4,347,551		\$ 9,579,972		\$ 13,927,522
Consultants - Program Related Budget					
Program Development/Implementation	\$ 600,000				\$ 600,000
Full Proposal Development	\$ 360,000				\$ 360,000
Subtotal	\$ 960,000				\$ 960,000
Total - Prop O Budget	\$ 327,215,112	\$ 190,846,920	\$ 9,579,972	\$ (10,122,838)	\$ 517,519,165
FUNDING SOURCES					
Funding Sources					
Bond Proceeds - First Sale	\$ 37,000,000				\$ 37,000,000
Bond Proceeds - First Sale (Interest Earned as of February 3, 2009)	\$ 2,869,235				\$ 2,869,235
Bond Proceeds - Second Sale	\$ 8,000,000				\$ 8,000,000
Bond Proceeds - Second Sale (Interest Earned as of February 3, 2009)	\$ 733,359				\$ 733,359
Bond Proceeds - Third Sale	\$ 101,000,000				\$ 101,000,000
Bond Proceeds - Third Sale (Interest Earned as of February 3, 2009)	\$ 559,542				\$ 559,542
Bond Proceeds - Future Sales			\$ 354,000,000		\$ 354,000,000
Bond Proceeds - Secured Grants (Received as of February 3, 2009)	\$ 950,000				\$ 950,000
Bond Proceeds - Secured Grants (Anticipated as of February 3, 2009)	\$ 18,687,500				\$ 18,687,500
Less Set-Aside for Future Arbitrage Payments		\$ (100,000)			\$ (100,000)
Sewer Construction and Maintenance (SCM)			\$ 7,000,000		\$ 7,000,000
Total - Funding Sources	\$ 169,799,636	\$ (100,000)	\$ 361,000,000	\$ -	\$ 530,699,636
Total - Funding Sources	\$ 530,699,636				\$ 530,699,636
Total - Prop O Budget	\$ (517,519,165)				\$ (517,519,165)
PROP O BUDGET (DEFICIT)/ SURPLUS	\$ 13,180,470				\$ 13,180,470

Project Title	Budget	Prop O Funding (with set asides)	Other Direct Funding	Potential Reimbursements	Source	Status
Albion Dairy Park - Land Acquisition - COMPLETED	\$ -	\$ 17,560,000	\$ -	\$ -	N/A	N/A
Cabrillo Paseo Walkway/Bike Path - ON HOLD	\$ 4,463,009	\$ 1,337,696	\$ 15,000	\$ -	Kaiser Foundation	Secured
			\$ 3,110,313	\$ -	TBD	LANLT to find funding or down scope project
Catch Basin Inserts and Coverings Phase I - COMPLETED	\$ 14,702,886	\$ 14,702,886	\$ -	\$ 600,000	Prop 40	Grant funding of \$600,000 received
Catch Basin Opening Screen Covers Phase II - COMPLETED	\$ 9,362,404	\$ 9,362,404	\$ -	\$ -	N/A	N/A
Catch Basin Opening Screen Covers Phase III	\$ 44,500,000	\$ 44,500,000	\$ -	\$ -	N/A	N/A
Cesar Chavez Ground Water Improvement	\$ 9,841,230	\$ 3,040,000	\$ 5,250,000	\$ -	DWP	Secured
			\$ 750,000	\$ -	CIWMB	Secured
			\$ 387,230	\$ -	UDAG	Secured
			\$ 414,000	\$ -	CIEP	Secured
Echo Park Lake Rehabilitation	\$ 84,263,313	\$ 84,263,313	\$ 600,000	\$ -	Prop K	Secured
Grand Blvd. Tree Wells - COMPLETED	\$ 1,075,927	\$ 1,075,927	\$ -	\$ 350,000	Prop 50-SMBRP	Secured. \$315,000 of grant funding received
Hansen Dam Wetlands Restoration	\$ 2,517,702	\$ 2,220,702	\$ 297,000	\$ -	Caltrans - FTIP	Secured by MRCA for Design
Imperial Highway Sunken Median Stormwater BMP	\$ 2,723,403	\$ 2,723,403	\$ -	\$ -	N/A	N/A
Inner Cabrillo Beach Bacterial Water Quality Improvement	\$ 16,000,000	\$ 8,000,000	\$ 8,000,000	\$ -	Port of Los Angeles	Secured
La Cienega Fairfax Stormwater BMP - CANCELED	\$ 668,159	\$ 668,159	\$ -	\$ -	N/A	Project canceled
Los Angeles Zoo Parking Lot	\$ 13,904,243	\$ 13,904,243	\$ -	\$ -	N/A	N/A
Machado Lake-Phase I (Wilmington Drain)	\$ 17,942,534	\$ 17,942,534	\$ -	\$ 4,387,500	Prop 50-IRWMP	Secured
Machado Lake Ecosystem Rehabilitation	\$ 99,523,897	\$ 99,523,897	\$ 1,000,000	\$ -	Prop K	TBD
Mar Vista Recreation Center Stormwater BMP	\$ 4,556,186	\$ 4,556,186	\$ -	\$ 1,777,838	American Recovery & Reinvestment Act (ARRA)	Grant funding of \$728,795 received
				\$ 300,000	Prop 50-SMBRP	Grant funding of \$300,000 received
Oros Green Street - COMPLETED	\$ 784,251	\$ 197,600	\$ 586,651	\$ -	Prop 13 & CWA 319th	Secured
Peck Park Canyon Enhancement	\$ 8,231,118	\$ 6,190,000	\$ 1,921,118	\$ -	Prop 50	Secured
			\$ 120,000	\$ -	Rec & Trails Grant	Secured
Penmar Water Quality Improvement (Phase I & II)	\$ 23,585,000	\$ 23,585,000	\$ -	\$ -	N/A	N/A
Rosecrans Recreation Center Stormwater Enhancements	\$ 6,754,033	\$ 4,829,119	\$ 568,690	\$ -	Prop K	Secured
			\$ 1,356,224	\$ -	TBD	Prop K to find funding or down scope project
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 1	\$ 6,814,377	\$ 6,814,377	\$ -	\$ 4,364,420	American Recovery & Reinvestment Act (ARRA)	\$108,256 of grant funding received; ARRA funding for Pkg. 2 is bundled with Pkg. 1
			\$ -	\$ 767,077	Prop 50-CBI	Grant funding of \$767,077 received
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 2	\$ 3,380,111	\$ 3,380,111	\$ -	\$ -	American Recovery & Reinvestment Act (ARRA)	ARRA funding for Pkg. 2 is bundled with Pkg. 1
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 3	\$ 20,634,036	\$ 20,634,036	\$ -	\$ 7,000,000	SCM Fund	Secured
Santa Monica Bay Low Flow Diversion Upgrades, Pkg. 4	\$ 6,290,504	\$ 6,290,504	\$ -	\$ -	Prop 50-CBI	Prop 50-CBI funding for Pkg. 4 is bundled with Pkg. 1
			\$ -	\$ 3,300,000	Prop 50-IRWMP	Secured
			\$ -	\$ 2,011,937	Prop 12 (RZH) - for Land Acquisition	Grant reimbursement of \$2,011,937 received
			\$ 1,344,221	\$ -	Prop 40 (RZH)	Secured
			\$ 3,739,707	\$ -	Collection System Settlement Agreement - Supplemental Environmental Project	Secured
South Los Angeles Wetlands Park (includes Site Readiness)	\$ 26,162,130	\$ 15,378,202	\$ 1,000,000	\$ -	Prop K - for Land Acquisition	Secured
			\$ 500,000	\$ -	Prop K	Pending
			\$ -	\$ 900,000	MTA - max potential reimbursement	Secured; \$194,523 of reimbursement received
			\$ -	\$ 200,000	EPA - Brownfields grant	Awarded
			\$ -	\$ 4,705,000	LA County Flood Control District	Secured
Strathern Pit Multiuse	\$ 22,505,000	\$ 17,800,000	\$ 4,705,000	\$ -	LA County Flood Control District	Secured
Taylor Yard River Park - Parcel G2 Land Acquisition	TBD	\$ 12,440,000	TBD	TBD	TBD	TBD
Temescal Canyon Park Stormwater BMP (Phase I & II)	\$ 18,646,000	\$ 18,646,000	\$ -	\$ -	N/A	N/A
Westchester Stormwater BMP	\$ 32,722,000	\$ 32,722,000	\$ -	\$ -	N/A	N/A
Westminster Dog Park Stormwater BMP	\$ 1,438,755	\$ 1,438,755	\$ -	\$ -	N/A	N/A
Westside Park Rainwater Irrigation	\$ 8,304,589	\$ 6,904,589	\$ -	\$ 2,000,000	Prop 50-SMBRP	The deviation and scope change are being negotiated with State
			\$ 900,000	\$ -	Quimby	Secured
			\$ 500,000	\$ -	Prop K	Pending
TOTALS	\$ 512,296,797	\$ 502,631,643	\$ 37,065,154	\$ 27,958,772		



2.0 SCHEDULE

2.1 Project Schedules

The following table summarizes the schedule status for projects in the Program Schedule Update and are grouped by project phase.



Description	Schedule Status		
	Ahead	On	Behind
Projects in Pre-Design			
Cabrillo Paseo Walkway/Bike Path*		N/A	
Penmar Water Quality Improvement Phase II		✓	
Temescal Canyon Park Stormwater BMP Phase II		✓	
Land Acquisition Projects			
Strathern Pit Multiuse*		✓*	
Taylor Yard River Park-Parcel G2 Land Acquisition*			✓*
Projects in Design			
Echo Park Lake Rehabilitation		✓	
Hansen Dam Wetlands Restoration*	✓*		
Machado Lake Ecosystem Rehabilitation	✓		
Machado Lake Phase I (Wilmington Drain)		✓	
Rosecrans Recreation Center Stormwater Enhancements*			✓*
Temescal Canyon Park Stormwater BMP Phase I			✓
Westchester Stormwater BMP		✓	
Projects in Bid & Award			
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 3		✓	
Penmar Water Quality Improvement Phase I		✓	
Projects in Construction			
Catch Basin Opening Screen Covers Phase III*		✓*	
Los Angeles Zoo Parking Lot	✓		
Mar Vista Recreation Center Stormwater BMP		✓	
Peck Park Canyon Enhancement		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1			✓
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 2		✓	
Santa Monica Bay Low Flow Diversion Upgrades Pkg. 4	✓		
South Los Angeles Wetlands Park		✓	
Westside Park Rainwater Irrigation	✓		
Projects in Post Construction			
Cesar Chavez Ground Water Improvement* (a.k.a. Sheldon Arleta)			✓
Imperial Highway Sunken Median Stormwater BMP	✓		
Westminster Dog Park Stormwater BMP		✓	
Projects Completed			
Albion Dairy Park – Land Acquisition*			
Catch Basin Inserts and Coverings Phase I			
Catch Basin Opening Screen Covers Phase II			
Grand Blvd. Tree Wells			
Inner Cabrillo Beach Bacterial Water Quality Improvement*			
Oros Green Street			

*Schedule not controlled by Prop O

2.2 Program Master Schedule

See attached

Proposition O Program Master Schedule May 2010



*TMDL Project



3.0 PROP O PROGRAM BUDGET

3.1 Budget vs. Actual Expenditure

Project	Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Albion Dairy Park Land Acquisition				
Land Acquisition	\$17,560,000		\$0	\$17,474,154
Funding Category 2: Pre-Design/Design	\$0		\$0	\$47,604
Water Conservation, Drinking Water	\$0		\$0	\$0
And Source Protection Projects	\$0		\$0	\$0
Sub-total	\$17,560,000	\$17,560,000	\$0	\$17,521,758
Cabrito Paseo Walkway/Bike Path				
Land Acquisition	\$0		\$0	\$0
Funding Category 3: Pre-Design/Design	\$221,674		\$0	\$0
Flood Water Reduction, River and	\$1,007,558		\$0	\$0
Neighborhood Parks	\$108,464		\$0	\$0
Sub-total	\$1,337,696	\$0	\$0	\$0
Catch Basin Inserts and Coverings Ph I				
Land Acquisition	\$0		\$0	\$0
Funding Category 1 : Pre-Design/Design Cost	\$286,470		\$0	\$286,470
River, Lakes, Beaches, Bays and	\$14,297,802		\$0	\$14,202,869
Ocean Water Quality Projects	\$118,614		\$0	\$118,614
Sub-total	\$14,702,886	\$14,607,953	\$0	\$14,607,953
Catch Basin Opening Screen Covers Ph II				
Land Acquisition	\$0		\$0	\$0
Funding Category 1 : Pre-Design/Design Cost	\$0		\$0	\$0
River, Lakes, Beaches, Bays and	\$9,362,404		\$0	\$9,246,965
Ocean Water Quality Projects	\$0		\$0	\$0
Sub-total	\$9,362,404	\$9,246,965	\$0	\$9,246,965
Catch Basin Opening Screen Covers Ph III				
Land Acquisition	\$0		\$0	\$0
Funding Category 1: Pre-Design/Design	\$250,000		\$0	\$0
River, Lakes, Beaches, Bays and	\$42,025,000		\$630,460	\$17,606,058
Ocean Water Quality Projects	\$2,225,000		\$0	\$0
Sub-total	\$44,500,000	\$30,002,260	\$630,460	\$17,606,058
Cesar Chavez Ground Water Improvement				
Land Acquisition	\$212		\$0	\$0
Funding Category 2: Pre-Design/Design Cost	\$663,238		\$0	\$0
Water Conservation, Drinking Water	\$1,805,050		\$0	\$1,815,625
And Source Protection Projects	\$571,500		\$0	\$0
Sub-total	\$3,040,000	\$3,039,743	\$0	\$1,815,625
Echo Park Lake Rehabilitation				
Land Acquisition	\$0		\$0	\$0
Funding Category 1 : Pre-Design/Design	\$10,997,899		\$0	\$2,926,148
River, Lakes, Beaches, Bays and	\$64,693,522		\$0	\$0
Ocean Water Quality Projects	\$8,571,892		\$0	\$0
Sub-total	\$84,263,313	\$10,997,899	\$0	\$2,926,148
Grand Blvd. Tree Wells				
Land Acquisition	\$0		\$0	\$0
Funding Category 1 : Pre-Design/Design Cost	\$140,590		\$0	\$196,021
River, Lakes, Beaches, Bays and	\$827,000		\$0	\$382,444
Ocean Water Quality Projects	\$108,337		\$0	\$0
Sub-total	\$1,075,927	\$702,264	\$0	\$578,465



Project	Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Hansen Dam Wetland Restoration				
Funding Category 3: Flood Water Reduction, River and Neighborhood Parks	Land Acquisition \$0 Pre-Design/Design \$395,835 Construction Cost \$1,583,400 Construction Management \$241,467		\$0 \$0 \$0 \$0	\$0 \$0 \$0 \$0
Sub-total	\$2,220,702	\$20,000	\$0	\$0
Imperial Hwy Sunken Median Stormwater BMP				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$334,200 Construction Cost \$2,217,703 Construction Management \$171,500		\$0 \$0 \$41,329 \$342	\$0 \$315,123 \$41,329 \$457,721
Sub-total	\$2,723,403	\$1,936,123	\$41,671	\$814,173
Inner Cabrillo Beach Bacterial Water Quality Improvement				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition N/A Pre-Design/Design \$347,826 Construction Cost \$6,956,522 Construction Management \$695,652		N/A \$0 \$0 \$0	N/A \$0 \$6,906,550 \$0
Sub-total	\$8,000,000	\$8,000,000	\$0	\$6,906,550
La Cienega/Fairfax Stormwater BMP (Canceled)				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$668,159 Construction Cost \$0 Construction Management \$0		\$0 \$0 \$0 \$0	\$0 \$621,752 \$0 \$0
Sub-total	\$668,159	\$621,752	\$0	\$621,752
LA Zoo Parking Lot				
Funding Category 1: River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$1,743,743 Construction Cost \$11,129,500 Construction Management \$1,031,000		\$0 \$0 \$279,676 \$0	\$0 \$860,237 \$517,769 \$0
Sub-total	\$13,904,243	\$9,605,000	\$279,676	\$1,378,006
Machado Lake - Phase I (Wilmington Drain)				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$2,200,613 Construction Cost \$14,383,863 Construction Management \$1,358,058		\$0 \$119,463 \$0 \$0	\$0 \$1,765,299 \$0 \$0
Sub-total	\$17,942,534	\$4,068,956	\$119,463	\$1,765,299
Machado Lake Ecosystem Rehabilitation				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$12,989,683 Construction Cost \$76,409,901 Construction Management \$10,124,313		\$0 \$151,278 \$0 \$0	\$0 \$4,684,445 \$0 \$0
Sub-total	\$99,523,897	\$6,895,423	\$151,278	\$4,684,445
Mar Vista Recreation Center Stormwater BMP				
Funding Category 1 : River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Land Acquisition \$0 Pre-Design/Design \$753,655 Construction Cost \$3,425,704 Construction Management \$376,827		\$0 \$0 \$278,100 \$0	\$0 \$733,785 \$1,358,657 \$180,857
Sub-total	\$4,556,186	\$4,467,642	\$278,100	\$2,273,299
Oros Green Street				
Funding Category 4: Stormwater Capture, Clean-Up and Re-Use Projects	Land Acquisition \$0 Pre-Design/Design \$0 Construction Cost \$117,600 Construction Management \$80,000		\$0 \$0 \$0 \$0	\$0 \$0 \$0 \$197,600
Sub-total	\$197,600	\$197,600	\$0	\$197,600



Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Peck Park Canyon Enhancement					
	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$477,551		\$6,929	\$1,148,954
Flood Water Reduction, River and	Construction Cost	\$5,475,338		\$0	\$0
Neighborhood Parks	Construction Management	\$237,111		\$0	\$37,197
	Sub-total	\$6,190,000	\$6,190,000	\$6,929	\$1,186,151
Penmar Water Quality Improvement Phase I					
	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$2,395,140		\$0	\$1,627,928
Water Conservation, Drinking Water	Construction Cost	\$16,808,000		\$0	\$0
And Source Protection Projects	Construction Management	\$1,551,660		\$0	\$0
	Sub-total	\$20,754,800	\$19,626,684	\$0	\$1,627,928
Penmar Water Quality Improvement Phase II					
	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$326,600		\$0	\$0
Water Conservation, Drinking Water	Construction Cost	\$2,292,000		\$0	\$0
And Source Protection Projects	Construction Management	\$211,600		\$0	\$0
	Sub-total	\$2,830,200	\$0	\$0	\$0
Rosecrans Recreation Center Stormwater Enhancements					
	Land Acquisition	\$0		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$767,095		\$0	\$415
Flood Water Reduction, River and	Construction Cost	\$3,722,692		\$0	\$0
Neighborhood Parks	Construction Management	\$339,332		\$0	\$0
	Sub-total	\$4,829,119	\$510,415	\$0	\$415
Santa Monica Bay Low Flow Diversion Upgrades P 1					
	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$1,097,819		\$0	\$492,117
River, Lakes, Beaches, Bays and	Construction Cost	\$4,949,401		\$272,372	\$1,732,353
Ocean Water Quality Projects	Construction Management	\$767,157		\$7,716	\$154,218
	Sub-total	\$6,814,377	\$6,328,981	\$280,088	\$2,378,688
Santa Monica Bay Low Flow Diversion Upgrades P 2					
	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$544,547		\$0	\$396,170
River, Lakes, Beaches, Bays and	Construction Cost	\$2,455,034		\$0	\$361,511
Ocean Water Quality Projects	Construction Management	\$380,530		\$3,995	\$87,903
	Sub-total	\$3,380,111	\$2,091,218	\$3,995	\$845,584
Santa Monica Bay Low Flow Diversion Upgrades P 3					
	Land Acquisition	\$2,000,000		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$3,324,213		\$0	\$1,700,757
River, Lakes, Beaches, Bays and	Construction Cost	\$13,255,258		\$0	\$0
Ocean Water Quality Projects	Construction Management	\$2,054,565		\$5,270	\$5,270
	Sub-total	\$20,634,036	\$19,099,769	\$5,270	\$1,706,027
Santa Monica Bay Low Flow Diversion Upgrades P 4					
	Land Acquisition	\$0		\$0	\$0
Funding Category 1 :	Pre-Design/Design	\$1,013,421		\$69	\$574,876
River, Lakes, Beaches, Bays and	Construction Cost	\$4,568,903		\$0	\$1,330,630
Ocean Water Quality Projects	Construction Management	\$708,180		\$25,326	\$96,327
	Sub-total	\$6,290,504	\$5,134,245	\$25,395	\$2,001,833
South Los Angeles Wetlands Park (includes Site Readiness)					
	Land Acquisition	\$2,011,937		\$0	\$0
Funding Category 3:	Pre-Design/Design Cost	\$1,638,000		\$0	\$2,224,277
Flood Water Reduction, River and	Construction Cost	\$10,422,602		\$49,286	\$606,057
Neighborhood Parks	Construction Management	\$1,305,663		\$2,681	\$11,038
	Sub-total	\$15,378,202	\$13,374,782	\$51,967	\$2,841,372



Project		Prop O Budget	Prop O Appropriation	Prop O Expenditures for May	Prop O Total Expenditures
Strathern Pit Multiuse	Land Acquisition	\$10,000,000		\$0	\$0
Funding Category 3:	Pre-Design/Design	\$0		\$0	\$0
Flood Water Reduction, River and Neighborhood Parks	Construction Cost	\$7,800,000		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$17,800,000	\$10,000,000	\$0	\$0
Taylor Yard River Park - Parcel G2 Land Acquisition	Land Acquisition	\$12,442,300		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$0		\$0	\$0
River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Construction Cost	\$0		\$0	\$0
	Construction Management	\$0		\$0	\$0
	Sub-total	\$12,442,300	\$0	\$0	\$0
Temescal Canyon Park Stormwater BMP Phase I	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$1,725,352		\$16,140	\$1,938,065
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost	\$12,104,809		\$0	\$11,147
	Construction Management	\$1,117,274		\$0	\$0
	Sub-total	\$14,947,435	\$3,176,918	\$16,140	\$1,949,212
Temescal Canyon Park Stormwater BMP Phase II	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$426,918		\$0	\$0
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost	\$2,995,191		\$0	\$0
	Construction Management	\$276,456		\$0	\$0
	Sub-total	\$3,698,565	\$0	\$0	\$0
Westchester Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 2:	Pre-Design/Design	\$3,776,050		\$0	\$2,055,821
Water Conservation, Drinking Water And Source Protection Projects	Construction Cost	\$26,500,000		\$0	\$0
	Construction Management	\$2,445,950		\$0	\$0
	Sub-total	\$32,722,000	\$3,135,219	\$0	\$2,055,821
Westminster Dog Park Stormwater BMP	Land Acquisition	\$0		\$0	\$0
Funding Category 4:	Pre-Design/Design	\$169,577		\$0	\$224,005
Stormwater Capture, Clean-Up and Re-Use Projects	Construction Cost	\$1,159,000		\$7,367	\$248,811
	Construction Management	\$110,178		\$1,171	\$43,147
	Sub-total	\$1,438,755	\$927,922	\$8,538	\$515,963
Westside Park Rainwater Irrigation Project	Land Acquisition	\$0		\$0	\$0
Funding Category 1:	Pre-Design/Design	\$747,945		\$3,460	\$679,695
River, Lakes, Beaches, Bays and Ocean Water Quality Projects	Construction Cost	\$5,756,644		\$0	\$0
	Construction Management	\$400,000		\$0	\$0
	Sub-total	\$6,904,589	\$6,904,589	\$3,460	\$679,695
PROJECTS SUBTOTAL		\$502,633,943	\$218,480,322	\$1,902,430	\$100,732,785
Consultant Cost – Program Related Budget					
Program Development	\$600,000	\$599,684		\$0	\$590,359
Full Proposal Development	\$360,000	\$360,000		\$0	\$349,153
City Staff - Program Related Budget*					
Office of Accounting	\$895,696	\$223,874		\$0	\$221,319*
Bureau of Engineering	\$4,057,743	\$3,663,208		\$0	\$2,971,991*
Bureau of Contract Administration	**	\$618,265		\$0	\$208,855*
Bureau of Sanitation	\$5,344,625	\$3,147,780		\$0	\$2,907,830*
Indirect Cost	\$3,629,458	\$2,719,803		\$0	\$2,211,081*
PROGRAM TOTAL		\$517,519,165	\$229,802,936	\$1,902,430	\$110,193,373

*Appropriations and expenditures represent Program and Project related City Staff Cost

**No Program related Budget



4.0 PROJECT STATUS REPORT

4.1 Project Status Report








A brief status report for each project is provided on the following pages. The report identifies key project information, the planned scope of work, progress date, updated construction costs and percentage complete for all Proposition O projects.

The Percentage Complete at the far right hand column of the diagram uses a color-coding system to designate the current phase of each project.













Turquoise	Pre-Design
Yellow	Right of Way Acquisition/ Land Acquisition
Red	Design
Violet	Bid and Award
Green	Construction
Blue	Post Construction

Progress for each project is tracked by a color-coded pie chart. The color-coding system shows work completed in the darker shade of each color and the lighter shade denotes work to be completed. For example, if a project is in design the pie chart begins as light red. As progress is made, a darker red will indicate the approximate percentage of design work completed to date.











PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE						
Albion Dairy Park - Land Acquisition 1739 N. Albion Street 	CD 1 - Ed P. Reyes Designer: N/A Contractor: N/A Proj. Mgr.: Kendrick Okuda Contact #: 213-485-1165 Photo of Project Site	Acquire a parcel of land adjacent to the LA River as part of LA River Revitalization Master Plan. COMPLETED Funding: Prop O & TBD	The Purchase and Sale Agreement was executed on 10/2/09. Escrow closed on 10/23/09. Park land acquisition is complete.	Est. Prop O Constr. Cost: TBD Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: TBD	 100% <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
Cabrito Paseo Walkway/Bike Path btwn Marson St. and Raymer St. 	CD 6 - Tony Cárdenas Designer: TBD Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Site Plan	Implement stormwater best management practices including: installation of bioswales, trash capture devices, tree wells to aid in filtration, and a "SMART" irrigation system. ON HOLD Funding: Prop O, Kaiser Foundation, & LANLT	Project is on hold due to funding issues. The Los Angeles Neighborhood Land Trust (LANLT) is unable to secure additional \$3 million in funds needed to complete the project. LANLT requested to withdraw their request for project funding.	Est. Prop O Constr. Cost: \$1,007,558 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: N/A	 0% <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
Catch Basin Inserts and Covers Phase I Citywide 	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Insert	Install 8,000 inserts and 6,000 screens in the high trash generation areas, in the City, to achieve 20% trash reduction in the Ballona Creek and Los Angeles River Watersheds. COMPLETED Funding: Prop O & Prop 40	This project is complete.	Prop O Constr. Cost: \$14,900,000 Payment to date: \$14,202,869 Construction Completion Date: SEP 2007	 100% <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
Catch Basin Opening Screen Covers Phase II Citywide 	CD: All Designer: Bureau of Sanitation Contractor: Various Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958 Photo of Catch Basin Screen Cover	Install approximately 6,400 screens in medium trash generation areas, in the City, to increase trash reduction from 20% (accomplished in Phase 1) to 30% trash reduction in Ballona Creek and LA River Watersheds. COMPLETED Funding: Prop O	This project is complete.	Prop O Constr. Cost: \$9,400,000 Payment to date: \$9,246,965 Construction Completion Date: OCT 2007	 100% <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Catch Basin Opening Screen Covers Phase III Citywide 	CD: All Designer: Bureau of Sanitation Contractor: West Coast Construction Proj. Mgr.: Alfredo Magallanes Contact #: 213-485-3958	Retrofit of approximately 34,000 catch basins with opening screen covers and 2,000 inserts. Includes City-owned catch basins not covered in Phases I & II, as well as all State and County catch basins within the City.	16,339 screen covers have been installed.	Prop O Constr. Cost: \$42,025,000 Orig. Const. Contr.: \$42,025,000 CO's to date: 0 Rev. Constr. Contr.: \$42,025,000 Payment to date: \$16,155,342 Master Sch. Constr. Completion Date: FEB 2012	 54% 
Cesar Chavez Ground Water Improvement 12455 Wicks Street 	CD 6 - Tony Cárdenas Designer: Kleinfelder/Geosyntec Contractor: Environmental Construction Proj. Mgr.: Fang Chang Contact #: 213-978-1896	Retrofit existing gas collection system, install new flare & restore capacity in adjacent Tujunga Spreading Grounds through renovation of closed collection system.	The board report to the Board of Public Works to accept the construction contract is being prepared.	Prop O Constr. Cost: \$1,805,050 Orig. Const. Contr.: \$7,471,676 CO's to date: \$727,278 Rev. Constr. Contr.: \$8,198,954 Payment to date: \$7,131,597 Construction Completion Date: OCT 2009	 50% 
Echo Park Lake Rehabilitation 751 Echo Park Avenue 	CD 13 - Eric Garcetti Designer: Black & Veatch Contractor: TBD Proj. Mgr.: Alfred Mata Contact #: 213-847-0346	Construct in-lake basin improvements, in-lake vegetation and habitat improvements, and parkland structural best management practices.	The Draft EIR is expected to be issued for public review in June 2010.	Est. Prop O Constr. Cost: \$64,693,522 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: MAR 2013	 96% 
Grand Blvd. Tree Wells Intersection Grand & Riviera 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Andrew Papac & Sons Proj. Mgr.: Andy Flores Contact #: 213-485-4496	Install seven stormwater bioretention filters in a high-density residential and commercial corridor in the Venice area to treat runoff from 6.8 acres.	This project is complete.	Prop O Constr. Cost: \$501,797 Orig. Const. Contr.: \$401,797 CO's to date: (\$19,353) Rev. Constr. Contr.: \$382,444 Payment to date: \$382,444 Construction Completion Date: JUL 2009	 100% 

COMPLETED











PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Hansen Dam Wetlands Restoration Osborne Street @ Foothill Blvd. 	CD 7 - Richard Alarcón Designer: MRCA Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Stormwater runoff from three existing parking lots will be sent through newly constructed sediment forebays for removal of trash & sediments prior to wetlands discharge.	The 100% design plan is being prepared. The haul route hearing will be scheduled at the Department of Building and Safety.	Est. Prop O Constr. Cost: \$1,583,388 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: FEB 2012	84% 
Imperial Hwy Sunken Median Stormwater BMP Pershing Drive to California Street 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Park West Landscape Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Photo of Existing Median	Includes one 200-foot long grass swale, one 250-foot long infiltration trench (7'D x 10'W) with native vegetation along the full length of the median, & local regrading to reduce ponding in the median at Main St.	Project is in the post-construction phase.	Prop O Constr. Cost: \$589,794 Orig. Const. Contr.: \$512,864 CO's to date: (\$9,098) Rev. Constr. Contr.: \$503,766 Payment to date: \$780,836 Master Sch. Constr. Completion Date: NOV 2009	23% 
Inner Cabrillo Beach Bacterial Water Quality Improvement San Pedro Shore/W. Harbor 	CD 15 - Janice Hahn Designer: DMJM (Port of Los Angeles) Contractor: L.A. Deepening Constructors Proj. Mgr.: John Saldin Contact #: 213-485-1411 Photo of New Sand Placement	Recontour recreational beach and replace beach sand to prevent flooding, promote drainage and sand flushing to improve water quality. Project is being constructed by the Harbor Dept. Prop O is funding up to \$8.0 M.	This project is complete.	Prop O Constr. Cost: \$6,956,522 Orig. Const. Contr.: \$16,000,000 CO's to date: 0 Rev. Constr. Contr.: \$16,000,000 Payment to date: \$6,906,032 Master Sch. Constr. Completion Date: JUL 2009	100% 
La Cienega/Fairfax Stormwater BMP 2800 S. Fairfax Avenue 	CD 10 - Herb J. Wesson, Jr. Designer: PSOMAS Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Construct flow diversion, lift-station, hydrodynamic separator, underground tank, bio-retention area, storage tank, effluent pump station, recirculation pump system and an overflow system.	On 4/1/09, City Council canceled this project. The Westside Park Rainwater Irrigation project was approved to replace it.	Est. Prop O Constr. Cost: \$5,617,500 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: APR 2010	













COMPLETED

CANCELED











PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<p>LA Zoo Parking Lot</p> <p>5333 Zoo Drive</p> 	<p>CD 4 - Tom LaBonge</p> <p>Designer: Tetra Tech</p> <p>Contractor: Pima Co.</p> <p>Proj. Mgr.: Iftekhar Ahmed</p> <p>Contact #: 213-485-5875</p>	<p>Construct stormwater best management practices including trash capture devices, porous pavement and bioswales at the Zoo Parking Lot.</p>	<p>The project continues in the construction phase.</p>	<p>Est. Prop O Constr. Cost: \$4,650,096</p> <p>Orig. Const. Contr.: \$4,227,360</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: \$4,227,360</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: SEPT 2011</p>	<p>17%</p> 
<p>Machado Lake-Phase I (Wilmington Drain)</p> <p>PCH & Vermont Avenue</p> 	<p>CD 15 - Janice Hahn</p> <p>Designer: CDM</p> <p>Contractor: TBD</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p>	<p>Install trash netting systems, install smart irrigation in landscaped areas, use biofilters or similar vegetated BMPs, and recontour and align the channel.</p>	<p>The Draft EIR public review period ended on 5/3/10. The Final EIR is being prepared.</p>	<p>Est. Prop O Constr. Cost: \$14,383,863</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: OCT 2012</p>	<p>86%</p> 
<p>Machado Lake Ecosystem Rehabilitation</p> <p>PCH & Vermont Avenue</p> 	<p>CD 15 - Janice Hahn</p> <p>Designer: CDM</p> <p>Contractor: TBD</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p>	<p>In-lake rehabilitation techniques, riparian system enhancements, and treatment best management practices.</p>	<p>The Draft EIR public review period ended on 5/3/10. The Final EIR is being prepared.</p>	<p>Est. Prop O Constr. Cost: \$76,409,901</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: JULY 2014</p>	<p>58%</p> 
<p>Mar Vista Recreation Center Stormwater BMP</p> <p>11430 W. Woodbine</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: LA Engineering Inc.</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p>	<p>Construction of a stormwater lift station, hydrodynamic separator, underground detention tank, chlorination facility, final effluent pump station, recirculation pump, and overflow piping at Mar Vista Park.</p>	<p>The project continues in the construction phase.</p>	<p>Prop O Constr. Cost: \$2,790,120</p> <p>Orig. Const. Contr.: \$2,340,120</p> <p>CO's to date: \$42,035</p> <p>Rev. Constr. Contr.: \$2,382,155</p> <p>Payment to date: \$1,080,557</p> <p>Master Sch. Constr. Completion Date: MAY 2010</p>	<p>95%</p> 











PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Oros Green Street between Blake Avenue & LA River 	CD 13 - Eric Garcetti Designer: North East Trees (NET) Contractor: Street Services Proj. Mgr.: Dean Harding Contact #: 213-473-4242 Photo of New Sidewalk & Stormwater Gardens	Construct five curb side "stormwater gardens" in street parkway and a large infiltration gallery beneath Steelhead Park. Funding: Prop O, Prop 13 & CWA	This project is complete.	\$300,000 Orig. Const. Contr.: N/A CO's to date: 0 Rev. Constr. Contr.: \$300,000 Payment to date: \$117,600 Construction Completion Date: AUG 2007 Master Sch. Constr. Completion Date: MAY 2010	 100% 
Peck Park Canyon Enhancement 560 N. Western Avenue 	CD 15 - Janice Hahn Designer: Tetra Tech Contractor: C.S. Legacy Construction, Inc. Proj. Mgr.: John Saldin Contact #: 213-485-1411 Proposed Project Layout	Install vegetated bio-swales, infiltration strips, stormwater catch basins, armoring and re-vegetation for bank stabilization, and a step pool channel in Peck Park. Funding: Prop O, Prop 50 & Rec and Trails Grant	Construction work, including trail improvements, parking lot improvements, drainage swales, bioretention basins, bridge abutments, and the removal of trash and selected vegetation, continues.	Prop O Constr. Cost: \$2,560,641 Orig. Const. Contr.: \$3,636,946 CO's to date: N/A Rev. Constr. Contr.: \$3,636,946 Payment to date: N/A Master Sch. Constr. Completion Date: MAY 2011	 29% 
Penmar Water Quality Improvement Phase I 1341 Lake Street 	CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: TBD Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Proposed Project Layout	Capture & treat dry/wet weather runoff. Dry weather runoff to be diverted to sanitary sewer for treatment. Wet weather runoff to be diverted to the underground storage tank for discharge to sanitary sewer. Funding: Prop O	The project continues in the bid and award phase.	Est. Prop O Constr. Cost: \$16,808,000 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: JUL 2012	 60% 
Penmar Water Quality Improvement Phase II 1341 Lake Street 	CD 11 - Bill Rosendahl Designer: Brown & Caldwell Contractor: TBD Proj. Mgr.: Andy Flores Contact #: 213-485-4496 Proposed Project Layout	Install a water treatment system for the purpose of reusing collected stormwater for irrigation. Funding: Prop O	The project continues in the pre-design phase.	Est. Prop O Constr. Cost: \$2,292,000 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2012	 81% 







PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE						
<p>Rosecrans Rec. Center Stormwater Enhancements</p> <p>15000 S. Vermont Avenue</p>  <p>Proposed Project Layout</p>	<p>CD 15 - Janice Hahn</p> <p>Designer: Withers & Sandgren</p> <p>Contractor: TBD</p> <p>Proj. Mgr.: Ray Araujo</p> <p>Contact #: 213-473-9717</p>	<p>Install "SMART" irrigation system, bioswales, vegetated retention basins, infiltration basins, synthetic soccer field, decomposed granite pathway, and landscaping.</p>	<p>Project is in the final design phase.</p>	<p>Est. Prop O Constr. Cost: \$3,722,692</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: MAY 2012</p>	<p>66%</p>  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 1</p> <p>PCH Several Locations</p>  <p>Photo of Marquez Ave. LFD</p>	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: LA Engineering, Inc.</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p>	<p>Upgrade Marquez, Bay Club, Thornton, Venice Pavilion, and Imperial Low Flow Diversion systems to divert both summer and winter dry-weather flows, in order to comply with the bacteria TMDL winter dry-weather regulations.</p>	<p>The project continues in the construction phase.</p>	<p>Prop O Constr. Cost: \$3,327,000</p> <p>Orig. Const. Contr.: \$3,024,545</p> <p>CO's to date: \$0</p> <p>Rev. Constr. Contr.: \$3,024,545</p> <p>Payment to date: \$1,459,981</p> <p>Master Sch. Constr. Completion Date: JUL 2010</p>	<p>78%</p>  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 2</p> <p>At Temescal Canyon Park</p>  <p>Proposed Improvements at Temescal Cynyn LFD</p>	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: LA Engineering, Inc.</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p>	<p>Upgrade the existing Temescal Canyon Low Flow Diversion System to comply with the bacteria TMDL winter dry weather regulations.</p>	<p>The project continues in the construction phase.</p>	<p>Prop O Constr. Cost: \$1,327,440</p> <p>Orig. Const. Contr.: \$1,207,440</p> <p>CO's to date: \$0</p> <p>Rev. Constr. Contr.: \$1,207,440</p> <p>Payment to date: \$361,511</p> <p>Master Sch. Constr. Completion Date: OCT 2010</p>	<p>71%</p>  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 3</p> <p>Along PCH</p>  <p>Photo of Relief Sewer Location</p>	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: TBD</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p>	<p>Construct a relief sewer (CIRS) to the Coastal Interceptor Sewer in order to comply with the bacteria TMDL winter dry-weather regulations.</p>	<p>The project continues in the bid and award phase. Bids were received from seven contractors on 5/19/10.</p>	<p>Est. Prop O Constr. Cost: \$13,255,258</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: OCT 2012</p>	<p>56%</p>  <table border="1"> <tr> <td>Pre Design</td> <td>Land Acquire</td> <td>Design</td> <td>Bid & Award</td> <td>Const</td> <td>Post Const</td> </tr> </table>	Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const
Pre Design	Land Acquire	Design	Bid & Award	Const	Post Const						





PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
<p>Santa Monica Bay Low Flow Diversion Upgrades Pkg 4</p> <p>Will Rogers Beach Parking Lot</p> 	<p>CD 11 - Bill Rosendahl</p> <p>Designer: PSOMAS</p> <p>Contractor: Griffith Company</p> <p>Proj. Mgr.: Andy Flores</p> <p>Contact #: 213-485-4496</p>	<p>This project will upgrade the existing Low Flow Diversion System at Santa Monica Canyon and Palisades Park Low Flow Diversion System. Upgrades include pump and electrical upgrades and automatic control from Venice Pump Plant.</p>	<p>The project continues in the construction phase.</p>	<p>Prop O Constr. Cost: \$2,507,000</p> <p>Orig. Const. Contr.: \$2,279,000</p> <p>CO's to date: \$0</p> <p>Rev. Constr. Contr.: \$2,279,000</p> <p>Payment to date: \$1,090,989</p> <p>Master Sch. Constr. Completion Date: APR 2011</p>	<p>73%</p> 
<p>South Los Angeles Wetlands Park</p> <p>54th St & Avalon Boulevard</p> 	<p>CD 9 - Jan Perry</p> <p>Designer: PSOMAS</p> <p>Contractor: Ford E.C., Inc.</p> <p>Proj. Mgr.: John Saldin</p> <p>Contact #: 213-485-1411</p>	<p>Construct a wetlands park at 54th St. and Avalon Blvd to improve area stormwater quality, and provide recreational space for the surrounding community.</p>	<p>The contractor is mobilizing on-site. Office trailers have been delivered and temporary fencing has been installed.</p>	<p>Prop O Constr. Cost: \$3,252,000</p> <p>Orig. Const. Contr.: \$6,370,000</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Master Sch. Constr. Completion Date: DEC 2011</p>	<p>15%</p> 
<p>Strathern Pit Multiuse</p> <p>8175 & 8216 Fair Avenue</p> 	<p>CD 6 - Tony Cárdenas</p> <p>Designer: LA County</p> <p>Contractor: TBD</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p>	<p>Acquire the land necessary to convert a 30-acre gravel pit site into a multipurpose facility dedicated to stormwater retention and reuse.</p>	<p>Los Angeles County Department of Public Works continues to pursue land acquisition.</p>	<p>Est. Prop O Acquisition Cost: \$10,000,000</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Expected Acquisition Date: TBD</p>	<p>96%</p> 
<p>Taylor Yard River Park - Parcel G2 Land Acquisition</p> <p>2850 Kerr Street</p> 	<p>CD 1 - Ed P. Reyes</p> <p>Designer: N/A</p> <p>Contractor: N/A</p> <p>Proj. Mgr.: Alfred Mata</p> <p>Contact #: 213-847-0346</p>	<p>Acquire a parcel of land adjacent to the LA River as part of Revitalization Master Plan. \$25M in Prop O funds must be augmented. CD 1 leads purchase negotiations (coordination with Trust for Public Land).</p>	<p>Land acquisition is in negotiation.</p>	<p>Est. Prop O Acquisition Cost: \$12,440,000</p> <p>Orig. Const. Contr.: N/A</p> <p>CO's to date: N/A</p> <p>Rev. Constr. Contr.: N/A</p> <p>Payment to date: N/A</p> <p>Expected Acquisition Date: TBD</p>	<p>85%</p> 



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Temescal Canyon Park Stormwater BMP Ph I 15900 Pacific Coast Highway 	CD 11 - Bill Rosendahl Designer: AECOM Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Divert stormwater from an existing storm drain to Temescal Canyon Park for treatment by a hydrodynamic separator, underground detention tank and diversion to a sanitary sewer for treatment at treatment plant. Funding: Prop O	Community meeting to be scheduled for July 2010. The Local Coastal Development Permit is in progress.	Est. Prop O Constr. Cost: \$12,104,809 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: OCT 2012	 47% 99%
Temescal Canyon Park Stormwater BMP Ph II 15900 Pacific Coast Highway 	CD 11 - Bill Rosendahl Designer: AECOM Contractor: TBD Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875 Proposed Project Layout	Phase II of the Temescal Canyon Park Stormwater BMP Project proposes the construction of an onsite stormwater treatment / disinfection system. The treated stormwater is to be used for landscape irrigation. Funding: Prop O	The project continues in the pre-design phase.	Est. Prop O Constr. Cost: \$2,995,191 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: SEP 2012	 83%
Westchester Stormwater BMP Los Angeles World Airport 	CD 11 - Bill Rosendahl Designer: AECOM Contractor: TBD Proj. Mgr.: Salem Garawi Contact #: 213-847-0345 Proposed Project Layout	Capture and treat stormwater runoff from three existing stormdrains through the project BMP elements, including Trash Net System, Underground Detention Tank and Underground Infiltration Facility. Funding: Prop O	BOS staff is working with LAWA to finalize the lease agreement of the project site.	Est. Prop O Constr. Cost: \$26,500,000 Orig. Const. Contr.: N/A CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: SEP 2012	 33%
Westminster Dog Park Stormwater BMP 1203 South Main Street 	CD 11 - Bill Rosendahl Designer: PSOMAS Contractor: Fleming Environmental, Inc. Proj. Mgr.: Salem Garawi Contact #: 213-847-0345 Photo of Existing Dog Park	Includes installation of a modular constructed wetland (bioremediation filter), so that on-site runoff will be captured and treated prior to discharging into the storm drain system. Funding: Prop O	The Statement of Completion, which was issued on 3/30/10, marks the beginning of the contractor's ninety-day maintenance warranty period.	Prop O Constr. Cost: \$385,330 Orig. Const. Contr.: \$285,330 CO's to date: \$5,769 Rev. Constr. Contr.: \$291,099 Payment to date: \$241,444 Master Sch. Constr. Completion Date: FEB 2010	 67%



PROJECT	CONTACTS	PLANNED SCOPE	MONTHLY UPDATE	CONSTRUCTION COST	PERCENT COMPLETE
Westside Park Rainwater Irrigation	CD 10 - Herb J. Wesson, Jr. Designer: PSOMAS Contractor: PPC Construction, Inc. Proj. Mgr.: Iftekhar Ahmed Contact #: 213-485-5875	Treat pollutants from on-site and off-site stormwater by installing a stormwater lift station, a subsurface irrigation system, and a dry creek with a perforated pipe for collecting and returning excess irrigation water to the existing stormdrain.	PPC Construction, Inc. was awarded the construction contract and the Notice to Proceed was issued on 5/21/10. The ground breaking ceremony was held on 5/15/10.	Est. Prop O Constr. Cost: \$3,042,559 Orig. Const. Contr.: \$2,765,963 CO's to date: N/A Rev. Constr. Contr.: N/A Payment to date: N/A Master Sch. Constr. Completion Date: JUL 2011	0%  
	Proposed Project Layout	Funding: Prop O, Prop 50, Prop K, Quimby			





5.0 APPENDIX


5.1 Map of Proposition O Projects Approved for Implementation

See attached

5.2 Catch Basin Retrofits Screen Covers and Inserts by Council Districts

CATCH BASIN RETROFITS						
Council District	Inserts			Screen Covers		
	Phase I	Phase III	Phase III	Phase I & II	Phase III	
	(COMPLETED)	2000		(COMPLETED)		
	Installed	Planned	Installed	Installed	Planned	Installed
1	1,174	200	0	960	1,300	1,206
2	0	10	0	505	2,750	761
3	0	10	0	1,230	3,650	425
4	580	500	0	890	1,870	1,547
5	98	20	0	1,186	5,530	1,746
6	0	0	0	380	1,730	233
7	0	0	0	960	1,650	568
8	1,370	50	0	1,526	1,550	1,102
9	1,300	500	0	1,936	1,000	1,291
10	809	100	0	1,200	2,050	986
11	71	10	0	399	2,340	1,032
12	0	20	0	985	4,050	1,537
13	570	320	0	790	1,260	937
14	1,480	220	0	1,125	2,600	1,829
15	168	40	0	228	550	1,139
TOTALS						
	7,620	2,000	0	14,300	33,880	16,339

Proposition O Projects Approved for Implementation



- Project Sites
- Santa Monica Bay Low Flow Diversion Upgrades Pkg. 1-4
- Council District

- Projects Not Shown:**
- Catch Basin Inserts and Covers Ph I
 - Catch Basin Opening Screen Covers Ph II
 - Catch Basin Opening Screen Covers and Inserts Ph III

- Watershed**
- Santa Monica Bay
 - Dominguez Channel
 - Los Angeles River
 - Malibu Creek
 - San Gabriel River
 - Santa Clara River
 - Marina Del Rey
 - Ballona Creek

Copyright ©2010 City of Los Angeles
 Prepared by: iBOE/GIS MAPPING DIVISION : 03/2010
 This shall not be copied or reproduced, all or any part thereof, whether for distribution or resale, without the prior written permission of the CITY ENGINEER.



Antonio R. Villaraigosa
Mayor



Gary Lee Moore, P.E.
City Engineer



NOT TO SCALE